PEMBINAAN PROJEK BALAI BOMBA DAN KUARTERS PUTATAN,SABAH

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
0	**SCHEDULE TASK_EOT APPLICATION NO 2 " PEMBINAAN PROJEK BALAI BOMBA DAN KUARTERS PUTATAN, SABAH." Revision 1**	**547.5 days**	**Mon 08 Feb '21**	**Fri 21 Oct '22**	**Mon 08 Feb '21**	**Wed 19 Apr '23**	**Mon 08 Feb '21**	**NA**			**RM 7,347,812.46**	**89%**	**RM 8,699,999.85**
1	Site Possesion	1 day	Mon 08 Feb	Mon 08 Feb	Mon 08 Feb	Mon 08 Feb '21	Mon 08 Feb '21	n 08 Feb '21		4FS+20 days,5FS+	RM 0.00	100%	RM 0.00
2	EOT	1 day	Tue 01 Mar	Tue 01 Mar	Tue 01 Mar	Tue 01 Mar '22	Tue 01 Mar '22	e 01 Mar '22		293FS+20 days,38	RM 0.00	100%	RM 0.00
3	**Report Preliminary**	**1 day**	**Mon 08 Mai**	**Mon 08 Mai**	**Mon 08 Mai**	**Mon 08 Mar '21**	**Mon 08 Mar '21**	**n 08 Mar '21**			**RM 0.00**	**100%**	**RM 0.00**
4	Submission CQ-Plan Report	1 day	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar '21	Mon 08 Mar '21	n 08 Mar '21	1FS+20 days	46	RM 0.00	100%	RM 0.00
5	Submission SHE Plan Report	1 day	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar '21	Mon 08 Mar '21	n 08 Mar '21	1FS+20 days	46	RM 0.00	100%	RM 0.00
6	**Initial Compliance**	**20 days**	**Mon 08 Feb**	**Mon 08 Mai**	**Mon 08 Feb**	**Mon 08 Mar '21**	**Mon 08 Feb '21**	**n 08 Mar '21**			**RM 0.00**	**100%**	**RM 0.00**
7	Site Visit	1 day	Mon 08 Feb	Mon 08 Feb	Mon 08 Feb	Mon 08 Feb '21	Mon 08 Feb '21	n 08 Feb '21	1	8FS+20 days	RM 0.00	100%	RM 0.00
8	Site Hoarding & Mobilisation	1 day	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar '21	Mon 08 Mar '21	n 08 Mar '21	7FS+20 days	10,11,12,13,14,15	RM 0.00	100%	RM 0.00
9	**Notification of Work**	**1 day**	**Mon 08 Mai**	**Mon 08 Mai**	**Mon 08 Mai**	**Mon 08 Mar '21**	**Mon 08 Mar '21**	**n 08 Mar '21**			**RM 0.00**	**100%**	**RM 0.00**
10	Local Authority	1 day	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar '21	Mon 08 Mar '21	n 08 Mar '21	8	46	RM 0.00	100%	RM 0.00
11	Safety Health Department Author	1 day	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar '21	Mon 08 Mar '21	n 08 Mar '21	8	46	RM 0.00	100%	RM 0.00
12	Power Department Authority	1 day	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar '21	Mon 08 Mar '21	n 08 Mar '21	8	46	RM 0.00	100%	RM 0.00
13	Water Department Autohrity	1 day	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar '21	Mon 08 Mar '21	n 08 Mar '21	8	46	RM 0.00	100%	RM 0.00
14	Land Department Authority	1 day	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar '21	Mon 08 Mar '21	n 08 Mar '21	8	46	RM 0.00	100%	RM 0.00
15	Work Department Authority	1 day	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar '21	Mon 08 Mar '21	n 08 Mar '21	8	46	RM 0.00	100%	RM 0.00
16	Relevants Authority	1 day	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar '21	Mon 08 Mar '21	n 08 Mar '21	8	46	RM 0.00	100%	RM 0.00
17	**Main Material On Site**	**1 day**	**Mon 08 Mai**	**Mon 08 Mai**	**Mon 08 Mai**	**Mon 08 Mar '21**	**Mon 08 Mar '21**	**n 08 Mar '21**			**RM 0.00**	**100%**	**RM 0.00**
18	Formwork / IBS Formwork	1 day	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar '21	Mon 08 Mar '21	n 08 Mar '21	8	46	RM 0.00	100%	RM 0.00
19	Rebar	1 day	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar '21	Mon 08 Mar '21	n 08 Mar '21	8	46	RM 0.00	100%	RM 0.00
20	Cement	1 day	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar '21	Mon 08 Mar '21	n 08 Mar '21	8	46	RM 0.00	100%	RM 0.00
21	**Main Machinery Construction On-Site**	**1 day**	**Mon 08 Mai**	**Mon 08 Mai**	**Mon 08 Mai**	**Mon 08 Mar '21**	**Mon 08 Mar '21**	**n 08 Mar '21**			**RM 0.00**	**100%**	**RM 0.00**
22	Excavator	1 day	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar '21	Mon 08 Mar '21	n 08 Mar '21	8	46	RM 0.00	100%	RM 0.00
23	Backhoe	1 day	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar	Mon 08 Mar '21	Mon 08 Mar '21	n 08 Mar '21	8	46	RM 0.00	100%	RM 0.00
24	**Prelim Item**	**414 days**	**Mon 08 Feb**	**Fri 09 Sep '2**	**Mon 08 Feb**	**Fri 09 Sep '22**	**Mon 08 Feb '21**	**NA**			**RM 605,788.45**	**90%**	**RM 673,098.29**
25	Prelim Item 1	1 day	Mon 08 Feb	Tue 09 Feb '	Mon 08 Feb	Tue 09 Feb '21	Mon 08 Feb '21	e 09 Feb '21			RM 33,654.90	100%	RM 33,654.90
26	Prelim Item 2	1 day	Mon 08 Mar	Tue 09 Mar	Mon 08 Mar	Tue 09 Mar '21	Mon 08 Mar '21	e 09 Mar '21			RM 33,654.90	100%	RM 33,654.90
27	Prelim Item 3	1 day	Thu 08 Apr '	Fri 09 Apr '2	Thu 08 Apr '	Fri 09 Apr '21	Thu 08 Apr '21	ri 09 Apr '21			RM 33,654.90	100%	RM 33,654.90
28	Prelim Item 4	1 day	Mon 10 May	Tue 11 May	Mon 10 May	Tue 11 May '21	Mon 10 May '21	e 11 May '21			RM 33,654.90	100%	RM 33,654.90
29	Prelim Item 5	1 day	Tue 08 Jun '2	Wed 09 Jun	Tue 08 Jun '2	Wed 09 Jun '21	Tue 08 Jun '21	d 09 Jun '21			RM 33,654.90	100%	RM 33,654.90
30	Prelim Item 6	1 day	Thu 08 Jul '2	Fri 09 Jul '21	Thu 08 Jul '2	Fri 09 Jul '21	Thu 08 Jul '21	Fri 09 Jul '21			RM 33,654.91	100%	RM 33,654.91
31	Prelim Item 7	1 day	Mon 09 Aug	Tue 10 Aug '	Mon 09 Aug	Tue 10 Aug '21	Mon 09 Aug '21	e 10 Aug '21			RM 33,654.92	100%	RM 33,654.92
32	Prelim Item 8	1 day	Wed 08 Sep	Thu 09 Sep '	Wed 08 Sep	Thu 09 Sep '21	Wed 08 Sep '21	u 09 Sep '21			RM 33,654.92	100%	RM 33,654.92
33	Prelim Item 9	1 day	Fri 08 Oct '2	Sat 09 Oct '2	Fri 08 Oct '2	Sat 09 Oct '21	Fri 08 Oct '21	at 09 Oct '21			RM 33,654.92	100%	RM 33,654.92
34	Prelim Item 10	1 day	Mon 08 Nov	Tue 09 Nov '	Mon 08 Nov	Tue 09 Nov '21	Mon 08 Nov '21	e 09 Nov '21			RM 33,654.92	100%	RM 33,654.92
35	Prelim Item 11	1 day	Wed 08 Dec	Thu 09 Dec '	Wed 08 Dec	Thu 09 Dec '21	Wed 08 Dec '21	u 09 Dec '21			RM 33,654.92	100%	RM 33,654.92
36	Prelim Item 12	1 day	Mon 10 Jan	Tue 11 Jan '2	Mon 10 Jan	Tue 11 Jan '22	Mon 10 Jan '22	ue 11 Jan '22			RM 33,654.92	100%	RM 33,654.92
37	Prelim Item 13	1 day	Tue 08 Feb '	Wed 09 Feb	Tue 08 Feb '	Wed 09 Feb '22	Tue 08 Feb '22	d 09 Feb '22			RM 33,654.92	100%	RM 33,654.92
38	Prelim Item 14	1 day	Tue 08 Mar	Wed 09 Mar	Tue 08 Mar	Wed 09 Mar '22	Tue 08 Mar '22	d 09 Mar '22			RM 33,654.92	100%	RM 33,654.92
39	Prelim Item 15	1 day	Fri 08 Apr '2	Sat 09 Apr '2	Fri 08 Apr '2	Sat 09 Apr '22	Fri 08 Apr '22	at 09 Apr '22			RM 33,654.92	100%	RM 33,654.92
40	Prelim Item 16	1 day	Mon 09 May	Tue 10 May	Mon 09 May	Tue 10 May '22	Mon 09 May '22	e 10 May '22			RM 33,654.92	100%	RM 33,654.92
41	Prelim Item 17	1 day	Wed 08 Jun	Thu 09 Jun '2	Wed 08 Jun	Thu 09 Jun '22	Wed 08 Jun '22	u 09 Jun '22			RM 33,654.92	100%	RM 33,654.92
42	Prelim Item 18	1 day	Fri 08 Jul '22	Sat 09 Jul '2	Fri 08 Jul '22	Sat 09 Jul '22	Fri 08 Jul '22	at 09 Jul '22			RM 33,654.92	100%	RM 33,654.92
43	Prelim Item 19	1 day	Mon 08 Aug	Tue 09 Aug '	Mon 08 Aug	Tue 09 Aug '22	NA	NA			RM 0.00	0%	RM 33,654.92
44	Prelim Item 20	1 day	Thu 08 Sep '	Fri 09 Sep '2	Thu 08 Sep '	Fri 09 Sep '22	NA	NA			RM 0.00	0%	RM 33,654.92
45	**Site Preparation**	**18 days**	**Tue 09 Mar**	**Thu 01 Apr '**	**Tue 09 Mar**	**Thu 01 Apr '21**	**Tue 09 Mar '21**	**u 01 Apr '21**			**RM 25,626.67**	**100%**	**RM 25,626.67**
46	Site Demarcation	3 days	Tue 09 Mar	Thu 11 Mar	Tue 09 Mar	Thu 11 Mar '21	Tue 09 Mar '21	u 11 Mar '21	22,23,10,11,12,13	47	RM 0.00	100%	RM 0.00
47	Site Clearance	10 days	Fri 12 Mar '2	Thu 25 Mar	Fri 12 Mar '2	Thu 25 Mar '21	Fri 12 Mar '21	u 25 Mar '21	46	48FS-5 days	RM 12,813.33	100%	RM 12,813.33
48	Hoarding Installation	10 days	Fri 19 Mar '2	Thu 01 Apr '	Fri 19 Mar '2	Thu 01 Apr '21	Fri 19 Mar '21	u 01 Apr '21	47FS-5 days	51	RM 12,813.34	100%	RM 12,813.34
49	**Earthworks**	**45 days**	**Mon 05 Apr**	**Thu 10 Jun '**	**Mon 05 Apr**	**Thu 10 Jun '21**	**Mon 05 Apr '21**	**u 10 Jun '21**			**RM 82,050.00**	**100%**	**RM 82,050.00**
50	**Earthwork (Cut)**	**21 days**	**Mon 05 Apr**	**Mon 03 May**	**Mon 05 Apr**	**Mon 03 May '21**	**Mon 05 Apr '21**	**03 May '21**			**RM 41,025.00**	**100%**	**RM 41,025.00**
51	Setting Out	1 day	Mon 05 Apr	Mon 05 Apr	Mon 05 Apr	Mon 05 Apr '21	Mon 05 Apr '21	n 05 Apr '21	48	52	RM 13,675.00	100%	RM 13,675.00
52	Top Soil Area 1 (1883m3)	10 days	Tue 06 Apr '	Mon 19 Apr	Tue 06 Apr '	Mon 19 Apr '21	Tue 06 Apr '21	n 19 Apr '21	51	53	RM 13,675.00	100%	RM 13,675.00
53	Top Soil Area 2 (1882m3)	10 days	Tue 20 Apr '	Mon 03 May	Tue 20 Apr '	Mon 03 May '21	Tue 20 Apr '21	n 03 May '21	52	54	RM 13,675.00	100%	RM 13,675.00

PEMBINAAN PROJEK BALAI BOMBA DAN KUARTERS PUTATAN,SABAH

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
54	Taking As-Build Level	3 days	Tue 04 May	Thu 06 May	Tue 04 May	Thu 06 May '21	Tue 04 May '21	06 May '21	53	56	RM 13,675.00	100%	RM 13,675.00
55	**Earthwork (Fill)**	**10 days**	**Fri 07 May '**	**Mon 24 Ma**	**Fri 07 May '**	**Mon 24 May '21**	**Fri 07 May '21**	**24 May '21**			**RM 13,675.00**	**100%**	**RM 13,675.00**
56	Layer 1 (340m3)	10 days	Fri 07 May '2	Mon 24 Ma	Fri 07 May '2	Mon 24 May '21	Fri 07 May '21	24 May '21	54	57,62	RM 13,675.00	100%	RM 13,675.00
57	Taking As-Build Level	1 day	Tue 25 May	Tue 25 May	Tue 25 May	Tue 25 May '21	Tue 25 May '21	25 May '21	56	73,59	RM 13,675.00	100%	RM 13,675.00
58	**Earth Drain**	**10 days**	**Thu 27 May**	**Thu 10 Jun '**	**Thu 27 May**	**Thu 10 Jun '21**	**Thu 27 May '21**	**u 10 Jun '21**			**RM 0.00**	**100%**	**RM 0.00**
59	Line 1	5 days	Thu 27 May	Wed 02 Jun	Thu 27 May	Wed 02 Jun '21	Thu 27 May '21	d 02 Jun '21	57	60	RM 0.00	100%	RM 0.00
60	Line 2	5 days	Thu 03 Jun '2	Thu 10 Jun '2	Thu 03 Jun '2	Thu 10 Jun '21	Thu 03 Jun '21	u 10 Jun '21	59	69	RM 0.00	100%	RM 0.00
61	**Foundation Test**	**17 days**	**Tue 25 May**	**Fri 18 Jun '2**	**Tue 25 May**	**Fri 18 Jun '21**	**Tue 25 May '21**	**ri 18 Jun '21**			**RM 0.00**	**100%**	**RM 0.00**
62	Plate Bearing Test	17 days	Tue 25 May	Fri 18 Jun '2	Tue 25 May	Fri 18 Jun '21	Tue 25 May '21	ri 18 Jun '21	56	64	RM 0.00	100%	RM 0.00
63	**ESCP Works**	**11 days**	**Mon 21 Jun**	**Mon 05 Jul '**	**Mon 21 Jun**	**Mon 05 Jul '21**	**Mon 21 Jun '21**	**on 05 Jul '21**			**RM 0.00**	**100%**	**RM 0.00**
64	Construction Washing Facility	3 days	Mon 21 Jun	Wed 23 Jun	Mon 21 Jun	Wed 23 Jun '21	Mon 21 Jun '21	d 23 Jun '21	62	65,67	RM 0.00	100%	RM 0.00
65	Silt Fence Construction	3 days	Thu 24 Jun '2	Mon 28 Jun	Thu 24 Jun '2	Mon 28 Jun '21	Thu 24 Jun '21	n 28 Jun '21	64	69	RM 0.00	100%	RM 0.00
66	**Construction Sedimentation Pond**	**6 days**	**Thu 24 Jun '**	**Thu 01 Jul '2**	**Thu 24 Jun '**	**Thu 01 Jul '21**	**Thu 24 Jun '21**	**hu 01 Jul '21**			**RM 0.00**	**100%**	**RM 0.00**
67	Excavation Works	3 days	Thu 24 Jun '2	Mon 28 Jun	Thu 24 Jun '2	Mon 28 Jun '21	Thu 24 Jun '21	n 28 Jun '21	64	68	RM 0.00	100%	RM 0.00
68	Pitching Spillway Construction	3 days	Tue 29 Jun '2	Thu 01 Jul '2	Tue 29 Jun '2	Thu 01 Jul '21	Tue 29 Jun '21	hu 01 Jul '21	67	69	RM 0.00	100%	RM 0.00
69	Cleaning Works	2 days	Fri 02 Jul '21	Mon 05 Jul '	Fri 02 Jul '21	Mon 05 Jul '21	Fri 02 Jul '21	on 05 Jul '21	65,60,68	671	RM 0.00	100%	RM 0.00
70	**Building Works**	**503.5 days**	**Thu 27 May**	**Thu 06 Oct '**	**Mon 08 Feb**	**Thu 16 Feb '23**	**Mon 08 Feb '21**	**NA**			**RM 4,088,608.16**	**96%**	**RM 4,252,955.65**
71	**Balai BOMBA**	**503.5 days**	**Thu 27 May**	**Tue 04 Oct '**	**Mon 08 Feb**	**Thu 16 Feb '23**	**Mon 08 Feb '21**	**NA**			**RM 2,045,404.58**	**94%**	**RM 2,150,461.98**
72	**Structural Works**	**161 days**	**Thu 27 May**	**Mon 17 Jan**	**Thu 27 May**	**Mon 17 Jan '22**	**Thu 27 May '21**	**n 17 Jan '22**			**RM 1,076,521.45**	**100%**	**RM 1,076,521.45**
73	Setting Out	2 days	Thu 27 May	Fri 28 May '2	Thu 27 May	Fri 28 May '21	Thu 27 May '21	i 28 May '21	57	75	RM 0.00	100%	RM 0.00
74	**Fabrication Works**	**28 days**	**Mon 31 Ma**	**Thu 08 Jul '2**	**Mon 31 Ma**	**Thu 08 Jul '21**	**Mon 31 May '21**	**hu 08 Jul '21**			**RM 0.00**	**100%**	**RM 0.00**
75	Formwork Fabrication	14 days	Mon 31 Ma	Fri 18 Jun '2	Mon 31 Ma	Fri 18 Jun '21	Mon 31 May '21	ri 18 Jun '21	73	76	RM 0.00	100%	RM 0.00
76	Rebar Bending	14 days	Mon 21 Jun	Thu 08 Jul '2	Mon 21 Jun	Thu 08 Jul '21	Mon 21 Jun '21	hu 08 Jul '21	75	79	RM 0.00	100%	RM 0.00
77	**Substructure Works**	**66 days**	**Fri 09 Jul '21**	**Thu 14 Oct '**	**Fri 09 Jul '21**	**Thu 14 Oct '21**	**Fri 09 Jul '21**	**u 14 Oct '21**			**RM 540,112.75**	**100%**	**RM 540,112.75**
78	**Footing**	**21 days**	**Fri 09 Jul '21**	**Mon 09 Aug**	**Fri 09 Jul '21**	**Mon 09 Aug '21**	**Fri 09 Jul '21**	**n 09 Aug '21**			**RM 142,248.12**	**100%**	**RM 142,248.12**
79	Excavation	7 days	Fri 09 Jul '21	Mon 19 Jul '	Fri 09 Jul '21	Mon 19 Jul '21	Fri 09 Jul '21	on 19 Jul '21	76	80	RM 0.00	100%	RM 0.00
80	Plate Bearing Test	2 days	Wed 21 Jul '	Thu 22 Jul '2	Wed 21 Jul '	Thu 22 Jul '21	Wed 21 Jul '21	hu 22 Jul '21	79	83,89	RM 15,805.48	100%	RM 15,805.48
81	**S1 GL1-3, H-A**	**10 days**	**Fri 23 Jul '21**	**Thu 05 Aug**	**Fri 23 Jul '21**	**Thu 05 Aug '21**	**Fri 23 Jul '21**	**u 05 Aug '21**			**RM 63,221.32**	**100%**	**RM 63,221.32**
82	**RC Works**	**10 days**	**Fri 23 Jul '21**	**Thu 05 Aug**	**Fri 23 Jul '21**	**Thu 05 Aug '21**	**Fri 23 Jul '21**	**u 05 Aug '21**			**RM 63,221.32**	**100%**	**RM 63,221.32**
83	Lean Concrete	2 days	Fri 23 Jul '21	Mon 26 Jul '	Fri 23 Jul '21	Mon 26 Jul '21	Fri 23 Jul '21	on 26 Jul '21	80	84	RM 15,805.33	100%	RM 15,805.33
84	Formwork Installatio	5 days	Tue 27 Jul '2	Mon 02 Aug	Tue 27 Jul '2	Mon 02 Aug '21	Tue 27 Jul '21	n 02 Aug '21	83	85FS-3 days	RM 15,805.33	100%	RM 15,805.33
85	Rebar Installation	5 days	Thu 29 Jul '2	Wed 04 Aug	Thu 29 Jul '2	Wed 04 Aug '21	Thu 29 Jul '21	d 04 Aug '21	84FS-3 days	86FS-4 days	RM 15,805.33	100%	RM 15,805.33
86	Casting	5 days	Fri 30 Jul '21	Thu 05 Aug '	Fri 30 Jul '21	Thu 05 Aug '21	Fri 30 Jul '21	u 05 Aug '21	85FS-4 days	95	RM 15,805.33	100%	RM 15,805.33
87	**S2 GL4-8, H-A**	**12 days**	**Fri 23 Jul '21**	**Mon 09 Aug**	**Fri 23 Jul '21**	**Mon 09 Aug '21**	**Fri 23 Jul '21**	**n 09 Aug '21**			**RM 63,221.32**	**100%**	**RM 63,221.32**
88	**RC Works**	**12 days**	**Fri 23 Jul '21**	**Mon 09 Aug**	**Fri 23 Jul '21**	**Mon 09 Aug '21**	**Fri 23 Jul '21**	**n 09 Aug '21**			**RM 63,221.32**	**100%**	**RM 63,221.32**
89	Lean Concrete	2 days	Fri 23 Jul '21	Mon 26 Jul '	Fri 23 Jul '21	Mon 26 Jul '21	Fri 23 Jul '21	on 26 Jul '21	80	90	RM 15,805.33	100%	RM 15,805.33
90	Formwork Installatio	5 days	Tue 27 Jul '2	Mon 02 Aug	Tue 27 Jul '2	Mon 02 Aug '21	Tue 27 Jul '21	n 02 Aug '21	89	91FS-4 days	RM 15,805.33	100%	RM 15,805.33
91	Rebar Installation	7 days	Wed 28 Jul '	Thu 05 Aug '	Wed 28 Jul '	Thu 05 Aug '21	Wed 28 Jul '21	u 05 Aug '21	90FS-4 days	92FS-5 days	RM 15,805.33	100%	RM 15,805.33
92	Casting	7 days	Fri 30 Jul '21	Mon 09 Aug	Fri 30 Jul '21	Mon 09 Aug '21	Fri 30 Jul '21	n 09 Aug '21	91FS-5 days	98	RM 15,805.33	100%	RM 15,805.33
93	**Stump**	**9 days**	**Fri 06 Aug '2**	**Thu 19 Aug**	**Fri 06 Aug '2**	**Thu 19 Aug '21**	**Fri 06 Aug '21**	**u 19 Aug '21**			**RM 79,026.65**	**100%**	**RM 79,026.65**
94	**S1 GL1-3, H-A**	**5 days**	**Fri 06 Aug '2**	**Fri 13 Aug '2**	**Fri 06 Aug '2**	**Fri 13 Aug '21**	**Fri 06 Aug '21**	**i 13 Aug '21**			**RM 31,610.66**	**100%**	**RM 31,610.66**
95	Rebar Installation	5 days	Fri 06 Aug '2	Fri 13 Aug '2	Fri 06 Aug '2	Fri 13 Aug '21	Fri 06 Aug '21	ri 13 Aug '21	86	96FS-3 days	RM 15,805.33	100%	RM 15,805.33
96	Formwork Installation	3 days	Wed 11 Aug	Fri 13 Aug '2	Wed 11 Aug	Fri 13 Aug '21	Wed 11 Aug '21	ri 13 Aug '21	95FS-3 days	100	RM 15,805.33	100%	RM 15,805.33
97	**S2 GL4-8, H-A**	**5 days**	**Wed 11 Aug**	**Tue 17 Aug '**	**Wed 11 Aug**	**Tue 17 Aug '21**	**Wed 11 Aug '21**	**e 17 Aug '21**			**RM 31,610.66**	**100%**	**RM 31,610.66**
98	Rebar Installation	5 days	Wed 11 Aug	Tue 17 Aug '	Wed 11 Aug	Tue 17 Aug '21	Wed 11 Aug '21	e 17 Aug '21	92	99FS-3 days	RM 15,805.33	100%	RM 15,805.33
99	Formwork Installation	3 days	Fri 13 Aug '2	Tue 17 Aug '	Fri 13 Aug '2	Tue 17 Aug '21	Fri 13 Aug '21	e 17 Aug '21	98FS-3 days	100	RM 15,805.33	100%	RM 15,805.33
100	Casting	2 days	Wed 18 Aug	Thu 19 Aug '	Wed 18 Aug	Thu 19 Aug '21	Wed 18 Aug '21	u 19 Aug '21	96,99	102	RM 15,805.33	100%	RM 15,805.33
101	**Ground Beam**	**21 days**	**Fri 20 Aug '2**	**Tue 21 Sep '**	**Fri 20 Aug '2**	**Tue 21 Sep '21**	**Fri 20 Aug '21**	**e 21 Sep '21**			**RM 126,442.64**	**100%**	**RM 126,442.64**
102	Backfill	10 days	Fri 20 Aug '2	Fri 03 Sep '2	Fri 20 Aug '2	Fri 03 Sep '21	Fri 20 Aug '21	ri 03 Sep '21	100	104FS-5 days,109	RM 0.00	100%	RM 0.00
103	**S1 GL1-3, H-A**	**11 days**	**Fri 27 Aug '2**	**Mon 13 Sep**	**Fri 27 Aug '2**	**Mon 13 Sep '21**	**Fri 27 Aug '21**	**n 13 Sep '21**			**RM 63,221.32**	**100%**	**RM 63,221.32**
104	Lean Concrete	1 day	Fri 27 Aug '2	Fri 27 Aug '2	Fri 27 Aug '2	Fri 27 Aug '21	Fri 27 Aug '21	ri 27 Aug '21	102FS-5 days	105	RM 15,805.33	100%	RM 15,805.33
105	Rebar Installation	5 days	Mon 30 Aug	Mon 06 Sep	Mon 30 Aug	Mon 06 Sep '21	Mon 30 Aug '21	n 06 Sep '21	104	106FS-2 days	RM 15,805.33	100%	RM 15,805.33
106	Formwork Installation	5 days	Fri 03 Sep '2	Thu 09 Sep '	Fri 03 Sep '2	Thu 09 Sep '21	Fri 03 Sep '21	u 09 Sep '21	105FS-2 days	107FS-1 day	RM 15,805.33	100%	RM 15,805.33
107	Casting	3 days	Thu 09 Sep '	Mon 13 Sep	Thu 09 Sep '	Mon 13 Sep '21	Thu 09 Sep '21	n 13 Sep '21	106FS-1 day	112	RM 15,805.33	100%	RM 15,805.33
108	**S2 GL1-3, H-A**	**11 days**	**Mon 06 Sep**	**Tue 21 Sep '**	**Mon 06 Sep**	**Tue 21 Sep '21**	**Mon 06 Sep '21**	**e 21 Sep '21**			**RM 63,221.32**	**100%**	**RM 63,221.32**
109	Lean Concrete	3 days	Mon 06 Sep	Wed 08 Sep	Mon 06 Sep	Wed 08 Sep '21	Mon 06 Sep '21	d 08 Sep '21	102	110FS-2 days	RM 15,805.33	100%	RM 15,805.33
110	Rebar Installation	7 days	Tue 07 Sep '	Wed 15 Sep	Tue 07 Sep '	Wed 15 Sep '21	Tue 07 Sep '21	d 15 Sep '21	109FS-2 days	111FS-4 days	RM 15,805.33	100%	RM 15,805.33

PEMBINAAN PROJEK BALAI BOMBA DAN KUARTERS PUTATAN,SABAH

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
111	Formwork Installation	5 days	Fri 10 Sep '2	Fri 17 Sep '2	Fri 10 Sep '2	Fri 17 Sep '21	Fri 10 Sep '21	ri 17 Sep '21	110FS-4 days	112FS-1 day	RM 15,805.33	100%	RM 15,805.33
112	Casting	3 days	Fri 17 Sep '2	Tue 21 Sep '	Fri 17 Sep '2	Tue 21 Sep '21	Fri 17 Sep '21	e 21 Sep '21	111FS-1 day,107	114	RM 15,805.33	100%	RM 15,805.33
113	**Ground Slab**	**17 days**	**Wed 22 Sep**	**Thu 14 Oct '**	**Wed 22 Sep**	**Thu 14 Oct '21**	**Wed 22 Sep '21**	**u 14 Oct '21**			**RM 192,395.34**	**100%**	**RM 192,395.34**
114	Import Soil	5 days	Wed 22 Sep	Tue 28 Sep '	Wed 22 Sep	Tue 28 Sep '21	Wed 22 Sep '21	e 28 Sep '21	112	116FS-3 days,124	RM 0.00	100%	RM 0.00
115	**S1 GL1-3, H-A**	**12 days**	**Fri 24 Sep '2**	**Mon 11 Oct**	**Fri 24 Sep '2**	**Mon 11 Oct '21**	**Fri 24 Sep '21**	**n 11 Oct '21**			**RM 79,026.65**	**100%**	**RM 79,026.65**
116	Compaction	2 days	Fri 24 Sep '2	Mon 27 Sep	Fri 24 Sep '2	Mon 27 Sep '21	Fri 24 Sep '21	n 27 Sep '21	114FS-3 days	117	RM 0.00	100%	RM 0.00
117	Termite Treatment	2 days	Tue 28 Sep '	Wed 29 Sep	Tue 28 Sep '	Wed 29 Sep '21	Tue 28 Sep '21	d 29 Sep '21	116	118	RM 15,805.33	100%	RM 15,805.33
118	DPM Installation	2 days	Thu 30 Sep '	Fri 01 Oct '2	Thu 30 Sep '	Fri 01 Oct '21	Thu 30 Sep '21	ri 01 Oct '21	117	120	RM 15,805.33	100%	RM 15,805.33
119	**RC Works**	**6 days**	**Mon 04 Oct**	**Mon 11 Oct**	**Mon 04 Oct**	**Mon 11 Oct '21**	**Mon 04 Oct '21**	**n 11 Oct '21**			**RM 47,415.99**	**100%**	**RM 47,415.99**
120	Formwork Installatio	3 days	Mon 04 Oct	Wed 06 Oct	Mon 04 Oct	Wed 06 Oct '21	Mon 04 Oct '21	d 06 Oct '21	118	121FS-2 days	RM 15,805.33	100%	RM 15,805.33
121	Rebar Installation	3 days	Tue 05 Oct '.	Thu 07 Oct '.	Tue 05 Oct '.	Thu 07 Oct '21	Tue 05 Oct '21	u 07 Oct '21	120FS-2 days	122	RM 15,805.33	100%	RM 15,805.33
122	Casting	2 days	Fri 08 Oct '2	Mon 11 Oct	Fri 08 Oct '2	Mon 11 Oct '21	Fri 08 Oct '21	n 11 Oct '21	121	134	RM 15,805.33	100%	RM 15,805.33
123	**S2 GL1-3, H-A**	**12 days**	**Wed 29 Sep**	**Thu 14 Oct '**	**Wed 29 Sep**	**Thu 14 Oct '21**	**Wed 29 Sep '21**	**u 14 Oct '21**			**RM 113,368.69**	**100%**	**RM 113,368.69**
124	Compaction	2 days	Wed 29 Sep	Thu 30 Sep '	Wed 29 Sep	Thu 30 Sep '21	Wed 29 Sep '21	u 30 Sep '21	114	125	RM 0.00	100%	RM 0.00
125	Termite Treatment	2 days	Fri 01 Oct '2	Mon 04 Oct	Fri 01 Oct '2	Mon 04 Oct '21	Fri 01 Oct '21	n 04 Oct '21	124	126	RM 15,805.33	100%	RM 15,805.33
126	DPM Installation	2 days	Tue 05 Oct '.	Wed 06 Oct	Tue 05 Oct '.	Wed 06 Oct '21	Tue 05 Oct '21	d 06 Oct '21	125	128	RM 63,221.32	100%	RM 63,221.32
127	**RC Works**	**6 days**	**Thu 07 Oct '**	**Thu 14 Oct '**	**Thu 07 Oct '**	**Thu 14 Oct '21**	**Thu 07 Oct '21**	**u 14 Oct '21**			**RM 34,342.04**	**100%**	**RM 34,342.04**
128	Formwork Installatio	3 days	Thu 07 Oct '.	Mon 11 Oct	Thu 07 Oct '	Mon 11 Oct '21	Thu 07 Oct '21	n 11 Oct '21	126	129FS-2 days	RM 0.00	100%	RM 0.00
129	Rebar Installation	3 days	Fri 08 Oct '2	Tue 12 Oct '.	Fri 08 Oct '2	Tue 12 Oct '21	Fri 08 Oct '21	e 12 Oct '21	128FS-2 days	130	RM 18,536.71	100%	RM 18,536.71
130	Casting	2 days	Wed 13 Oct	Thu 14 Oct '.	Wed 13 Oct	Thu 14 Oct '21	Wed 13 Oct '21	u 14 Oct '21	129	143,146,138	RM 15,805.33	100%	RM 15,805.33
131	**Structural Works**	**31 days**	**Tue 12 Oct '**	**Thu 25 Nov**	**Tue 12 Oct '**	**Thu 25 Nov '21**	**Tue 12 Oct '21**	**u 25 Nov '21**			**RM 333,443.19**	**100%**	**RM 333,443.19**
132	**Column GF to 1F**	**15 days**	**Tue 12 Oct '**	**Tue 02 Nov**	**Tue 12 Oct '**	**Tue 02 Nov '21**	**Tue 12 Oct '21**	**e 02 Nov '21**			**RM 159,472.83**	**100%**	**RM 159,472.83**
133	**S1 GL1-3, H-A**	**8 days**	**Tue 12 Oct '**	**Fri 22 Oct '2**	**Tue 12 Oct '**	**Fri 22 Oct '21**	**Tue 12 Oct '21**	**ri 22 Oct '21**			**RM 43,492.59**	**100%**	**RM 43,492.59**
134	Rebar Installation	5 days	Tue 12 Oct '.	Mon 18 Oct	Tue 12 Oct '.	Mon 18 Oct '21	Tue 12 Oct '21	n 18 Oct '21	122	135FS-4 days	RM 14,497.53	100%	RM 14,497.53
135	Formwork Installation	5 days	Wed 13 Oct	Wed 20 Oct	Wed 13 Oct	Wed 20 Oct '21	Wed 13 Oct '21	d 20 Oct '21	134FS-4 days	136,151	RM 14,497.53	100%	RM 14,497.53
136	Casting	2 days	Thu 21 Oct '	Fri 22 Oct '2	Thu 21 Oct '	Fri 22 Oct '21	Thu 21 Oct '21	ri 22 Oct '21	135	153	RM 14,497.53	100%	RM 14,497.53
137	**S2 GL1-3, H-A**	**12 days**	**Fri 15 Oct '2**	**Tue 02 Nov**	**Fri 15 Oct '2**	**Tue 02 Nov '21**	**Fri 15 Oct '21**	**e 02 Nov '21**			**RM 115,980.24**	**100%**	**RM 115,980.24**
138	Rebar Installation	5 days	Fri 15 Oct '2	Fri 22 Oct '2	Fri 15 Oct '2	Fri 22 Oct '21	Fri 15 Oct '21	ri 22 Oct '21	130	139FS-4 days	RM 14,497.53	100%	RM 14,497.53
139	Formwork Installation	7 days	Mon 18 Oct	Wed 27 Oct	Mon 18 Oct	Wed 27 Oct '21	Mon 18 Oct '21	d 27 Oct '21	138FS-4 days	140,155	RM 14,497.53	100%	RM 14,497.53
140	Casting	3 days	Thu 28 Oct '	Mon 01 Nov	Thu 28 Oct '	Mon 01 Nov '21	Thu 28 Oct '21	n 01 Nov '21	139	148FS-1 day	RM 14,497.53	100%	RM 14,497.53
141	**Staircase**	**12 days**	**Fri 15 Oct '2**	**Tue 02 Nov**	**Fri 15 Oct '2**	**Tue 02 Nov '21**	**Fri 15 Oct '21**	**e 02 Nov '21**			**RM 72,487.65**	**100%**	**RM 72,487.65**
142	**Staircase 1 (GF to 1F**	**10 days**	**Fri 15 Oct '2**	**Fri 29 Oct '2**	**Fri 15 Oct '2**	**Fri 29 Oct '21**	**Fri 15 Oct '21**	**ri 29 Oct '21**			**RM 28,995.06**	**100%**	**RM 28,995.06**
143	Formwork Installat	5 days	Fri 15 Oct '2	Fri 22 Oct '2	Fri 15 Oct '2	Fri 22 Oct '21	Fri 15 Oct '21	ri 22 Oct '21	130	144	RM 14,497.53	100%	RM 14,497.53
144	Rebar Installation	5 days	Mon 25 Oct	Fri 29 Oct '2	Mon 25 Oct	Fri 29 Oct '21	Mon 25 Oct '21	ri 29 Oct '21	143	2617	RM 14,497.53	100%	RM 14,497.53
145	**Staircase 2 (GF to 1F**	**10 days**	**Fri 15 Oct '2**	**Fri 29 Oct '2**	**Fri 15 Oct '2**	**Fri 29 Oct '21**	**Fri 15 Oct '21**	**ri 29 Oct '21**			**RM 28,995.06**	**100%**	**RM 28,995.06**
146	Formwork Installat	5 days	Fri 15 Oct '2	Fri 22 Oct '2	Fri 15 Oct '2	Fri 22 Oct '21	Fri 15 Oct '21	ri 22 Oct '21	130	147	RM 14,497.53	100%	RM 14,497.53
147	Rebar Installation	5 days	Mon 25 Oct	Fri 29 Oct '2	Mon 25 Oct	Fri 29 Oct '21	Mon 25 Oct '21	ri 29 Oct '21	146	148	RM 14,497.53	100%	RM 14,497.53
148	Casting Staircase	2 days	Mon 01 Nov	Tue 02 Nov '	Mon 01 Nov	Tue 02 Nov '21	Mon 01 Nov '21	e 02 Nov '21	147,140FS-1 day	157	RM 14,497.53	100%	RM 14,497.53
149	**Floor Beam**	**14 days**	**Thu 21 Oct '**	**Wed 10 Nov**	**Thu 21 Oct '**	**Wed 10 Nov '21**	**Thu 21 Oct '21**	**d 10 Nov '21**			**RM 86,985.18**	**100%**	**RM 86,985.18**
150	**S1 GL1-3, H-A**	**8 days**	**Thu 21 Oct '**	**Mon 01 Nov**	**Thu 21 Oct '**	**Mon 01 Nov '21**	**Thu 21 Oct '21**	**n 01 Nov '21**			**RM 43,492.59**	**100%**	**RM 43,492.59**
151	Formwork & Prop Instal	5 days	Thu 21 Oct '	Wed 27 Oct	Thu 21 Oct '	Wed 27 Oct '21	Thu 21 Oct '21	d 27 Oct '21	135	152FS-5 days	RM 14,497.53	100%	RM 14,497.53
152	Rebar Installation	5 days	Thu 21 Oct '	Wed 27 Oct	Thu 21 Oct '	Wed 27 Oct '21	Thu 21 Oct '21	d 27 Oct '21	151FS-5 days	153	RM 14,497.53	100%	RM 14,497.53
153	Casting	3 days	Thu 28 Oct '	Mon 01 Nov	Thu 28 Oct '	Mon 01 Nov '21	Thu 28 Oct '21	n 01 Nov '21	152,136	2617	RM 14,497.53	100%	RM 14,497.53
154	**S2 GL1-3, H-A**	**9 days**	**Thu 28 Oct '**	**Wed 10 Nov**	**Thu 28 Oct '**	**Wed 10 Nov '21**	**Thu 28 Oct '21**	**d 10 Nov '21**			**RM 43,492.59**	**100%**	**RM 43,492.59**
155	Formwork & Prop Instal	5 days	Thu 28 Oct '	Wed 03 Nov	Thu 28 Oct '	Wed 03 Nov '21	Thu 28 Oct '21	d 03 Nov '21	139	156FS-4 days	RM 14,497.53	100%	RM 14,497.53
156	Rebar Installation	5 days	Fri 29 Oct '2	Fri 05 Nov '2	Fri 29 Oct '2	Fri 05 Nov '21	Fri 29 Oct '21	i 05 Nov '21	155FS-4 days	157,159	RM 14,497.53	100%	RM 14,497.53
157	Casting	3 days	Mon 08 Nov	Wed 10 Nov	Mon 08 Nov	Wed 10 Nov '21	Mon 08 Nov '21	d 10 Nov '21	148,156	161	RM 14,497.53	100%	RM 14,497.53
158	**Floor Slab**	**9 days**	**Mon 08 Nov**	**Thu 18 Nov**	**Mon 08 Nov**	**Thu 18 Nov '21**	**Mon 08 Nov '21**	**u 18 Nov '21**			**RM 43,492.59**	**100%**	**RM 43,492.59**
159	Formwork Installation	3 days	Mon 08 Nov	Wed 10 Nov	Mon 08 Nov	Wed 10 Nov '21	Mon 08 Nov '21	d 10 Nov '21	156	160FS-2 days	RM 14,497.53	100%	RM 14,497.53
160	Rebar Installation	5 days	Tue 09 Nov '	Mon 15 Nov	Tue 09 Nov '	Mon 15 Nov '21	Tue 09 Nov '21	n 15 Nov '21	159FS-2 days	161,163	RM 14,497.53	100%	RM 14,497.53
161	Casting	3 days	Tue 16 Nov '	Thu 18 Nov '	Tue 16 Nov '	Thu 18 Nov '21	Tue 16 Nov '21	u 18 Nov '21	160,157	197,1738,1841	RM 14,497.53	100%	RM 14,497.53
162	**Column 1F to RF**	**8 days**	**Tue 16 Nov**	**Thu 25 Nov**	**Tue 16 Nov**	**Thu 25 Nov '21**	**Tue 16 Nov '21**	**u 25 Nov '21**			**RM 43,492.59**	**100%**	**RM 43,492.59**
163	Rebar Installation	5 days	Tue 16 Nov '	Mon 22 Nov	Tue 16 Nov '	Mon 22 Nov '21	Tue 16 Nov '21	n 22 Nov '21	160	164FS-4 days	RM 14,497.53	100%	RM 14,497.53
164	Formwork Installation	7 days	Wed 17 Nov	Thu 25 Nov '	Wed 17 Nov	Thu 25 Nov '21	Wed 17 Nov '21	u 25 Nov '21	163FS-4 days	165FS-5 days,168	RM 14,497.53	100%	RM 14,497.53
165	Casting	3 days	Fri 19 Nov '2	Tue 23 Nov '	Fri 19 Nov '2	Tue 23 Nov '21	Fri 19 Nov '21	e 23 Nov '21	164FS-5 days	172,1536	RM 14,497.53	100%	RM 14,497.53
166	**Roof Structure**	**7 days**	**Wed 24 Nov**	**Thu 02 Dec '**	**Wed 24 Nov**	**Thu 02 Dec '21**	**Wed 24 Nov '21**	**u 02 Dec '21**			**RM 86,985.27**	**100%**	**RM 86,985.27**
167	**Upper Roof Beam**	**6 days**	**Thu 25 Nov**	**Thu 02 Dec '**	**Thu 25 Nov**	**Thu 02 Dec '21**	**Thu 25 Nov '21**	**u 02 Dec '21**			**RM 43,492.68**	**100%**	**RM 43,492.68**

ID		Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
168	✓	Formwork Installation	3 days	Fri 26 Nov '2	Tue 30 Nov '	Fri 26 Nov '2	Tue 30 Nov '21	Fri 26 Nov '21	e 30 Nov '21	164	169FS-4 days	RM 14,497.62	100%	RM 14,497.62
169	✓	Rebar Installation	5 days	Thu 25 Nov	Wed 01 Dec	Thu 25 Nov	Wed 01 Dec '21	Thu 25 Nov '21	d 01 Dec '21	168FS-4 days	170FS-1 day	RM 14,497.53	100%	RM 14,497.53
170	✓	Casting	2 days	Wed 01 Dec	Thu 02 Dec '	Wed 01 Dec	Thu 02 Dec '21	Wed 01 Dec '21	u 02 Dec '21	169FS-1 day	176,199	RM 14,497.53	100%	RM 14,497.53
171	✓	**Ruang Tangki Air**	**7 days**	**Wed 24 Nov**	**Thu 02 Dec '**	**Wed 24 Nov**	**Thu 02 Dec '21**	**Wed 24 Nov '21**	**u 02 Dec '21**			**RM 43,492.59**	**100%**	**RM 43,492.59**
172	✓	Formwork Installation	3 days	Wed 24 Nov	Fri 26 Nov '2	Wed 24 Nov	Fri 26 Nov '21	Wed 24 Nov '21	i 26 Nov '21	165	173FS-2 days	RM 14,497.53	100%	RM 14,497.53
173	✓	Rebar Installation	5 days	Thu 25 Nov	Wed 01 Dec	Thu 25 Nov	Wed 01 Dec '21	Thu 25 Nov '21	d 01 Dec '21	172FS-2 days	174FS-1 day	RM 14,497.53	100%	RM 14,497.53
174	✓	Casting	2 days	Wed 01 Dec	Thu 02 Dec '	Wed 01 Dec	Thu 02 Dec '21	Wed 01 Dec '21	u 02 Dec '21	173FS-1 day	176,187	RM 14,497.53	100%	RM 14,497.53
175	✓	**Apron Slab**	**20 days**	**Fri 03 Dec '2**	**Thu 30 Dec '**	**Fri 03 Dec '2**	**Thu 30 Dec '21**	**Fri 03 Dec '21**	**u 30 Dec '21**			**RM 57,990.12**	**100%**	**RM 57,990.12**
176	✓	Hardcore	5 days	Fri 03 Dec '2	Thu 09 Dec '	Fri 03 Dec '2	Thu 09 Dec '21	Fri 03 Dec '21	u 09 Dec '21	170,174	177	RM 14,497.53	100%	RM 14,497.53
177	✓	Formwork Installation	7 days	Fri 10 Dec '2	Mon 20 Dec	Fri 10 Dec '2	Mon 20 Dec '21	Fri 10 Dec '21	n 20 Dec '21	176	178	RM 14,497.53	100%	RM 14,497.53
178	✓	Rebar Installation	5 days	Tue 21 Dec '	Mon 27 Dec	Tue 21 Dec '	Mon 27 Dec '21	Tue 21 Dec '21	n 27 Dec '21	177	179	RM 14,497.53	100%	RM 14,497.53
179	✓	Casting	3 days	Tue 28 Dec '	Thu 30 Dec '	Tue 28 Dec '	Thu 30 Dec '21	Tue 28 Dec '21	u 30 Dec '21	178	181	RM 14,497.53	100%	RM 14,497.53
180	✓	**Ramp**	**12 days**	**Fri 31 Dec '2**	**Mon 17 Jan**	**Fri 31 Dec '2**	**Mon 17 Jan '22**	**Fri 31 Dec '21**	**n 17 Jan '22**			**RM 57,990.12**	**100%**	**RM 57,990.12**
181	✓	Hardcore	2 days	Fri 31 Dec '2	Mon 03 Jan	Fri 31 Dec '2	Mon 03 Jan '22	Fri 31 Dec '21	n 03 Jan '22	179	182	RM 14,497.53	100%	RM 14,497.53
182	✓	Formwork Installation	3 days	Tue 04 Jan '2	Thu 06 Jan '2	Tue 04 Jan '2	Thu 06 Jan '22	Tue 04 Jan '22	u 06 Jan '22	181	183	RM 14,497.53	100%	RM 14,497.53
183	✓	Rebar Installation	5 days	Fri 07 Jan '22	Thu 13 Jan '2	Fri 07 Jan '22	Thu 13 Jan '22	Fri 07 Jan '22	u 13 Jan '22	182	184	RM 14,497.53	100%	RM 14,497.53
184	✓	Casting	2 days	Fri 14 Jan '22	Mon 17 Jan	Fri 14 Jan '22	Mon 17 Jan '22	Fri 14 Jan '22	n 17 Jan '22	183	2617,2092	RM 14,497.53	100%	RM 14,497.53
185		**Architectural Works**	**503.5 days**	**Fri 19 Nov '2**	**Tue 04 Oct '**	**Mon 08 Feb**	**Thu 16 Feb '23**	**Mon 08 Feb '21**	**NA**			**RM 968,883.13**	**93%**	**RM 1,073,940.53**
186		**Roof Works**	**124.7 days**	**Fri 13 May '**	**Wed 15 Jun**	**Tue 05 Apr '**	**Fri 07 Oct '22**	**Tue 05 Apr '22**	**NA**			**RM 27,530.49**	**97%**	**RM 28,763.20**
187	✓	Material Delivery	5 days	Fri 13 May '2	Fri 20 May '2	Tue 05 Apr '	Mon 11 Apr '22	Tue 05 Apr '22	n 11 Apr '22	174,2FS+50 days	188	RM 4,109.02	100%	RM 4,109.02
188	✓	Roof Structure	7 days	Mon 23 May	Thu 02 Jun '2	Wed 13 Apr	Fri 22 Apr '22	Wed 13 Apr '22	ri 22 Apr '22	187	189FS-5 days	RM 4,109.03	100%	RM 4,109.03
189	✓	Roof Covering	5 days	Wed 25 May	Thu 02 Jun '2	Mon 18 Apr	Fri 22 Apr '22	Mon 18 Apr '22	ri 22 Apr '22	188FS-5 days	190FS-3 days	RM 4,109.03	100%	RM 4,109.03
190	✓	Roof Insulation	13 days	Fri 27 May '2	Tue 07 Jun '2	Mon 18 Apr	Fri 06 May '22	Mon 18 Apr '22	i 06 May '22	189FS-3 days	192FS-3 days	RM 4,109.03	100%	RM 4,109.03
191		**Skylight Roof**	**106.7 days**	**Thu 02 Jun '**	**Thu 09 Jun '**	**Wed 04 May**	**Fri 07 Oct '22**	**Wed 04 May '22**	**NA**			**RM 2,876.32**	**70%**	**RM 4,109.03**
192	✓	Rev 1	4.7 days	NA	NA	Wed 04 May	Tue 10 May '22	Wed 04 May '22	e 10 May '22	190FS-3 days	193FS+100 days,1	RM 2,876.32	100%	RM 2,876.32
193		Rev 2	2 days	NA	NA	Wed 05 Oct	Fri 07 Oct '22	NA	NA	192FS+100 days	332,484FS+20 day	RM 0.00	0%	RM 1,232.71
194	✓	RC Gutter	16 days	Tue 07 Jun '2	Mon 13 Jun	Tue 19 Apr '	Thu 12 May '22	Tue 19 Apr '22	u 12 May '22	192FS-3 days	195FS-3 days	RM 4,109.03	100%	RM 4,109.03
195	✓	Downpipe	6 days	Thu 09 Jun '2	Wed 15 Jun	Mon 09 May	Tue 17 May '22	Mon 09 May '22	e 17 May '22	194FS-3 days	2617	RM 4,109.03	100%	RM 4,109.03
196	✓	**Bricks Wall**	**48 days**	**Fri 19 Nov '2**	**Tue 25 Jan '2**	**Fri 19 Nov '2**	**Tue 25 Jan '22**	**Fri 19 Nov '21**	**e 25 Jan '22**			**RM 130,344.48**	**100%**	**RM 130,344.48**
197	✓	Material Delivery	3 days	Fri 19 Nov '2	Tue 23 Nov '	Fri 19 Nov '2	Tue 23 Nov '21	Fri 19 Nov '21	e 23 Nov '21	161	199,230,258,293	RM 0.00	100%	RM 0.00
198	✓	**1F**	**30 days**	**Fri 03 Dec '2**	**Thu 13 Jan '**	**Fri 03 Dec '2**	**Thu 13 Jan '22**	**Fri 03 Dec '21**	**u 13 Jan '22**			**RM 81,465.30**	**100%**	**RM 81,465.30**
199	✓	Ruang Jentera	2 days	Fri 03 Dec '2	Mon 06 Dec	Fri 03 Dec '2	Mon 06 Dec '21	Fri 03 Dec '21	n 06 Dec '21	170,197	200	RM 5,431.02	100%	RM 5,431.02
200	✓	Laluan + Stor Utiliti	2 days	Tue 07 Dec '	Wed 08 Dec	Tue 07 Dec '	Wed 08 Dec '21	Tue 07 Dec '21	d 08 Dec '21	199	201	RM 5,431.02	100%	RM 5,431.02
201	✓	Bilik MESS & Pantri	2 days	Thu 09 Dec '	Fri 10 Dec '2	Thu 09 Dec '	Fri 10 Dec '21	Thu 09 Dec '21	ri 10 Dec '21	200	202	RM 5,431.02	100%	RM 5,431.02
202	✓	Bilik Service + S2	2 days	Mon 13 Dec	Tue 14 Dec '	Mon 13 Dec	Tue 14 Dec '21	Mon 13 Dec '21	e 14 Dec '21	201	203	RM 5,431.02	100%	RM 5,431.02
203	✓	Bilik Stor	2 days	Wed 15 Dec	Thu 16 Dec '	Wed 15 Dec	Thu 16 Dec '21	Wed 15 Dec '21	u 16 Dec '21	202	204	RM 5,431.02	100%	RM 5,431.02
204	✓	Bilik Sedia Wanita	2 days	Fri 17 Dec '2	Mon 20 Dec	Fri 17 Dec '2	Mon 20 Dec '21	Fri 17 Dec '21	n 20 Dec '21	203	205	RM 5,431.02	100%	RM 5,431.02
205	✓	Tandas Wanita	2 days	Tue 21 Dec '	Wed 22 Dec	Tue 21 Dec '	Wed 22 Dec '21	Tue 21 Dec '21	d 22 Dec '21	204	206	RM 5,431.02	100%	RM 5,431.02
206	✓	Tandas OKU	2 days	Thu 23 Dec '	Fri 24 Dec '2	Thu 23 Dec '	Fri 24 Dec '21	Thu 23 Dec '21	ri 24 Dec '21	205	207	RM 5,431.02	100%	RM 5,431.02
207	✓	Tandas Lelaki	2 days	Mon 27 Dec	Tue 28 Dec '	Mon 27 Dec	Tue 28 Dec '21	Mon 27 Dec '21	e 28 Dec '21	206	208	RM 5,431.02	100%	RM 5,431.02
208	✓	Bilik Ketua Balai	2 days	Wed 29 Dec	Thu 30 Dec '	Wed 29 Dec	Thu 30 Dec '21	Wed 29 Dec '21	u 30 Dec '21	207	209,215	RM 5,431.02	100%	RM 5,431.02
209	✓	Ruang Lobi	2 days	Fri 31 Dec '2	Mon 03 Jan	Fri 31 Dec '2	Mon 03 Jan '22	Fri 31 Dec '21	n 03 Jan '22	208	210	RM 5,431.02	100%	RM 5,431.02
210	✓	Ruang Pameran + S1	2 days	Tue 04 Jan '2	Wed 05 Jan	Tue 04 Jan '2	Wed 05 Jan '22	Tue 04 Jan '22	d 05 Jan '22	209	211	RM 5,431.02	100%	RM 5,431.02
211	✓	Pejabat Operasi	2 days	Thu 06 Jan '2	Fri 07 Jan '22	Thu 06 Jan '2	Fri 07 Jan '22	Thu 06 Jan '22	ri 07 Jan '22	210	212	RM 5,431.02	100%	RM 5,431.02
212	✓	Bilik Kawalan	2 days	Mon 10 Jan	Tue 11 Jan '2	Mon 10 Jan	Tue 11 Jan '22	Mon 10 Jan '22	ue 11 Jan '22	211	213	RM 5,431.02	100%	RM 5,431.02
213	✓	Bilik Penyelia	2 days	Wed 12 Jan	Thu 13 Jan '2	Wed 12 Jan	Thu 13 Jan '22	Wed 12 Jan '22	u 13 Jan '22	212	232	RM 5,431.02	100%	RM 5,431.02
214	✓	**2F**	**18 days**	**Fri 31 Dec '2**	**Tue 25 Jan '2**	**Fri 31 Dec '2**	**Tue 25 Jan '22**	**Fri 31 Dec '21**	**e 25 Jan '22**			**RM 48,879.18**	**100%**	**RM 48,879.18**
215	✓	Ruang Jentera	2 days	Fri 31 Dec '2	Mon 03 Jan	Fri 31 Dec '2	Mon 03 Jan '22	Fri 31 Dec '21	n 03 Jan '22	208	216	RM 5,431.02	100%	RM 5,431.02
216	✓	Laluan + Bilik Sukan	2 days	Tue 04 Jan '2	Wed 05 Jan	Tue 04 Jan '2	Wed 05 Jan '22	Tue 04 Jan '22	d 05 Jan '22	215	217	RM 5,431.02	100%	RM 5,431.02
217	✓	Bilik Persediaan Lelaki	2 days	Thu 06 Jan '2	Fri 07 Jan '22	Thu 06 Jan '2	Fri 07 Jan '22	Thu 06 Jan '22	ri 07 Jan '22	216	218	RM 5,431.02	100%	RM 5,431.02
218	✓	Tandas Lelaki	2 days	Mon 10 Jan	Tue 11 Jan '2	Mon 10 Jan	Tue 11 Jan '22	Mon 10 Jan '22	ue 11 Jan '22	217	219	RM 5,431.02	100%	RM 5,431.02
219	✓	Bilik Basuh	2 days	Wed 12 Jan	Thu 13 Jan '2	Wed 12 Jan	Thu 13 Jan '22	Wed 12 Jan '22	u 13 Jan '22	218	220	RM 5,431.02	100%	RM 5,431.02
220	✓	Bilik Persediaan Penyelia	2 days	Fri 14 Jan '22	Mon 17 Jan	Fri 14 Jan '22	Mon 17 Jan '22	Fri 14 Jan '22	n 17 Jan '22	219	221	RM 5,431.02	100%	RM 5,431.02
221	✓	Bilik Unit BOMBA	2 days	Tue 18 Jan '2	Wed 19 Jan	Tue 18 Jan '2	Wed 19 Jan '22	Tue 18 Jan '22	d 19 Jan '22	220	222	RM 5,431.02	100%	RM 5,431.02
222	✓	Surau + S1	2 days	Thu 20 Jan '2	Fri 21 Jan '22	Thu 20 Jan '2	Fri 21 Jan '22	Thu 20 Jan '22	ri 21 Jan '22	221	223	RM 5,431.02	100%	RM 5,431.02
223	✓	Bilik Mesyuarat	2 days	Mon 24 Jan	Tue 25 Jan '2	Mon 24 Jan	Tue 25 Jan '22	Mon 24 Jan '22	ue 25 Jan '22	222	295,225	RM 5,431.02	100%	RM 5,431.02
224		**Counter Top and Bench**	**148 days**	**Tue 01 Mar**	**Tue 19 Apr '**	**Tue 01 Mar**	**Wed 05 Oct '22**	**Tue 01 Mar '22**	**NA**			**RM 15,817.05**	**91%**	**RM 17,574.50**

PEMBINAAN PROJEK BALAI BOMBA DAN KUARTERS PUTATAN,SABAH

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
225	Structural Works	20 days	Tue 01 Mar	Mon 28 Mar	Tue 01 Mar	Mon 28 Mar '22	Tue 01 Mar '22	n 28 Mar '22	223,2	227FS-5 days	RM 8,787.25	100%	RM 8,787.25
226	**Finshing Works**	**133 days**	**Tue 22 Mar**	**Tue 19 Apr '**	**Tue 22 Mar**	**Wed 05 Oct '22**	**Tue 22 Mar '22**	**NA**			**RM 7,029.80**	**85%**	**RM 8,787.25**
227	Rev 1	28 days	NA	NA	Tue 22 Mar	Fri 29 Apr '22	Tue 22 Mar '22	ri 29 Apr '22	225FS-5 days	228FS+100 days,2	RM 7,029.80	100%	RM 7,029.80
228	Rev 2	5 days	NA	NA	Thu 29 Sep '	Wed 05 Oct '22	NA	NA	227FS+100 days		RM 0.00	0%	RM 1,757.45
229	**Internal Plaster Wall**	**97 days**	**Wed 24 Nov**	**Mon 11 Apr**	**Wed 24 Nov**	**Mon 11 Apr '22**	**Wed 24 Nov '21**	**n 11 Apr '22**			**RM 84,795.64**	**100%**	**RM 84,795.64**
230	Material Delivery	5 days	Wed 24 Nov	Tue 30 Nov '	Wed 24 Nov	Tue 30 Nov '21	Wed 24 Nov '21	e 30 Nov '21	197	232	RM 2,451.16	100%	RM 2,451.16
231	**1F**	**60 days**	**Fri 14 Jan '2**	**Mon 11 Apr**	**Fri 14 Jan '2**	**Mon 11 Apr '22**	**Fri 14 Jan '22**	**n 11 Apr '22**			**RM 51,465.30**	**100%**	**RM 51,465.30**
232	Ruang Jentera	15 days	Fri 14 Jan '2	Mon 07 Feb	Fri 14 Jan '2	Mon 07 Feb '22	Fri 14 Jan '22	n 07 Feb '22	213,230,258	233FS-2 days,260	RM 3,431.02	100%	RM 3,431.02
233	Laluan + Stor Utiliti	7 days	Fri 04 Feb '2	Mon 14 Feb	Fri 04 Feb '2	Mon 14 Feb '22	Fri 04 Feb '22	n 14 Feb '22	232FS-2 days	234FS-2 days	RM 3,431.02	100%	RM 3,431.02
234	Bilik MESS & Pantri	7 days	Fri 11 Feb '2	Mon 21 Feb	Fri 11 Feb '2	Mon 21 Feb '22	Fri 11 Feb '22	n 21 Feb '22	233FS-2 days	235FS-2 days,248	RM 3,431.02	100%	RM 3,431.02
235	Bilik Service + S2	7 days	Fri 18 Feb '2	Mon 28 Feb	Fri 18 Feb '2	Mon 28 Feb '22	Fri 18 Feb '22	n 28 Feb '22	234FS-2 days	236FS-1 day	RM 3,431.02	100%	RM 3,431.02
236	Bilik Stor	7 days	Mon 28 Feb	Tue 08 Mar	Mon 28 Feb	Tue 08 Mar '22	Mon 28 Feb '22	e 08 Mar '22	235FS-1 day	237FS-1 day	RM 3,431.02	100%	RM 3,431.02
237	Bilik Sedia Wanita	7 days	Tue 08 Mar	Wed 16 Mar	Tue 08 Mar	Wed 16 Mar '22	Tue 08 Mar '22	16 Mar '22	236FS-1 day	238FS-1 day	RM 3,431.02	100%	RM 3,431.02
238	Tandas Wanita	3 days	Wed 16 Mar	Fri 18 Mar '2	Wed 16 Mar	Fri 18 Mar '22	Wed 16 Mar '22	i 18 Mar '22	237FS-1 day	239FS-1 day	RM 3,431.02	100%	RM 3,431.02
239	Tandas OKU	3 days	Fri 18 Mar '2	Tue 22 Mar	Fri 18 Mar '2	Tue 22 Mar '22	Fri 18 Mar '22	e 22 Mar '22	238FS-1 day	240FS-1 day	RM 3,431.02	100%	RM 3,431.02
240	Tandas Lelaki	3 days	Tue 22 Mar	Thu 24 Mar	Tue 22 Mar	Thu 24 Mar '22	Tue 22 Mar '22	24 Mar '22	239FS-1 day	241FS-1 day	RM 3,431.02	100%	RM 3,431.02
241	Bilik Ketua Balai	3 days	Thu 24 Mar	Mon 28 Mar	Thu 24 Mar	Mon 28 Mar '22	Thu 24 Mar '22	n 28 Mar '22	240FS-1 day	242FS-1 day	RM 3,431.02	100%	RM 3,431.02
242	Ruang Lobi	2 days	Mon 28 Mar	Tue 29 Mar	Mon 28 Mar	Tue 29 Mar '22	Mon 28 Mar '22	e 29 Mar '22	241FS-1 day	243FS-1 day,321,3	RM 3,431.02	100%	RM 3,431.02
243	Ruang Pameran + S1	3 days	Tue 29 Mar	Thu 31 Mar	Tue 29 Mar	Thu 31 Mar '22	Tue 29 Mar '22	31 Mar '22	242FS-1 day	244FS-1 day	RM 3,431.02	100%	RM 3,431.02
244	Pejabat Operasi	7 days	Thu 31 Mar	Fri 08 Apr '2	Thu 31 Mar	Fri 08 Apr '22	Thu 31 Mar '22	ri 08 Apr '22	243FS-1 day	245FS-5 days	RM 3,431.02	100%	RM 3,431.02
245	Bilik Kawalan	5 days	Mon 04 Apr	Fri 08 Apr '2	Mon 04 Apr	Fri 08 Apr '22	Mon 04 Apr '22	ri 08 Apr '22	244FS-5 days	246FS-2 days	RM 3,431.02	100%	RM 3,431.02
246	Bilik Penyelia	3 days	Thu 07 Apr '	Mon 11 Apr	Thu 07 Apr '	Mon 11 Apr '22	Thu 07 Apr '22	n 11 Apr '22	245FS-2 days	274	RM 3,431.02	100%	RM 3,431.02
247	**2F**	**28 days**	**Tue 22 Feb '**	**Thu 31 Mar**	**Tue 22 Feb '**	**Thu 31 Mar '22**	**Tue 22 Feb '22**	**31 Mar '22**			**RM 30,879.18**	**100%**	**RM 30,879.18**
248	Ruang Jentera	7 days	Tue 22 Feb '	Wed 02 Mar	Tue 22 Feb '	Wed 02 Mar '22	Tue 22 Feb '22	02 Mar '22	234	249FS-3 days	RM 3,431.02	100%	RM 3,431.02
249	Laluan + Bilik Sukan	7 days	Mon 28 Feb	Tue 08 Mar	Mon 28 Feb	Tue 08 Mar '22	Mon 28 Feb '22	e 08 Mar '22	248FS-3 days	250FS-3 days	RM 3,431.02	100%	RM 3,431.02
250	Bilik Persediaan Lelaki	7 days	Fri 04 Mar '2	Mon 14 Mar	Fri 04 Mar '2	Mon 14 Mar '22	Fri 04 Mar '22	n 14 Mar '22	249FS-3 days	251FS-3 days	RM 3,431.02	100%	RM 3,431.02
251	Tandas Lelaki	3 days	Thu 10 Mar	Mon 14 Mar	Thu 10 Mar	Mon 14 Mar '22	Thu 10 Mar '22	n 14 Mar '22	250FS-3 days	252FS-3 days	RM 3,431.02	100%	RM 3,431.02
252	Bilik Basuh	3 days	Thu 10 Mar	Mon 14 Mar	Thu 10 Mar	Mon 14 Mar '22	Thu 10 Mar '22	n 14 Mar '22	251FS-3 days	253FS-3 days	RM 3,431.02	100%	RM 3,431.02
253	Bilik Persediaan Penyelia	3 days	Thu 10 Mar	Mon 14 Mar	Thu 10 Mar	Mon 14 Mar '22	Thu 10 Mar '22	n 14 Mar '22	252FS-3 days	254FS-3 days	RM 3,431.02	100%	RM 3,431.02
254	Bilik Unit BOMBA	7 days	Thu 10 Mar	Fri 18 Mar '2	Thu 10 Mar	Fri 18 Mar '22	Thu 10 Mar '22	i 18 Mar '22	253FS-3 days	255FS-2 days	RM 3,431.02	100%	RM 3,431.02
255	Surau + S1	7 days	Thu 17 Mar	Fri 25 Mar '2	Thu 17 Mar	Fri 25 Mar '22	Thu 17 Mar '22	i 25 Mar '22	254FS-2 days	256FS-3 days	RM 3,431.02	100%	RM 3,431.02
256	Bilik Mesyuarat	7 days	Wed 23 Mar	Thu 31 Mar	Wed 23 Mar	Thu 31 Mar '22	Wed 23 Mar '22	31 Mar '22	255FS-3 days	284,2168,2540	RM 3,431.02	100%	RM 3,431.02
257	**External Plaster Wall**	**127 days**	**Wed 24 Nov**	**Fri 27 May '**	**Wed 24 Nov**	**Fri 27 May '22**	**Wed 24 Nov '21**	**i 27 May '22**			**RM 86,802.72**	**100%**	**RM 86,802.72**
258	Material Delivery	5 days	Wed 24 Nov	Tue 30 Nov '	Wed 24 Nov	Tue 30 Nov '21	Wed 24 Nov '21	e 30 Nov '21	197	232,319	RM 0.00	100%	RM 0.00
259	**1F**	**75 days**	**Tue 08 Feb '**	**Fri 27 May '**	**Tue 08 Feb '**	**Fri 27 May '22**	**Tue 08 Feb '22**	**i 27 May '22**			**RM 54,251.70**	**100%**	**RM 54,251.70**
260	Ruang Jentera	7 days	Tue 08 Feb '	Wed 16 Feb	Tue 08 Feb '	Wed 16 Feb '22	Tue 08 Feb '22	d 16 Feb '22	232	261	RM 3,616.78	100%	RM 3,616.78
261	Laluan + Stor Utiliti	7 days	Thu 17 Feb '	Fri 25 Feb '2	Thu 17 Feb '	Fri 25 Feb '22	Thu 17 Feb '22	ri 25 Feb '22	260	262	RM 3,616.78	100%	RM 3,616.78
262	Bilik MESS & Pantri	7 days	Mon 28 Feb	Tue 08 Mar	Mon 28 Feb	Tue 08 Mar '22	Mon 28 Feb '22	e 08 Mar '22	261	263	RM 3,616.78	100%	RM 3,616.78
263	Bilik Service + S2	7 days	Wed 09 Mar	Thu 17 Mar	Wed 09 Mar	Thu 17 Mar '22	Wed 09 Mar '22	17 Mar '22	262	264,276	RM 3,616.78	100%	RM 3,616.78
264	Bilik Stor	7 days	Fri 18 Mar '2	Mon 28 Mar	Fri 18 Mar '2	Mon 28 Mar '22	Fri 18 Mar '22	n 28 Mar '22	263	265	RM 3,616.78	100%	RM 3,616.78
265	Bilik Sedia Wanita	3 days	Tue 29 Mar	Thu 31 Mar	Tue 29 Mar	Thu 31 Mar '22	Tue 29 Mar '22	31 Mar '22	264	266	RM 3,616.78	100%	RM 3,616.78
266	Tandas Wanita	3 days	Fri 01 Apr '2	Tue 05 Apr '	Fri 01 Apr '2	Tue 05 Apr '22	Fri 01 Apr '22	e 05 Apr '22	265	267	RM 3,616.78	100%	RM 3,616.78
267	Tandas OKU	3 days	Wed 06 Apr	Fri 08 Apr '2	Wed 06 Apr	Fri 08 Apr '22	Wed 06 Apr '22	ri 08 Apr '22	266	268	RM 3,616.78	100%	RM 3,616.78
268	Tandas Lelaki	3 days	Mon 11 Apr	Wed 13 Apr	Mon 11 Apr	Wed 13 Apr '22	Mon 11 Apr '22	d 13 Apr '22	267	269	RM 3,616.78	100%	RM 3,616.78
269	Bilik Ketua Balai	5 days	Thu 14 Apr '	Thu 21 Apr '	Thu 14 Apr '	Thu 21 Apr '22	Thu 14 Apr '22	u 21 Apr '22	268	270	RM 3,616.78	100%	RM 3,616.78
270	Ruang Lobi	2 days	Fri 22 Apr '2	Mon 25 Apr	Fri 22 Apr '2	Mon 25 Apr '22	Fri 22 Apr '22	n 25 Apr '22	269	271	RM 3,616.78	100%	RM 3,616.78
271	Ruang Pameran + S1	3 days	Tue 26 Apr '	Thu 28 Apr '	Tue 26 Apr '	Thu 28 Apr '22	Tue 26 Apr '22	u 28 Apr '22	270	272	RM 3,616.78	100%	RM 3,616.78
272	Pejabat Operasi	10 days	Fri 29 Apr '2	Tue 17 May	Fri 29 Apr '2	Tue 17 May '22	Fri 29 Apr '22	17 May '22	271	273	RM 3,616.78	100%	RM 3,616.78
273	Bilik Kawalan	5 days	Wed 18 May	Tue 24 May	Wed 18 May	Tue 24 May '22	Wed 18 May '22	24 May '22	272	274	RM 3,616.78	100%	RM 3,616.78
274	Bilik Penyelia	3 days	Wed 25 May	Fri 27 May '2	Wed 25 May	Fri 27 May '22	Wed 25 May '22	i 27 May '22	273,246	2617	RM 3,616.78	100%	RM 3,616.78
275	**2F**	**39 days**	**Fri 18 Mar '2**	**Tue 17 May**	**Fri 18 Mar '2**	**Tue 17 May '22**	**Fri 18 Mar '22**	**17 May '22**			**RM 32,551.02**	**100%**	**RM 32,551.02**
276	Ruang Jentera	3 days	Fri 18 Mar '2	Tue 22 Mar	Fri 18 Mar '2	Tue 22 Mar '22	Fri 18 Mar '22	e 22 Mar '22	263	277	RM 3,616.78	100%	RM 3,616.78
277	Laluan + Bilik Sukan	3 days	Wed 23 Mar	Fri 25 Mar '2	Wed 23 Mar	Fri 25 Mar '22	Wed 23 Mar '22	i 25 Mar '22	276	278	RM 3,616.78	100%	RM 3,616.78
278	Bilik Persediaan Lelaki	3 days	Mon 28 Mar	Wed 30 Mar	Mon 28 Mar	Wed 30 Mar '22	Mon 28 Mar '22	30 Mar '22	277	279	RM 3,616.78	100%	RM 3,616.78
279	Tandas Lelaki	5 days	Thu 31 Mar	Wed 06 Apr	Thu 31 Mar	Wed 06 Apr '22	Thu 31 Mar '22	d 06 Apr '22	278	280	RM 3,616.78	100%	RM 3,616.78
280	Bilik Basuh	5 days	Thu 07 Apr '	Wed 13 Apr	Thu 07 Apr '	Wed 13 Apr '22	Thu 07 Apr '22	d 13 Apr '22	279	281	RM 3,616.78	100%	RM 3,616.78
281	Bilik Persediaan Penyelia	5 days	Thu 14 Apr '	Thu 21 Apr '	Thu 14 Apr '	Thu 21 Apr '22	Thu 14 Apr '22	u 21 Apr '22	280	282	RM 3,616.78	100%	RM 3,616.78

ID		Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
282	✓	Bilik Unit BOMBA	3 days	Fri 22 Apr '2	Tue 26 Apr '	Fri 22 Apr '2	Tue 26 Apr '22	Fri 22 Apr '22	e 26 Apr '22	281	283	RM 3,616.78	100%	RM 3,616.78
283	✓	Surau + S1	5 days	Wed 27 Apr	Thu 05 May	Wed 27 Apr	Thu 05 May '22	Wed 27 Apr '22	u 05 May '22	282	284	RM 3,616.78	100%	RM 3,616.78
284	✓	Bilik Mesyuarat	7 days	Fri 06 May '2	Tue 17 May	Fri 06 May '2	Tue 17 May '22	Fri 06 May '22	e 17 May '22	283,256	308	RM 3,616.78	100%	RM 3,616.78
285	✓	**Floor Render**	**34.5 days**	**Tue 17 May**	**Thu 16 Jun '**	**Tue 17 May**	**Thu 07 Jul '22**	**Tue 17 May '22**	**hu 07 Jul '22**			**RM 15,129.95**	**100%**	**RM 15,129.95**
286	✓	Material Delivery	5 days	Tue 17 May	Mon 23 Ma	Tue 17 May	Fri 03 Jun '22	Tue 17 May '22	ri 03 Jun '22	375	287	RM 0.00	100%	RM 0.00
287	✓	Bilik Services	3 days	Tue 24 May	Thu 26 May	Mon 20 Jun	Wed 22 Jun '22	Mon 20 Jun '22	d 22 Jun '22	286	288	RM 3,025.99	100%	RM 3,025.99
288	✓	Apron	3 days	Fri 27 May '2	Thu 02 Jun '	Fri 27 May '2	Mon 27 Jun '22	Fri 27 May '22	n 27 Jun '22	287	289	RM 3,025.99	100%	RM 3,025.99
289	✓	Stor	3 days	Fri 03 Jun '2	Wed 08 Jun	Fri 24 Jun '2	Wed 29 Jun '22	Fri 24 Jun '22	d 29 Jun '22	288	290	RM 3,025.99	100%	RM 3,025.99
290	✓	Anjung 2	3 days	Thu 09 Jun '	Mon 13 Jun	Wed 29 Jun	Mon 04 Jul '22	Wed 29 Jun '22	on 04 Jul '22	289	291	RM 3,025.99	100%	RM 3,025.99
291	✓	Ruang Tangki Air	3 days	Tue 14 Jun '	Thu 16 Jun '	Mon 04 Jul '	Thu 07 Jul '22	Mon 04 Jul '22	hu 07 Jul '22	290	2617,525,516	RM 3,025.99	100%	RM 3,025.99
292	✓	**Waterproof Floor**	**124 days**	**Tue 29 Mar**	**Tue 23 Aug**	**Tue 29 Mar**	**Thu 29 Sep '22**	**Tue 29 Mar '22**	**u 29 Sep '22**			**RM 33,527.00**	**100%**	**RM 33,527.00**
293	✓	Material Delivery	7 days	Tue 29 Mar	Wed 06 Apr	Tue 29 Mar	Wed 06 Apr '22	Tue 29 Mar '22	d 06 Apr '22	197,2FS+20 days	295	RM 0.00	100%	RM 0.00
294	✓	**1F**	**95 days**	**Thu 07 Apr '**	**Fri 22 Jul '22**	**Thu 07 Apr '**	**Fri 26 Aug '22**	**Thu 07 Apr '22**	**i 26 Aug '22**			**RM 18,742.00**	**100%**	**RM 18,742.00**
295	✓	Ruang Lobi	3 days	Thu 07 Apr '	Mon 11 Apr	Thu 07 Apr '	Mon 11 Apr '22	Thu 07 Apr '22	n 11 Apr '22	223,293	296FS-1 day,319	RM 2,478.50	100%	RM 2,478.50
296	✓	Bilik Ketua Pegawai	7 days	Mon 11 Apr	Wed 20 Apr	Mon 11 Apr	Wed 20 Apr '22	Mon 11 Apr '22	d 20 Apr '22	295FS-1 day	297FS-1 day	RM 1,478.50	100%	RM 1,478.50
297	✓	Pejabat Operasi	7 days	Wed 20 Apr	Thu 28 Apr '	Wed 20 Apr	Thu 28 Apr '22	Wed 20 Apr '22	u 28 Apr '22	296FS-1 day	298FS-1 day	RM 1,478.50	100%	RM 1,478.50
298	✓	Bilik Kawalan	7 days	Thu 28 Apr '	Tue 10 May	Thu 28 Apr '	Tue 10 May '22	Thu 28 Apr '22	10 May '22	297FS-1 day	299FS-1 day	RM 1,478.50	100%	RM 1,478.50
299	✓	Bilik Utiliti Peralatan	7 days	Tue 10 May	Thu 19 May	Mon 20 Jun	Tue 28 Jun '22	Mon 20 Jun '22	ue 28 Jun '22	298FS-1 day	300FS-1 day	RM 1,478.50	100%	RM 1,478.50
300	✓	Bilik Stor	7 days	Thu 19 May	Fri 27 May '2	Tue 28 Jun '	Wed 06 Jul '22	Tue 28 Jun '22	ed 06 Jul '22	299FS-1 day	301FS-1 day	RM 1,478.50	100%	RM 1,478.50
301	✓	Bilik Mess & Pantri	7 days	Fri 27 May '2	Thu 09 Jun '	Wed 06 Jul '	Thu 14 Jul '22	Wed 06 Jul '22	hu 14 Jul '22	300FS-1 day	302FS-1 day	RM 1,478.50	100%	RM 1,478.50
302	✓	Tandas Wanita	7 days	Thu 09 Jun '	Fri 17 Jun '2	Thu 14 Jul '2	Fri 22 Jul '22	Thu 14 Jul '22	Fri 22 Jul '22	301FS-1 day	303FS-1 day	RM 1,478.50	100%	RM 1,478.50
303	✓	Tandas Lelaki	7 days	Fri 17 Jun '2	Mon 27 Jun	Fri 22 Jul '22	Mon 01 Aug '22	Fri 22 Jul '22	n 01 Aug '22	302FS-1 day	304FS-1 day	RM 1,478.50	100%	RM 1,478.50
304	✓	Tandas Wanita OKU	7 days	Mon 27 Jun	Tue 05 Jul '2	Mon 01 Aug	Tue 09 Aug '22	Mon 01 Aug '22	e 09 Aug '22	303FS-1 day	305FS-1 day	RM 1,478.50	100%	RM 1,478.50
305	✓	Ruang Jentera	7 days	Tue 05 Jul '2	Wed 13 Jul '	Tue 09 Aug '	Wed 17 Aug '22	Tue 09 Aug '22	d 17 Aug '22	304FS-1 day	306	RM 1,478.50	100%	RM 1,478.50
306	✓	Laman	7 days	Thu 14 Jul '2	Fri 22 Jul '22	Thu 18 Aug '	Fri 26 Aug '22	Thu 18 Aug '22	ri 26 Aug '22	305	308	RM 1,478.50	100%	RM 1,478.50
307	✓	**2F**	**22 days**	**Mon 25 Jul '**	**Tue 23 Aug**	**Mon 29 Aug**	**Thu 29 Sep '22**	**Mon 29 Aug '22**	**u 29 Sep '22**			**RM 14,785.00**	**100%**	**RM 14,785.00**
308	✓	Bilik Mesyuarat	3 days	Mon 25 Jul '	Wed 27 Jul '	Mon 29 Aug	Thu 01 Sep '22	Mon 29 Aug '22	u 01 Sep '22	306,284	309FS-1 day	RM 1,478.50	100%	RM 1,478.50
309	✓	Bilik Sukan GYM	3 days	Wed 27 Jul '	Fri 29 Jul '22	Thu 01 Sep '	Mon 05 Sep '22	Thu 01 Sep '22	n 05 Sep '22	308FS-1 day	310FS-1 day	RM 1,478.50	100%	RM 1,478.50
310	✓	Bilik Unit Pili Bomba	3 days	Fri 29 Jul '22	Tue 02 Aug '	Mon 05 Sep	Wed 07 Sep '22	Mon 05 Sep '22	d 07 Sep '22	309FS-1 day	311FS-1 day	RM 1,478.50	100%	RM 1,478.50
311	✓	Bilik Persediaan	3 days	Tue 02 Aug '	Thu 04 Aug '	Wed 07 Sep	Fri 09 Sep '22	Wed 07 Sep '22	ri 09 Sep '22	310FS-1 day	312FS-1 day	RM 1,478.50	100%	RM 1,478.50
312	✓	Tandas Penyelia	3 days	Thu 04 Aug '	Mon 08 Aug	Fri 09 Sep '2	Tue 13 Sep '22	Fri 09 Sep '22	e 13 Sep '22	311FS-1 day	313FS-1 day	RM 1,478.50	100%	RM 1,478.50
313	✓	Bilik Persediaan Lelaki	3 days	Mon 08 Aug	Wed 10 Aug	Tue 13 Sep '	Thu 15 Sep '22	Tue 13 Sep '22	u 15 Sep '22	312FS-1 day	314FS-1 day	RM 1,478.50	100%	RM 1,478.50
314	✓	Tandas Lelaki	3 days	Wed 10 Aug	Fri 12 Aug '2	Thu 15 Sep '	Tue 20 Sep '22	Thu 15 Sep '22	e 20 Sep '22	313FS-1 day	315FS-1 day	RM 1,478.50	100%	RM 1,478.50
315	✓	Bilik Basuh	3 days	Fri 12 Aug '2	Tue 16 Aug '	Tue 20 Sep '	Thu 22 Sep '22	Tue 20 Sep '22	u 22 Sep '22	314FS-1 day	316FS-1 day	RM 1,478.50	100%	RM 1,478.50
316	✓	Surau	3 days	Tue 16 Aug '	Thu 18 Aug '	Thu 22 Sep '	Mon 26 Sep '22	Thu 22 Sep '22	n 26 Sep '22	315FS-1 day	317	RM 1,478.50	100%	RM 1,478.50
317	✓	Wuduk	3 days	Fri 19 Aug '2	Tue 23 Aug '	Tue 27 Sep '	Thu 29 Sep '22	Tue 27 Sep '22	u 29 Sep '22	316	2617	RM 1,478.50	100%	RM 1,478.50
318		**Floor Tiles**	**429.7 days**	**Tue 12 Apr '**	**Thu 11 Aug**	**Mon 08 Feb**	**Thu 03 Nov '22**	**Mon 08 Feb '21**	**NA**			**RM 60,822.40**	**84%**	**RM 72,623.74**
319	✓	Material Delivery	7 days	Tue 12 Apr '	Thu 21 Apr '	Tue 12 Apr '	Thu 21 Apr '22	Tue 12 Apr '22	u 21 Apr '22	258,295	321,375,322	RM 0.00	100%	RM 0.00
320		**1F**	**429.7 days**	**Fri 22 Apr '2**	**Tue 28 Jun '**	**Mon 08 Feb**	**Thu 03 Nov '22**	**Mon 08 Feb '21**	**NA**			**RM 30,562.50**	**75%**	**RM 42,363.84**
321	✓	**Stor Utiliti**	**3 days**	**Fri 22 Apr '2**	**Tue 26 Apr '**	**Fri 22 Apr '2**	**Tue 26 Apr '22**	**Fri 22 Apr '22**	**e 26 Apr '22**	**242,319**		**RM 3,025.99**	**100%**	**RM 3,025.99**
322	✓	Rev 1	2.5 days	NA	NA	Fri 22 Apr '2	Tue 26 Apr '22	Fri 22 Apr '22	e 26 Apr '22	242,319	325	RM 1,361.70	100%	RM 1,361.70
323	✓	Rev 2	3 days	NA	NA	Fri 22 Apr '2	Tue 26 Apr '22	Fri 22 Apr '22	e 26 Apr '22			RM 1,664.29	100%	RM 1,664.29
324	✓	**Bilik MESS & Pantri**	**304.5 days**	**Wed 27 Apr**	**Fri 29 Apr '2**	**Mon 08 Feb**	**Fri 29 Apr '22**	**Mon 08 Feb '21**	**ri 29 Apr '22**			**RM 3,025.99**	**100%**	**RM 3,025.99**
325	✓	Rev 1	2.5 days	NA	NA	Wed 27 Apr	Fri 29 Apr '22	Wed 27 Apr '22	ri 29 Apr '22	322	328	RM 1,361.70	100%	RM 1,361.70
326	✓	Rev 2	3 days	NA	NA	Mon 08 Feb	Wed 10 Feb '21	Mon 08 Feb '21	d 10 Feb '21			RM 1,664.29	100%	RM 1,664.29
327	✓	**Bilik Sedia Wanita**	**307.5 days**	**Wed 04 Ma**	**Fri 06 May '**	**Mon 08 Feb**	**Fri 06 May '22**	**Mon 08 Feb '21**	**i 06 May '22**			**RM 3,025.99**	**100%**	**RM 3,025.99**
328	✓	Rev 1	2.5 days	NA	NA	Wed 04 Ma	Fri 06 May '22	Wed 04 May '22	i 06 May '22	325	331	RM 1,361.70	100%	RM 1,361.70
329	✓	Rev 2	3 days	NA	NA	Mon 08 Feb	Wed 10 Feb '21	Mon 08 Feb '21	d 10 Feb '21			RM 1,664.29	100%	RM 1,664.29
330		**Tandas Wanita**	**106.7 days**	**Mon 09 Ma**	**Wed 11 Ma**	**Mon 09 Ma**	**Wed 12 Oct '22**	**Mon 09 May '22**	**NA**			**RM 1,059.10**	**35%**	**RM 3,025.99**
331	✓	Rev 1	1.6 days	NA	NA	Mon 09 Ma	Tue 10 May '22	Mon 09 May '22	10 May '22	328	334,332	RM 1,059.10	100%	RM 1,059.10
332		Rev 2	3 days	NA	NA	Fri 07 Oct '2	Wed 12 Oct '22	NA	NA	331,193	335	RM 0.00	0%	RM 1,966.89
333		**Tandas OKU**	**106.7 days**	**Thu 12 May**	**Tue 17 May**	**Thu 12 May**	**Mon 17 Oct '22**	**Thu 12 May '22**	**NA**			**RM 1,059.10**	**35%**	**RM 3,025.99**
334	✓	Rev 1	1.6 days	NA	NA	Thu 12 May	Fri 13 May '22	Thu 12 May '22	i 13 May '22	331	337,335	RM 1,059.10	100%	RM 1,059.10
335		Rev 2	3 days	NA	NA	Wed 12 Oct	Mon 17 Oct '22	NA	NA	334,332	344	RM 0.00	0%	RM 1,966.89
336	✓	**Tandas Lelaki**	**316.5 days**	**Wed 18 Ma**	**Fri 20 May '**	**Mon 08 Feb**	**Fri 20 May '22**	**Mon 08 Feb '21**	**i 20 May '22**			**RM 3,025.98**	**100%**	**RM 3,025.98**
337	✓	Rev 1	2.5 days	NA	NA	Wed 18 Ma	Fri 20 May '22	Wed 18 May '22	i 20 May '22	334	340	RM 1,361.70	100%	RM 1,361.70
338	✓	Rev 2	3 days	NA	NA	Mon 08 Feb	Wed 10 Feb '21	Mon 08 Feb '21	d 10 Feb '21			RM 1,664.28	100%	RM 1,664.28

ID		Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
339	✓	**Bilik Ketua Balai**	**319.5 days**	**Mon 23 May**	**Wed 25 May**	**Mon 08 Feb**	**Wed 25 May '22**	**Mon 08 Feb '21**	**25 May '22**			**RM 3,025.98**	**100%**	**RM 3,025.98**
340	✓	Rev 1	2.5 days	NA	NA	Mon 23 May	Wed 25 May '22	Mon 23 May '22	25 May '22	337	343	RM 1,361.70	100%	RM 1,361.70
341	✓	Rev 2	3 days	NA	NA	Mon 08 Feb	Wed 10 Feb '21	Mon 08 Feb '21	d 10 Feb '21			RM 1,664.28	100%	RM 1,664.28
342		**Ruang Lobi**	**95.7 days**	**Thu 26 May**	**Wed 01 Jun**	**Tue 07 Jun '**	**Thu 20 Oct '22**	**Tue 07 Jun '22**	**NA**			**RM 1,059.10**	**35%**	**RM 3,025.99**
343	✓	Rev 1	1.6 days	NA	NA	Tue 07 Jun '	Wed 08 Jun '22	Tue 07 Jun '22	d 08 Jun '22	340	346,344	RM 1,059.10	100%	RM 1,059.10
344		Rev 2	3 days	NA	NA	Mon 17 Oct	Thu 20 Oct '22	NA	NA	335,343	347	RM 0.00	0%	RM 1,966.89
345		**Ruang Pameran**	**95.7 days**	**Thu 02 Jun '**	**Tue 07 Jun '**	**Fri 10 Jun '2**	**Wed 26 Oct '22**	**Fri 10 Jun '22**	**NA**			**RM 1,059.10**	**35%**	**RM 3,025.99**
346	✓	Rev 1	1.6 days	NA	NA	Fri 10 Jun '2	Mon 13 Jun '22	Fri 10 Jun '22	n 13 Jun '22	343	349,347	RM 1,059.10	100%	RM 1,059.10
347		Rev 2	3 days	NA	NA	Thu 20 Oct '	Wed 26 Oct '22	NA	NA	344,346	350	RM 0.00	0%	RM 1,966.89
348		**Anjung**	**95.7 days**	**Wed 08 Jun**	**Fri 10 Jun '2**	**Wed 15 Jun**	**Mon 31 Oct '22**	**Wed 15 Jun '22**	**NA**			**RM 1,059.10**	**35%**	**RM 3,025.99**
349	✓	Rev 1	1.6 days	NA	NA	Wed 15 Jun	Thu 16 Jun '22	Wed 15 Jun '22	u 16 Jun '22	346	352,350	RM 1,059.10	100%	RM 1,059.10
350		Rev 2	3 days	NA	NA	Wed 26 Oct	Mon 31 Oct '22	NA	NA	347,349	362	RM 0.00	0%	RM 1,966.89
351	✓	**Pejabat Operasi**	**336.5 days**	**Mon 13 Jun**	**Wed 15 Jun**	**Mon 08 Feb**	**Wed 22 Jun '22**	**Mon 08 Feb '21**	**d 22 Jun '22**			**RM 3,025.99**	**100%**	**RM 3,025.99**
352	✓	Rev 1	2.5 days	NA	NA	Mon 20 Jun	Wed 22 Jun '22	Mon 20 Jun '22	d 22 Jun '22	349	355	RM 1,361.70	100%	RM 1,361.70
353	✓	Rev 2	3 days	NA	NA	Mon 08 Feb	Wed 10 Feb '21	Mon 08 Feb '21	d 10 Feb '21			RM 1,664.29	100%	RM 1,664.29
354	✓	**Bilik Kawalan**	**339.5 days**	**Thu 16 Jun '**	**Mon 20 Jun**	**Mon 08 Feb**	**Mon 27 Jun '22**	**Mon 08 Feb '21**	**n 27 Jun '22**			**RM 3,025.99**	**100%**	**RM 3,025.99**
355	✓	Rev 1	2.5 days	NA	NA	Thu 23 Jun '	Mon 27 Jun '22	Thu 23 Jun '22	n 27 Jun '22	352	358	RM 1,361.70	100%	RM 1,361.70
356	✓	Rev 2	3 days	NA	NA	Mon 08 Feb	Wed 10 Feb '21	Mon 08 Feb '21	d 10 Feb '21			RM 1,664.29	100%	RM 1,664.29
357	✓	**Bilik Penyelia**	**342.5 days**	**Tue 21 Jun '**	**Thu 23 Jun '**	**Mon 08 Feb**	**Thu 30 Jun '22**	**Mon 08 Feb '21**	**u 30 Jun '22**			**RM 3,025.99**	**100%**	**RM 3,025.99**
358	✓	Rev 1	2.5 days	NA	NA	Tue 28 Jun '	Thu 30 Jun '22	Tue 28 Jun '22	u 30 Jun '22	355	361	RM 1,361.70	100%	RM 1,361.70
359	✓	Rev 2	3 days	NA	NA	Mon 08 Feb	Wed 10 Feb '21	Mon 08 Feb '21	d 10 Feb '21			RM 1,664.29	100%	RM 1,664.29
360		**Laluan**	**86.7 days**	**Fri 24 Jun '2**	**Tue 28 Jun '**	**Fri 01 Jul '22**	**Thu 03 Nov '22**	**Fri 01 Jul '22**	**NA**			**RM 1,059.10**	**35%**	**RM 3,025.99**
361	✓	Rev 1	1.6 days	NA	NA	Fri 01 Jul '22	Mon 04 Jul '22	Fri 01 Jul '22	on 04 Jul '22	358	377,364,362	RM 1,059.10	100%	RM 1,059.10
362		Rev 2	3 days	NA	NA	Mon 31 Oct	Thu 03 Nov '22	NA	NA	350,361	489	RM 0.00	0%	RM 1,966.89
363	✓	**2F**	**32 days**	**Wed 29 Jun**	**Thu 11 Aug**	**Wed 06 Jul '**	**Thu 18 Aug '22**	**Wed 06 Jul '22**	**u 18 Aug '22**			**RM 30,259.90**	**100%**	**RM 30,259.90**
364	✓	Bilik Sukan	3 days	Wed 29 Jun	Fri 01 Jul '22	Wed 06 Jul '	Fri 08 Jul '22	Wed 06 Jul '22	Fri 08 Jul '22	361	365	RM 3,025.99	100%	RM 3,025.99
365	✓	Bilik Persediaan Lelaki	3 days	Mon 04 Jul '	Wed 06 Jul '	Mon 11 Jul '	Wed 13 Jul '22	Mon 11 Jul '22	ed 13 Jul '22	364	366	RM 3,025.99	100%	RM 3,025.99
366	✓	Tandas Lelaki	3 days	Thu 07 Jul '2	Mon 11 Jul '	Thu 14 Jul '2	Mon 18 Jul '22	Thu 14 Jul '22	on 18 Jul '22	365	367	RM 3,025.99	100%	RM 3,025.99
367	✓	Bilik Jemuran	3 days	Tue 12 Jul '2	Thu 14 Jul '2	Tue 19 Jul '2	Thu 21 Jul '22	Tue 19 Jul '22	hu 21 Jul '22	366	368	RM 3,025.99	100%	RM 3,025.99
368	✓	Bilik Basuh	3 days	Fri 15 Jul '22	Tue 19 Jul '2	Fri 22 Jul '22	Tue 26 Jul '22	Fri 22 Jul '22	ue 26 Jul '22	367	369	RM 3,025.99	100%	RM 3,025.99
369	✓	Tandas Penyelia	3 days	Wed 20 Jul '	Fri 22 Jul '22	Wed 27 Jul '	Fri 29 Jul '22	Wed 27 Jul '22	Fri 29 Jul '22	368	370	RM 3,025.99	100%	RM 3,025.99
370	✓	Bilik Persediaan Penyelia	3 days	Mon 25 Jul '	Wed 27 Jul '	Mon 01 Aug	Wed 03 Aug '22	Mon 01 Aug '22	d 03 Aug '22	369	371	RM 3,025.99	100%	RM 3,025.99
371	✓	Bilik Unit BOMBA	3 days	Thu 28 Jul '2	Mon 01 Aug	Thu 04 Aug '	Mon 08 Aug '22	Thu 04 Aug '22	n 08 Aug '22	370	372	RM 3,025.99	100%	RM 3,025.99
372	✓	Surau	3 days	Tue 02 Aug '	Thu 04 Aug '	Tue 09 Aug '	Thu 11 Aug '22	Tue 09 Aug '22	u 11 Aug '22	371	373	RM 3,025.99	100%	RM 3,025.99
373	✓	Laluan	5 days	Fri 05 Aug '2	Thu 11 Aug '	Fri 12 Aug '2	Thu 18 Aug '22	Fri 12 Aug '22	u 18 Aug '22	372	399	RM 3,025.99	100%	RM 3,025.99
374	✓	**Skim Coat Ceiling**	**64 days**	**Fri 22 Apr '2**	**Thu 21 Jul '2**	**Fri 22 Apr '2**	**Thu 28 Jul '22**	**Fri 22 Apr '22**	**hu 28 Jul '22**			**RM 17,731.30**	**100%**	**RM 17,731.30**
375	✓	Material Delivery	14 days	Fri 22 Apr '2	Fri 13 May '	Fri 22 Apr '2	Fri 13 May '22	Fri 22 Apr '22	i 13 May '22	319	377,286	RM 0.00	100%	RM 0.00
376	✓	**1F**	**9 days**	**Wed 29 Jun**	**Mon 11 Jul '**	**Wed 06 Jul '**	**Mon 18 Jul '22**	**Wed 06 Jul '22**	**on 18 Jul '22**			**RM 10,638.78**	**100%**	**RM 10,638.78**
377	✓	Bilik MSB	3 days	Wed 29 Jun	Fri 01 Jul '22	Wed 06 Jul '	Fri 08 Jul '22	Wed 06 Jul '22	Fri 08 Jul '22	375,361	378	RM 3,546.26	100%	RM 3,546.26
378	✓	Bilik Stor	3 days	Mon 04 Jul '	Wed 06 Jul '	Mon 11 Jul '	Wed 13 Jul '22	Mon 11 Jul '22	ed 13 Jul '22	377	379	RM 3,546.26	100%	RM 3,546.26
379	✓	Bilik Utiliti	3 days	Thu 07 Jul '2	Mon 11 Jul '	Thu 14 Jul '2	Mon 18 Jul '22	Thu 14 Jul '22	on 18 Jul '22	378	381	RM 3,546.26	100%	RM 3,546.26
380	✓	**2F**	**8 days**	**Tue 12 Jul '2**	**Thu 21 Jul '2**	**Tue 19 Jul '2**	**Thu 28 Jul '22**	**Tue 19 Jul '22**	**hu 28 Jul '22**			**RM 7,092.52**	**100%**	**RM 7,092.52**
381	✓	Anjung 2	5 days	Tue 12 Jul '2	Mon 18 Jul '	Tue 19 Jul '2	Mon 25 Jul '22	Tue 19 Jul '22	on 25 Jul '22	379	382	RM 3,546.26	100%	RM 3,546.26
382	✓	Surau	3 days	Tue 19 Jul '2	Thu 21 Jul '2	Tue 26 Jul '2	Thu 28 Jul '22	Tue 26 Jul '22	hu 28 Jul '22	381	2617,434	RM 3,546.26	100%	RM 3,546.26
383	✓	**Gypsum Board Ceiling**	**134 days**	**Thu 10 Mar**	**Mon 19 Sep**	**Thu 10 Mar**	**Mon 26 Sep '22**	**Thu 10 Mar '22**	**n 26 Sep '22**			**RM 106,942.92**	**100%**	**RM 106,942.92**
384	✓	Material Delivery	14 days	Thu 10 Mar	Tue 29 Mar	Thu 10 Mar	Tue 29 Mar '22	Thu 10 Mar '22	e 29 Mar '22	2FS+7 days	387	RM 0.00	100%	RM 0.00
385	✓	**1st Fix**	**115 days**	**Wed 30 Mar**	**Fri 09 Sep '2**	**Wed 30 Mar**	**Mon 19 Sep '22**	**Wed 30 Mar '22**	**n 19 Sep '22**			**RM 53,471.46**	**100%**	**RM 53,471.46**
386	✓	**1F**	**27 days**	**Wed 30 Mar**	**Tue 10 May**	**Wed 30 Mar**	**Tue 10 May '22**	**Wed 30 Mar '22**	**10 May '22**			**RM 28,008.86**	**100%**	**RM 28,008.86**
387	✓	Bilik Mess & Pantri	7 days	Wed 30 Mar	Thu 07 Apr '	Wed 30 Mar	Thu 07 Apr '22	Wed 30 Mar '22	u 07 Apr '22	384	388,587	RM 2,546.26	100%	RM 2,546.26
388	✓	Bilik Sedia Wanita	2 days	Fri 08 Apr '2	Mon 11 Apr	Fri 08 Apr '2	Mon 11 Apr '22	Fri 08 Apr '22	n 11 Apr '22	387	389	RM 2,546.26	100%	RM 2,546.26
389	✓	Tandas Wanita	2 days	Tue 12 Apr '	Wed 13 Apr	Tue 12 Apr '	Wed 13 Apr '22	Tue 12 Apr '22	d 13 Apr '22	388	390	RM 2,546.26	100%	RM 2,546.26
390	✓	Tandas Lelaki	2 days	Thu 14 Apr '	Mon 18 Apr	Thu 14 Apr '	Mon 18 Apr '22	Thu 14 Apr '22	n 18 Apr '22	389	391	RM 2,546.26	100%	RM 2,546.26
391	✓	Bilik Ketua Balai	2 days	Tue 19 Apr '	Wed 20 Apr	Tue 19 Apr '	Wed 20 Apr '22	Tue 19 Apr '22	d 20 Apr '22	390	392	RM 2,546.26	100%	RM 2,546.26
392	✓	Ruang Lobi	2 days	Thu 21 Apr '	Fri 22 Apr '2	Thu 21 Apr '	Fri 22 Apr '22	Thu 21 Apr '22	ri 22 Apr '22	391	393	RM 2,546.26	100%	RM 2,546.26
393	✓	Ruang Pameran	2 days	Mon 25 Apr	Tue 26 Apr '	Mon 25 Apr	Tue 26 Apr '22	Mon 25 Apr '22	e 26 Apr '22	392	394	RM 2,546.26	100%	RM 2,546.26
394	✓	Pejabat Operasi	2 days	Wed 27 Apr	Thu 28 Apr '	Wed 27 Apr	Thu 28 Apr '22	Wed 27 Apr '22	u 28 Apr '22	393	395	RM 2,546.26	100%	RM 2,546.26
395	✓	Bilik Kawalan	2 days	Fri 29 Apr '2	Wed 04 May	Fri 29 Apr '2	Wed 04 May '22	Fri 29 Apr '22	04 May '22	394	396	RM 2,546.26	100%	RM 2,546.26

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
396	Bilik Penyelia	2 days	Thu 05 May	Fri 06 May '2	Thu 05 May	Fri 06 May '22	Thu 05 May '22	i 06 May '22	395	397	RM 2,546.26	100%	RM 2,546.26
397	Utiliti Peralatan	2 days	Mon 09 Ma	Tue 10 May	Mon 09 Ma	Tue 10 May '22	Mon 09 May '22	10 May '22	396	411	RM 2,546.26	100%	RM 2,546.26
398	**2F**	**20 days**	**Fri 12 Aug '2**	**Fri 09 Sep '2**	**Fri 19 Aug '2**	**Mon 19 Sep '22**	**Fri 19 Aug '22**	**n 19 Sep '22**			**RM 25,462.60**	**100%**	**RM 25,462.60**
399	Bilik Persediaan Lelaki	2 days	Fri 12 Aug '2	Mon 15 Aug	Fri 19 Aug '2	Mon 22 Aug '22	Fri 19 Aug '22	n 22 Aug '22	373	400	RM 2,546.26	100%	RM 2,546.26
400	Tandas Lelaki	2 days	Tue 16 Aug '	Wed 17 Aug	Tue 23 Aug '	Wed 24 Aug '22	Tue 23 Aug '22	d 24 Aug '22	399	401	RM 2,546.26	100%	RM 2,546.26
401	Ruang Jemuran	2 days	Thu 18 Aug '	Fri 19 Aug '2	Thu 25 Aug '	Fri 26 Aug '22	Thu 25 Aug '22	ri 26 Aug '22	400	402	RM 2,546.26	100%	RM 2,546.26
402	Bilik Basuh	2 days	Mon 22 Aug	Tue 23 Aug '	Mon 29 Aug	Tue 30 Aug '22	Mon 29 Aug '22	e 30 Aug '22	401	403	RM 2,546.26	100%	RM 2,546.26
403	Tandas Penyelia	2 days	Wed 24 Aug	Thu 25 Aug '	Thu 01 Sep '	Fri 02 Sep '22	Thu 01 Sep '22	ri 02 Sep '22	402	404	RM 2,546.26	100%	RM 2,546.26
404	Bilik Persediaan Penyeli	2 days	Fri 26 Aug '2	Mon 29 Aug	Mon 05 Sep	Tue 06 Sep '22	Mon 05 Sep '22	e 06 Sep '22	403	405	RM 2,546.26	100%	RM 2,546.26
405	Bilik Unit Pili Bomba	2 days	Tue 30 Aug '	Thu 01 Sep '	Wed 07 Sep	Thu 08 Sep '22	Wed 07 Sep '22	u 08 Sep '22	404	406	RM 2,546.26	100%	RM 2,546.26
406	Wuduk	2 days	Fri 02 Sep '2	Mon 05 Sep	Fri 09 Sep '2	Mon 12 Sep '22	Fri 09 Sep '22	n 12 Sep '22	405	407	RM 2,546.26	100%	RM 2,546.26
407	Bilik Mesyuarat	2 days	Tue 06 Sep '	Wed 07 Sep	Tue 13 Sep '	Wed 14 Sep '22	Tue 13 Sep '22	d 14 Sep '22	406	408	RM 2,546.26	100%	RM 2,546.26
408	Bilik Sukan Gym	2 days	Thu 08 Sep '	Fri 09 Sep '2	Thu 15 Sep '	Mon 19 Sep '22	Thu 15 Sep '22	n 19 Sep '22	407	432	RM 2,546.26	100%	RM 2,546.26
409	**2nd Fix**	**101 days**	**Wed 11 May**	**Mon 19 Sep**	**Wed 27 Apr**	**Mon 26 Sep '22**	**Wed 27 Apr '22**	**n 26 Sep '22**			**RM 53,471.46**	**100%**	**RM 53,471.46**
410	**1F**	**62.5 days**	**Wed 11 May**	**Mon 01 Aug**	**Wed 27 Apr**	**Mon 01 Aug '22**	**Wed 27 Apr '22**	**n 01 Aug '22**			**RM 28,008.86**	**100%**	**RM 28,008.86**
411	Bilik Mess & Pantri	5 days	Wed 11 May	Wed 18 May	Wed 11 May	Wed 18 May '22	Wed 11 May '22	18 May '22	397	412,423	RM 2,546.26	100%	RM 2,546.26
412	Bilik Sedia Wanita	5 days	Thu 19 May	Wed 25 May	Thu 19 May	Wed 25 May '22	Thu 19 May '22	25 May '22	411	413	RM 2,546.26	100%	RM 2,546.26
413	Tandas Wanita	5 days	Thu 26 May	Fri 03 Jun '2	Thu 26 May	Fri 03 Jun '22	Thu 26 May '22	ri 03 Jun '22	412	414	RM 2,546.26	100%	RM 2,546.26
414	Tandas Lelaki	5 days	Tue 07 Jun '	Mon 13 Jun	Wed 27 Apr	Mon 13 Jun '22	Wed 27 Apr '22	n 13 Jun '22	413	415	RM 2,546.26	100%	RM 2,546.26
415	Bilik Ketua Balai	5 days	Tue 14 Jun '	Mon 20 Jun	Mon 13 Jun	Mon 20 Jun '22	Mon 13 Jun '22	n 20 Jun '22	414	416	RM 2,546.26	100%	RM 2,546.26
416	Ruang Lobi	5 days	Tue 21 Jun '	Mon 27 Jun	Mon 20 Jun	Mon 27 Jun '22	Mon 20 Jun '22	n 27 Jun '22	415	417	RM 2,546.26	100%	RM 2,546.26
417	Ruang Pameran	5 days	Tue 28 Jun '	Mon 04 Jul '	Mon 27 Jun	Mon 04 Jul '22	Mon 27 Jun '22	on 04 Jul '22	416	418	RM 2,546.26	100%	RM 2,546.26
418	Pejabat Operasi	5 days	Tue 05 Jul '2	Mon 11 Jul '	Mon 04 Jul '	Mon 11 Jul '22	Mon 04 Jul '22	on 11 Jul '22	417	419	RM 2,546.26	100%	RM 2,546.26
419	Bilik Kawalan	5 days	Tue 12 Jul '2	Mon 18 Jul '	Mon 11 Jul '	Mon 18 Jul '22	Mon 11 Jul '22	on 18 Jul '22	418	420	RM 2,546.26	100%	RM 2,546.26
420	Bilik Penyelia	5 days	Tue 19 Jul '2	Mon 25 Jul '	Mon 18 Jul '	Mon 25 Jul '22	Mon 18 Jul '22	on 25 Jul '22	419	421	RM 2,546.26	100%	RM 2,546.26
421	Utiliti Peralatan	5 days	Tue 26 Jul '2	Mon 01 Aug	Mon 25 Jul '	Mon 01 Aug '22	Mon 25 Jul '22	n 01 Aug '22	420	2617	RM 2,546.26	100%	RM 2,546.26
422	**2F**	**88 days**	**Thu 19 May**	**Mon 19 Sep**	**Thu 19 May**	**Mon 26 Sep '22**	**Thu 19 May '22**	**n 26 Sep '22**			**RM 25,462.60**	**100%**	**RM 25,462.60**
423	Bilik Persediaan Lelaki	5 days	Thu 19 May	Wed 25 May	Thu 19 May	Wed 25 May '22	Thu 19 May '22	25 May '22	411	424	RM 2,546.26	100%	RM 2,546.26
424	Tandas Lelaki	5 days	Thu 26 May	Fri 03 Jun '2	Thu 26 May	Fri 03 Jun '22	Thu 26 May '22	ri 03 Jun '22	423	425	RM 2,546.26	100%	RM 2,546.26
425	Ruang Jemuran	5 days	Tue 07 Jun '	Mon 13 Jun	Tue 07 Jun '	Mon 13 Jun '22	Tue 07 Jun '22	n 13 Jun '22	424	426	RM 2,546.26	100%	RM 2,546.26
426	Bilik Basuh	5 days	Tue 14 Jun '	Mon 20 Jun	Tue 14 Jun '	Mon 20 Jun '22	Tue 14 Jun '22	n 20 Jun '22	425	427	RM 2,546.26	100%	RM 2,546.26
427	Tandas Penyelia	5 days	Tue 21 Jun '	Mon 27 Jun	Tue 21 Jun '	Mon 27 Jun '22	Tue 21 Jun '22	n 27 Jun '22	426	428	RM 2,546.26	100%	RM 2,546.26
428	Bilik Persediaan Penyeli	5 days	Tue 28 Jun '	Mon 04 Jul '	Tue 28 Jun '	Mon 04 Jul '22	Tue 28 Jun '22	on 04 Jul '22	427	429	RM 2,546.26	100%	RM 2,546.26
429	Bilik Unit Pili Bomba	5 days	Tue 05 Jul '2	Mon 11 Jul '	Tue 05 Jul '2	Mon 11 Jul '22	Tue 05 Jul '22	on 11 Jul '22	428	430	RM 2,546.26	100%	RM 2,546.26
430	Wuduk	5 days	Tue 12 Jul '2	Mon 18 Jul '	Tue 12 Jul '2	Mon 18 Jul '22	Tue 12 Jul '22	on 18 Jul '22	429	431	RM 2,546.26	100%	RM 2,546.26
431	Bilik Mesyuarat	5 days	Tue 19 Jul '2	Mon 25 Jul '	Tue 19 Jul '2	Mon 25 Jul '22	Tue 19 Jul '22	on 25 Jul '22	430	432	RM 2,546.26	100%	RM 2,546.26
432	Bilik Sukan Gym	5 days	Mon 12 Sep	Mon 19 Sep	Tue 20 Sep '	Mon 26 Sep '22	Tue 20 Sep '22	n 26 Sep '22	431,408	2617	RM 2,546.26	100%	RM 2,546.26
433	**Aluminium Strip Ceiling**	**25 days**	**Fri 22 Jul '22**	**Thu 25 Aug**	**Fri 29 Jul '22**	**Fri 02 Sep '22**	**Fri 29 Jul '22**	**ri 02 Sep '22**			**RM 14,185.04**	**100%**	**RM 14,185.04**
434	Material Delivery	14 days	Fri 22 Jul '22	Wed 10 Aug	Fri 29 Jul '22	Wed 17 Aug '22	Fri 29 Jul '22	d 17 Aug '22	382	436,458	RM 0.00	100%	RM 0.00
435	**1st Fix**	**5 days**	**Thu 11 Aug**	**Wed 17 Aug**	**Thu 18 Aug**	**Wed 24 Aug '22**	**Thu 18 Aug '22**	**d 24 Aug '22**			**RM 7,092.52**	**100%**	**RM 7,092.52**
436	Anjung Kereta	2 days	Thu 11 Aug '	Fri 12 Aug '2	Thu 18 Aug '	Fri 19 Aug '22	Thu 18 Aug '22	ri 19 Aug '22	434	437	RM 3,546.26	100%	RM 3,546.26
437	Ruang Jentera	3 days	Mon 15 Aug	Wed 17 Aug	Mon 22 Aug	Wed 24 Aug '22	Mon 22 Aug '22	d 24 Aug '22	436	439	RM 3,546.26	100%	RM 3,546.26
438	**2nd Fix**	**6 days**	**Thu 18 Aug**	**Thu 25 Aug**	**Thu 25 Aug**	**Fri 02 Sep '22**	**Thu 25 Aug '22**	**ri 02 Sep '22**			**RM 7,092.52**	**100%**	**RM 7,092.52**
439	Anjung Kereta	3 days	Thu 18 Aug '	Mon 22 Aug	Thu 25 Aug '	Mon 29 Aug '22	Thu 25 Aug '22	n 29 Aug '22	437	440	RM 3,546.26	100%	RM 3,546.26
440	Ruang Jentera	3 days	Tue 23 Aug '	Thu 25 Aug '	Tue 30 Aug '	Fri 02 Sep '22	Tue 30 Aug '22	ri 02 Sep '22	439	2617,442	RM 3,546.26	100%	RM 3,546.26
441	**Wall Tiles**	**273.4 days**	**Fri 26 Aug '2**	**Mon 12 Sep**	**Mon 08 Feb**	**Wed 16 Mar '22**	**Mon 08 Feb '21**	**16 Mar '22**			**RM 52,630.98**	**100%**	**RM 52,630.98**
442	Material Delivery	5 days	Fri 26 Aug '2	Fri 02 Sep '2	Tue 01 Mar	Mon 07 Mar '22	Tue 01 Mar '22	n 07 Mar '22	440	454,486,646,445	RM 0.00	100%	RM 0.00
443	**1st Floor**	**273.4 days**	**Mon 05 Sep**	**Mon 12 Sep**	**Mon 08 Feb**	**Wed 16 Mar '22**	**Mon 08 Feb '21**	**16 Mar '22**			**RM 26,315.49**	**100%**	**RM 26,315.49**
444	**Tandas OKU**	**269.4 days**	**Mon 05 Sep**	**Tue 06 Sep '**	**Mon 08 Feb**	**Thu 10 Mar '22**	**Mon 08 Feb '21**	**10 Mar '22**			**RM 8,771.83**	**100%**	**RM 8,771.83**
445	Rev 1	2.4 days	NA	NA	Tue 08 Mar	Thu 10 Mar '22	Tue 08 Mar '22	10 Mar '22	442	448	RM 4,824.51	100%	RM 4,824.51
446	Rev 2	2 days	NA	NA	Mon 08 Feb	Tue 09 Feb '21	Mon 08 Feb '21	e 09 Feb '21			RM 3,947.32	100%	RM 3,947.32
447	**Tandas Lelaki**	**271.4 days**	**Wed 07 Sep**	**Thu 08 Sep '**	**Mon 08 Feb**	**Mon 14 Mar '22**	**Mon 08 Feb '21**	**14 Mar '22**			**RM 8,771.83**	**100%**	**RM 8,771.83**
448	Rev 1	2.4 days	NA	NA	Thu 10 Mar	Mon 14 Mar '22	Thu 10 Mar '22	14 Mar '22	445	451	RM 4,824.51	100%	RM 4,824.51
449	Rev 2	2 days	NA	NA	Mon 08 Feb	Tue 09 Feb '21	Mon 08 Feb '21	e 09 Feb '21			RM 3,947.32	100%	RM 3,947.32
450	**Tandas Wanita**	**273.4 days**	**Fri 09 Sep '2**	**Mon 12 Sep**	**Mon 08 Feb**	**Wed 16 Mar '22**	**Mon 08 Feb '21**	**16 Mar '22**			**RM 8,771.83**	**100%**	**RM 8,771.83**
451	Rev 1	2.4 days	NA	NA	Mon 14 Mar	Wed 16 Mar '22	Mon 14 Mar '22	16 Mar '22	448	2617	RM 4,824.51	100%	RM 4,824.51
452	Rev 2	2 days	NA	NA	Mon 08 Feb	Tue 09 Feb '21	Mon 08 Feb '21	e 09 Feb '21			RM 3,947.32	100%	RM 3,947.32

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
453	**2nd Floor**	**6 days**	**Mon 05 Sep**	**Mon 12 Sep**	**Tue 08 Mar**	**Tue 15 Mar '22**	**Tue 08 Mar '22**	**e 15 Mar '22**			**RM 26,315.49**	**100%**	**RM 26,315.49**
454	Tandas Penyelia	2 days	Mon 05 Sep	Tue 06 Sep '	Tue 08 Mar	Wed 09 Mar '22	Tue 08 Mar '22	d 09 Mar '22	442	455	RM 8,771.83	100%	RM 8,771.83
455	Bilik Basuh	2 days	Wed 07 Sep	Thu 08 Sep '	Thu 10 Mar	Fri 11 Mar '22	Thu 10 Mar '22	i 11 Mar '22	454	456	RM 8,771.83	100%	RM 8,771.83
456	Tandas Lelaki	2 days	Fri 09 Sep '2	Mon 12 Sep	Mon 14 Mar	Tue 15 Mar '22	Mon 14 Mar '22	e 15 Mar '22	455	476	RM 8,771.83	100%	RM 8,771.83
457	**Staircase Finishes**	**414 days**	**Thu 11 Aug**	**Tue 04 Oct '**	**Mon 08 Feb**	**Tue 11 Oct '22**	**Mon 08 Feb '21**	**e 11 Oct '22**			**RM 30,259.90**	**100%**	**RM 30,259.90**
458	Material Delivery	14 days	Thu 11 Aug	Tue 30 Aug '	Thu 18 Aug	Wed 07 Sep '22	Thu 18 Aug '22	d 07 Sep '22	434	461,507	RM 0.00	100%	RM 0.00
459	**Hand Railing**	**401 days**	**Thu 01 Sep '**	**Wed 14 Sep**	**Mon 08 Feb**	**Thu 22 Sep '22**	**Mon 08 Feb '21**	**u 22 Sep '22**			**RM 12,103.96**	**100%**	**RM 12,103.96**
460	**Staircase 1**	**5 days**	**Thu 01 Sep '**	**Wed 07 Sep**	**Thu 08 Sep '**	**Wed 14 Sep '22**	**Thu 08 Sep '22**	**d 14 Sep '22**			**RM 6,051.98**	**100%**	**RM 6,051.98**
461	Frame	3 days	Thu 01 Sep '	Mon 05 Sep	Thu 08 Sep '	Mon 12 Sep '22	Thu 08 Sep '22	n 12 Sep '22	458	462	RM 3,025.99	100%	RM 3,025.99
462	Finishing	2 days	Tue 06 Sep '	Wed 07 Sep	Tue 13 Sep '	Wed 14 Sep '22	Tue 13 Sep '22	d 14 Sep '22	461	464	RM 3,025.99	100%	RM 3,025.99
463	**Staircase 2**	**401 days**	**Thu 08 Sep '**	**Wed 14 Sep**	**Mon 08 Feb**	**Thu 22 Sep '22**	**Mon 08 Feb '21**	**u 22 Sep '22**			**RM 6,051.98**	**100%**	**RM 6,051.98**
464	Frame	3 days	Thu 08 Sep '	Mon 12 Sep	Thu 15 Sep '	Tue 20 Sep '22	Thu 15 Sep '22	e 20 Sep '22	462	466	RM 3,025.99	100%	RM 3,025.99
465	**Finishing**	**401 days**	**Tue 13 Sep '**	**Wed 14 Sep**	**Mon 08 Feb**	**Thu 22 Sep '22**	**Mon 08 Feb '21**	**u 22 Sep '22**			**RM 3,025.99**	**100%**	**RM 3,025.99**
466	Rev 1	2 days	NA	NA	Wed 21 Sep	Thu 22 Sep '22	Wed 21 Sep '22	u 22 Sep '22	464	470	RM 1,815.59	100%	RM 1,815.59
467	Rev 2	2 days	NA	NA	Mon 08 Feb	Tue 09 Feb '21	Mon 08 Feb '21	e 09 Feb '21			RM 1,210.40	100%	RM 1,210.40
468	**Floor Finishes**	**411 days**	**Thu 15 Sep '**	**Thu 29 Sep '**	**Mon 08 Feb**	**Thu 06 Oct '22**	**Mon 08 Feb '21**	**u 06 Oct '22**			**RM 12,103.96**	**100%**	**RM 12,103.96**
469	**Staircase 1**	**5 days**	**Thu 15 Sep '**	**Thu 22 Sep '**	**Fri 23 Sep '2**	**Thu 29 Sep '22**	**Fri 23 Sep '22**	**u 29 Sep '22**			**RM 6,051.98**	**100%**	**RM 6,051.98**
470	Cement Render	3 days	Thu 15 Sep '	Tue 20 Sep '	Fri 23 Sep '2	Tue 27 Sep '22	Fri 23 Sep '22	e 27 Sep '22	466	471,478	RM 3,025.99	100%	RM 3,025.99
471	Nosing Tiles	2 days	Wed 21 Sep	Thu 22 Sep '	Wed 28 Sep	Thu 29 Sep '22	Wed 28 Sep '22	u 29 Sep '22	470	474	RM 3,025.99	100%	RM 3,025.99
472	**Staircase 2**	**411 days**	**Fri 23 Sep '2**	**Thu 29 Sep '**	**Mon 08 Feb**	**Thu 06 Oct '22**	**Mon 08 Feb '21**	**u 06 Oct '22**			**RM 6,051.98**	**100%**	**RM 6,051.98**
473	**Cement Render**	**409 days**	**Fri 23 Sep '2**	**Tue 27 Sep '**	**Mon 08 Feb**	**Tue 04 Oct '22**	**Mon 08 Feb '21**	**e 04 Oct '22**			**RM 3,025.99**	**100%**	**RM 3,025.99**
474	Rev 1	3 days	NA	NA	Fri 30 Sep '2	Tue 04 Oct '22	Fri 30 Sep '22	e 04 Oct '22	471	476	RM 1,513.00	100%	RM 1,513.00
475	Rev 2	3 days	NA	NA	Mon 08 Feb	Wed 10 Feb '21	Mon 08 Feb '21	d 10 Feb '21			RM 1,512.99	100%	RM 1,512.99
476	Nosing Tiles	2 days	Wed 28 Sep	Thu 29 Sep '	Wed 05 Oct	Thu 06 Oct '22	Wed 05 Oct '22	u 06 Oct '22	456,474	1122	RM 3,025.99	100%	RM 3,025.99
477	**Soffit Finshes**	**10 days**	**Wed 21 Sep**	**Tue 04 Oct '**	**Wed 28 Sep**	**Tue 11 Oct '22**	**Wed 28 Sep '22**	**e 11 Oct '22**			**RM 6,051.98**	**100%**	**RM 6,051.98**
478	Staircase 1	5 days	Wed 21 Sep	Tue 27 Sep '	Wed 28 Sep	Tue 04 Oct '22	Wed 28 Sep '22	e 04 Oct '22	470	479	RM 3,025.99	100%	RM 3,025.99
479	Staircase 2	5 days	Wed 28 Sep	Tue 04 Oct '	Wed 05 Oct	Tue 11 Oct '22	Wed 05 Oct '22	e 11 Oct '22	478	2617	RM 3,025.99	100%	RM 3,025.99
480	**Aluminium Cladding**	**164.7 days**	**Thu 08 Sep '**	**Wed 14 Sep**	**Fri 11 Mar '2**	**Thu 10 Nov '22**	**Fri 11 Mar '22**	**NA**			**RM 3,185.03**	**52%**	**RM 10,616.78**
481	Material Delivery	2 days	Thu 08 Sep '	Fri 09 Sep '2	Fri 11 Mar '2	Mon 14 Mar '22	Fri 11 Mar '22	n 14 Mar '22	646	483	RM 0.00	100%	RM 0.00
482	**Panel Installation**	**162.7 days**	**Mon 12 Sep**	**Wed 14 Sep**	**Tue 15 Mar**	**Thu 10 Nov '22**	**Tue 15 Mar '22**	**NA**			**RM 3,185.03**	**30%**	**RM 10,616.78**
483	Rev 1	1.3 days	NA	NA	Tue 15 Mar	Wed 16 Mar '22	Tue 15 Mar '22	d 16 Mar '22	481	2617	RM 3,185.03	100%	RM 3,185.03
484	Rev 2	3 days	NA	NA	Mon 07 Nov	Thu 10 Nov '22	NA	NA	193FS+20 days	500	RM 0.00	0%	RM 7,431.75
485	**Painting 1st Coat**	**164.7 days**	**Mon 05 Sep**	**Wed 28 Sep**	**Tue 08 Mar**	**Mon 07 Nov '22**	**Tue 08 Mar '22**	**NA**			**RM 16,666.48**	**96%**	**RM 17,543.66**
486	Material Delivery	7 days	Mon 05 Sep	Tue 13 Sep '	Tue 08 Mar	Wed 16 Mar '22	Tue 08 Mar '22	d 16 Mar '22	442	494,502,488	RM 0.00	100%	RM 0.00
487	**1st Floor**	**156.7 days**	**Wed 14 Sep**	**Wed 21 Sep**	**Thu 17 Mar**	**Fri 04 Nov '22**	**Thu 17 Mar '22**	**NA**			**RM 8,333.24**	**95%**	**RM 8,771.83**
488	Rev 1	18 days	NA	NA	Thu 17 Mar	Mon 11 Apr '22	Thu 17 Mar '22	n 11 Apr '22	486	491,489	RM 8,333.24	100%	RM 8,333.24
489	Rev 2	1 day	NA	NA	Thu 03 Nov	Fri 04 Nov '22	NA	NA	362,488	492	RM 0.00	0%	RM 438.59
490	**2nd Floor**	**152.7 days**	**Thu 22 Sep '**	**Wed 28 Sep**	**Thu 24 Mar**	**Mon 07 Nov '22**	**Thu 24 Mar '22**	**NA**			**RM 8,333.24**	**95%**	**RM 8,771.83**
491	Rev 1	18 days	NA	NA	Thu 24 Mar	Fri 29 Apr '22	Thu 24 Mar '22	ri 29 Apr '22	488	1122,492	RM 8,333.24	100%	RM 8,333.24
492	Rev 2	1 day	NA	NA	Fri 04 Nov '2	Mon 07 Nov '22	NA	NA	489,491		RM 0.00	0%	RM 438.59
493	**Aluminium Louvers Installation**	**162.5 days**	**Wed 14 Sep**	**Fri 30 Sep '2**	**Thu 17 Mar**	**Mon 14 Nov '22**	**Thu 17 Mar '22**	**NA**			**RM 33,174.60**	**92%**	**RM 34,467.12**
494	Material Delivery	3 days	Wed 14 Sep	Mon 19 Sep	Thu 17 Mar	Mon 21 Mar '22	Thu 17 Mar '22	n 21 Mar '22	486	495FS-1 day	RM 0.00	100%	RM 0.00
495	Ruang Jentera	3 days	Mon 19 Sep	Wed 21 Sep	Mon 21 Mar	Wed 23 Mar '22	Mon 21 Mar '22	d 23 Mar '22	494FS-1 day	496FS-1 day	RM 8,616.78	100%	RM 8,616.78
496	Pejabat Operasi	3 days	Wed 21 Sep	Fri 23 Sep '2	Wed 23 Mar	Fri 25 Mar '22	Wed 23 Mar '22	i 25 Mar '22	495FS-1 day	497FS-1 day	RM 8,616.78	100%	RM 8,616.78
497	Ruang Tangki Air	3 days	Fri 23 Sep '2	Tue 27 Sep '	Fri 25 Mar '2	Tue 29 Mar '22	Fri 25 Mar '22	e 29 Mar '22	496FS-1 day	499	RM 8,616.78	100%	RM 8,616.78
498	**Sky Light Roof**	**153.5 days**	**Wed 28 Sep**	**Fri 30 Sep '2**	**Wed 30 Mar**	**Mon 14 Nov '22**	**Wed 30 Mar '22**	**NA**			**RM 7,324.26**	**85%**	**RM 8,616.78**
499	Rev 1	10 days	NA	NA	Wed 30 Mar	Tue 12 Apr '22	Wed 30 Mar '22	e 12 Apr '22	497	2617	RM 7,324.26	100%	RM 7,324.26
500	Rev 2	1.8 days	NA	NA	Thu 10 Nov	Mon 14 Nov '22	NA	NA	484	505	RM 0.00	0%	RM 1,292.52
501	**Sliding Pole Installation**	**167.5 days**	**Wed 14 Sep**	**Fri 30 Sep '2**	**Thu 17 Mar**	**Mon 21 Nov '22**	**Thu 17 Mar '22**	**NA**			**RM 3,709.30**	**66%**	**RM 10,598.00**
502	Material Delivery	7 days	Wed 14 Sep	Fri 23 Sep '2	Thu 17 Mar	Fri 25 Mar '22	Thu 17 Mar '22	i 25 Mar '22	486	504	RM 0.00	100%	RM 0.00
503	**Installation**	**160.5 days**	**Mon 26 Sep**	**Fri 30 Sep '2**	**Mon 28 Mar**	**Mon 21 Nov '22**	**Mon 28 Mar '22**	**NA**			**RM 3,709.30**	**35%**	**RM 10,598.00**
504	Rev 1	2.7 days	NA	NA	Mon 28 Mar	Wed 30 Mar '22	Mon 28 Mar '22	d 30 Mar '22	502	2617	RM 3,709.30	100%	RM 3,709.30
505	Rev 2	5 days	NA	NA	Mon 14 Nov	Mon 21 Nov '22	NA	NA	500		RM 0.00	0%	RM 6,888.70
506	**Railing Installation**	**83.5 days**	**Thu 01 Sep '**	**Wed 28 Sep**	**Wed 08 Jun**	**Wed 05 Oct '22**	**Wed 08 Jun '22**	**d 05 Oct '22**			**RM 20,103.96**	**100%**	**RM 20,103.96**
507	Material Delivery	5 days	Thu 01 Sep '	Wed 07 Sep	Fri 09 Sep '2	Thu 15 Sep '22	Fri 09 Sep '22	u 15 Sep '22	458	509	RM 0.00	100%	RM 0.00
508	**Ramp**	**7 days**	**Thu 08 Sep '**	**Mon 19 Sep**	**Mon 19 Sep**	**Tue 27 Sep '22**	**Mon 19 Sep '22**	**e 27 Sep '22**			**RM 10,051.98**	**100%**	**RM 10,051.98**
509	Frame Installation	5 days	Thu 08 Sep '	Wed 14 Sep	Mon 19 Sep	Fri 23 Sep '22	Mon 19 Sep '22	ri 23 Sep '22	507	510	RM 5,025.99	100%	RM 5,025.99

ID		Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
510	✓	Finishing Work	2 days	Thu 15 Sep '	Mon 19 Sep	Mon 26 Sep	Tue 27 Sep '22	Mon 26 Sep '22	e 27 Sep '22	509	512	RM 5,025.99	100%	RM 5,025.99
511	✓	**Anjung**	**83.5 days**	**Tue 20 Sep '**	**Wed 28 Sep**	**Wed 08 Jun**	**Wed 05 Oct '22**	**Wed 08 Jun '22**	**d 05 Oct '22**			**RM 10,051.98**	**100%**	**RM 10,051.98**
512	✓	Frame Installation	5 days	Tue 20 Sep '	Mon 26 Sep	Wed 08 Jun	Mon 03 Oct '22	Wed 08 Jun '22	n 03 Oct '22	510	513	RM 5,025.99	100%	RM 5,025.99
513	✓	Finishing Work	2 days	Tue 27 Sep '	Wed 28 Sep	Mon 03 Oct	Wed 05 Oct '22	Mon 03 Oct '22	d 05 Oct '22	512	2617	RM 5,025.99	100%	RM 5,025.99
514		**Floor Carpet**	**435.5 days**	**Fri 17 Jun '2**	**Mon 27 Jun**	**Mon 08 Feb**	**Fri 11 Nov '22**	**Mon 08 Feb '21**	**NA**			**RM 0.00**	**47%**	**RM 16,051.98**
515	✓	**Material Delivery**	**360 days**	**Fri 17 Jun '2**	**Tue 21 Jun '**	**Mon 08 Feb**	**Mon 25 Jul '22**	**Mon 08 Feb '21**	**on 25 Jul '22**			**RM 0.00**	**100%**	**RM 0.00**
516	✓	Rev 1	13 days	NA	NA	Thu 07 Jul '2	Mon 25 Jul '22	Thu 07 Jul '22	on 25 Jul '22	291	519FS+50 days	RM 0.00	100%	RM 0.00
517	✓	Rev 2	3 days	NA	NA	Mon 08 Feb	Wed 10 Feb '21	Mon 08 Feb '21	d 10 Feb '21			RM 0.00	100%	RM 0.00
518		**Pejabat Operasi**	**15.5 days**	**Tue 21 Jun '**	**Thu 23 Jun '**	**Thu 06 Oct '**	**Fri 28 Oct '22**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 8,025.99**
519		Rev 1	1 day	NA	NA	Thu 06 Oct '	Wed 19 Oct '22	NA	NA	516FS+50 days	522FS-3 days,520	RM 0.00	0%	RM 1,123.64
520		Rev 2	6 days	NA	NA	Wed 19 Oct	Fri 28 Oct '22	NA	NA	519	523	RM 0.00	0%	RM 6,902.35
521		**Bilik Mesyuarat**	**19 days**	**Tue 21 Jun '**	**Mon 27 Jun**	**Fri 14 Oct '2**	**Fri 11 Nov '22**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 8,025.99**
522		Rev 1	1 day	NA	NA	Fri 14 Oct '2	Mon 17 Oct '22	NA	NA	519FS-3 days	578,523	RM 0.00	0%	RM 722.34
523		Rev 2	10 days	NA	NA	Fri 28 Oct '2	Fri 11 Nov '22	NA	NA	522,520	528	RM 0.00	0%	RM 7,303.65
524		**Epoxy Floor**	**97 days**	**Fri 17 Jun '2**	**Mon 27 Jun**	**Thu 07 Jul '2**	**Thu 24 Nov '22**	**Thu 07 Jul '22**	**NA**			**RM 0.00**	**33%**	**RM 8,025.99**
525	✓	Material Delivery	5 days	Fri 17 Jun '2	Thu 23 Jun '	Thu 07 Jul '2	Thu 14 Jul '22	Thu 07 Jul '22	hu 14 Jul '22	291	527FS-3 days	RM 0.00	100%	RM 0.00
526		**Ruang Jentera**	**95 days**	**Tue 21 Jun '**	**Mon 27 Jun**	**Mon 11 Jul '**	**Thu 24 Nov '22**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 8,025.99**
527		Rev 1	1 day	NA	NA	Mon 11 Jul '	Tue 12 Jul '22	NA	NA	525FS-3 days	2617	RM 0.00	0%	RM 802.60
528		Rev 2	9 days	NA	NA	Fri 11 Nov '2	Thu 24 Nov '22	NA	NA	523		RM 0.00	0%	RM 7,223.39
529		**Door Installation**	**177.75 days**	**Tue 01 Mar**	**Mon 04 Jul '**	**Tue 01 Mar**	**Thu 17 Nov '22**	**Tue 01 Mar '22**	**NA**			**RM 68,591.76**	**86%**	**RM 79,362.35**
530		Material Delivery	5 days	Tue 01 Mar	Mon 07 Mar	Tue 01 Mar	Mon 07 Mar '22	Tue 01 Mar '22	NA	2	532,536,548	RM 0.00	85%	RM 0.00
531		**1F**	**162.75 days**	**Tue 08 Mar**	**Tue 24 May**	**Tue 08 Mar**	**Thu 03 Nov '22**	**Tue 08 Mar '22**	**NA**			**RM 45,538.88**	**91%**	**RM 49,129.07**
532	✓	Stor Utiliti	3 days	Tue 08 Mar	Thu 10 Mar	Tue 08 Mar	Thu 10 Mar '22	Tue 08 Mar '22	u 10 Mar '22	530	533FS-1 day	RM 3,779.16	100%	RM 3,779.16
533	✓	Bilik MESS & Pantri	3 days	Thu 10 Mar	Mon 14 Mar	Thu 10 Mar	Mon 14 Mar '22	Thu 10 Mar '22	n 14 Mar '22	532FS-1 day	534FS-1 day	RM 3,779.16	100%	RM 3,779.16
534	✓	Bilik Service	5 days	Mon 14 Mar	Fri 18 Mar '2	Mon 14 Mar	Fri 18 Mar '22	Mon 14 Mar '22	i 18 Mar '22	533FS-1 day	535FS-1 day	RM 3,779.16	100%	RM 3,779.16
535	✓	Bilik Stor	5 days	Fri 18 Mar '2	Thu 24 Mar	Fri 18 Mar '2	Thu 24 Mar '22	Fri 18 Mar '22	u 24 Mar '22	534FS-1 day	536	RM 3,779.16	100%	RM 3,779.16
536	✓	Bilik Sedia Wanita	5 days	Fri 25 Mar '2	Thu 31 Mar	Fri 25 Mar '2	Thu 31 Mar '22	Fri 25 Mar '22	u 31 Mar '22	530,535	537FS-1 day	RM 3,779.16	100%	RM 3,779.16
537	✓	Tandas Wanita	5 days	Thu 31 Mar	Wed 06 Apr	Thu 31 Mar	Wed 06 Apr '22	Thu 31 Mar '22	d 06 Apr '22	536FS-1 day	539FS-1 day	RM 3,779.16	100%	RM 3,779.16
538		**Tandas OKU**	**136.5 days**	**Wed 06 Apr**	**Tue 12 Apr '**	**Wed 06 Apr**	**Thu 27 Oct '22**	**Wed 06 Apr '22**	**NA**			**RM 3,212.27**	**85%**	**RM 3,779.15**
539	✓	Rev 1	5.5 days	NA	NA	Wed 06 Apr	Wed 13 Apr '22	Wed 06 Apr '22	d 13 Apr '22	537FS-1 day	542FS-1 day,540F	RM 3,212.27	100%	RM 3,212.27
540		Rev 2	1 day	NA	NA	Wed 26 Oct	Thu 27 Oct '22	NA	NA	539FS+130 days	543	RM 0.00	0%	RM 566.88
541		**Tandas Lelaki**	**132.75 days**	**Tue 12 Apr '**	**Tue 19 Apr '**	**Tue 12 Apr '**	**Thu 27 Oct '22**	**Tue 12 Apr '22**	**NA**			**RM 3,590.20**	**95%**	**RM 3,779.16**
542	✓	Rev 1	5 days	NA	NA	Tue 12 Apr '	Tue 19 Apr '22	Tue 12 Apr '22	e 19 Apr '22	539FS-1 day	545FS-1 day	RM 3,590.20	100%	RM 3,590.20
543		Rev 2	0.25 days	NA	NA	Thu 27 Oct '	Thu 27 Oct '22	NA	NA	540	546	RM 0.00	0%	RM 188.96
544		**Bilik Ketua Balai**	**129.75 days**	**Tue 19 Apr '**	**Mon 25 Apr**	**Tue 19 Apr '**	**Fri 28 Oct '22**	**Tue 19 Apr '22**	**NA**			**RM 3,212.29**	**85%**	**RM 3,779.16**
545	✓	Rev 1	5.5 days	NA	NA	Tue 19 Apr '	Tue 26 Apr '22	Tue 19 Apr '22	e 26 Apr '22	542FS-1 day	548	RM 3,212.29	100%	RM 3,212.29
546		Rev 2	1 day	NA	NA	Thu 27 Oct '	Fri 28 Oct '22	NA	NA	543	549	RM 0.00	0%	RM 566.87
547		**Ruang Lobi**	**125.75 days**	**Tue 26 Apr '**	**Wed 04 May**	**Tue 26 Apr '**	**Mon 31 Oct '22**	**Tue 26 Apr '22**	**NA**			**RM 3,212.29**	**85%**	**RM 3,779.16**
548	✓	Rev 1	5.5 days	NA	NA	Tue 26 Apr '	Thu 05 May '22	Tue 26 Apr '22	05 May '22	530,545	551FS-1 day	RM 3,212.29	100%	RM 3,212.29
549		Rev 2	1 day	NA	NA	Fri 28 Oct '2	Mon 31 Oct '22	NA	NA	546	552	RM 0.00	0%	RM 566.87
550		**Pejabat Operasi**	**122.75 days**	**Wed 04 May**	**Tue 10 May**	**Wed 04 May**	**Tue 01 Nov '22**	**Wed 04 May '22**	**NA**			**RM 3,212.29**	**85%**	**RM 3,779.16**
551	✓	Rev 1	5.5 days	NA	NA	Wed 04 May	Wed 11 May '22	Wed 04 May '22	11 May '22	548FS-1 day	560,567,554FS-1 d	RM 3,212.29	100%	RM 3,212.29
552		Rev 2	1 day	NA	NA	Mon 31 Oct	Tue 01 Nov '22	NA	NA	549	555	RM 0.00	0%	RM 566.87
553		**Bilik Kawalan**	**119.75 days**	**Tue 10 May**	**Tue 17 May**	**Tue 10 May**	**Wed 02 Nov '22**	**Tue 10 May '22**	**NA**			**RM 3,212.29**	**85%**	**RM 3,779.16**
554	✓	Rev 1	5.5 days	NA	NA	Tue 10 May	Wed 18 May '22	Tue 10 May '22	18 May '22	551FS-1 day	557	RM 3,212.29	100%	RM 3,212.29
555		Rev 2	1 day	NA	NA	Tue 01 Nov '	Wed 02 Nov '22	NA	NA	552	558	RM 0.00	0%	RM 566.87
556		**Bilik Penyelia**	**115.75 days**	**Wed 18 May**	**Tue 24 May**	**Wed 18 May**	**Thu 03 Nov '22**	**Wed 18 May '22**	**NA**			**RM 3,212.29**	**85%**	**RM 3,779.16**
557	✓	Rev 1	5.5 days	NA	NA	Wed 18 May	Wed 25 May '22	Wed 18 May '22	25 May '22	554	2617	RM 3,212.29	100%	RM 3,212.29
558		Rev 2	1 day	NA	NA	Wed 02 Nov	Thu 03 Nov '22	NA	NA	555	563	RM 0.00	0%	RM 566.87
559		**2F**	**129.75 days**	**Wed 11 May**	**Mon 04 Jul '**	**Wed 11 May**	**Thu 17 Nov '22**	**Wed 11 May '22**	**NA**			**RM 23,052.88**	**79%**	**RM 30,233.28**
560	✓	Bilik Sukan	5 days	Wed 11 May	Wed 18 May	Wed 11 May	Wed 18 May '22	Wed 11 May '22	18 May '22	551	562FS-3 days	RM 3,779.16	100%	RM 3,779.16
561		**Bilik Persediaan Lelaki**	**118 days**	**Fri 13 May '**	**Fri 20 May '**	**Fri 13 May '**	**Thu 03 Nov '22**	**Fri 13 May '22**	**NA**			**RM 2,645.41**	**95%**	**RM 3,779.16**
562	✓	Rev 1	5 days	NA	NA	Fri 13 May '	Fri 20 May '22	Fri 13 May '22	i 20 May '22	560FS-3 days	565FS-3 days	RM 2,645.41	100%	RM 2,645.41
563		Rev 2	0.25 days	NA	NA	Thu 03 Nov	Thu 03 Nov '22	NA	NA	558	566	RM 0.00	0%	RM 1,133.75
564		**Tandas Lelaki**	**116.25 days**	**Wed 18 May**	**Tue 24 May**	**Wed 18 May**	**Fri 04 Nov '22**	**Wed 18 May '22**	**NA**			**RM 3,023.33**	**95%**	**RM 3,779.16**
565	✓	Rev 1	5 days	NA	NA	Wed 18 May	Tue 24 May '22	Wed 18 May '22	24 May '22	562FS-3 days	1606	RM 3,023.33	100%	RM 3,023.33
566		Rev 2	0.25 days	NA	NA	Fri 04 Nov '2	Fri 04 Nov '22	NA	NA	563	570	RM 0.00	0%	RM 755.83

PEMBINAAN PROJEK BALAI BOMBA DAN KUARTERS PUTATAN,SABAH

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
567	Bilik Basuh	5 days	Wed 11 May	Wed 18 May	Wed 11 May	Wed 18 May '22	Wed 11 May '22	18 May '22	551	569FS-3 days	RM 3,779.16	100%	RM 3,779.16
568	**Bilik Persediaan Penyelia**	**120.25 days**	**Fri 13 May '**	**Fri 20 May '**	**Fri 13 May '**	**Tue 08 Nov '22**	**Fri 13 May '22**	**NA**			**RM 2,645.41**	**70%**	**RM 3,779.16**
569	Rev 1	4.7 days	NA	NA	Fri 13 May '	Fri 20 May '22	Fri 13 May '22	i 20 May '22	567FS-3 days	572FS-3 days	RM 2,645.41	100%	RM 2,645.41
570	Rev 2	2 days	NA	NA	Fri 04 Nov '	Tue 08 Nov '22	NA	NA	566	573	RM 0.00	0%	RM 1,133.75
571	**Bilik Unit BOMBA**	**123.25 days**	**Wed 18 May**	**Tue 24 May**	**Wed 18 May**	**Tue 15 Nov '22**	**Wed 18 May '22**	**NA**			**RM 1,133.75**	**30%**	**RM 3,779.16**
572	Rev 1	2.1 days	NA	NA	Wed 18 May	Fri 20 May '22	Wed 18 May '22	i 20 May '22	569FS-3 days	575FS-3 days	RM 1,133.75	100%	RM 1,133.75
573	Rev 2	5 days	NA	NA	Tue 08 Nov '	Tue 15 Nov '22	NA	NA	570	576	RM 0.00	0%	RM 2,645.41
574	**Surau**	**122.5 days**	**Fri 20 May '**	**Thu 26 May**	**Fri 20 May '**	**Wed 16 Nov '22**	**Fri 20 May '22**	**NA**			**RM 3,023.33**	**80%**	**RM 3,779.16**
575	Rev 1	5 days	NA	NA	Fri 20 May '	Thu 26 May '22	Fri 20 May '22	26 May '22	572FS-3 days	578	RM 3,023.33	100%	RM 3,023.33
576	Rev 2	1.25 days	NA	NA	Tue 15 Nov '	Wed 16 Nov '22	NA	NA	573	579	RM 0.00	0%	RM 755.83
577	**Bilik Mesyuarat**	**85.75 days**	**Tue 28 Jun '**	**Mon 04 Jul '**	**Mon 18 Jul '**	**Thu 17 Nov '22**	**Mon 18 Jul '22**	**NA**			**RM 3,023.33**	**80%**	**RM 3,779.16**
578	Rev 1	5 days	NA	NA	Mon 18 Jul '	Fri 22 Jul '22	Mon 18 Jul '22	Fri 22 Jul '22	522,575	611FS+20 days	RM 3,023.33	100%	RM 3,023.33
579	Rev 2	1.25 days	NA	NA	Wed 16 Nov	Thu 17 Nov '22	NA	NA	576	615,1152	RM 0.00	0%	RM 755.83
580	**Windows Installation**	**73 days**	**Tue 01 Mar**	**Mon 20 Jun**	**Tue 01 Mar**	**Mon 20 Jun '22**	**Tue 01 Mar '22**	**n 20 Jun '22**			**RM 72,258.16**	**100%**	**RM 72,258.16**
581	Material Delivery	5 days	Tue 01 Mar	Mon 07 Mar	Tue 01 Mar	Mon 07 Mar '22	Tue 01 Mar '22	n 07 Mar '22	2	583	RM 0.00	100%	RM 0.00
582	**1F**	**68 days**	**Tue 08 Mar**	**Mon 20 Jun**	**Tue 08 Mar**	**Mon 20 Jun '22**	**Tue 08 Mar '22**	**n 20 Jun '22**			**RM 44,466.56**	**100%**	**RM 44,466.56**
583	Ruang Jentera	5 days	Tue 08 Mar	Mon 14 Mar	Tue 08 Mar	Mon 14 Mar '22	Tue 08 Mar '22	n 14 Mar '22	581	584FS-1 day	RM 2,779.16	100%	RM 2,779.16
584	Stor Utiliti	5 days	Mon 14 Mar	Fri 18 Mar '2	Mon 14 Mar	Fri 18 Mar '22	Mon 14 Mar '22	i 18 Mar '22	583FS-1 day	585FS-1 day	RM 2,779.16	100%	RM 2,779.16
585	Bilik MESS & Pantri	3 days	Fri 18 Mar '2	Tue 22 Mar	Fri 18 Mar '2	Tue 22 Mar '22	Fri 18 Mar '22	e 22 Mar '22	584FS-1 day	586FS-1 day	RM 2,779.16	100%	RM 2,779.16
586	Bilik Service	3 days	Tue 22 Mar	Thu 24 Mar	Tue 22 Mar	Thu 24 Mar '22	Tue 22 Mar '22	u 24 Mar '22	585FS-1 day	598	RM 2,779.16	100%	RM 2,779.16
587	Staircase 2	3 days	Fri 08 Apr '2	Tue 12 Apr '	Fri 08 Apr '2	Tue 12 Apr '22	Fri 08 Apr '22	e 12 Apr '22	387	588FS-1 day	RM 2,779.16	100%	RM 2,779.16
588	Bilik Stor	3 days	Tue 12 Apr '	Thu 14 Apr '	Tue 12 Apr '	Thu 14 Apr '22	Tue 12 Apr '22	u 14 Apr '22	587FS-1 day	589FS-1 day	RM 2,779.16	100%	RM 2,779.16
589	Bilik Sedia Wanita	3 days	Thu 14 Apr '	Tue 19 Apr '	Thu 14 Apr '	Tue 19 Apr '22	Thu 14 Apr '22	e 19 Apr '22	588FS-1 day	590FS-1 day	RM 2,779.16	100%	RM 2,779.16
590	Tandas Wanita	5 days	Tue 19 Apr '	Mon 25 Apr	Tue 19 Apr '	Mon 25 Apr '22	Tue 19 Apr '22	n 25 Apr '22	589FS-1 day	591FS-1 day	RM 2,779.16	100%	RM 2,779.16
591	Tandas OKU	5 days	Mon 25 Apr	Fri 29 Apr '2	Mon 25 Apr	Fri 29 Apr '22	Mon 25 Apr '22	ri 29 Apr '22	590FS-1 day	592FS-1 day	RM 2,779.16	100%	RM 2,779.16
592	Tandas Lelaki	5 days	Fri 29 Apr '2	Mon 09 May	Fri 29 Apr '2	Mon 09 May '22	Fri 29 Apr '22	n 09 May '22	591FS-1 day	593	RM 2,779.16	100%	RM 2,779.16
593	Bilik Ketua Balai	5 days	Tue 10 May	Tue 17 May	Tue 10 May	Tue 17 May '22	Tue 10 May '22	17 May '22	2,592	594FS-1 day	RM 2,779.16	100%	RM 2,779.16
594	Ruang Lobi	5 days	Tue 17 May	Mon 23 May	Tue 17 May	Mon 23 May '22	Tue 17 May '22	n 23 May '22	593FS-1 day	595FS-1 day	RM 2,779.16	100%	RM 2,779.16
595	Ruang Pameran	5 days	Mon 23 May	Fri 27 May '	Mon 23 May	Fri 27 May '22	Mon 23 May '22	i 27 May '22	594FS-1 day	596FS-1 day	RM 2,779.16	100%	RM 2,779.16
596	Pejabat Operasi	5 days	Fri 27 May '	Tue 07 Jun '	Fri 27 May '	Tue 07 Jun '22	Fri 27 May '22	e 07 Jun '22	595FS-1 day	597FS-1 day	RM 2,779.16	100%	RM 2,779.16
597	Bilik Kawalan	5 days	Tue 07 Jun '	Mon 13 Jun	Tue 07 Jun '	Mon 13 Jun '22	Tue 07 Jun '22	n 13 Jun '22	596FS-1 day	598	RM 2,779.16	100%	RM 2,779.16
598	Bilik Penyelia	5 days	Tue 14 Jun '	Mon 20 Jun	Tue 14 Jun '	Mon 20 Jun '22	Tue 14 Jun '22	n 20 Jun '22	597,586	2617	RM 2,779.16	100%	RM 2,779.16
599	**2F**	**42 days**	**Tue 01 Mar**	**Thu 28 Apr '**	**Tue 01 Mar**	**Thu 28 Apr '22**	**Tue 01 Mar '22**	**u 28 Apr '22**			**RM 27,791.60**	**100%**	**RM 27,791.60**
600	Ruang Jentera	5 days	Tue 01 Mar	Mon 07 Mar	Tue 01 Mar	Mon 07 Mar '22	Tue 01 Mar '22	n 07 Mar '22	2	601FS-1 day	RM 2,779.16	100%	RM 2,779.16
601	Bilik Sukan	5 days	Mon 07 Mar	Fri 11 Mar '2	Mon 07 Mar	Fri 11 Mar '22	Mon 07 Mar '22	i 11 Mar '22	600FS-1 day	602FS-1 day	RM 2,779.16	100%	RM 2,779.16
602	Bilik Persediaan Lelaki	5 days	Fri 11 Mar '2	Thu 17 Mar	Fri 11 Mar '2	Thu 17 Mar '22	Fri 11 Mar '22	u 17 Mar '22	601FS-1 day	603FS-1 day	RM 2,779.16	100%	RM 2,779.16
603	Staircase 2	5 days	Thu 17 Mar	Wed 23 Mar	Thu 17 Mar	Wed 23 Mar '22	Thu 17 Mar '22	d 23 Mar '22	602FS-1 day	604	RM 2,779.16	100%	RM 2,779.16
604	Tandas Lelaki	5 days	Thu 24 Mar	Wed 30 Mar	Thu 24 Mar	Wed 30 Mar '22	Thu 24 Mar '22	d 30 Mar '22	603	605FS-1 day	RM 2,779.16	100%	RM 2,779.16
605	Bilik Basuh	5 days	Wed 30 Mar	Tue 05 Apr '	Wed 30 Mar	Tue 05 Apr '22	Wed 30 Mar '22	e 05 Apr '22	604FS-1 day	606FS-1 day	RM 2,779.16	100%	RM 2,779.16
606	Bilik Persediaan Penyelia	5 days	Tue 05 Apr '	Mon 11 Apr	Tue 05 Apr '	Mon 11 Apr '22	Tue 05 Apr '22	n 11 Apr '22	605FS-1 day	607FS-1 day	RM 2,779.16	100%	RM 2,779.16
607	Bilik Unit BOMBA	5 days	Mon 11 Apr	Mon 18 Apr	Mon 11 Apr	Mon 18 Apr '22	Mon 11 Apr '22	n 18 Apr '22	606FS-1 day	608FS-1 day	RM 2,779.16	100%	RM 2,779.16
608	Surau	5 days	Mon 18 Apr	Fri 22 Apr '2	Mon 18 Apr	Fri 22 Apr '22	Mon 18 Apr '22	ri 22 Apr '22	607FS-1 day	609FS-1 day	RM 2,779.16	100%	RM 2,779.16
609	Bilik Mesyuarat	5 days	Fri 22 Apr '2	Thu 28 Apr '	Fri 22 Apr '2	Thu 28 Apr '22	Fri 22 Apr '22	u 28 Apr '22	608FS-1 day	2617	RM 2,779.16	100%	RM 2,779.16
610	**FITMEN**	**74.25 days**	**Tue 02 Aug '**	**Thu 11 Aug**	**Mon 22 Aug**	**Wed 07 Dec '22**	**Mon 22 Aug '22**	**NA**			**RM 1,830.60**	**18%**	**RM 30,510.02**
611	Material Delivery	3 days	Tue 02 Aug '	Thu 04 Aug '	Mon 22 Aug	Thu 25 Aug '22	Mon 22 Aug '22	NA	578FS+20 days	632,614,621	RM 0.00	80%	RM 0.00
612	**Bilik Pameran**	**61.75 days**	**Fri 05 Aug '2**	**Mon 08 Aug**	**Thu 25 Aug**	**Wed 23 Nov '22**	**Thu 25 Aug '22**	**NA**			**RM 457.65**	**6%**	**RM 7,627.51**
613	**Cabinet 1**	**59.75 days**	**Fri 05 Aug '2**	**Fri 05 Aug '2**	**Thu 25 Aug**	**Mon 21 Nov '22**	**Thu 25 Aug '22**	**NA**			**RM 228.82**	**6%**	**RM 3,813.75**
614	Rev 1	0.13 days	NA	NA	Thu 25 Aug '	Thu 25 Aug '22	Thu 25 Aug '22	u 25 Aug '22	611	617	RM 228.82	100%	RM 228.82
615	Rev 2	2 days	NA	NA	Thu 17 Nov	Mon 21 Nov '22	NA	NA	579	618	RM 0.00	0%	RM 3,584.93
616	**Cabinet 2**	**60.75 days**	**Mon 08 Aug**	**Mon 08 Aug**	**Fri 26 Aug '2**	**Wed 23 Nov '22**	**Fri 26 Aug '22**	**NA**			**RM 228.83**	**6%**	**RM 3,813.76**
617	Rev 1	0.13 days	NA	NA	Fri 26 Aug '2	Fri 26 Aug '22	Fri 26 Aug '22	ri 26 Aug '22	614	2617	RM 228.83	100%	RM 228.83
618	Rev 2	2 days	NA	NA	Mon 21 Nov	Wed 23 Nov '22	NA	NA	615	622	RM 0.00	0%	RM 3,584.93
619	**Pejabat Operasi**	**62.75 days**	**Fri 05 Aug '2**	**Fri 05 Aug '2**	**Thu 25 Aug**	**Thu 24 Nov '22**	**Thu 25 Aug '22**	**NA**			**RM 1,144.13**	**30%**	**RM 3,813.76**
620	**Meja Kaunter**	**62.75 days**	**Fri 05 Aug '2**	**Fri 05 Aug '2**	**Thu 25 Aug**	**Thu 24 Nov '22**	**Thu 25 Aug '22**	**NA**			**RM 1,144.13**	**30%**	**RM 3,813.76**
621	Rev 1	0.42 days	NA	NA	Thu 25 Aug '	Thu 25 Aug '22	Thu 25 Aug '22	u 25 Aug '22	611	625	RM 1,144.13	100%	RM 1,144.13
622	Rev 2	1 day	NA	NA	Wed 23 Nov	Thu 24 Nov '22	NA	NA	618	626	RM 0.00	0%	RM 2,669.63
623	**Bilik Kawalan**	**63.75 days**	**Mon 08 Aug**	**Mon 08 Aug**	**Fri 26 Aug '2**	**Mon 28 Nov '22**	**Fri 26 Aug '22**	**NA**			**RM 114.41**	**3%**	**RM 3,813.75**

ID		Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
624		**Cabinet 1**	**63.75 days**	**Mon 08 Aug**	**Mon 08 Aug**	**Fri 26 Aug '2**	**Mon 28 Nov '22**	**Fri 26 Aug '22**	**NA**			**RM 114.41**	**3%**	**RM 3,813.75**
625	✓	Rev 1	0.06 days	NA	NA	Fri 26 Aug '2	Fri 26 Aug '22	Fri 26 Aug '22	ri 26 Aug '22	621	629	RM 114.41	100%	RM 114.41
626		Rev 2	2 days	NA	NA	Thu 24 Nov	Mon 28 Nov '22	NA	NA	622	630	RM 0.00	0%	RM 3,699.34
627		**Bilik Pantry**	**64.75 days**	**Tue 09 Aug '**	**Tue 09 Aug '**	**Mon 29 Aug**	**Wed 30 Nov '22**	**Mon 29 Aug '22**	**NA**			**RM 114.41**	**3%**	**RM 3,813.75**
628		**Cabinet 1**	**64.75 days**	**Tue 09 Aug '**	**Tue 09 Aug '**	**Mon 29 Aug**	**Wed 30 Nov '22**	**Mon 29 Aug '22**	**NA**			**RM 114.41**	**3%**	**RM 3,813.75**
629	✓	Rev 1	0.06 days	NA	NA	Mon 29 Aug	Mon 29 Aug '22	Mon 29 Aug '22	n 29 Aug '22	625	2617	RM 114.41	100%	RM 114.41
630		Rev 2	2 days	NA	NA	Mon 28 Nov	Wed 30 Nov '22	NA	NA	626	632,649	RM 0.00	0%	RM 3,699.34
631		**Bilik Mesyuarat**	**5 days**	**Fri 05 Aug '2**	**Thu 11 Aug**	**Wed 30 Nov**	**Wed 07 Dec '22**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 11,441.25**
632		White Board	1 day	Fri 05 Aug '2	Fri 05 Aug '2	Wed 30 Nov	Thu 01 Dec '22	NA	NA	611,630	633	RM 0.00	0%	RM 3,813.75
633		Folding Wall	2 days	Mon 08 Aug	Tue 09 Aug '	Thu 01 Dec '	Mon 05 Dec '22	NA	NA	632	634	RM 0.00	0%	RM 3,813.75
634		Built-in Cabinet	2 days	Wed 10 Aug	Thu 11 Aug '	Mon 05 Dec	Wed 07 Dec '22	NA	NA	633	2617,636	RM 0.00	0%	RM 3,813.75
635	✓	**Miscellaneous (D&E)**	**12.4 days**	**Fri 12 Aug '2**	**Mon 22 Aug**	**Wed 24 Aug**	**Mon 12 Sep '22**	**Wed 24 Aug '22**	**n 12 Sep '22**			**RM 17,574.50**	**100%**	**RM 17,574.50**
636	✓	Supply Water Tank	2 days	Fri 12 Aug '2	Mon 15 Aug	Wed 24 Aug	Mon 05 Sep '22	Wed 24 Aug '22	n 05 Sep '22	634	639,637	RM 8,787.25	100%	RM 8,787.25
637	✓	Sliding Gate	5 days	Tue 16 Aug '	Mon 22 Aug	Mon 05 Sep	Mon 12 Sep '22	Mon 05 Sep '22	n 12 Sep '22	636	639,643	RM 8,787.25	100%	RM 8,787.25
638	✓	**Roller Shutter**	**13.5 days**	**Tue 23 Aug '**	**Fri 02 Sep '2**	**Tue 30 Aug '**	**Tue 20 Sep '22**	**Tue 30 Aug '22**	**e 20 Sep '22**			**RM 16,957.00**	**100%**	**RM 16,957.00**
639	✓	1st Fix	5 days	Tue 23 Aug '	Mon 29 Aug	Mon 12 Sep	Tue 20 Sep '22	Mon 12 Sep '22	e 20 Sep '22	637,636	640FS-2 days	RM 8,478.50	100%	RM 8,478.50
640	✓	2nd Fix	5 days	Fri 26 Aug '2	Fri 02 Sep '2	Tue 30 Aug '	Tue 06 Sep '22	Tue 30 Aug '22	e 06 Sep '22	639FS-2 days	2617	RM 8,478.50	100%	RM 8,478.50
641		**Landscape**	**110 days**	**Tue 23 Aug '**	**Mon 05 Sep**	**Mon 12 Sep**	**Thu 16 Feb '23**	**Mon 12 Sep '22**	**NA**			**RM 7,025.99**	**50%**	**RM 14,051.98**
642		**Atifical Turfing**	**110 days**	**Tue 23 Aug '**	**Mon 05 Sep**	**Mon 12 Sep**	**Thu 16 Feb '23**	**Mon 12 Sep '22**	**NA**			**RM 7,025.99**	**50%**	**RM 14,051.98**
643	✓	Base Preparation	5 days	Tue 23 Aug '	Mon 29 Aug	Mon 12 Sep	Tue 20 Sep '22	Mon 12 Sep '22	e 20 Sep '22	637	644FS+100 days	RM 7,025.99	100%	RM 7,025.99
644		Turfing Installation	5 days	Mon 29 Aug	Mon 05 Sep	Thu 09 Feb '	Thu 16 Feb '23	NA	NA	643FS+100 days	2617,664	RM 0.00	0%	RM 7,025.99
645		**Sanitary Appliance**	**186.75 days**	**Mon 05 Sep**	**Thu 29 Sep '**	**Tue 08 Mar**	**Wed 07 Dec '22**	**Tue 08 Mar '22**	**NA**			**RM 12,719.40**	**86%**	**RM 14,964.00**
646	✓	Material Delivery	3 days	Mon 05 Sep	Wed 07 Sep	Tue 08 Mar	Thu 10 Mar '22	Tue 08 Mar '22	10 Mar '22	442	481,648	RM 0.00	100%	RM 0.00
647		**Showers,Tape,Stop Cocks & Bidets**	**179.75 days**	**Thu 08 Sep '22**	**Mon 12 Sep '22**	**Fri 11 Mar '22**	**Thu 01 Dec '22**	**Fri 11 Mar '22**	**NA**			**RM 2,543.88**	**85%**	**RM 2,992.80**
648	✓	Rev 1	5.5 days	NA	NA	Fri 11 Mar '2	Fri 18 Mar '22	Fri 11 Mar '22	i 18 Mar '22	646	651,649FS+150 da	RM 2,543.88	100%	RM 2,543.88
649		Rev 2	1 day	NA	NA	Wed 30 Nov	Thu 01 Dec '22	NA	NA	648FS+150 days,6	652	RM 0.00	0%	RM 448.92
650		**Water Closest**	**177.75 days**	**Tue 13 Sep '**	**Thu 15 Sep '**	**Wed 16 Mar**	**Fri 02 Dec '22**	**Wed 16 Mar '22**	**NA**			**RM 2,543.88**	**85%**	**RM 2,992.80**
651	✓	Rev 1	5.5 days	NA	NA	Wed 16 Mar	Wed 23 Mar '22	Wed 16 Mar '22	23 Mar '22	648	654	RM 2,543.88	100%	RM 2,543.88
652		Rev 2	1 day	NA	NA	Thu 01 Dec '	Fri 02 Dec '22	NA	NA	649	655	RM 0.00	0%	RM 448.92
653		**Urinals Squatting**	**175.75 days**	**Mon 19 Sep**	**Wed 21 Sep**	**Mon 21 Mar**	**Mon 05 Dec '22**	**Mon 21 Mar '22**	**NA**			**RM 2,543.88**	**85%**	**RM 2,992.80**
654	✓	Rev 1	5.5 days	NA	NA	Mon 21 Mar	Mon 28 Mar '22	Mon 21 Mar '22	n 28 Mar '22	651	657	RM 2,543.88	100%	RM 2,543.88
655		Rev 2	1 day	NA	NA	Fri 02 Dec '2	Mon 05 Dec '22	NA	NA	652	658	RM 0.00	0%	RM 448.92
656		**Wash basins & Sinks**	**173.75 days**	**Thu 22 Sep '**	**Mon 26 Sep**	**Thu 24 Mar**	**Tue 06 Dec '22**	**Thu 24 Mar '22**	**NA**			**RM 2,543.88**	**85%**	**RM 2,992.80**
657	✓	Rev 1	5.5 days	NA	NA	Thu 24 Mar	Thu 31 Mar '22	Thu 24 Mar '22	31 Mar '22	654	660	RM 2,543.88	100%	RM 2,543.88
658		Rev 2	1 day	NA	NA	Mon 05 Dec	Tue 06 Dec '22	NA	NA	655	661	RM 0.00	0%	RM 448.92
659		**Accessories**	**171.75 days**	**Tue 27 Sep '**	**Thu 29 Sep '**	**Tue 29 Mar**	**Wed 07 Dec '22**	**Tue 29 Mar '22**	**NA**			**RM 2,543.88**	**85%**	**RM 2,992.80**
660	✓	Rev 1	5.5 days	NA	NA	Tue 29 Mar	Tue 05 Apr '22	Tue 29 Mar '22	e 05 Apr '22	657	1122FS+2 days	RM 2,543.88	100%	RM 2,543.88
661		Rev 2	1 day	NA	NA	Tue 06 Dec '	Wed 07 Dec '22	NA	NA	658	665	RM 0.00	0%	RM 448.92
662		**Painting 2nd Coat**	**52.75 days**	**Tue 06 Sep '**	**Mon 12 Sep**	**Mon 26 Sep**	**Thu 08 Dec '22**	**Mon 26 Sep '22**	**NA**			**RM 18,566.48**	**95%**	**RM 19,543.66**
663		**1st Floor**	**52.25 days**	**Tue 06 Sep '**	**Mon 12 Sep**	**Mon 26 Sep**	**Thu 08 Dec '22**	**Mon 26 Sep '22**	**NA**			**RM 9,283.24**	**95%**	**RM 9,771.83**
664	✓	Rev 1	9 days	NA	NA	Mon 26 Sep	Thu 06 Oct '22	Mon 26 Sep '22	u 06 Oct '22	644	667FS-5 days	RM 9,283.24	100%	RM 9,283.24
665		Rev 2	0.5 days	NA	NA	Wed 07 Dec	Thu 08 Dec '22	NA	NA	661	668	RM 0.00	0%	RM 488.59
666		**2nd Floor**	**52.75 days**	**Tue 06 Sep '**	**Mon 12 Sep**	**Mon 26 Sep**	**Thu 08 Dec '22**	**Mon 26 Sep '22**	**NA**			**RM 9,283.24**	**95%**	**RM 9,771.83**
667	✓	Rev 1	9 days	NA	NA	Mon 26 Sep	Thu 06 Oct '22	Mon 26 Sep '22	u 06 Oct '22	664FS-5 days	1122	RM 9,283.24	100%	RM 9,283.24
668		Rev 2	0.5 days	NA	NA	Thu 08 Dec '	Thu 08 Dec '22	NA	NA	665		RM 0.00	0%	RM 488.59
669		**Kuarters BOMBA**	**482.25 days**	**Tue 06 Jul '2**	**Thu 06 Oct '**	**Mon 08 Feb**	**Wed 18 Jan '23**	**Mon 08 Feb '21**	**NA**			**RM 1,244,936.18**	**98%**	**RM 1,276,460.17**
670	✓	**Structural Works**	**173 days**	**Tue 06 Jul '2**	**Tue 15 Mar**	**Tue 06 Jul '2**	**Tue 15 Mar '22**	**Tue 06 Jul '21**	**s 15 Mar '22**			**RM 659,718.15**	**100%**	**RM 659,718.15**
671	✓	Setting Out	2 days	Tue 06 Jul '2	Wed 07 Jul '	Tue 06 Jul '2	Wed 07 Jul '21	Tue 06 Jul '21	ed 07 Jul '21	69	673,1262FS+5 day	RM 0.00	100%	RM 0.00
672	✓	**Fabrication Works**	**10 days**	**Thu 08 Jul '2**	**Thu 22 Jul '2**	**Thu 08 Jul '2**	**Thu 22 Jul '21**	**Thu 08 Jul '21**	**hu 22 Jul '21**			**RM 0.00**	**100%**	**RM 0.00**
673	✓	Formwork	5 days	Thu 08 Jul '2	Wed 14 Jul '	Thu 08 Jul '2	Wed 14 Jul '21	Thu 08 Jul '21	ed 14 Jul '21	671	674	RM 0.00	100%	RM 0.00
674	✓	Rebar	5 days	Thu 15 Jul '2	Thu 22 Jul '2	Thu 15 Jul '2	Thu 22 Jul '21	Thu 15 Jul '21	hu 22 Jul '21	673	677	RM 0.00	100%	RM 0.00
675	✓	**Substructure Works**	**77 days**	**Fri 23 Jul '21**	**Mon 15 Nov**	**Fri 23 Jul '21**	**Mon 15 Nov '21**	**Fri 23 Jul '21**	**n 15 Nov '21**			**RM 354,190.90**	**100%**	**RM 354,190.90**
676	✓	**Footing**	**29 days**	**Fri 23 Jul '21**	**Fri 03 Sep '2**	**Fri 23 Jul '21**	**Fri 03 Sep '21**	**Fri 23 Jul '21**	**ri 03 Sep '21**			**RM 93,208.22**	**100%**	**RM 93,208.22**
677	✓	Excavation	5 days	Fri 23 Jul '21	Thu 29 Jul '2	Fri 23 Jul '21	Thu 29 Jul '21	Fri 23 Jul '21	hu 29 Jul '21	674	678	RM 0.00	100%	RM 0.00
678	✓	Plate Bearing Test	2 days	Fri 30 Jul '21	Mon 02 Aug	Fri 30 Jul '21	Mon 02 Aug '21	Fri 30 Jul '21	n 02 Aug '21	677	680	RM 0.00	100%	RM 0.00
679	✓	**RC Works**	**22 days**	**Tue 03 Aug '**	**Fri 03 Sep '2**	**Tue 03 Aug '**	**Fri 03 Sep '21**	**Tue 03 Aug '21**	**ri 03 Sep '21**			**RM 93,208.22**	**100%**	**RM 93,208.22**

PEMBINAAN PROJEK BALAI BOMBA DAN KUARTERS PUTATAN,SABAH

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
680	Lean Concrete	2 days	Tue 03 Aug '2	Wed 04 Aug	Tue 03 Aug '2	Wed 04 Aug '21	Tue 03 Aug '21	d 04 Aug '21	678	682,685	RM 9,320.90	100%	RM 9,320.90
681	**S1 GL A-C,0-5A**	**6 days**	**Thu 05 Aug**	**Fri 13 Aug '2**	**Thu 05 Aug**	**Fri 13 Aug '21**	**Thu 05 Aug '21**	**i 13 Aug '21**			**RM 18,641.65**	**100%**	**RM 18,641.65**
682	Rebar Installation	3 days	Thu 05 Aug '2	Mon 09 Aug	Thu 05 Aug '2	Mon 09 Aug '21	Thu 05 Aug '21	n 09 Aug '21	680	683FS-1 day	RM 9,320.83	100%	RM 9,320.83
683	Formwork Installatio	4 days	Mon 09 Aug	Fri 13 Aug '2	Mon 09 Aug	Fri 13 Aug '21	Mon 09 Aug '21	ri 13 Aug '21	682FS-1 day	687	RM 9,320.82	100%	RM 9,320.82
684	**S2 GL C-F,0-7**	**10 days**	**Thu 05 Aug**	**Thu 19 Aug**	**Thu 05 Aug**	**Thu 19 Aug '21**	**Thu 05 Aug '21**	**u 19 Aug '21**			**RM 18,641.62**	**100%**	**RM 18,641.62**
685	Rebar Installation	5 days	Thu 05 Aug '2	Thu 12 Aug '2	Thu 05 Aug '2	Thu 12 Aug '21	Thu 05 Aug '21	u 12 Aug '21	680	686	RM 9,320.81	100%	RM 9,320.81
686	Formwork Installatio	5 days	Fri 13 Aug '2	Thu 19 Aug '2	Fri 13 Aug '2	Thu 19 Aug '21	Fri 13 Aug '21	u 19 Aug '21	685	687FS-2 days,689	RM 9,320.81	100%	RM 9,320.81
687	Casting FT 1	5 days	Wed 18 Aug	Tue 24 Aug '2	Wed 18 Aug	Tue 24 Aug '21	Wed 18 Aug '21	e 24 Aug '21	686FS-2 days,683	692	RM 9,320.81	100%	RM 9,320.81
688	**S3 GL C-F,0-7**	**8 days**	**Fri 20 Aug '2**	**Wed 01 Sep**	**Fri 20 Aug '2**	**Wed 01 Sep '21**	**Fri 20 Aug '21**	**d 01 Sep '21**			**RM 27,962.43**	**100%**	**RM 27,962.43**
689	Lean Concrete	2 days	Fri 20 Aug '2	Mon 23 Aug	Fri 20 Aug '2	Mon 23 Aug '21	Fri 20 Aug '21	n 23 Aug '21	686	690	RM 9,320.81	100%	RM 9,320.81
690	Formwork Installatio	3 days	Tue 24 Aug '2	Thu 26 Aug '2	Tue 24 Aug '2	Thu 26 Aug '21	Tue 24 Aug '21	u 26 Aug '21	689	691	RM 9,320.81	100%	RM 9,320.81
691	Rebar Installation	3 days	Fri 27 Aug '2	Wed 01 Sep	Fri 27 Aug '2	Wed 01 Sep '21	Fri 27 Aug '21	d 01 Sep '21	690	692,701	RM 9,320.81	100%	RM 9,320.81
692	Casting FT 2	2 days	Thu 02 Sep '2	Fri 03 Sep '2	Thu 02 Sep '2	Fri 03 Sep '21	Thu 02 Sep '21	ri 03 Sep '21	691,687	704	RM 9,320.81	100%	RM 9,320.81
693	**Column Stump**	**13 days**	**Fri 20 Aug '2**	**Wed 08 Sep**	**Fri 20 Aug '2**	**Wed 08 Sep '21**	**Fri 20 Aug '21**	**d 08 Sep '21**			**RM 65,245.67**	**100%**	**RM 65,245.67**
694	**S1 GL A-C,0-5A**	**3 days**	**Fri 20 Aug '2**	**Tue 24 Aug**	**Fri 20 Aug '2**	**Tue 24 Aug '21**	**Fri 20 Aug '21**	**e 24 Aug '21**			**RM 18,641.62**	**100%**	**RM 18,641.62**
695	Rebar Installation	2 days	Fri 20 Aug '2	Mon 23 Aug	Fri 20 Aug '2	Mon 23 Aug '21	Fri 20 Aug '21	n 23 Aug '21	686	696FS-1 day	RM 9,320.81	100%	RM 9,320.81
696	Formwork Installation	2 days	Mon 23 Aug	Tue 24 Aug '2	Mon 23 Aug	Tue 24 Aug '21	Mon 23 Aug '21	e 24 Aug '21	695FS-1 day	704	RM 9,320.81	100%	RM 9,320.81
697	**S2 GL C-F,0-7**	**3 days**	**Fri 20 Aug '2**	**Tue 24 Aug**	**Fri 20 Aug '2**	**Tue 24 Aug '21**	**Fri 20 Aug '21**	**e 24 Aug '21**			**RM 18,641.62**	**100%**	**RM 18,641.62**
698	Rebar Installation	2 days	Fri 20 Aug '2	Mon 23 Aug	Fri 20 Aug '2	Mon 23 Aug '21	Fri 20 Aug '21	n 23 Aug '21	686	699FS-1 day	RM 9,320.81	100%	RM 9,320.81
699	Formwork Installation	2 days	Mon 23 Aug	Tue 24 Aug '2	Mon 23 Aug	Tue 24 Aug '21	Mon 23 Aug '21	e 24 Aug '21	698FS-1 day	2617	RM 9,320.81	100%	RM 9,320.81
700	**S3 GL C-F,0-7**	**3 days**	**Thu 02 Sep '**	**Mon 06 Sep**	**Thu 02 Sep '**	**Mon 06 Sep '21**	**Thu 02 Sep '21**	**n 06 Sep '21**			**RM 18,641.62**	**100%**	**RM 18,641.62**
701	Rebar Installation	2 days	Thu 02 Sep '2	Fri 03 Sep '2	Thu 02 Sep '2	Fri 03 Sep '21	Thu 02 Sep '21	ri 03 Sep '21	691	702FS-1 day	RM 9,320.81	100%	RM 9,320.81
702	Formwork Installation	2 days	Fri 03 Sep '2	Mon 06 Sep	Fri 03 Sep '2	Mon 06 Sep '21	Fri 03 Sep '21	n 06 Sep '21	701FS-1 day	704	RM 9,320.81	100%	RM 9,320.81
703	**Casting Works**	**2 days**	**Tue 07 Sep '**	**Wed 08 Sep**	**Tue 07 Sep '**	**Wed 08 Sep '21**	**Tue 07 Sep '21**	**d 08 Sep '21**			**RM 9,320.81**	**100%**	**RM 9,320.81**
704	Casting Column Stump	2 days	Tue 07 Sep '2	Wed 08 Sep	Tue 07 Sep '2	Wed 08 Sep '21	Tue 07 Sep '21	d 08 Sep '21	702,696,692	707	RM 9,320.81	100%	RM 9,320.81
705	**Ground Beam**	**25 days**	**Thu 09 Sep '**	**Thu 14 Oct '**	**Thu 09 Sep '**	**Thu 14 Oct '21**	**Thu 09 Sep '21**	**u 14 Oct '21**			**RM 102,528.91**	**100%**	**RM 102,528.91**
706	**General Works**	**8 days**	**Thu 09 Sep '**	**Tue 21 Sep '**	**Thu 09 Sep '**	**Tue 21 Sep '21**	**Thu 09 Sep '21**	**e 21 Sep '21**			**RM 27,962.43**	**100%**	**RM 27,962.43**
707	Backfill	5 days	Thu 09 Sep '2	Wed 15 Sep	Thu 09 Sep '2	Wed 15 Sep '21	Thu 09 Sep '21	d 15 Sep '21	704	708FS-1 day	RM 9,320.81	100%	RM 9,320.81
708	Compaction	2 days	Wed 15 Sep	Fri 17 Sep '2	Wed 15 Sep	Fri 17 Sep '21	Wed 15 Sep '21	ri 17 Sep '21	707FS-1 day	709	RM 9,320.81	100%	RM 9,320.81
709	Lean Concrete	2 days	Mon 20 Sep	Tue 21 Sep '2	Mon 20 Sep	Tue 21 Sep '21	Mon 20 Sep '21	e 21 Sep '21	708	712	RM 9,320.81	100%	RM 9,320.81
710	**RC Works**	**17 days**	**Wed 22 Sep**	**Thu 14 Oct '**	**Wed 22 Sep**	**Thu 14 Oct '21**	**Wed 22 Sep '21**	**u 14 Oct '21**			**RM 74,566.48**	**100%**	**RM 74,566.48**
711	**Staircase & Lobby**	**8 days**	**Wed 22 Sep**	**Fri 01 Oct '2**	**Wed 22 Sep**	**Fri 01 Oct '21**	**Wed 22 Sep '21**	**ri 01 Oct '21**			**RM 18,641.62**	**100%**	**RM 18,641.62**
712	Rebar Installation	3 days	Wed 22 Sep	Fri 24 Sep '2	Wed 22 Sep	Fri 24 Sep '21	Wed 22 Sep '21	ri 24 Sep '21	709	713	RM 9,320.81	100%	RM 9,320.81
713	Formwork Installatio	5 days	Mon 27 Sep	Fri 01 Oct '2	Mon 27 Sep	Fri 01 Oct '21	Mon 27 Sep '21	ri 01 Oct '21	712	715,719	RM 9,320.81	100%	RM 9,320.81
714	**House 1**	**7 days**	**Mon 04 Oct**	**Tue 12 Oct '**	**Mon 04 Oct**	**Tue 12 Oct '21**	**Mon 04 Oct '21**	**e 12 Oct '21**			**RM 18,641.62**	**100%**	**RM 18,641.62**
715	Rebar Installation	3 days	Mon 04 Oct	Wed 06 Oct	Mon 04 Oct	Wed 06 Oct '21	Mon 04 Oct '21	d 06 Oct '21	713	716	RM 9,320.81	100%	RM 9,320.81
716	Formwork Installatio	4 days	Thu 07 Oct '2	Tue 12 Oct '2	Thu 07 Oct '2	Tue 12 Oct '21	Thu 07 Oct '21	e 12 Oct '21	715	717	RM 9,320.81	100%	RM 9,320.81
717	Casting GB 2	2 days	Wed 13 Oct	Thu 14 Oct '2	Wed 13 Oct	Thu 14 Oct '21	Wed 13 Oct '21	u 14 Oct '21	716	724	RM 9,320.81	100%	RM 9,320.81
718	**House 2**	**7 days**	**Mon 04 Oct**	**Tue 12 Oct '**	**Mon 04 Oct**	**Tue 12 Oct '21**	**Mon 04 Oct '21**	**e 12 Oct '21**			**RM 18,641.62**	**100%**	**RM 18,641.62**
719	Rebar Installation	3 days	Mon 04 Oct	Wed 06 Oct	Mon 04 Oct	Wed 06 Oct '21	Mon 04 Oct '21	d 06 Oct '21	713	720	RM 9,320.81	100%	RM 9,320.81
720	Formwork Installatio	4 days	Thu 07 Oct '2	Tue 12 Oct '2	Thu 07 Oct '2	Tue 12 Oct '21	Thu 07 Oct '21	e 12 Oct '21	719	721	RM 9,320.81	100%	RM 9,320.81
721	Casting GB 1	2 days	Wed 13 Oct	Thu 14 Oct '2	Wed 13 Oct	Thu 14 Oct '21	Wed 13 Oct '21	u 14 Oct '21	720	724	RM 9,320.81	100%	RM 9,320.81
722	**Ground Slab**	**20 days**	**Fri 15 Oct '2**	**Mon 15 Nov**	**Fri 15 Oct '2**	**Mon 15 Nov '21**	**Fri 15 Oct '21**	**n 15 Nov '21**			**RM 93,208.10**	**100%**	**RM 93,208.10**
723	**General Works**	**11 days**	**Fri 15 Oct '2**	**Mon 01 Nov**	**Fri 15 Oct '2**	**Mon 01 Nov '21**	**Fri 15 Oct '21**	**n 01 Nov '21**			**RM 27,962.43**	**100%**	**RM 27,962.43**
724	Import Soil	5 days	Fri 15 Oct '2	Fri 22 Oct '2	Fri 15 Oct '2	Fri 22 Oct '21	Fri 15 Oct '21	ri 22 Oct '21	717,721	725	RM 9,320.81	100%	RM 9,320.81
725	Termite Treatment	3 days	Mon 25 Oct	Wed 27 Oct	Mon 25 Oct	Wed 27 Oct '21	Mon 25 Oct '21	d 27 Oct '21	724	726	RM 9,320.81	100%	RM 9,320.81
726	DPM Installation	3 days	Thu 28 Oct '2	Mon 01 Nov	Thu 28 Oct '2	Mon 01 Nov '21	Thu 28 Oct '21	n 01 Nov '21	725	729,732,735	RM 9,320.81	100%	RM 9,320.81
727	**RC Works**	**7 days**	**Tue 02 Nov**	**Thu 11 Nov**	**Tue 02 Nov**	**Thu 11 Nov '21**	**Tue 02 Nov '21**	**u 11 Nov '21**			**RM 55,924.86**	**100%**	**RM 55,924.86**
728	**Staircase & Lobby**	**7 days**	**Tue 02 Nov**	**Thu 11 Nov**	**Tue 02 Nov**	**Thu 11 Nov '21**	**Tue 02 Nov '21**	**u 11 Nov '21**			**RM 18,641.62**	**100%**	**RM 18,641.62**
729	Formwork Installatio	3 days	Tue 02 Nov '2	Fri 05 Nov '2	Tue 02 Nov '2	Fri 05 Nov '21	Tue 02 Nov '21	i 05 Nov '21	726	730FS-1 day	RM 9,320.81	100%	RM 9,320.81
730	Rebar Installation	5 days	Fri 05 Nov '2	Thu 11 Nov	Fri 05 Nov '2	Thu 11 Nov '21	Fri 05 Nov '21	u 11 Nov '21	729FS-1 day	737	RM 9,320.81	100%	RM 9,320.81
731	**House 1**	**7 days**	**Tue 02 Nov**	**Thu 11 Nov**	**Tue 02 Nov**	**Thu 11 Nov '21**	**Tue 02 Nov '21**	**u 11 Nov '21**			**RM 18,641.62**	**100%**	**RM 18,641.62**
732	Formwork Installatio	3 days	Tue 02 Nov '2	Fri 05 Nov '2	Tue 02 Nov '2	Fri 05 Nov '21	Tue 02 Nov '21	i 05 Nov '21	726	733FS-1 day	RM 9,320.81	100%	RM 9,320.81
733	Rebar Installation	5 days	Fri 05 Nov '2	Thu 11 Nov	Fri 05 Nov '2	Thu 11 Nov '21	Fri 05 Nov '21	u 11 Nov '21	732FS-1 day	737,741	RM 9,320.81	100%	RM 9,320.81
734	**House 2**	**7 days**	**Tue 02 Nov**	**Thu 11 Nov**	**Tue 02 Nov**	**Thu 11 Nov '21**	**Tue 02 Nov '21**	**u 11 Nov '21**			**RM 18,641.62**	**100%**	**RM 18,641.62**
735	Formwork Installatio	3 days	Tue 02 Nov '2	Fri 05 Nov '2	Tue 02 Nov '2	Fri 05 Nov '21	Tue 02 Nov '21	i 05 Nov '21	726	736FS-1 day	RM 9,320.81	100%	RM 9,320.81
736	Rebar Installation	5 days	Fri 05 Nov '2	Thu 11 Nov	Fri 05 Nov '2	Thu 11 Nov '21	Fri 05 Nov '21	u 11 Nov '21	735FS-1 day	737	RM 9,320.81	100%	RM 9,320.81

PEMBINAAN PROJEK BALAI BOMBA DAN KUARTERS PUTATAN,SABAH

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
737	Casting GS 1	2 days	Fri 12 Nov '2	Mon 15 Nov	Fri 12 Nov '2	Mon 15 Nov '21	Fri 12 Nov '21	n 15 Nov '21	730,733,736	746	RM 9,320.81	100%	RM 9,320.81
738	**Structure Works**	**73 days**	**Fri 12 Nov '2**	**Thu 24 Feb '**	**Fri 12 Nov '2**	**Thu 24 Feb '22**	**Fri 12 Nov '21**	**u 24 Feb '22**			**RM 261,456.95**	**100%**	**RM 261,456.95**
739	**Column GF to 1F**	**21 days**	**Fri 12 Nov '2**	**Fri 10 Dec '2**	**Fri 12 Nov '2**	**Fri 10 Dec '21**	**Fri 12 Nov '21**	**ri 10 Dec '21**			**RM 62,760.40**	**100%**	**RM 62,760.40**
740	**Staircase & Lobby**	**5 days**	**Fri 12 Nov '2**	**Thu 18 Nov**	**Fri 12 Nov '2**	**Thu 18 Nov '21**	**Fri 12 Nov '21**	**u 18 Nov '21**			**RM 12,690.10**	**100%**	**RM 12,690.10**
741	Rebar Installation	3 days	Fri 12 Nov '2	Tue 16 Nov '	Fri 12 Nov '2	Tue 16 Nov '21	Fri 12 Nov '21	e 16 Nov '21	733	742FS-1 day	RM 6,345.05	100%	RM 6,345.05
742	Formwork Installation	3 days	Tue 16 Nov '	Thu 18 Nov	Tue 16 Nov '	Thu 18 Nov '21	Tue 16 Nov '21	u 18 Nov '21	741FS-1 day	744	RM 6,345.05	100%	RM 6,345.05
743	**House 1**	**6 days**	**Fri 19 Nov '2**	**Fri 26 Nov '2**	**Fri 19 Nov '2**	**Fri 26 Nov '21**	**Fri 19 Nov '21**	**i 26 Nov '21**			**RM 16,690.10**	**100%**	**RM 16,690.10**
744	Rebar Installation	3 days	Fri 19 Nov '2	Tue 23 Nov '	Fri 19 Nov '2	Tue 23 Nov '21	Fri 19 Nov '21	e 23 Nov '21	742	745,752	RM 8,345.05	100%	RM 8,345.05
745	Formwork Installation	3 days	Wed 24 Nov	Fri 26 Nov '2	Wed 24 Nov	Fri 26 Nov '21	Wed 24 Nov '21	i 26 Nov '21	744	746	RM 8,345.05	100%	RM 8,345.05
746	Casting 1	2 days	Mon 29 Nov	Tue 30 Nov '	Mon 29 Nov	Tue 30 Nov '21	Mon 29 Nov '21	e 30 Nov '21	745,737	748	RM 8,345.05	100%	RM 8,345.05
747	**House 2**	**6 days**	**Wed 01 Dec**	**Wed 08 Dec**	**Wed 01 Dec**	**Wed 08 Dec '21**	**Wed 01 Dec '21**	**d 08 Dec '21**			**RM 16,690.10**	**100%**	**RM 16,690.10**
748	Rebar Installation	3 days	Wed 01 Dec	Fri 03 Dec '2	Wed 01 Dec	Fri 03 Dec '21	Wed 01 Dec '21	ri 03 Dec '21	746	749	RM 8,345.05	100%	RM 8,345.05
749	Formwork Installation	3 days	Mon 06 Dec	Wed 08 Dec	Mon 06 Dec	Wed 08 Dec '21	Mon 06 Dec '21	d 08 Dec '21	748	750	RM 8,345.05	100%	RM 8,345.05
750	Casting 2	2 days	Thu 09 Dec '	Fri 10 Dec '2	Thu 09 Dec '	Fri 10 Dec '21	Thu 09 Dec '21	ri 10 Dec '21	749	2617	RM 8,345.05	100%	RM 8,345.05
751	**1F Beam**	**26 days**	**Wed 24 Nov**	**Wed 29 Dec**	**Wed 24 Nov**	**Wed 29 Dec '21**	**Wed 24 Nov '21**	**d 29 Dec '21**			**RM 59,105.45**	**100%**	**RM 59,105.45**
752	Staging Installation	5 days	Wed 24 Nov	Tue 30 Nov '	Wed 24 Nov	Tue 30 Nov '21	Wed 24 Nov '21	e 30 Nov '21	744	754	RM 8,345.05	100%	RM 8,345.05
753	**Staricase & Lobby**	**5 days**	**Wed 01 Dec**	**Tue 07 Dec '**	**Wed 01 Dec**	**Tue 07 Dec '21**	**Wed 01 Dec '21**	**e 07 Dec '21**			**RM 12,690.10**	**100%**	**RM 12,690.10**
754	Formwork Installation	3 days	Wed 01 Dec	Fri 03 Dec '2	Wed 01 Dec	Fri 03 Dec '21	Wed 01 Dec '21	ri 03 Dec '21	752	755FS-1 day	RM 6,345.05	100%	RM 6,345.05
755	Rebar Installation	3 days	Fri 03 Dec '2	Tue 07 Dec '	Fri 03 Dec '2	Tue 07 Dec '21	Fri 03 Dec '21	e 07 Dec '21	754FS-1 day	757	RM 6,345.05	100%	RM 6,345.05
756	**House 1**	**7 days**	**Wed 08 Dec**	**Thu 16 Dec '**	**Wed 08 Dec**	**Thu 16 Dec '21**	**Wed 08 Dec '21**	**u 16 Dec '21**			**RM 12,690.10**	**100%**	**RM 12,690.10**
757	Formwork Installation	5 days	Wed 08 Dec	Tue 14 Dec '	Wed 08 Dec	Tue 14 Dec '21	Wed 08 Dec '21	e 14 Dec '21	755	758FS-1 day	RM 6,345.05	100%	RM 6,345.05
758	Rebar Installation	3 days	Tue 14 Dec '	Thu 16 Dec '	Tue 14 Dec '	Thu 16 Dec '21	Tue 14 Dec '21	u 16 Dec '21	757FS-1 day	759,761	RM 6,345.05	100%	RM 6,345.05
759	Casting 1FB 1	3 days	Fri 17 Dec '2	Tue 21 Dec '	Fri 17 Dec '2	Tue 21 Dec '21	Fri 17 Dec '21	e 21 Dec '21	758	766	RM 6,345.05	100%	RM 6,345.05
760	**House 2**	**7 days**	**Fri 17 Dec '2**	**Mon 27 Dec**	**Fri 17 Dec '2**	**Mon 27 Dec '21**	**Fri 17 Dec '21**	**n 27 Dec '21**			**RM 12,690.10**	**100%**	**RM 12,690.10**
761	Formwork Installation	5 days	Fri 17 Dec '2	Thu 23 Dec '	Fri 17 Dec '2	Thu 23 Dec '21	Fri 17 Dec '21	u 23 Dec '21	758	762FS-1 day	RM 6,345.05	100%	RM 6,345.05
762	Rebar Installation	3 days	Thu 23 Dec '	Mon 27 Dec	Thu 23 Dec '	Mon 27 Dec '21	Thu 23 Dec '21	n 27 Dec '21	761FS-1 day	763	RM 6,345.05	100%	RM 6,345.05
763	Casting 1FB 2	2 days	Tue 28 Dec '	Wed 29 Dec	Tue 28 Dec '	Wed 29 Dec '21	Tue 28 Dec '21	d 29 Dec '21	762	770	RM 6,345.05	100%	RM 6,345.05
764	**1F Slab**	**16 days**	**Wed 22 Dec**	**Wed 12 Jan**	**Wed 22 Dec**	**Wed 12 Jan '22**	**Wed 22 Dec '21**	**d 12 Jan '22**			**RM 38,070.30**	**100%**	**RM 38,070.30**
765	**House 1**	**8 days**	**Wed 22 Dec**	**Fri 31 Dec '2**	**Wed 22 Dec**	**Fri 31 Dec '21**	**Wed 22 Dec '21**	**ri 31 Dec '21**			**RM 12,690.10**	**100%**	**RM 12,690.10**
766	Formwork Installation	5 days	Wed 22 Dec	Tue 28 Dec '	Wed 22 Dec	Tue 28 Dec '21	Wed 22 Dec '21	e 28 Dec '21	759	767FS-2 days	RM 6,345.05	100%	RM 6,345.05
767	Rebar Installation	5 days	Mon 27 Dec	Fri 31 Dec '2	Mon 27 Dec	Fri 31 Dec '21	Mon 27 Dec '21	ri 31 Dec '21	766FS-2 days	768	RM 6,345.05	100%	RM 6,345.05
768	Casting 1FSB 1	2 days	Mon 03 Jan	Tue 04 Jan '2	Mon 03 Jan	Tue 04 Jan '22	Mon 03 Jan '22	ue 04 Jan '22	767	775,1609	RM 6,345.05	100%	RM 6,345.05
769	**House 2**	**8 days**	**Thu 30 Dec '**	**Mon 10 Jan**	**Thu 30 Dec '**	**Mon 10 Jan '22**	**Thu 30 Dec '21**	**n 10 Jan '22**			**RM 12,690.10**	**100%**	**RM 12,690.10**
770	Formwork Installation	5 days	Thu 30 Dec '	Wed 05 Jan	Thu 30 Dec '	Wed 05 Jan '22	Thu 30 Dec '21	d 05 Jan '22	763	771FS-2 days	RM 6,345.05	100%	RM 6,345.05
771	Rebar Installation	5 days	Tue 04 Jan '2	Mon 10 Jan	Tue 04 Jan '2	Mon 10 Jan '22	Tue 04 Jan '22	n 10 Jan '22	770FS-2 days	772	RM 6,345.05	100%	RM 6,345.05
772	Casting 1FSB 2	2 days	Tue 11 Jan '2	Wed 12 Jan	Tue 11 Jan '2	Wed 12 Jan '22	Tue 11 Jan '22	d 12 Jan '22	771	775,827	RM 6,345.05	100%	RM 6,345.05
773	**Column 1F to RF**	**15 days**	**Thu 13 Jan '**	**Fri 04 Feb '2**	**Thu 13 Jan '**	**Fri 04 Feb '22**	**Thu 13 Jan '22**	**ri 04 Feb '22**			**RM 50,760.40**	**100%**	**RM 50,760.40**
774	**Staircase & Lobby**	**5 days**	**Thu 13 Jan '**	**Wed 19 Jan**	**Thu 13 Jan '**	**Wed 19 Jan '22**	**Thu 13 Jan '22**	**d 19 Jan '22**			**RM 12,690.10**	**100%**	**RM 12,690.10**
775	Rebar Installation	2 days	Thu 13 Jan '2	Fri 14 Jan '2	Thu 13 Jan '2	Fri 14 Jan '22	Thu 13 Jan '22	ri 14 Jan '22	768,772	776	RM 6,345.05	100%	RM 6,345.05
776	Formwork Installation	3 days	Mon 17 Jan	Wed 19 Jan	Mon 17 Jan	Wed 19 Jan '22	Mon 17 Jan '22	d 19 Jan '22	775	778FS-2 days	RM 6,345.05	100%	RM 6,345.05
777	**House 1**	**5 days**	**Tue 18 Jan '**	**Mon 24 Jan**	**Tue 18 Jan '**	**Mon 24 Jan '22**	**Tue 18 Jan '22**	**n 24 Jan '22**			**RM 12,690.10**	**100%**	**RM 12,690.10**
778	Rebar Installation	2 days	Tue 18 Jan '2	Wed 19 Jan	Tue 18 Jan '2	Wed 19 Jan '22	Tue 18 Jan '22	d 19 Jan '22	776FS-2 days	779	RM 6,345.05	100%	RM 6,345.05
779	Formwork Installation	3 days	Thu 20 Jan '2	Mon 24 Jan	Thu 20 Jan '2	Mon 24 Jan '22	Thu 20 Jan '22	n 24 Jan '22	778	780,782	RM 6,345.05	100%	RM 6,345.05
780	Casting 1FCF 1	2 days	Tue 25 Jan '2	Wed 26 Jan	Tue 25 Jan '2	Wed 26 Jan '22	Tue 25 Jan '22	d 26 Jan '22	779	786	RM 6,345.05	100%	RM 6,345.05
781	**House 2**	**5 days**	**Tue 25 Jan '**	**Mon 31 Jan**	**Tue 25 Jan '**	**Mon 31 Jan '22**	**Tue 25 Jan '22**	**n 31 Jan '22**			**RM 12,690.10**	**100%**	**RM 12,690.10**
782	Rebar Installation	2 days	Tue 25 Jan '2	Wed 26 Jan	Tue 25 Jan '2	Wed 26 Jan '22	Tue 25 Jan '22	d 26 Jan '22	779	783	RM 6,345.05	100%	RM 6,345.05
783	Formwork Installation	3 days	Thu 27 Jan '2	Mon 31 Jan	Thu 27 Jan '2	Mon 31 Jan '22	Thu 27 Jan '22	n 31 Jan '22	782	784	RM 6,345.05	100%	RM 6,345.05
784	Casting 1FCF 2	2 days	Thu 03 Feb '	Fri 04 Feb '2	Thu 03 Feb '	Fri 04 Feb '22	Thu 03 Feb '22	ri 04 Feb '22	783	2617	RM 6,345.05	100%	RM 6,345.05
785	**RF Beam**	**19 days**	**Thu 27 Jan '**	**Thu 24 Feb '**	**Thu 27 Jan '**	**Thu 24 Feb '22**	**Thu 27 Jan '22**	**u 24 Feb '22**			**RM 50,760.40**	**100%**	**RM 50,760.40**
786	Staging Installation	2 days	Thu 27 Jan '2	Fri 28 Jan '2	Thu 27 Jan '2	Fri 28 Jan '22	Thu 27 Jan '22	ri 28 Jan '22	780	788	RM 0.00	100%	RM 0.00
787	**Staricase & Lobby**	**5 days**	**Mon 31 Jan**	**Tue 08 Feb '**	**Mon 31 Jan**	**Tue 08 Feb '22**	**Mon 31 Jan '22**	**e 08 Feb '22**			**RM 12,690.10**	**100%**	**RM 12,690.10**
788	Formwork Installation	3 days	Mon 31 Jan	Fri 04 Feb '2	Mon 31 Jan	Fri 04 Feb '22	Mon 31 Jan '22	ri 04 Feb '22	786	789	RM 6,345.05	100%	RM 6,345.05
789	Rebar Installation	2 days	Mon 07 Feb	Tue 08 Feb '	Mon 07 Feb	Tue 08 Feb '22	Mon 07 Feb '22	e 08 Feb '22	788	791	RM 6,345.05	100%	RM 6,345.05
790	**House 1**	**5 days**	**Wed 09 Feb**	**Tue 15 Feb '**	**Wed 09 Feb**	**Tue 15 Feb '22**	**Wed 09 Feb '22**	**e 15 Feb '22**			**RM 12,690.10**	**100%**	**RM 12,690.10**
791	Formwork Installation	2 days	Wed 09 Feb	Thu 10 Feb '	Wed 09 Feb	Thu 10 Feb '22	Wed 09 Feb '22	u 10 Feb '22	789	792	RM 6,345.05	100%	RM 6,345.05
792	Rebar Installation	3 days	Fri 11 Feb '2	Tue 15 Feb '	Fri 11 Feb '2	Tue 15 Feb '22	Fri 11 Feb '22	e 15 Feb '22	791	793,795	RM 6,345.05	100%	RM 6,345.05
793	Casting RFB 1	2 days	Wed 16 Feb	Thu 17 Feb '	Wed 16 Feb	Thu 17 Feb '22	Wed 16 Feb '22	u 17 Feb '22	792	801	RM 6,345.05	100%	RM 6,345.05

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
794	**House 2**	**5 days**	**Wed 16 Feb**	**Tue 22 Feb '**	**Wed 16 Feb**	**Tue 22 Feb '22**	**Wed 16 Feb '22**	**e 22 Feb '22**			**RM 12,690.10**	**100%**	**RM 12,690.10**
795	Formwork Installation	2 days	Wed 16 Feb	Thu 17 Feb '	Wed 16 Feb	Thu 17 Feb '22	Wed 16 Feb '22	u 17 Feb '22	792	796	RM 6,345.05	100%	RM 6,345.05
796	Rebar Installation	3 days	Fri 18 Feb '2	Tue 22 Feb '	Fri 18 Feb '2	Tue 22 Feb '22	Fri 18 Feb '22	e 22 Feb '22	795	797	RM 6,345.05	100%	RM 6,345.05
797	Casting RFB 2	2 days	Wed 23 Feb	Thu 24 Feb '	Wed 23 Feb	Thu 24 Feb '22	Wed 23 Feb '22	u 24 Feb '22	796	2617	RM 6,345.05	100%	RM 6,345.05
798	**Top Structure Works**	**18 days**	**Fri 18 Feb '2**	**Tue 15 Mar**	**Fri 18 Feb '2**	**Tue 15 Mar '22**	**Fri 18 Feb '22**	**e 15 Mar '22**			**RM 44,070.30**	**100%**	**RM 44,070.30**
799	**Column & Beam RF to UF**	**12 days**	**Fri 18 Feb '2**	**Mon 07 Mar**	**Fri 18 Feb '2**	**Mon 07 Mar '22**	**Fri 18 Feb '22**	**n 07 Mar '22**			**RM 44,070.30**	**100%**	**RM 44,070.30**
800	**Water Tank**	**12 days**	**Fri 18 Feb '2**	**Mon 07 Mar**	**Fri 18 Feb '2**	**Mon 07 Mar '22**	**Fri 18 Feb '22**	**n 07 Mar '22**			**RM 44,070.30**	**100%**	**RM 44,070.30**
801	Formwork Installation	3 days	Fri 18 Feb '2	Tue 22 Feb '	Fri 18 Feb '2	Tue 22 Feb '22	Fri 18 Feb '22	e 22 Feb '22	793	802	RM 7,345.05	100%	RM 7,345.05
802	Rebar Installation	3 days	Wed 23 Feb	Fri 25 Feb '2	Wed 23 Feb	Fri 25 Feb '22	Wed 23 Feb '22	ri 25 Feb '22	801	803	RM 7,345.05	100%	RM 7,345.05
803	Casting	1 day	Mon 28 Feb	Mon 28 Feb	Mon 28 Feb	Mon 28 Feb '22	Mon 28 Feb '22	n 28 Feb '22	802	805	RM 7,345.05	100%	RM 7,345.05
804	**Slab Water Tank**	**5 days**	**Tue 01 Mar**	**Mon 07 Mar**	**Tue 01 Mar**	**Mon 07 Mar '22**	**Tue 01 Mar '22**	**n 07 Mar '22**			**RM 22,035.15**	**100%**	**RM 22,035.15**
805	Formwork Installatio	2 days	Tue 01 Mar	Wed 02 Mar	Tue 01 Mar	Wed 02 Mar '22	Tue 01 Mar '22	d 02 Mar '22	803	806	RM 7,345.05	100%	RM 7,345.05
806	Rebar Installation	2 days	Thu 03 Mar	Fri 04 Mar '2	Thu 03 Mar	Fri 04 Mar '22	Thu 03 Mar '22	i 04 Mar '22	805	807	RM 7,345.05	100%	RM 7,345.05
807	Casting	1 day	Mon 07 Mar	Mon 07 Mar	Mon 07 Mar	Mon 07 Mar '22	Mon 07 Mar '22	n 07 Mar '22	806	809	RM 7,345.05	100%	RM 7,345.05
808	**RF UF Beam**	**6 days**	**Tue 08 Mar**	**Tue 15 Mar**	**Tue 08 Mar**	**Tue 15 Mar '22**	**Tue 08 Mar '22**	**e 15 Mar '22**			**RM 0.00**	**100%**	**RM 0.00**
809	Formwork Installation	2 days	Tue 08 Mar	Wed 09 Mar	Tue 08 Mar	Wed 09 Mar '22	Tue 08 Mar '22	09 Mar '22	807	810	RM 0.00	100%	RM 0.00
810	Rebar Installation	2 days	Thu 10 Mar	Fri 11 Mar '2	Thu 10 Mar	Fri 11 Mar '22	Thu 10 Mar '22	i 11 Mar '22	809	811	RM 0.00	100%	RM 0.00
811	Casting	2 days	Mon 14 Mar	Tue 15 Mar	Mon 14 Mar	Tue 15 Mar '22	Mon 14 Mar '22	e 15 Mar '22	810	814FS+40 days	RM 0.00	100%	RM 0.00
812	**Kuarters Architectural Work**	**482.25 days**	**Thu 13 Jan '**	**Thu 06 Oct '**	**Mon 08 Feb**	**Wed 18 Jan '23**	**Mon 08 Feb '21**	**NA**			**RM 585,218.03**	**97%**	**RM 616,742.02**
813	**Roof Works**	**52 days**	**Tue 17 May**	**Fri 29 Jul '22**	**Wed 27 Apr**	**Fri 15 Jul '22**	**Wed 27 Apr '22**	**Fri 15 Jul '22**			**RM 166,033.04**	**100%**	**RM 166,033.04**
814	Material Delivery	5 days	Tue 17 May	Mon 23 May	Tue 17 May	Mon 23 May '22	Tue 17 May '22	n 23 May '22	811FS+40 days	816	RM 0.00	100%	RM 0.00
815	**Roof Structure**	**12 days**	**Tue 24 May**	**Mon 13 Jun**	**Tue 24 May**	**Mon 13 Jun '22**	**Tue 24 May '22**	**n 13 Jun '22**			**RM 42,814.92**	**100%**	**RM 42,814.92**
816	2nd Floor	7 days	Tue 24 May	Fri 03 Jun '2	Tue 24 May	Fri 03 Jun '22	Tue 24 May '22	ri 03 Jun '22	814	817	RM 21,407.46	100%	RM 21,407.46
817	1st Floor	5 days	Tue 07 Jun '	Mon 13 Jun	Tue 07 Jun '	Mon 13 Jun '22	Tue 07 Jun '22	n 13 Jun '22	816	819	RM 21,407.46	100%	RM 21,407.46
818	**Roof Covering**	**35 days**	**Tue 14 Jun '**	**Wed 29 Jun**	**Wed 27 Apr**	**Wed 22 Jun '22**	**Wed 27 Apr '22**	**d 22 Jun '22**			**RM 42,814.92**	**100%**	**RM 42,814.92**
819	2nd Floor	30 days	Tue 14 Jun '	Wed 22 Jun	Wed 27 Apr	Wed 15 Jun '22	Wed 27 Apr '22	d 15 Jun '22	817	820	RM 21,407.46	100%	RM 21,407.46
820	1st Floor	6 days	Thu 23 Jun '	Wed 29 Jun	Wed 15 Jun	Wed 22 Jun '22	Wed 15 Jun '22	d 22 Jun '22	819	822	RM 21,407.46	100%	RM 21,407.46
821	**Roof Insulation**	**42 days**	**Thu 30 Jun '**	**Fri 15 Jul '22**	**Wed 27 Apr**	**Fri 01 Jul '22**	**Wed 27 Apr '22**	**Fri 01 Jul '22**			**RM 42,814.92**	**100%**	**RM 42,814.92**
822	2nd Floor	37 days	Thu 30 Jun '	Fri 08 Jul '22	Wed 27 Apr	Fri 24 Jun '22	Wed 27 Apr '22	ri 24 Jun '22	820	823	RM 21,407.46	100%	RM 21,407.46
823	1st Floor	6 days	Mon 11 Jul '	Fri 15 Jul '22	Fri 24 Jun '2	Fri 01 Jul '22	Fri 24 Jun '22	Fri 01 Jul '22	822	824	RM 21,407.46	100%	RM 21,407.46
824	RC Gutter	6 days	Mon 18 Jul '	Fri 22 Jul '22	Fri 01 Jul '22	Fri 08 Jul '22	Fri 01 Jul '22	Fri 08 Jul '22	823	825	RM 21,407.46	100%	RM 21,407.46
825	Downpipe	6 days	Mon 25 Jul '	Fri 29 Jul '22	Fri 08 Jul '22	Fri 15 Jul '22	Fri 08 Jul '22	Fri 15 Jul '22	824	2617,2512	RM 16,180.82	100%	RM 16,180.82
826	**Brickwall**	**47 days**	**Thu 13 Jan '**	**Tue 22 Mar**	**Thu 13 Jan '**	**Tue 22 Mar '22**	**Thu 13 Jan '22**	**s 22 Mar '22**			**RM 32,103.00**	**100%**	**RM 32,103.00**
827	Material Delivery	5 days	Thu 13 Jan '	Wed 19 Jan	Thu 13 Jan '	Wed 19 Jan '22	Thu 13 Jan '22	d 19 Jan '22	772	830,838,881,848,	RM 0.00	100%	RM 0.00
828	**1F**	**21 days**	**Thu 20 Jan '**	**Mon 21 Feb**	**Thu 20 Jan '**	**Mon 21 Feb '22**	**Thu 20 Jan '22**	**n 21 Feb '22**			**RM 14,877.00**	**100%**	**RM 14,877.00**
829	**House 1**	**17 days**	**Thu 20 Jan '**	**Tue 15 Feb '**	**Thu 20 Jan '**	**Tue 15 Feb '22**	**Thu 20 Jan '22**	**e 15 Feb '22**			**RM 5,481.00**	**100%**	**RM 5,481.00**
830	Ruang Tamu	5 days	Thu 20 Jan '	Wed 26 Jan	Thu 20 Jan '	Wed 26 Jan '22	Thu 20 Jan '22	d 26 Jan '22	827	831	RM 783.00	100%	RM 783.00
831	Bilik Tidur 2	2 days	Thu 27 Jan '	Fri 28 Jan '2	Thu 27 Jan '	Fri 28 Jan '22	Thu 27 Jan '22	ri 28 Jan '22	830	832	RM 783.00	100%	RM 783.00
832	Bilik Tidur Utama	2 days	Mon 31 Jan	Thu 03 Feb '	Mon 31 Jan	Thu 03 Feb '22	Mon 31 Jan '22	u 03 Feb '22	831	833	RM 783.00	100%	RM 783.00
833	Bilik Air 1& 2	2 days	Fri 04 Feb '2	Mon 07 Feb	Fri 04 Feb '2	Mon 07 Feb '22	Fri 04 Feb '22	n 07 Feb '22	832	834	RM 783.00	100%	RM 783.00
834	Bilik Tidur 3	2 days	Tue 08 Feb '	Wed 09 Feb	Tue 08 Feb '	Wed 09 Feb '22	Tue 08 Feb '22	d 09 Feb '22	833	835	RM 783.00	100%	RM 783.00
835	Dapur	2 days	Thu 10 Feb '	Fri 11 Feb '2	Thu 10 Feb '	Fri 11 Feb '22	Thu 10 Feb '22	ri 11 Feb '22	834	836	RM 783.00	100%	RM 783.00
836	Bilik Tidur 4	2 days	Mon 14 Feb	Tue 15 Feb '	Mon 14 Feb	Tue 15 Feb '22	Mon 14 Feb '22	e 15 Feb '22	835	853,884	RM 783.00	100%	RM 783.00
837	**House 2**	**21 days**	**Thu 20 Jan '**	**Mon 21 Feb**	**Thu 20 Jan '**	**Mon 21 Feb '22**	**Thu 20 Jan '22**	**n 21 Feb '22**			**RM 7,047.00**	**100%**	**RM 7,047.00**
838	Ruang Tamu	5 days	Thu 20 Jan '	Wed 26 Jan	Thu 20 Jan '	Wed 26 Jan '22	Thu 20 Jan '22	d 26 Jan '22	827	839	RM 783.00	100%	RM 783.00
839	Bilik Tidur 2	2 days	Thu 27 Jan '	Fri 28 Jan '2	Thu 27 Jan '	Fri 28 Jan '22	Thu 27 Jan '22	ri 28 Jan '22	838	840	RM 783.00	100%	RM 783.00
840	Bilik Tidur Utama	2 days	Mon 31 Jan	Thu 03 Feb '	Mon 31 Jan	Thu 03 Feb '22	Mon 31 Jan '22	u 03 Feb '22	839	841	RM 783.00	100%	RM 783.00
841	Bilik Air 1 & 2	2 days	Fri 04 Feb '2	Mon 07 Feb	Fri 04 Feb '2	Mon 07 Feb '22	Fri 04 Feb '22	n 07 Feb '22	840	842	RM 783.00	100%	RM 783.00
842	Tandas	2 days	Tue 08 Feb '	Wed 09 Feb	Tue 08 Feb '	Wed 09 Feb '22	Tue 08 Feb '22	d 09 Feb '22	841	843	RM 783.00	100%	RM 783.00
843	Bilik Tidur 3	2 days	Thu 10 Feb '	Fri 11 Feb '2	Thu 10 Feb '	Fri 11 Feb '22	Thu 10 Feb '22	ri 11 Feb '22	842	844	RM 783.00	100%	RM 783.00
844	Dapur	2 days	Mon 14 Feb	Tue 15 Feb '	Mon 14 Feb	Tue 15 Feb '22	Mon 14 Feb '22	e 15 Feb '22	843	845	RM 783.00	100%	RM 783.00
845	Langkan	2 days	Wed 16 Feb	Thu 17 Feb '	Wed 16 Feb	Thu 17 Feb '22	Wed 16 Feb '22	u 17 Feb '22	844	846	RM 783.00	100%	RM 783.00
846	Utiliti Room	2 days	Fri 18 Feb '2	Mon 21 Feb	Fri 18 Feb '2	Mon 21 Feb '22	Fri 18 Feb '22	n 21 Feb '22	845	863,898	RM 783.00	100%	RM 783.00
847	**Lobi**	**8 days**	**Thu 20 Jan '**	**Mon 31 Jan**	**Thu 20 Jan '**	**Mon 31 Jan '22**	**Thu 20 Jan '22**	**n 31 Jan '22**			**RM 2,349.00**	**100%**	**RM 2,349.00**
848	Lobby	3 days	Thu 20 Jan '	Mon 24 Jan	Thu 20 Jan '	Mon 24 Jan '22	Thu 20 Jan '22	n 24 Jan '22	827	849	RM 783.00	100%	RM 783.00
849	Utiliti Room	3 days	Tue 25 Jan '	Thu 27 Jan '	Tue 25 Jan '	Thu 27 Jan '22	Tue 25 Jan '22	u 27 Jan '22	848	850	RM 783.00	100%	RM 783.00
850	Bilik Air	2 days	Fri 28 Jan '2	Mon 31 Jan	Fri 28 Jan '2	Mon 31 Jan '22	Fri 28 Jan '22	n 31 Jan '22	849	910,873	RM 783.00	100%	RM 783.00

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
851	**2F**	**34 days**	**Thu 03 Feb '**	**Tue 22 Mar**	**Thu 03 Feb '**	**Tue 22 Mar '22**	**Thu 03 Feb '22**	**e 22 Mar '22**			**RM 16,443.00**	**100%**	**RM 16,443.00**
852	**House 3**	**21 days**	**Wed 16 Feb**	**Wed 16 Ma**	**Wed 16 Feb**	**Wed 16 Mar '22**	**Wed 16 Feb '22**	**16 Mar '22**			**RM 7,047.00**	**100%**	**RM 7,047.00**
853	Ruang Tamu	5 days	Wed 16 Feb	Tue 22 Feb '	Wed 16 Feb	Tue 22 Feb '22	Wed 16 Feb '22	e 22 Feb '22	836	854	RM 783.00	100%	RM 783.00
854	Bilik Tidur 2	2 days	Wed 23 Feb	Thu 24 Feb '	Wed 23 Feb	Thu 24 Feb '22	Wed 23 Feb '22	u 24 Feb '22	853	855	RM 783.00	100%	RM 783.00
855	Bilik Tidur Utama	2 days	Fri 25 Feb '2	Mon 28 Feb	Fri 25 Feb '2	Mon 28 Feb '22	Fri 25 Feb '22	n 28 Feb '22	854	856	RM 783.00	100%	RM 783.00
856	Bilik Air 1&2	2 days	Tue 01 Mar	Wed 02 Mar	Tue 01 Mar	Wed 02 Mar '22	Tue 01 Mar '22	02 Mar '22	855	857	RM 783.00	100%	RM 783.00
857	Tandas	2 days	Thu 03 Mar	Fri 04 Mar '2	Thu 03 Mar	Fri 04 Mar '22	Thu 03 Mar '22	i 04 Mar '22	856	858	RM 783.00	100%	RM 783.00
858	Bilik Tidur 3	2 days	Mon 07 Mar	Tue 08 Mar	Mon 07 Mar	Tue 08 Mar '22	Mon 07 Mar '22	e 08 Mar '22	857	859	RM 783.00	100%	RM 783.00
859	Dapur	2 days	Wed 09 Mar	Thu 10 Mar	Wed 09 Mar	Thu 10 Mar '22	Wed 09 Mar '22	u 10 Mar '22	858	860	RM 783.00	100%	RM 783.00
860	Langkan	2 days	Fri 11 Mar '2	Mon 14 Mar	Fri 11 Mar '2	Mon 14 Mar '22	Fri 11 Mar '22	n 14 Mar '22	859	861	RM 783.00	100%	RM 783.00
861	Utiliti Room	2 days	Tue 15 Mar	Wed 16 Mar	Tue 15 Mar	Wed 16 Mar '22	Tue 15 Mar '22	16 Mar '22	860	914	RM 783.00	100%	RM 783.00
862	**House 4**	**21 days**	**Tue 22 Feb '**	**Tue 22 Mar**	**Tue 22 Feb '**	**Tue 22 Mar '22**	**Tue 22 Feb '22**	**e 22 Mar '22**			**RM 7,047.00**	**100%**	**RM 7,047.00**
863	Ruang Tamu	5 days	Tue 22 Feb '	Mon 28 Feb	Tue 22 Feb '	Mon 28 Feb '22	Tue 22 Feb '22	n 28 Feb '22	846	864	RM 783.00	100%	RM 783.00
864	Bilik Tidur 2	2 days	Tue 01 Mar	Wed 02 Mar	Tue 01 Mar	Wed 02 Mar '22	Tue 01 Mar '22	02 Mar '22	863	865	RM 783.00	100%	RM 783.00
865	Bilik Tidur Utama	2 days	Thu 03 Mar	Fri 04 Mar '2	Thu 03 Mar	Fri 04 Mar '22	Thu 03 Mar '22	i 04 Mar '22	864	866	RM 783.00	100%	RM 783.00
866	Bilik Air 1&2	2 days	Mon 07 Mar	Tue 08 Mar	Mon 07 Mar	Tue 08 Mar '22	Mon 07 Mar '22	e 08 Mar '22	865	867	RM 783.00	100%	RM 783.00
867	Tandas	2 days	Wed 09 Mar	Thu 10 Mar	Wed 09 Mar	Thu 10 Mar '22	Wed 09 Mar '22	u 10 Mar '22	866	868	RM 783.00	100%	RM 783.00
868	Bilik Tidur 3	2 days	Fri 11 Mar '2	Mon 14 Mar	Fri 11 Mar '2	Mon 14 Mar '22	Fri 11 Mar '22	n 14 Mar '22	867	869	RM 783.00	100%	RM 783.00
869	Dapur	2 days	Tue 15 Mar	Wed 16 Mar	Tue 15 Mar	Wed 16 Mar '22	Tue 15 Mar '22	16 Mar '22	868	870	RM 783.00	100%	RM 783.00
870	Langkan	2 days	Thu 17 Mar	Fri 18 Mar '2	Thu 17 Mar	Fri 18 Mar '22	Thu 17 Mar '22	i 18 Mar '22	869	871	RM 783.00	100%	RM 783.00
871	Utiliti Room	2 days	Mon 21 Mar	Tue 22 Mar	Mon 21 Mar	Tue 22 Mar '22	Mon 21 Mar '22	e 22 Mar '22	870	926	RM 783.00	100%	RM 783.00
872	**Lobi**	**7 days**	**Thu 03 Feb '**	**Fri 11 Feb '2**	**Thu 03 Feb '**	**Fri 11 Feb '22**	**Thu 03 Feb '22**	**ri 11 Feb '22**			**RM 2,349.00**	**100%**	**RM 2,349.00**
873	Lobby	3 days	Thu 03 Feb '	Mon 07 Feb	Thu 03 Feb '	Mon 07 Feb '22	Thu 03 Feb '22	n 07 Feb '22	850	874	RM 783.00	100%	RM 783.00
874	Utiliti Room	2 days	Tue 08 Feb '	Wed 09 Feb	Tue 08 Feb '	Wed 09 Feb '22	Tue 08 Feb '22	d 09 Feb '22	873	875	RM 783.00	100%	RM 783.00
875	Bilik Air	2 days	Thu 10 Feb '	Fri 11 Feb '2	Thu 10 Feb '	Fri 11 Feb '22	Thu 10 Feb '22	ri 11 Feb '22	874	938,876	RM 783.00	100%	RM 783.00
876	Bilik Tangki Air	5 days	Mon 14 Feb	Fri 18 Feb '2	Mon 14 Feb	Fri 18 Feb '22	Mon 14 Feb '22	ri 18 Feb '22	875	940	RM 783.00	100%	RM 783.00
877	**Counter Top and Bench**	**113 days**	**Tue 01 Mar**	**Thu 08 Sep '**	**Tue 01 Mar**	**Mon 15 Aug '22**	**Tue 01 Mar '22**	**n 15 Aug '22**			**RM 18,131.28**	**100%**	**RM 18,131.28**
878	Structural Works	7 days	Tue 01 Mar	Wed 09 Mar	Tue 01 Mar	Wed 09 Mar '22	Tue 01 Mar '22	09 Mar '22	827,2	879	RM 8,565.64	100%	RM 8,565.64
879	Finshing Works	14 days	Fri 19 Aug '2	Thu 08 Sep '	Wed 27 Jul '	Mon 15 Aug '22	Wed 27 Jul '22	n 15 Aug '22	1097,878	2617	RM 9,565.64	100%	RM 9,565.64
880	**Internal Plaster Wall**	**87 days**	**Thu 20 Jan '**	**Fri 10 Jun '2**	**Thu 20 Jan '**	**Wed 01 Jun '22**	**Thu 20 Jan '22**	**d 01 Jun '22**			**RM 33,150.00**	**100%**	**RM 33,150.00**
881	Material Delivery	5 days	Thu 20 Jan '	Wed 26 Jan	Thu 20 Jan '	Wed 26 Jan '22	Thu 20 Jan '22	d 26 Jan '22	827	884	RM 0.00	100%	RM 0.00
882	**1F**	**58 days**	**Wed 16 Feb**	**Wed 11 Ma**	**Wed 16 Feb**	**Wed 11 May '22**	**Wed 16 Feb '22**	**11 May '22**			**RM 16,900.00**	**100%**	**RM 16,900.00**
883	**House 1**	**53 days**	**Wed 16 Feb**	**Wed 04 Ma**	**Wed 16 Feb**	**Wed 04 May '22**	**Wed 16 Feb '22**	**04 May '22**			**RM 8,450.00**	**100%**	**RM 8,450.00**
884	Ruang Tamu	14 days	Wed 16 Feb	Mon 07 Mar	Wed 16 Feb	Mon 07 Mar '22	Wed 16 Feb '22	n 07 Mar '22	881,836	885	RM 650.00	100%	RM 650.00
885	Bilik Tidur 2	7 days	Tue 08 Mar	Wed 16 Mar	Tue 08 Mar	Wed 16 Mar '22	Tue 08 Mar '22	16 Mar '22	884	886	RM 650.00	100%	RM 650.00
886	Bilik Tidur Utama	7 days	Thu 17 Mar	Fri 25 Mar '2	Thu 17 Mar	Fri 25 Mar '22	Thu 17 Mar '22	i 25 Mar '22	885	887	RM 650.00	100%	RM 650.00
887	Bilik Air 1	7 days	Mon 28 Mar	Tue 05 Apr '	Mon 28 Mar	Tue 05 Apr '22	Mon 28 Mar '22	e 05 Apr '22	886	888	RM 650.00	100%	RM 650.00
888	Bilik Air 2	2 days	Wed 06 Apr	Thu 07 Apr '	Wed 06 Apr	Thu 07 Apr '22	Wed 06 Apr '22	u 07 Apr '22	887	889	RM 650.00	100%	RM 650.00
889	Tandas	2 days	Fri 08 Apr '2	Mon 11 Apr	Fri 08 Apr '2	Mon 11 Apr '22	Fri 08 Apr '22	n 11 Apr '22	888	890	RM 650.00	100%	RM 650.00
890	Bilik Tidur 3	2 days	Tue 12 Apr '	Wed 13 Apr	Tue 12 Apr '	Wed 13 Apr '22	Tue 12 Apr '22	d 13 Apr '22	889	891	RM 650.00	100%	RM 650.00
891	Utiliti Room	2 days	Thu 14 Apr '	Mon 18 Apr	Thu 14 Apr '	Mon 18 Apr '22	Thu 14 Apr '22	n 18 Apr '22	890	892	RM 650.00	100%	RM 650.00
892	Dapur	2 days	Tue 19 Apr '	Wed 20 Apr	Tue 19 Apr '	Wed 20 Apr '22	Tue 19 Apr '22	d 20 Apr '22	891	893	RM 650.00	100%	RM 650.00
893	Langkan	2 days	Thu 21 Apr '	Fri 22 Apr '2	Thu 21 Apr '	Fri 22 Apr '22	Thu 21 Apr '22	ri 22 Apr '22	892	894	RM 650.00	100%	RM 650.00
894	Bilik Tidur 4	2 days	Mon 25 Apr	Tue 26 Apr '	Mon 25 Apr	Tue 26 Apr '22	Mon 25 Apr '22	e 26 Apr '22	893	895	RM 650.00	100%	RM 650.00
895	Bilik Air 3	2 days	Wed 27 Apr	Thu 28 Apr '	Wed 27 Apr	Thu 28 Apr '22	Wed 27 Apr '22	u 28 Apr '22	894	896	RM 650.00	100%	RM 650.00
896	Foyer	2 days	Fri 29 Apr '2	Wed 04 May	Fri 29 Apr '2	Wed 04 May '22	Fri 29 Apr '22	04 May '22	895	1025,961	RM 650.00	100%	RM 650.00
897	**House 2**	**54 days**	**Tue 22 Feb '**	**Wed 11 Ma**	**Tue 22 Feb '**	**Wed 11 May '22**	**Tue 22 Feb '22**	**11 May '22**			**RM 7,150.00**	**100%**	**RM 7,150.00**
898	Ruang Tamu	14 days	Tue 22 Feb '	Fri 11 Mar '2	Tue 22 Feb '	Fri 11 Mar '22	Tue 22 Feb '22	i 11 Mar '22	846	899	RM 650.00	100%	RM 650.00
899	Bilik Tidur 2	7 days	Mon 14 Mar	Tue 22 Mar	Mon 14 Mar	Tue 22 Mar '22	Mon 14 Mar '22	e 22 Mar '22	898	900	RM 650.00	100%	RM 650.00
900	Bilik Tidur Utama	7 days	Wed 23 Mar	Thu 31 Mar	Wed 23 Mar	Thu 31 Mar '22	Wed 23 Mar '22	u 31 Mar '22	899	901	RM 650.00	100%	RM 650.00
901	Bilik Air 1	7 days	Fri 01 Apr '2	Mon 11 Apr	Fri 01 Apr '2	Mon 11 Apr '22	Fri 01 Apr '22	n 11 Apr '22	900	902,910	RM 650.00	100%	RM 650.00
902	Bilik Air 2	7 days	Tue 12 Apr '	Thu 21 Apr '	Tue 12 Apr '	Thu 21 Apr '22	Tue 12 Apr '22	u 21 Apr '22	901	903	RM 650.00	100%	RM 650.00
903	Tandas	2 days	Fri 22 Apr '2	Mon 25 Apr	Fri 22 Apr '2	Mon 25 Apr '22	Fri 22 Apr '22	n 25 Apr '22	902	904	RM 650.00	100%	RM 650.00
904	Bilik Tidur 3	2 days	Tue 26 Apr '	Wed 27 Apr	Tue 26 Apr '	Wed 27 Apr '22	Tue 26 Apr '22	d 27 Apr '22	903	905	RM 650.00	100%	RM 650.00
905	Dapur	2 days	Thu 28 Apr '	Fri 29 Apr '2	Thu 28 Apr '	Fri 29 Apr '22	Thu 28 Apr '22	ri 29 Apr '22	904	906	RM 650.00	100%	RM 650.00
906	Langkan	2 days	Wed 04 May	Thu 05 May	Wed 04 May	Thu 05 May '22	Wed 04 May '22	u 05 May '22	905	907	RM 650.00	100%	RM 650.00
907	Utiliti Room	2 days	Fri 06 May '2	Mon 09 May	Fri 06 May '2	Mon 09 May '22	Fri 06 May '22	n 09 May '22	906	908	RM 650.00	100%	RM 650.00

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
908	Foyer	2 days	Tue 10 May	Wed 11 May	Tue 10 May	Wed 11 May '22	Tue 10 May '22	11 May '22	907		RM 650.00	100%	RM 650.00
909	**Lobi**	**16 days**	**Tue 12 Apr '**	**Fri 06 May '**	**Tue 12 Apr '**	**Fri 06 May '22**	**Tue 12 Apr '22**	**06 May '22**			**RM 1,300.00**	**100%**	**RM 1,300.00**
910	Utiliti Room	14 days	Tue 12 Apr '	Wed 04 May	Tue 12 Apr '	Wed 04 May '22	Tue 12 Apr '22	04 May '22	850,901	911	RM 650.00	100%	RM 650.00
911	Bilik Air	2 days	Thu 05 May	Fri 06 May '	Thu 05 May	Fri 06 May '22	Thu 05 May '22	06 May '22	910	2617	RM 650.00	100%	RM 650.00
912	**2F**	**49 days**	**Thu 17 Mar**	**Fri 10 Jun '2**	**Thu 17 Mar**	**Wed 01 Jun '22**	**Thu 17 Mar '22**	**01 Jun '22**			**RM 15,600.00**	**100%**	**RM 15,600.00**
913	**House 3**	**49 days**	**Thu 17 Mar**	**Wed 01 Jun**	**Thu 17 Mar**	**Wed 01 Jun '22**	**Thu 17 Mar '22**	**01 Jun '22**			**RM 7,150.00**	**100%**	**RM 7,150.00**
914	Ruang Tamu	14 days	Thu 17 Mar	Tue 05 Apr '	Thu 17 Mar	Tue 05 Apr '22	Thu 17 Mar '22	05 Apr '22	861	915	RM 650.00	100%	RM 650.00
915	Bilik Tidur 2	7 days	Wed 06 Apr	Thu 14 Apr '	Wed 06 Apr	Thu 14 Apr '22	Wed 06 Apr '22	14 Apr '22	914	916	RM 650.00	100%	RM 650.00
916	Bilik Tidur Utama	7 days	Mon 18 Apr	Tue 26 Apr '	Mon 18 Apr	Tue 26 Apr '22	Mon 18 Apr '22	26 Apr '22	915	917	RM 650.00	100%	RM 650.00
917	Bilik Air 1	7 days	Wed 27 Apr	Mon 09 May	Wed 27 Apr	Mon 09 May '22	Wed 27 Apr '22	09 May '22	916	918	RM 650.00	100%	RM 650.00
918	Bilik Air 2	2 days	Tue 10 May	Wed 11 May	Tue 10 May	Wed 11 May '22	Tue 10 May '22	11 May '22	917	919	RM 650.00	100%	RM 650.00
919	Tandas	2 days	Thu 12 May	Fri 13 May '	Thu 12 May	Fri 13 May '22	Thu 12 May '22	13 May '22	918	920	RM 650.00	100%	RM 650.00
920	Bilik Tidur 3	2 days	Tue 17 May	Wed 18 May	Tue 17 May	Wed 18 May '22	Tue 17 May '22	18 May '22	919	921	RM 650.00	100%	RM 650.00
921	Dapur	2 days	Thu 19 May	Fri 20 May '	Thu 19 May	Fri 20 May '22	Thu 19 May '22	20 May '22	920	922	RM 650.00	100%	RM 650.00
922	Langkan	2 days	Mon 23 May	Tue 24 May	Mon 23 May	Tue 24 May '22	Mon 23 May '22	24 May '22	921	923	RM 650.00	100%	RM 650.00
923	Utiliti Room	2 days	Wed 25 May	Thu 26 May	Wed 25 May	Thu 26 May '22	Wed 25 May '22	26 May '22	922	924	RM 650.00	100%	RM 650.00
924	Foyer	2 days	Fri 27 May '	Wed 01 Jun	Fri 27 May '	Wed 01 Jun '22	Fri 27 May '22	01 Jun '22	923	1039	RM 650.00	100%	RM 650.00
925	**House 4**	**37 days**	**Wed 23 Mar**	**Wed 18 May**	**Wed 23 Mar**	**Wed 18 May '22**	**Wed 23 Mar '22**	**18 May '22**			**RM 7,150.00**	**100%**	**RM 7,150.00**
926	Ruang Tamu	7 days	Wed 23 Mar	Thu 31 Mar	Wed 23 Mar	Thu 31 Mar '22	Wed 23 Mar '22	31 Mar '22	871	927	RM 650.00	100%	RM 650.00
927	Bilik Tidur 2	7 days	Fri 01 Apr '2	Mon 11 Apr	Fri 01 Apr '2	Mon 11 Apr '22	Fri 01 Apr '22	11 Apr '22	926	928	RM 650.00	100%	RM 650.00
928	Bilik Tidur Utama	7 days	Tue 12 Apr '	Thu 21 Apr '	Tue 12 Apr '	Thu 21 Apr '22	Tue 12 Apr '22	21 Apr '22	927	929	RM 650.00	100%	RM 650.00
929	Bilik Air 1	2 days	Fri 22 Apr '2	Mon 25 Apr	Fri 22 Apr '2	Mon 25 Apr '22	Fri 22 Apr '22	25 Apr '22	928	930	RM 650.00	100%	RM 650.00
930	Bilik Air 2	2 days	Tue 26 Apr '	Wed 27 Apr	Tue 26 Apr '	Wed 27 Apr '22	Tue 26 Apr '22	27 Apr '22	929	931	RM 650.00	100%	RM 650.00
931	Tandas	2 days	Thu 28 Apr '	Fri 29 Apr '2	Thu 28 Apr '	Fri 29 Apr '22	Thu 28 Apr '22	29 Apr '22	930	932	RM 650.00	100%	RM 650.00
932	Bilik Tidur 3	2 days	Wed 04 May	Thu 05 May	Wed 04 May	Thu 05 May '22	Wed 04 May '22	05 May '22	931	933	RM 650.00	100%	RM 650.00
933	Dapur	2 days	Fri 06 May '	Mon 09 May	Fri 06 May '	Mon 09 May '22	Fri 06 May '22	09 May '22	932	934	RM 650.00	100%	RM 650.00
934	Langkan	2 days	Tue 10 May	Wed 11 May	Tue 10 May	Wed 11 May '22	Tue 10 May '22	11 May '22	933	935	RM 650.00	100%	RM 650.00
935	Utiliti Room	2 days	Thu 12 May	Fri 13 May '	Thu 12 May	Fri 13 May '22	Thu 12 May '22	13 May '22	934	936	RM 650.00	100%	RM 650.00
936	Foyer	2 days	Tue 17 May	Wed 18 May	Tue 17 May	Wed 18 May '22	Tue 17 May '22	18 May '22	935	1043,938	RM 650.00	100%	RM 650.00
937	**Lobi**	**30.7 days**	**Thu 19 May**	**Fri 10 Jun '2**	**Tue 12 Apr '**	**Wed 01 Jun '22**	**Tue 12 Apr '22**	**01 Jun '22**			**RM 1,300.00**	**100%**	**RM 1,300.00**
938	Utiliti Room	7 days	Thu 19 May	Fri 27 May '	Thu 19 May	Fri 27 May '22	Thu 19 May '22	27 May '22	875,936	939	RM 650.00	100%	RM 650.00
939	Bilik Air	7 days	Wed 01 Jun	Fri 10 Jun '2	Tue 12 Apr '	Wed 01 Jun '22	Tue 12 Apr '22	01 Jun '22	938	2617	RM 650.00	100%	RM 650.00
940	Bilik Tangki Air	5 days	Mon 21 Feb	Fri 25 Feb '2	Mon 21 Feb	Fri 25 Feb '22	Mon 21 Feb '22	25 Feb '22	876	942,2352	RM 650.00	100%	RM 650.00
941	**External Plaster Wall**	**62.4 days**	**Mon 28 Feb**	**Tue 21 Jun '**	**Mon 28 Feb**	**Thu 02 Jun '22**	**Mon 28 Feb '22**	**02 Jun '22**			**RM 13,386.78**	**100%**	**RM 13,386.78**
942	Bilik Tangki Air	5 days	Mon 28 Feb	Fri 04 Mar '2	Mon 28 Feb	Fri 04 Mar '22	Mon 28 Feb '22	04 Mar '22	940	944	RM 1,487.42	100%	RM 1,487.42
943	**1F**	**35 days**	**Mon 07 Mar**	**Mon 25 Apr**	**Mon 07 Mar**	**Mon 25 Apr '22**	**Mon 07 Mar '22**	**25 Apr '22**			**RM 5,949.68**	**100%**	**RM 5,949.68**
944	Front View	14 days	Mon 07 Mar	Thu 24 Mar	Mon 07 Mar	Thu 24 Mar '22	Mon 07 Mar '22	24 Mar '22	942	945	RM 1,487.42	100%	RM 1,487.42
945	Right View	7 days	Fri 25 Mar '2	Mon 04 Apr	Fri 25 Mar '2	Mon 04 Apr '22	Fri 25 Mar '22	04 Apr '22	944	946	RM 1,487.42	100%	RM 1,487.42
946	Left View	7 days	Tue 05 Apr '	Wed 13 Apr	Tue 05 Apr '	Wed 13 Apr '22	Tue 05 Apr '22	13 Apr '22	945	947	RM 1,487.42	100%	RM 1,487.42
947	Back View	7 days	Thu 14 Apr '	Mon 25 Apr	Thu 14 Apr '	Mon 25 Apr '22	Thu 14 Apr '22	25 Apr '22	946	949	RM 1,487.42	100%	RM 1,487.42
948	**2F**	**31.4 days**	**Tue 26 Apr '**	**Tue 21 Jun '**	**Tue 12 Apr '**	**Thu 02 Jun '22**	**Tue 12 Apr '22**	**02 Jun '22**			**RM 5,949.68**	**100%**	**RM 5,949.68**
949	Front View	14 days	Tue 26 Apr '	Wed 18 May	Tue 26 Apr '	Wed 18 May '22	Tue 26 Apr '22	18 May '22	947	950	RM 1,487.42	100%	RM 1,487.42
950	Right View	7 days	Thu 19 May	Fri 27 May '	Thu 19 May	Fri 27 May '22	Thu 19 May '22	27 May '22	949	951	RM 1,487.42	100%	RM 1,487.42
951	Left View	7 days	Wed 01 Jun	Fri 10 Jun '2	Tue 12 Apr '	Thu 02 Jun '22	Tue 12 Apr '22	02 Jun '22	950	952	RM 1,487.42	100%	RM 1,487.42
952	Back View	7 days	Mon 13 Jun	Tue 21 Jun '	Tue 12 Apr '	Thu 21 Apr '22	Tue 12 Apr '22	21 Apr '22	951	956,2202	RM 1,487.42	100%	RM 1,487.42
953	**Ceiling Finishes**	**144 days**	**Thu 20 Jan '**	**Mon 22 Aug**	**Thu 20 Jan '**	**Mon 22 Aug '22**	**Thu 20 Jan '22**	**22 Aug '22**			**RM 28,298.66**	**100%**	**RM 28,298.66**
954	Material Delivery	7 days	Thu 20 Jan '	Fri 28 Jan '2	Thu 20 Jan '	Fri 28 Jan '22	Thu 20 Jan '22	28 Jan '22	827	961	RM 0.00	100%	RM 0.00
955	**External Ceiling**	**12 days**	**Wed 22 Jun**	**Thu 07 Jul '2**	**Wed 04 May**	**Fri 20 May '22**	**Wed 04 May '22**	**20 May '22**			**RM 2,532.66**	**100%**	**RM 2,532.66**
956	Installation Frame	5 days	Wed 22 Jun	Tue 28 Jun '	Wed 04 May	Tue 10 May '22	Wed 04 May '22	10 May '22	952	957	RM 1,266.33	100%	RM 1,266.33
957	Installation Gypsum Board	7 days	Wed 29 Jun	Thu 07 Jul '2	Wed 11 May	Fri 20 May '22	Wed 11 May '22	20 May '22	956	2617	RM 1,266.33	100%	RM 1,266.33
958	**Internal Ceiling Skim Coat**	**57 days**	**Thu 05 May**	**Thu 28 Jul '2**	**Thu 05 May**	**Thu 28 Jul '22**	**Thu 05 May '22**	**Thu 28 Jul '22**			**RM 19,240.00**	**100%**	**RM 19,240.00**
959	**1F**	**10 days**	**Thu 05 May**	**Wed 29 Jun**	**Thu 05 May**	**Thu 19 May '22**	**Thu 05 May '22**	**19 May '22**			**RM 9,880.00**	**100%**	**RM 9,880.00**
960	**House 1**	**9 days**	**Thu 05 May**	**Tue 28 Jun '**	**Thu 05 May**	**Wed 18 May '22**	**Thu 05 May '22**	**18 May '22**			**RM 4,680.00**	**100%**	**RM 4,680.00**
961	Ruang Tamu	2 days	Thu 05 May	Wed 25 May	Thu 05 May	Sat 07 May '22	Thu 05 May '22	07 May '22	954,896,2FS+30 d	962,971	RM 520.00	100%	RM 520.00
962	Bilik Tidur 2	2 days	Thu 26 May	Wed 08 Jun	Sat 07 May '	Tue 10 May '22	Sat 07 May '22	10 May '22	961	963	RM 520.00	100%	RM 520.00
963	Bilik Tidur Utama	2 days	Thu 09 Jun '	Fri 10 Jun '2	Thu 12 May	Fri 13 May '22	Thu 12 May '22	13 May '22	962	964	RM 520.00	100%	RM 520.00
964	Bilik Tidur 3	0 days	Mon 13 Jun	Tue 14 Jun '	Sat 14 May '	Sun 15 May '22	Sat 14 May '22	15 May '22	963	965	RM 520.00	100%	RM 520.00

PEMBINAAN PROJEK BALAI BOMBA DAN KUARTERS PUTATAN,SABAH

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
965	Utiliti Room	2 days	Wed 15 Jun	Thu 16 Jun '2	Sat 14 May '	Wed 18 May '22	Sat 14 May '22	18 May '22	964	966	RM 520.00	100%	RM 520.00
966	Dapur	2 days	Fri 17 Jun '2	Mon 20 Jun	Sat 14 May '	Wed 18 May '22	Sat 14 May '22	18 May '22	965	967	RM 520.00	100%	RM 520.00
967	Langkan	2 days	Tue 21 Jun '2	Wed 22 Jun	Sat 14 May '	Wed 18 May '22	Sat 14 May '22	18 May '22	966	968	RM 520.00	100%	RM 520.00
968	Bilik Tidur 4	2 days	Thu 23 Jun '2	Fri 24 Jun '2	Sat 14 May '	Wed 18 May '22	Sat 14 May '22	18 May '22	967	969	RM 520.00	100%	RM 520.00
969	Foyer	2 days	Mon 27 Jun	Tue 28 Jun '2	Sat 14 May '	Wed 18 May '22	Sat 14 May '22	18 May '22	968	984,1007	RM 520.00	100%	RM 520.00
970	**House 2**	**3 days**	**Thu 26 May**	**Wed 22 Jun**	**Sat 14 May**	**Thu 19 May '22**	**Sat 14 May '22**	**19 May '22**			**RM 4,160.00**	**100%**	**RM 4,160.00**
971	Ruang Tamu	3 days	Thu 26 May	Wed 01 Jun	Sat 14 May '	Thu 19 May '22	Sat 14 May '22	19 May '22	961	972	RM 520.00	100%	RM 520.00
972	Bilik Tidur 2	2 days	Thu 02 Jun '2	Fri 03 Jun '2	Sat 14 May '	Wed 18 May '22	Sat 14 May '22	18 May '22	971	973	RM 520.00	100%	RM 520.00
973	Bilik Tidur Utama	2 days	Tue 07 Jun '2	Wed 08 Jun	Sat 14 May '	Wed 18 May '22	Sat 14 May '22	18 May '22	972	974	RM 520.00	100%	RM 520.00
974	Bilik Tidur 3	2 days	Thu 09 Jun '2	Fri 10 Jun '2	Sat 14 May '	Wed 18 May '22	Sat 14 May '22	18 May '22	973	975	RM 520.00	100%	RM 520.00
975	Dapur	2 days	Mon 13 Jun	Tue 14 Jun '2	Sat 14 May '	Wed 18 May '22	Sat 14 May '22	18 May '22	974	976	RM 520.00	100%	RM 520.00
976	Langkan	2 days	Wed 15 Jun	Thu 16 Jun '2	Sat 14 May '	Wed 18 May '22	Sat 14 May '22	18 May '22	975	977	RM 520.00	100%	RM 520.00
977	Utiliti Room	2 days	Fri 17 Jun '2	Mon 20 Jun	Sat 14 May '	Wed 18 May '22	Sat 14 May '22	18 May '22	976	978	RM 520.00	100%	RM 520.00
978	Foyer	2 days	Tue 21 Jun '2	Wed 22 Jun	Sat 14 May '	Wed 18 May '22	Sat 14 May '22	18 May '22	977	980	RM 520.00	100%	RM 520.00
979	**Lobi**	**2 days**	**Thu 23 Jun '**	**Wed 29 Jun**	**Sat 14 May**	**Wed 18 May '22**	**Sat 14 May '22**	**18 May '22**			**RM 1,040.00**	**100%**	**RM 1,040.00**
980	Utiliti Room	2 days	Thu 23 Jun '2	Mon 27 Jun	Sat 14 May '	Wed 18 May '22	Sat 14 May '22	18 May '22	978	981	RM 520.00	100%	RM 520.00
981	Bilik Air	2 days	Tue 28 Jun '2	Wed 29 Jun	Sat 14 May '	Wed 18 May '22	Sat 14 May '22	18 May '22	980	993	RM 520.00	100%	RM 520.00
982	**2F**	**41 days**	**Wed 29 Jun**	**Thu 28 Jul '2**	**Wed 01 Jun**	**Thu 28 Jul '22**	**Wed 01 Jun '22**	**hu 28 Jul '22**			**RM 9,360.00**	**100%**	**RM 9,360.00**
983	**House 3**	**36 days**	**Wed 29 Jun**	**Thu 21 Jul '2**	**Wed 01 Jun**	**Thu 21 Jul '22**	**Wed 01 Jun '22**	**hu 21 Jul '22**			**RM 4,160.00**	**100%**	**RM 4,160.00**
984	Ruang Tamu	19 days	Wed 29 Jun	Fri 01 Jul '22	Thu 02 Jun '2	Wed 29 Jun '22	Thu 02 Jun '22	d 29 Jun '22	969	985	RM 520.00	100%	RM 520.00
985	Bilik Tidur 2	20 days	Mon 04 Jul '	Tue 05 Jul '2	Wed 01 Jun	Wed 29 Jun '22	Wed 01 Jun '22	d 29 Jun '22	984	986	RM 520.00	100%	RM 520.00
986	Bilik Tidur Utama	20 days	Wed 06 Jul '	Thu 07 Jul '2	Thu 02 Jun '2	Thu 30 Jun '22	Thu 02 Jun '22	u 30 Jun '22	985	987	RM 520.00	100%	RM 520.00
987	Bilik Tidur 3	2 days	Fri 08 Jul '22	Mon 11 Jul '	Fri 08 Jul '22	Mon 11 Jul '22	Fri 08 Jul '22	on 11 Jul '22	986	988	RM 520.00	100%	RM 520.00
988	Dapur	2 days	Tue 12 Jul '2	Wed 13 Jul '	Tue 12 Jul '2	Wed 13 Jul '22	Tue 12 Jul '22	ed 13 Jul '22	987	989	RM 520.00	100%	RM 520.00
989	Langkan	2 days	Thu 14 Jul '2	Fri 15 Jul '22	Thu 14 Jul '2	Fri 15 Jul '22	Thu 14 Jul '22	Fri 15 Jul '22	988	990	RM 520.00	100%	RM 520.00
990	Utiliti Room	2 days	Mon 18 Jul '	Tue 19 Jul '2	Mon 18 Jul '	Tue 19 Jul '22	Mon 18 Jul '22	ue 19 Jul '22	989	991	RM 520.00	100%	RM 520.00
991	Foyer	2 days	Wed 20 Jul '	Thu 21 Jul '2	Wed 20 Jul '	Thu 21 Jul '22	Wed 20 Jul '22	hu 21 Jul '22	990	2617	RM 520.00	100%	RM 520.00
992	**House 4**	**17 days**	**Thu 30 Jun '**	**Fri 22 Jul '22**	**Thu 30 Jun '**	**Fri 22 Jul '22**	**Thu 30 Jun '22**	**Fri 22 Jul '22**			**RM 4,160.00**	**100%**	**RM 4,160.00**
993	Ruang Tamu	3 days	Thu 30 Jun '2	Mon 04 Jul '	Thu 30 Jun '2	Mon 04 Jul '22	Thu 30 Jun '22	on 04 Jul '22	981	994	RM 520.00	100%	RM 520.00
994	Bilik Tidur 2	2 days	Tue 05 Jul '2	Wed 06 Jul '	Tue 05 Jul '2	Wed 06 Jul '22	Tue 05 Jul '22	ed 06 Jul '22	993	995	RM 520.00	100%	RM 520.00
995	Bilik Tidur Utama	2 days	Thu 07 Jul '2	Fri 08 Jul '22	Thu 07 Jul '2	Fri 08 Jul '22	Thu 07 Jul '22	Fri 08 Jul '22	994	996	RM 520.00	100%	RM 520.00
996	Bilik Tidur 3	2 days	Mon 11 Jul '	Tue 12 Jul '2	Mon 11 Jul '	Tue 12 Jul '22	Mon 11 Jul '22	ue 12 Jul '22	995	997	RM 520.00	100%	RM 520.00
997	Dapur	2 days	Wed 13 Jul '	Thu 14 Jul '2	Wed 13 Jul '	Thu 14 Jul '22	Wed 13 Jul '22	hu 14 Jul '22	996	998	RM 520.00	100%	RM 520.00
998	Langkan	2 days	Fri 15 Jul '22	Mon 18 Jul '	Fri 15 Jul '22	Mon 18 Jul '22	Fri 15 Jul '22	on 18 Jul '22	997	999	RM 520.00	100%	RM 520.00
999	Utiliti Room	2 days	Tue 19 Jul '2	Wed 20 Jul '	Tue 19 Jul '2	Wed 20 Jul '22	Tue 19 Jul '22	ed 20 Jul '22	998	1000	RM 520.00	100%	RM 520.00
1000	Foyer	2 days	Thu 21 Jul '2	Fri 22 Jul '22	Thu 21 Jul '2	Fri 22 Jul '22	Thu 21 Jul '22	Fri 22 Jul '22	999	1002	RM 520.00	100%	RM 520.00
1001	**Lobi**	**4 days**	**Mon 25 Jul '**	**Thu 28 Jul '2**	**Mon 25 Jul '**	**Thu 28 Jul '22**	**Mon 25 Jul '22**	**hu 28 Jul '22**			**RM 1,040.00**	**100%**	**RM 1,040.00**
1002	Utiliti Room	2 days	Mon 25 Jul '	Tue 26 Jul '2	Mon 25 Jul '	Tue 26 Jul '22	Mon 25 Jul '22	ue 26 Jul '22	1000	1003	RM 520.00	100%	RM 520.00
1003	Bilik Air	2 days	Wed 27 Jul '	Thu 28 Jul '2	Wed 27 Jul '	Thu 28 Jul '22	Wed 27 Jul '22	hu 28 Jul '22	1002	2617	RM 520.00	100%	RM 520.00
1004	**Internal Ceiling Gypsum Boa**	**39 days**	**Wed 29 Jun**	**Mon 22 Aug**	**Wed 29 Jun**	**Mon 22 Aug '22**	**Wed 29 Jun '22**	**n 22 Aug '22**			**RM 6,526.00**	**100%**	**RM 6,526.00**
1005	**1F**	**21 days**	**Wed 29 Jun**	**Wed 27 Jul '**	**Wed 29 Jun**	**Wed 27 Jul '22**	**Wed 29 Jun '22**	**ed 27 Jul '22**			**RM 3,514.00**	**100%**	**RM 3,514.00**
1006	**H1**	**12 days**	**Wed 29 Jun**	**Thu 14 Jul '2**	**Wed 29 Jun**	**Thu 14 Jul '22**	**Wed 29 Jun '22**	**hu 14 Jul '22**			**RM 2,008.00**	**100%**	**RM 2,008.00**
1007	Bilik Air 1	3 days	Wed 29 Jun	Fri 01 Jul '22	Wed 29 Jun	Fri 01 Jul '22	Wed 29 Jun '22	Fri 01 Jul '22	969	1008	RM 502.00	100%	RM 502.00
1008	Bilik Air 2	3 days	Mon 04 Jul '	Wed 06 Jul '	Mon 04 Jul '	Wed 06 Jul '22	Mon 04 Jul '22	ed 06 Jul '22	1007	1009	RM 502.00	100%	RM 502.00
1009	Bilik Air 3	3 days	Thu 07 Jul '2	Mon 11 Jul '	Thu 07 Jul '2	Mon 11 Jul '22	Thu 07 Jul '22	on 11 Jul '22	1008	1010	RM 502.00	100%	RM 502.00
1010	Tandas	3 days	Tue 12 Jul '2	Thu 14 Jul '2	Tue 12 Jul '2	Thu 14 Jul '22	Tue 12 Jul '22	hu 14 Jul '22	1009	1012	RM 502.00	100%	RM 502.00
1011	**H2**	**9 days**	**Fri 15 Jul '22**	**Wed 27 Jul '**	**Fri 15 Jul '22**	**Wed 27 Jul '22**	**Fri 15 Jul '22**	**ed 27 Jul '22**			**RM 1,506.00**	**100%**	**RM 1,506.00**
1012	Bilik Air 1	3 days	Fri 15 Jul '22	Tue 19 Jul '2	Fri 15 Jul '22	Tue 19 Jul '22	Fri 15 Jul '22	ue 19 Jul '22	1010	1013	RM 502.00	100%	RM 502.00
1013	Bilik Air 2	3 days	Wed 20 Jul '	Fri 22 Jul '22	Wed 20 Jul '	Fri 22 Jul '22	Wed 20 Jul '22	Fri 22 Jul '22	1012	1014	RM 502.00	100%	RM 502.00
1014	Tandas	3 days	Mon 25 Jul '	Wed 27 Jul '	Mon 25 Jul '	Wed 27 Jul '22	Mon 25 Jul '22	ed 27 Jul '22	1013	1017	RM 502.00	100%	RM 502.00
1015	**2F**	**18 days**	**Thu 28 Jul '2**	**Mon 22 Aug**	**Thu 28 Jul '2**	**Mon 22 Aug '22**	**Thu 28 Jul '22**	**n 22 Aug '22**			**RM 3,012.00**	**100%**	**RM 3,012.00**
1016	**H3**	**9 days**	**Thu 28 Jul '2**	**Tue 09 Aug '**	**Thu 28 Jul '2**	**Tue 09 Aug '22**	**Thu 28 Jul '22**	**e 09 Aug '22**			**RM 1,506.00**	**100%**	**RM 1,506.00**
1017	Bilik Air 1	3 days	Thu 28 Jul '2	Mon 01 Aug	Thu 28 Jul '2	Mon 01 Aug '22	Thu 28 Jul '22	n 01 Aug '22	1014	1018	RM 502.00	100%	RM 502.00
1018	Bilik Air 2	3 days	Tue 02 Aug '	Thu 04 Aug '	Tue 02 Aug '	Thu 04 Aug '22	Tue 02 Aug '22	u 04 Aug '22	1017	1019	RM 502.00	100%	RM 502.00
1019	Tandas	3 days	Fri 05 Aug '2	Tue 09 Aug '	Fri 05 Aug '2	Tue 09 Aug '22	Fri 05 Aug '22	e 09 Aug '22	1018	1021	RM 502.00	100%	RM 502.00
1020	**H4**	**9 days**	**Wed 10 Aug**	**Mon 22 Aug**	**Wed 10 Aug**	**Mon 22 Aug '22**	**Wed 10 Aug '22**	**n 22 Aug '22**			**RM 1,506.00**	**100%**	**RM 1,506.00**
1021	Bilik Air 1	3 days	Wed 10 Aug	Fri 12 Aug '2	Wed 10 Aug	Fri 12 Aug '22	Wed 10 Aug '22	ri 12 Aug '22	1019	1022	RM 502.00	100%	RM 502.00

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
1022	Bilik Air 2	3 days	Mon 15 Aug	Wed 17 Aug	Mon 15 Aug	Wed 17 Aug '22	Mon 15 Aug '22	d 17 Aug '22	1021	1023	RM 502.00	100%	RM 502.00
1023	Tandas	3 days	Thu 18 Aug '	Mon 22 Aug	Thu 18 Aug '	Mon 22 Aug '22	Thu 18 Aug '22	n 22 Aug '22	1022	2617	RM 502.00	100%	RM 502.00
1024	**Waterproof Floor**	**78 days**	**Thu 05 May**	**Tue 13 Sep '**	**Wed 20 Apr**	**Mon 15 Aug '22**	**Wed 20 Apr '22**	**n 15 Aug '22**			**RM 18,406.20**	**100%**	**RM 18,406.20**
1025	Material Delivery	5 days	Thu 05 May	Wed 11 May	Thu 05 May	Wed 11 May '22	Thu 05 May '22	11 May '22	896	1028,1067,1033	RM 0.00	100%	RM 0.00
1026	**1F**	**28 days**	**Thu 12 May**	**Fri 17 Jun '2**	**Wed 20 Apr**	**Fri 03 Jun '22**	**Wed 20 Apr '22**	**ri 03 Jun '22**			**RM 9,816.64**	**100%**	**RM 9,816.64**
1027	**House 1**	**28 days**	**Thu 12 May**	**Fri 17 Jun '2**	**Wed 20 Apr**	**Fri 03 Jun '22**	**Wed 20 Apr '22**	**ri 03 Jun '22**			**RM 4,908.32**	**100%**	**RM 4,908.32**
1028	Bilik Air 1	14 days	Thu 12 May	Fri 03 Jun '2	Thu 12 May	Fri 03 Jun '22	Thu 12 May '22	ri 03 Jun '22	1025	1029	RM 1,227.08	100%	RM 1,227.08
1029	Bilik Air 2	3 days	Tue 07 Jun '	Thu 09 Jun '	Wed 20 Apr	Fri 22 Apr '22	Wed 20 Apr '22	ri 22 Apr '22	1028	1030	RM 1,227.08	100%	RM 1,227.08
1030	Bilik Air 3	3 days	Fri 10 Jun '2	Tue 14 Jun '	Wed 20 Apr	Fri 22 Apr '22	Wed 20 Apr '22	ri 22 Apr '22	1029	1031	RM 1,227.08	100%	RM 1,227.08
1031	Tandas	3 days	Wed 15 Jun	Fri 17 Jun '2	Mon 25 Apr	Wed 27 Apr '22	Mon 25 Apr '22	d 27 Apr '22	1030	1039	RM 1,227.08	100%	RM 1,227.08
1032	**House 2**	**26 days**	**Thu 12 May**	**Fri 17 Jun '2**	**Fri 22 Apr '2**	**Fri 03 Jun '22**	**Fri 22 Apr '22**	**ri 03 Jun '22**			**RM 4,908.32**	**100%**	**RM 4,908.32**
1033	Bilik Air 1	14 days	Thu 12 May	Fri 03 Jun '2	Thu 12 May	Fri 03 Jun '22	Thu 12 May '22	ri 03 Jun '22	1025	1034	RM 1,227.08	100%	RM 1,227.08
1034	Bilik Air 2	3 days	Tue 07 Jun '	Thu 09 Jun '	Fri 22 Apr '2	Tue 26 Apr '22	Fri 22 Apr '22	e 26 Apr '22	1033	1035	RM 1,227.08	100%	RM 1,227.08
1035	Bilik Tidur 3	3 days	Fri 10 Jun '2	Tue 14 Jun '	Fri 22 Apr '2	Tue 26 Apr '22	Fri 22 Apr '22	e 26 Apr '22	1034	1036	RM 1,227.08	100%	RM 1,227.08
1036	Tandas	3 days	Wed 15 Jun	Fri 17 Jun '2	Fri 22 Apr '2	Tue 26 Apr '22	Fri 22 Apr '22	e 26 Apr '22	1035	1082	RM 1,227.08	100%	RM 1,227.08
1037	**2F**	**52 days**	**Mon 20 Jun**	**Thu 08 Sep '**	**Thu 02 Jun '**	**Mon 15 Aug '22**	**Thu 02 Jun '22**	**n 15 Aug '22**			**RM 7,362.48**	**100%**	**RM 7,362.48**
1038	**House 3**	**20 days**	**Mon 20 Jun**	**Fri 15 Jul '22**	**Thu 02 Jun '**	**Thu 30 Jun '22**	**Thu 02 Jun '22**	**u 30 Jun '22**			**RM 3,681.24**	**100%**	**RM 3,681.24**
1039	Bilik Air 1	14 days	Mon 20 Jun	Thu 07 Jul '2	Thu 02 Jun '	Wed 22 Jun '22	Thu 02 Jun '22	d 22 Jun '22	924,1031	1040	RM 1,227.08	100%	RM 1,227.08
1040	Bilik Air 2	3 days	Fri 08 Jul '22	Tue 12 Jul '2	Thu 23 Jun '	Mon 27 Jun '22	Thu 23 Jun '22	n 27 Jun '22	1039	1041	RM 1,227.08	100%	RM 1,227.08
1041	Tandas	3 days	Wed 13 Jul '	Fri 15 Jul '22	Tue 28 Jun '	Thu 30 Jun '22	Tue 28 Jun '22	u 30 Jun '22	1040	1043	RM 1,227.08	100%	RM 1,227.08
1042	**House 4**	**20 days**	**Thu 11 Aug**	**Thu 08 Sep '**	**Tue 19 Jul '2**	**Mon 15 Aug '22**	**Tue 19 Jul '22**	**n 15 Aug '22**			**RM 3,681.24**	**100%**	**RM 3,681.24**
1043	Bilik Air 1	14 days	Thu 11 Aug '	Tue 30 Aug '	Tue 19 Jul '2	Fri 05 Aug '22	Tue 19 Jul '22	ri 05 Aug '22	1041,936,1134	1044	RM 1,227.08	100%	RM 1,227.08
1044	Bilik Air 2	3 days	Thu 01 Sep '	Mon 05 Sep	Mon 08 Aug	Wed 10 Aug '22	Mon 08 Aug '22	d 10 Aug '22	1043	1045	RM 1,227.08	100%	RM 1,227.08
1045	Tandas	3 days	Tue 06 Sep '	Thu 08 Sep '	Thu 11 Aug '	Mon 15 Aug '22	Thu 11 Aug '22	n 15 Aug '22	1044	1046	RM 1,227.08	100%	RM 1,227.08
1046	Bilik Tangki Air	3 days	Fri 09 Sep '2	Tue 13 Sep '	Fri 22 Apr '2	Tue 26 Apr '22	Fri 22 Apr '22	e 26 Apr '22	1045	2617	RM 1,227.08	100%	RM 1,227.08
1047	**Staircase Finishes**	**44 days**	**Tue 24 May**	**Wed 27 Jul '**	**Wed 01 Jun**	**Tue 02 Aug '22**	**Wed 01 Jun '22**	**e 02 Aug '22**			**RM 21,656.40**	**100%**	**RM 21,656.40**
1048	Material Delivery	14 days	Tue 24 May	Wed 15 Jun	Wed 01 Jun	Tue 21 Jun '22	Wed 01 Jun '22	ie 21 Jun '22	1067	1051	RM 0.00	100%	RM 0.00
1049	**Hand Railing**	**10 days**	**Thu 16 Jun '**	**Wed 29 Jun**	**Wed 22 Jun**	**Tue 05 Jul '22**	**Wed 22 Jun '22**	**ue 05 Jul '22**			**RM 6,262.56**	**100%**	**RM 6,262.56**
1050	**Staircase 1**	**5 days**	**Thu 16 Jun '**	**Wed 22 Jun**	**Wed 22 Jun**	**Tue 28 Jun '22**	**Wed 22 Jun '22**	**e 28 Jun '22**			**RM 3,131.28**	**100%**	**RM 3,131.28**
1051	Frame	3 days	Thu 16 Jun '	Mon 20 Jun	Wed 22 Jun	Fri 24 Jun '22	Wed 22 Jun '22	ri 24 Jun '22	1048	1052	RM 1,565.64	100%	RM 1,565.64
1052	Finishing	2 days	Tue 21 Jun '	Wed 22 Jun	Mon 27 Jun	Tue 28 Jun '22	Mon 27 Jun '22	ie 28 Jun '22	1051	1054	RM 1,565.64	100%	RM 1,565.64
1053	**Staircase 2**	**5 days**	**Thu 23 Jun '**	**Wed 29 Jun**	**Wed 29 Jun**	**Tue 05 Jul '22**	**Wed 29 Jun '22**	**ue 05 Jul '22**			**RM 3,131.28**	**100%**	**RM 3,131.28**
1054	Frame	3 days	Thu 23 Jun '	Mon 27 Jun	Wed 29 Jun	Fri 01 Jul '22	Wed 29 Jun '22	Fri 01 Jul '22	1052	1055	RM 1,565.64	100%	RM 1,565.64
1055	Finishing	2 days	Tue 28 Jun '	Wed 29 Jun	Mon 04 Jul '	Tue 05 Jul '22	Mon 04 Jul '22	ue 05 Jul '22	1054	1058	RM 1,565.64	100%	RM 1,565.64
1056	**Floor Finishes**	**10 days**	**Thu 30 Jun '**	**Wed 13 Jul '**	**Wed 06 Jul '**	**Tue 19 Jul '22**	**Wed 06 Jul '22**	**ue 19 Jul '22**			**RM 10,262.56**	**100%**	**RM 10,262.56**
1057	**Staircase 1**	**5 days**	**Thu 30 Jun '**	**Wed 06 Jul '**	**Wed 06 Jul '**	**Tue 12 Jul '22**	**Wed 06 Jul '22**	**ue 12 Jul '22**			**RM 5,131.28**	**100%**	**RM 5,131.28**
1058	Cement Render	3 days	Thu 30 Jun '	Mon 04 Jul '	Wed 06 Jul '	Fri 08 Jul '22	Wed 06 Jul '22	Fri 08 Jul '22	1055	1059	RM 2,565.64	100%	RM 2,565.64
1059	Nosing Tiles	2 days	Tue 05 Jul '2	Wed 06 Jul '	Mon 11 Jul '	Tue 12 Jul '22	Mon 11 Jul '22	ue 12 Jul '22	1058	1061	RM 2,565.64	100%	RM 2,565.64
1060	**Staircase 2**	**5 days**	**Thu 07 Jul '2**	**Wed 13 Jul '**	**Wed 13 Jul '**	**Tue 19 Jul '22**	**Wed 13 Jul '22**	**ue 19 Jul '22**			**RM 5,131.28**	**100%**	**RM 5,131.28**
1061	Cement Render	3 days	Thu 07 Jul '2	Mon 11 Jul '	Wed 13 Jul '	Fri 15 Jul '22	Wed 13 Jul '22	Fri 15 Jul '22	1059	1062	RM 2,565.64	100%	RM 2,565.64
1062	Nosing Tiles	2 days	Tue 12 Jul '2	Wed 13 Jul '	Mon 18 Jul '	Tue 19 Jul '22	Mon 18 Jul '22	ue 19 Jul '22	1061	1064	RM 2,565.64	100%	RM 2,565.64
1063	**Soffit Finshes**	**10 days**	**Thu 14 Jul '2**	**Wed 27 Jul '**	**Wed 20 Jul '**	**Tue 02 Aug '22**	**Wed 20 Jul '22**	**e 02 Aug '22**			**RM 5,131.28**	**100%**	**RM 5,131.28**
1064	Staircase 1	5 days	Thu 14 Jul '2	Wed 20 Jul '	Wed 20 Jul '	Tue 26 Jul '22	Wed 20 Jul '22	ue 26 Jul '22	1062	1065	RM 2,565.64	100%	RM 2,565.64
1065	Staircase 2	5 days	Thu 21 Jul '2	Wed 27 Jul '	Wed 27 Jul '	Tue 02 Aug '22	Wed 27 Jul '22	e 02 Aug '22	1064	2617	RM 2,565.64	100%	RM 2,565.64
1066	**Railing Installation**	**16 days**	**Thu 12 May**	**Wed 22 Jun**	**Thu 26 May**	**Tue 21 Jun '22**	**Thu 26 May '22**	**e 21 Jun '22**			**RM 22,453.20**	**100%**	**RM 22,453.20**
1067	Material Delivery	2 days	Thu 12 May	Mon 23 May	Thu 26 May	Fri 27 May '22	Thu 26 May '22	i 27 May '22	1025	1069,1048	RM 0.00	100%	RM 0.00
1068	**1F**	**7 days**	**Tue 24 May**	**Thu 02 Jun '**	**Wed 01 Jun**	**Fri 10 Jun '22**	**Wed 01 Jun '22**	**ri 10 Jun '22**			**RM 7,484.40**	**100%**	**RM 7,484.40**
1069	House 1	3 days	Tue 24 May	Thu 26 May	Wed 01 Jun	Sat 04 Jun '22	Wed 01 Jun '22	at 04 Jun '22	1067	1070	RM 3,742.20	100%	RM 3,742.20
1070	House 2	4 days	Fri 27 May '	Thu 02 Jun '	Tue 07 Jun '	Fri 10 Jun '22	Tue 07 Jun '22	ri 10 Jun '22	1069	1072	RM 3,742.20	100%	RM 3,742.20
1071	**2F**	**1 day**	**Fri 03 Jun '2**	**Mon 13 Jun**	**Fri 10 Jun '2**	**Sun 12 Jun '22**	**Fri 10 Jun '22**	**n 12 Jun '22**			**RM 7,484.40**	**100%**	**RM 7,484.40**
1072	House 3	1 day	Fri 03 Jun '2	Wed 08 Jun	Fri 10 Jun '2	Fri 10 Jun '22	Fri 10 Jun '22	ri 10 Jun '22	1070	1073	RM 3,742.20	100%	RM 3,742.20
1073	House 4	0 days	Thu 09 Jun '	Mon 13 Jun	Sat 11 Jun '2	Sun 12 Jun '22	Sat 11 Jun '22	n 12 Jun '22	1072	1074	RM 3,742.20	100%	RM 3,742.20
1074	Bilik Tangki Air	2 days	Tue 14 Jun '	Wed 15 Jun	Mon 13 Jun	Tue 14 Jun '22	Mon 13 Jun '22	ie 14 Jun '22	1073	1075	RM 3,742.20	100%	RM 3,742.20
1075	Lobby	5 days	Thu 16 Jun '	Wed 22 Jun	Wed 15 Jun	Tue 21 Jun '22	Wed 15 Jun '22	ie 21 Jun '22	1074	1136,1078	RM 3,742.20	100%	RM 3,742.20
1076	**Floor Render**	**55 days**	**Thu 23 Jun '**	**Mon 18 Jul '**	**Mon 25 Apr**	**Mon 18 Jul '22**	**Mon 25 Apr '22**	**on 18 Jul '22**			**RM 11,181.24**	**100%**	**RM 11,181.24**
1077	**Lobby**	**5 days**	**Thu 23 Jun '**	**Thu 07 Jul '2**	**Mon 25 Apr**	**Fri 29 Apr '22**	**Mon 25 Apr '22**	**ri 29 Apr '22**			**RM 7,454.16**	**100%**	**RM 7,454.16**
1078	1F	5 days	Thu 23 Jun '	Wed 29 Jun	Mon 25 Apr	Fri 29 Apr '22	Mon 25 Apr '22	ri 29 Apr '22	1075	1079	RM 3,727.08	100%	RM 3,727.08

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
1079	2F	5 days	Thu 30 Jun '.	Thu 07 Jul '2	Mon 25 Apr	Fri 29 Apr '22	Mon 25 Apr '22	ri 29 Apr '22	1078	1080	RM 3,727.08	100%	RM 3,727.08
1080	Apron	7 days	Fri 08 Jul '22	Mon 18 Jul '	Fri 08 Jul '22	Mon 18 Jul '22	Fri 08 Jul '22	on 18 Jul '22	1079	2617	RM 3,727.08	100%	RM 3,727.08
1081	**Floor & Wall Tiles**	**114 days**	**Mon 20 Jun**	**Thu 06 Oct '**	**Mon 25 Apr**	**Tue 11 Oct '22**	**Mon 25 Apr '22**	**e 11 Oct '22**			**RM 24,058.00**	**100%**	**RM 24,058.00**
1082	Material Delivery	5 days	Mon 20 Jun	Fri 24 Jun '2.	Mon 25 Apr	Fri 29 Apr '22	Mon 25 Apr '22	ri 29 Apr '22	1036	1085,1099,1112,1	RM 0.00	100%	RM 0.00
1083	**1F**	**39 days**	**Mon 27 Jun**	**Thu 18 Aug**	**Wed 01 Jun**	**Tue 26 Jul '22**	**Wed 01 Jun '22**	**ue 26 Jul '22**			**RM 12,552.00**	**100%**	**RM 12,552.00**
1084	**House 1**	**39 days**	**Mon 27 Jun**	**Thu 18 Aug**	**Wed 01 Jun**	**Tue 26 Jul '22**	**Wed 01 Jun '22**	**ue 26 Jul '22**			**RM 6,799.00**	**100%**	**RM 6,799.00**
1085	Ruang Tamu	3 days	Mon 27 Jun	Wed 29 Jun	Wed 01 Jun	Fri 03 Jun '22	Wed 01 Jun '22	ri 03 Jun '22	1082	1086	RM 523.00	100%	RM 523.00
1086	Bilik Tidur 2	3 days	Thu 30 Jun '.	Mon 04 Jul '	Tue 07 Jun '.	Thu 09 Jun '22	Tue 07 Jun '22	u 09 Jun '22	1085	1087	RM 523.00	100%	RM 523.00
1087	Bilik Tidur Utama	3 days	Tue 05 Jul '2	Thu 07 Jul '2	Fri 10 Jun '2.	Tue 14 Jun '22	Fri 10 Jun '22	ie 14 Jun '22	1086	1088	RM 523.00	100%	RM 523.00
1088	Bilik Air 1	3 days	Fri 08 Jul '22	Tue 12 Jul '2	Wed 15 Jun	Fri 17 Jun '22	Wed 15 Jun '22	ri 17 Jun '22	1087	1089	RM 523.00	100%	RM 523.00
1089	Bilik Air 2	3 days	Wed 13 Jul '	Fri 15 Jul '22	Mon 20 Jun	Wed 22 Jun '22	Mon 20 Jun '22	d 22 Jun '22	1088	1090	RM 523.00	100%	RM 523.00
1090	Tandas	3 days	Mon 18 Jul '	Wed 20 Jul '	Thu 23 Jun '.	Mon 27 Jun '22	Thu 23 Jun '22	n 27 Jun '22	1089	1091	RM 523.00	100%	RM 523.00
1091	Bilik Tidur 3	3 days	Thu 21 Jul '2	Mon 25 Jul '	Tue 28 Jun '.	Thu 30 Jun '22	Tue 28 Jun '22	u 30 Jun '22	1090	1092	RM 523.00	100%	RM 523.00
1092	Utiliti Room	3 days	Tue 26 Jul '2	Thu 28 Jul '2	Fri 01 Jul '22	Tue 05 Jul '22	Fri 01 Jul '22	ue 05 Jul '22	1091	1093	RM 523.00	100%	RM 523.00
1093	Dapur	3 days	Fri 29 Jul '22	Tue 02 Aug '	Wed 06 Jul '	Fri 08 Jul '22	Wed 06 Jul '22	Fri 08 Jul '22	1092	1094	RM 523.00	100%	RM 523.00
1094	Langkan	3 days	Wed 03 Aug	Fri 05 Aug '2	Mon 11 Jul '	Wed 13 Jul '22	Mon 11 Jul '22	ed 13 Jul '22	1093	1095	RM 523.00	100%	RM 523.00
1095	Bilik Tidur 4	3 days	Mon 08 Aug	Wed 10 Aug	Thu 14 Jul '2	Mon 18 Jul '22	Thu 14 Jul '22	on 18 Jul '22	1094	1096	RM 523.00	100%	RM 523.00
1096	Bilik Air 3	3 days	Thu 11 Aug '	Mon 15 Aug	Tue 19 Jul '2	Thu 21 Jul '22	Tue 19 Jul '22	hu 21 Jul '22	1095	1097	RM 523.00	100%	RM 523.00
1097	Foyer	3 days	Tue 16 Aug '	Thu 18 Aug '	Fri 22 Jul '22	Tue 26 Jul '22	Fri 22 Jul '22	ue 26 Jul '22	1096	879	RM 523.00	100%	RM 523.00
1098	**House 2**	**33 days**	**Mon 27 Jun**	**Wed 10 Aug**	**Wed 01 Jun**	**Mon 18 Jul '22**	**Wed 01 Jun '22**	**on 18 Jul '22**			**RM 5,753.00**	**100%**	**RM 5,753.00**
1099	Ruang Tamu	3 days	Mon 27 Jun	Wed 29 Jun	Wed 01 Jun	Fri 03 Jun '22	Wed 01 Jun '22	ri 03 Jun '22	1082	1100	RM 523.00	100%	RM 523.00
1100	Bilik Tidur 2	3 days	Thu 30 Jun '.	Mon 04 Jul '	Tue 07 Jun '.	Thu 09 Jun '22	Tue 07 Jun '22	u 09 Jun '22	1099	1101	RM 523.00	100%	RM 523.00
1101	Bilik Tidur Utama	3 days	Tue 05 Jul '2	Thu 07 Jul '2	Fri 10 Jun '2.	Tue 14 Jun '22	Fri 10 Jun '22	ie 14 Jun '22	1100	1102	RM 523.00	100%	RM 523.00
1102	Bilik Air 1	3 days	Fri 08 Jul '22	Tue 12 Jul '2	Wed 15 Jun	Fri 17 Jun '22	Wed 15 Jun '22	ri 17 Jun '22	1101	1103	RM 523.00	100%	RM 523.00
1103	Bilik Air 2	3 days	Wed 13 Jul '	Fri 15 Jul '22	Mon 20 Jun	Wed 22 Jun '22	Mon 20 Jun '22	d 22 Jun '22	1102	1104	RM 523.00	100%	RM 523.00
1104	Tandas	3 days	Mon 18 Jul '	Wed 20 Jul '	Thu 23 Jun '.	Mon 27 Jun '22	Thu 23 Jun '22	n 27 Jun '22	1103	1105	RM 523.00	100%	RM 523.00
1105	Bilik Tidur 3	3 days	Thu 21 Jul '2	Mon 25 Jul '	Tue 28 Jun '.	Thu 30 Jun '22	Tue 28 Jun '22	u 30 Jun '22	1104	1106	RM 523.00	100%	RM 523.00
1106	Dapur	3 days	Tue 26 Jul '2	Thu 28 Jul '2	Fri 01 Jul '22	Tue 05 Jul '22	Fri 01 Jul '22	ue 05 Jul '22	1105	1107	RM 523.00	100%	RM 523.00
1107	Langkan	3 days	Fri 29 Jul '22	Tue 02 Aug '	Wed 06 Jul '	Fri 08 Jul '22	Wed 06 Jul '22	Fri 08 Jul '22	1106	1108	RM 523.00	100%	RM 523.00
1108	Utiliti Room	3 days	Wed 03 Aug	Fri 05 Aug '2	Mon 11 Jul '	Wed 13 Jul '22	Mon 11 Jul '22	ed 13 Jul '22	1107	1109	RM 523.00	100%	RM 523.00
1109	Foyer	3 days	Mon 08 Aug	Wed 10 Aug	Thu 14 Jul '2	Mon 18 Jul '22	Thu 14 Jul '22	on 18 Jul '22	1108	2617	RM 523.00	100%	RM 523.00
1110	**2F**	**92 days**	**Mon 27 Jun**	**Thu 06 Oct '**	**Wed 01 Jun**	**Tue 11 Oct '22**	**Wed 01 Jun '22**	**e 11 Oct '22**			**RM 11,506.00**	**100%**	**RM 11,506.00**
1111	**House 3**	**92 days**	**Mon 27 Jun**	**Thu 06 Oct '**	**Wed 01 Jun**	**Tue 11 Oct '22**	**Wed 01 Jun '22**	**e 11 Oct '22**			**RM 5,753.00**	**100%**	**RM 5,753.00**
1112	Ruang Tamu	3 days	Mon 27 Jun	Wed 29 Jun	Wed 01 Jun	Fri 03 Jun '22	Wed 01 Jun '22	ri 03 Jun '22	1082	1113	RM 523.00	100%	RM 523.00
1113	Bilik Tidur 2	3 days	Thu 30 Jun '.	Mon 04 Jul '	Tue 07 Jun '.	Thu 09 Jun '22	Tue 07 Jun '22	u 09 Jun '22	1112	1114	RM 523.00	100%	RM 523.00
1114	Bilik Tidur Utama	3 days	Tue 05 Jul '2	Thu 07 Jul '2	Fri 10 Jun '2.	Tue 14 Jun '22	Fri 10 Jun '22	ie 14 Jun '22	1113	1115	RM 523.00	100%	RM 523.00
1115	Bilik Air 1	3 days	Fri 08 Jul '22	Tue 12 Jul '2	Wed 15 Jun	Fri 17 Jun '22	Wed 15 Jun '22	ri 17 Jun '22	1114	1116	RM 523.00	100%	RM 523.00
1116	Bilik Air 2	3 days	Wed 13 Jul '	Fri 15 Jul '22	Mon 20 Jun	Wed 22 Jun '22	Mon 20 Jun '22	d 22 Jun '22	1115	1117	RM 523.00	100%	RM 523.00
1117	Tandas	3 days	Mon 18 Jul '	Wed 20 Jul '	Thu 23 Jun '.	Mon 27 Jun '22	Thu 23 Jun '22	n 27 Jun '22	1116	1118	RM 523.00	100%	RM 523.00
1118	Bilik Tidur 3	3 days	Thu 21 Jul '2	Mon 25 Jul '	Tue 28 Jun '.	Thu 30 Jun '22	Tue 28 Jun '22	u 30 Jun '22	1117	1119	RM 523.00	100%	RM 523.00
1119	Dapur	3 days	Tue 26 Jul '2	Thu 28 Jul '2	Fri 01 Jul '22	Tue 05 Jul '22	Fri 01 Jul '22	ue 05 Jul '22	1118	1120	RM 523.00	100%	RM 523.00
1120	Langkan	3 days	Fri 29 Jul '22	Tue 02 Aug '	Wed 06 Jul '	Fri 08 Jul '22	Wed 06 Jul '22	Fri 08 Jul '22	1119	1121	RM 523.00	100%	RM 523.00
1121	Utiliti Room	3 days	Wed 03 Aug	Fri 05 Aug '2	Mon 11 Jul '	Wed 13 Jul '22	Mon 11 Jul '22	ed 13 Jul '22	1120	1122	RM 523.00	100%	RM 523.00
1122	Foyer	3 days	Tue 04 Oct '.	Thu 06 Oct '.	Fri 07 Oct '2	Tue 11 Oct '22	Fri 07 Oct '22	ie 11 Oct '22	1121,476,491,66(	2617	RM 523.00	100%	RM 523.00
1123	**House 4**	**33 days**	**Mon 27 Jun**	**Wed 10 Aug**	**Wed 01 Jun**	**Mon 18 Jul '22**	**Wed 01 Jun '22**	**on 18 Jul '22**			**RM 5,753.00**	**100%**	**RM 5,753.00**
1124	Ruang Tamu	3 days	Mon 27 Jun	Wed 29 Jun	Wed 01 Jun	Fri 03 Jun '22	Wed 01 Jun '22	ri 03 Jun '22	1082	1125	RM 523.00	100%	RM 523.00
1125	Bilik Tidur 2	3 days	Thu 30 Jun '.	Mon 04 Jul '	Tue 07 Jun '.	Thu 09 Jun '22	Tue 07 Jun '22	u 09 Jun '22	1124	1126	RM 523.00	100%	RM 523.00
1126	Bilik Tidur Utama	3 days	Tue 05 Jul '2	Thu 07 Jul '2	Fri 10 Jun '2.	Tue 14 Jun '22	Fri 10 Jun '22	ie 14 Jun '22	1125	1127	RM 523.00	100%	RM 523.00
1127	Bilik Air 1	3 days	Fri 08 Jul '22	Tue 12 Jul '2	Wed 15 Jun	Fri 17 Jun '22	Wed 15 Jun '22	ri 17 Jun '22	1126	1128	RM 523.00	100%	RM 523.00
1128	Bilik Air 2	3 days	Wed 13 Jul '	Fri 15 Jul '22	Mon 20 Jun	Wed 22 Jun '22	Mon 20 Jun '22	d 22 Jun '22	1127	1129	RM 523.00	100%	RM 523.00
1129	Tandas	3 days	Mon 18 Jul '	Wed 20 Jul '	Thu 23 Jun '.	Mon 27 Jun '22	Thu 23 Jun '22	n 27 Jun '22	1128	1130	RM 523.00	100%	RM 523.00
1130	Bilik Tidur 3	3 days	Thu 21 Jul '2	Mon 25 Jul '	Tue 28 Jun '.	Thu 30 Jun '22	Tue 28 Jun '22	u 30 Jun '22	1129	1131	RM 523.00	100%	RM 523.00
1131	Dapur	3 days	Tue 26 Jul '2	Thu 28 Jul '2	Fri 01 Jul '22	Tue 05 Jul '22	Fri 01 Jul '22	ue 05 Jul '22	1130	1132	RM 523.00	100%	RM 523.00
1132	Langkan	3 days	Fri 29 Jul '22	Tue 02 Aug '	Wed 06 Jul '	Fri 08 Jul '22	Wed 06 Jul '22	Fri 08 Jul '22	1131	1133	RM 523.00	100%	RM 523.00
1133	Utiliti Room	3 days	Wed 03 Aug	Fri 05 Aug '2	Mon 11 Jul '	Wed 13 Jul '22	Mon 11 Jul '22	ed 13 Jul '22	1132	1134	RM 523.00	100%	RM 523.00
1134	Foyer	3 days	Mon 08 Aug	Wed 10 Aug	Thu 14 Jul '2	Mon 18 Jul '22	Thu 14 Jul '22	on 18 Jul '22	1133	1043,1170	RM 523.00	100%	RM 523.00
1135	**External 1st Coat**	**24 days**	**Thu 23 Jun '**	**Tue 26 Jul '2**	**Wed 22 Jun**	**Mon 25 Jul '22**	**Wed 22 Jun '22**	**on 25 Jul '22**			**RM 18,800.00**	**100%**	**RM 18,800.00**

PEMBINAAN PROJEK BALAI BOMBA DAN KUARTERS PUTATAN,SABAH

ID		Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
1136	✓	Bilik Tangki Air	5 days	Thu 23 Jun '2	Wed 29 Jun	Wed 22 Jun	Tue 28 Jun '22	Wed 22 Jun '22	ue 28 Jun '22	1075	1138	RM 0.00	100%	RM 0.00
1137	✓	**1F**	**11 days**	**Thu 30 Jun '**	**Thu 14 Jul '2**	**Wed 29 Jun**	**Wed 13 Jul '22**	**Wed 29 Jun '22**	**ed 13 Jul '22**			**RM 9,400.00**	**100%**	**RM 9,400.00**
1138	✓	Front View	5 days	Thu 30 Jun '2	Wed 06 Jul '	Wed 29 Jun	Tue 05 Jul '22	Wed 29 Jun '22	ue 05 Jul '22	1136	1139FS-3 days	RM 2,350.00	100%	RM 2,350.00
1139	✓	Right View	5 days	Mon 04 Jul '	Fri 08 Jul '22	Fri 01 Jul '22	Thu 07 Jul '22	Fri 01 Jul '22	hu 07 Jul '22	1138FS-3 days	1140FS-3 days	RM 2,350.00	100%	RM 2,350.00
1140	✓	Left View	5 days	Wed 06 Jul '	Tue 12 Jul '2	Tue 05 Jul '2	Mon 11 Jul '22	Tue 05 Jul '22	on 11 Jul '22	1139FS-3 days	1141FS-3 days	RM 2,350.00	100%	RM 2,350.00
1141	✓	Back View	5 days	Fri 08 Jul '22	Thu 14 Jul '2	Thu 07 Jul '2	Wed 13 Jul '22	Thu 07 Jul '22	ed 13 Jul '22	1140FS-3 days	1143FS-3 days	RM 2,350.00	100%	RM 2,350.00
1142	✓	**2F**	**11 days**	**Tue 12 Jul '2**	**Tue 26 Jul '2**	**Mon 11 Jul '**	**Mon 25 Jul '22**	**Mon 11 Jul '22**	**on 25 Jul '22**			**RM 9,400.00**	**100%**	**RM 9,400.00**
1143	✓	Front View	5 days	Tue 12 Jul '2	Mon 18 Jul '	Mon 11 Jul '	Fri 15 Jul '22	Mon 11 Jul '22	Fri 15 Jul '22	1141FS-3 days	1144FS-3 days	RM 2,350.00	100%	RM 2,350.00
1144	✓	Right View	5 days	Thu 14 Jul '2	Wed 20 Jul '	Wed 13 Jul '	Tue 19 Jul '22	Wed 13 Jul '22	ue 19 Jul '22	1143FS-3 days	1145FS-3 days	RM 2,350.00	100%	RM 2,350.00
1145	✓	Left View	5 days	Mon 18 Jul '	Fri 22 Jul '22	Fri 15 Jul '22	Thu 21 Jul '22	Fri 15 Jul '22	hu 21 Jul '22	1144FS-3 days	1146FS-3 days	RM 2,350.00	100%	RM 2,350.00
1146	✓	Back View	5 days	Wed 20 Jul '	Tue 26 Jul '2	Tue 19 Jul '2	Mon 25 Jul '22	Tue 19 Jul '22	on 25 Jul '22	1145FS-3 days	1220,1208	RM 2,350.00	100%	RM 2,350.00
1147		**Door Installation**	**207.75 days**	**Tue 01 Mar**	**Wed 04 May**	**Tue 01 Mar**	**Fri 30 Dec '22**	**Tue 01 Mar '22**	**NA**			**RM 10,137.23**	**30%**	**RM 33,790.86**
1148		Material Delivery	14 days	Tue 01 Mar	Fri 18 Mar '2	Tue 01 Mar	Fri 18 Mar '22	Tue 01 Mar '22	NA	2	1151	RM 706.19	30%	RM 2,353.98
1149		**1F**	**173.75 days**	**Mon 21 Mar**	**Fri 01 Apr '2**	**Mon 21 Mar**	**Thu 01 Dec '22**	**Mon 21 Mar '22**	**NA**			**RM 3,143.68**	**30%**	**RM 10,478.96**
1150		**House 1**	**168.75 days**	**Mon 21 Mar**	**Fri 25 Mar '2**	**Mon 21 Mar**	**Thu 24 Nov '22**	**Mon 21 Mar '22**	**NA**			**RM 1,571.84**	**30%**	**RM 5,239.48**
1151	✓	Rev 1	2.1 days	NA	NA	Mon 21 Mar	Wed 23 Mar '22	Mon 21 Mar '22	23 Mar '22	1148	1154	RM 1,571.84	100%	RM 1,571.84
1152		Rev 2	5 days	NA	NA	Thu 17 Nov	Thu 24 Nov '22	NA	NA	579	1155	RM 0.00	0%	RM 3,667.64
1153		**House 2**	**168.75 days**	**Mon 28 Mar**	**Fri 01 Apr '2**	**Mon 28 Mar**	**Thu 01 Dec '22**	**Mon 28 Mar '22**	**NA**			**RM 1,571.84**	**30%**	**RM 5,239.48**
1154	✓	Rev 1	2.1 days	NA	NA	Mon 28 Mar	Wed 30 Mar '22	Mon 28 Mar '22	30 Mar '22	1151	1158	RM 1,571.84	100%	RM 1,571.84
1155		Rev 2	5 days	NA	NA	Thu 24 Nov	Thu 01 Dec '22	NA	NA	1152	1159	RM 0.00	0%	RM 3,667.64
1156		**2F**	**173.75 days**	**Mon 04 Apr**	**Mon 18 Apr**	**Mon 04 Apr**	**Thu 15 Dec '22**	**Mon 04 Apr '22**	**NA**			**RM 3,143.68**	**30%**	**RM 10,478.96**
1157		**House 3**	**168.75 days**	**Mon 04 Apr**	**Fri 08 Apr '2**	**Mon 04 Apr**	**Thu 08 Dec '22**	**Mon 04 Apr '22**	**NA**			**RM 1,571.84**	**30%**	**RM 5,239.48**
1158	✓	Rev 1	2.1 days	NA	NA	Mon 04 Apr	Wed 06 Apr '22	Mon 04 Apr '22	d 06 Apr '22	1154	1161	RM 1,571.84	100%	RM 1,571.84
1159		Rev 2	5 days	NA	NA	Thu 01 Dec '	Thu 08 Dec '22	NA	NA	1155	1162	RM 0.00	0%	RM 3,667.64
1160		**House 4**	**168.75 days**	**Mon 11 Apr**	**Mon 18 Apr**	**Mon 11 Apr**	**Thu 15 Dec '22**	**Mon 11 Apr '22**	**NA**			**RM 1,571.84**	**30%**	**RM 5,239.48**
1161	✓	Rev 1	2.1 days	NA	NA	Mon 11 Apr	Wed 13 Apr '22	Mon 11 Apr '22	d 13 Apr '22	1158	1164	RM 1,571.84	100%	RM 1,571.84
1162		Rev 2	5 days	NA	NA	Thu 08 Dec '	Thu 15 Dec '22	NA	NA	1159	1165	RM 0.00	0%	RM 3,667.64
1163		**Bilik Tangki Air**	**168.75 days**	**Tue 19 Apr '**	**Mon 25 Apr**	**Tue 19 Apr '**	**Thu 22 Dec '22**	**Tue 19 Apr '22**	**NA**			**RM 1,571.84**	**30%**	**RM 5,239.48**
1164	✓	Rev 1	2.1 days	NA	NA	Tue 19 Apr '	Thu 21 Apr '22	Tue 19 Apr '22	u 21 Apr '22	1161	1167	RM 1,571.84	100%	RM 1,571.84
1165		Rev 2	5 days	NA	NA	Thu 15 Dec '	Thu 22 Dec '22	NA	NA	1162	1168	RM 0.00	0%	RM 3,667.64
1166		**Lobby**	**168.75 days**	**Tue 26 Apr '**	**Wed 04 May**	**Tue 26 Apr '**	**Fri 30 Dec '22**	**Tue 26 Apr '22**	**NA**			**RM 1,571.84**	**30%**	**RM 5,239.48**
1167	✓	Rev 1	2.1 days	NA	NA	Tue 26 Apr '	Thu 28 Apr '22	Tue 26 Apr '22	u 28 Apr '22	1164	2617	RM 1,571.84	100%	RM 1,571.84
1168		Rev 2	5 days	NA	NA	Thu 22 Dec '	Fri 30 Dec '22	NA	NA	1165	1193,1513FS+5 da	RM 0.00	0%	RM 3,667.64
1169	✓	**Internal 1st Coat**	**19 days**	**Thu 11 Aug**	**Wed 07 Sep**	**Mon 09 May**	**Wed 08 Jun '22**	**Mon 09 May '22**	**d 08 Jun '22**			**RM 11,197.40**	**100%**	**RM 11,197.40**
1170	✓	Material Delivery	3 days	Thu 11 Aug '	Mon 15 Aug	Mon 09 May	Wed 11 May '22	Mon 09 May '22	11 May '22	1134	1172	RM 0.00	100%	RM 0.00
1171	✓	**1F**	**7 days**	**Tue 16 Aug '**	**Wed 24 Aug**	**Thu 12 May**	**Mon 23 May '22**	**Thu 12 May '22**	**23 May '22**			**RM 4,478.96**	**100%**	**RM 4,478.96**
1172	✓	House 1	5 days	Tue 16 Aug '	Mon 22 Aug	Thu 12 May	Thu 19 May '22	Thu 12 May '22	19 May '22	1170	1173FS-3 days	RM 2,239.48	100%	RM 2,239.48
1173	✓	House 2	5 days	Thu 18 Aug '	Wed 24 Aug	Tue 17 May	Mon 23 May '22	Tue 17 May '22	23 May '22	1172FS-3 days	1175FS-3 days	RM 2,239.48	100%	RM 2,239.48
1174	✓	**2F**	**7 days**	**Mon 22 Aug**	**Tue 30 Aug '**	**Thu 19 May**	**Fri 27 May '22**	**Thu 19 May '22**	**27 May '22**			**RM 4,478.96**	**100%**	**RM 4,478.96**
1175	✓	House 3	5 days	Mon 22 Aug	Fri 26 Aug '2	Thu 19 May	Wed 25 May '22	Thu 19 May '22	25 May '22	1173FS-3 days	1176FS-3 days	RM 2,239.48	100%	RM 2,239.48
1176	✓	House 4	5 days	Wed 24 Aug	Tue 30 Aug '	Mon 23 May	Fri 27 May '22	Mon 23 May '22	27 May '22	1175FS-3 days	1177	RM 2,239.48	100%	RM 2,239.48
1177	✓	Lobby	5 days	Thu 01 Sep '	Wed 07 Sep	Wed 01 Jun	Wed 08 Jun '22	Wed 01 Jun '22	d 08 Jun '22	1176	1218	RM 2,239.48	100%	RM 2,239.48
1178	✓	**Window Installation**	**61 days**	**Tue 01 Mar**	**Mon 11 Apr**	**Tue 01 Mar**	**Wed 01 Jun '22**	**Tue 01 Mar '22**	**d 01 Jun '22**			**RM 26,197.40**	**100%**	**RM 26,197.40**
1179	✓	Material Delivery	5 days	Tue 01 Mar	Mon 07 Mar	Tue 01 Mar	Mon 07 Mar '22	Tue 01 Mar '22	07 Mar '22	2	1181,1199	RM 0.00	100%	RM 0.00
1180	✓	**1F**	**45 days**	**Tue 08 Mar**	**Mon 21 Mar**	**Tue 08 Mar**	**Thu 12 May '22**	**Tue 08 Mar '22**	**12 May '22**			**RM 10,478.96**	**100%**	**RM 10,478.96**
1181	✓	House 1	42 days	Tue 08 Mar	Mon 14 Mar	Tue 08 Mar	Mon 09 May '22	Tue 08 Mar '22	09 May '22	1179	1182	RM 5,239.48	100%	RM 5,239.48
1182	✓	House 2	40 days	Tue 15 Mar	Mon 21 Mar	Tue 15 Mar	Thu 12 May '22	Tue 15 Mar '22	12 May '22	1181	1184,1239	RM 5,239.48	100%	RM 5,239.48
1183	✓	**2F**	**41 days**	**Tue 22 Mar**	**Mon 04 Apr**	**Tue 22 Mar**	**Mon 23 May '22**	**Tue 22 Mar '22**	**23 May '22**			**RM 10,478.96**	**100%**	**RM 10,478.96**
1184	✓	House 3	38 days	Tue 22 Mar	Mon 28 Mar	Tue 22 Mar	Wed 18 May '22	Tue 22 Mar '22	18 May '22	1182	1185,1246FS-3 da	RM 5,239.48	100%	RM 5,239.48
1185	✓	House 4	36 days	Tue 29 Mar	Mon 04 Apr	Tue 29 Mar	Mon 23 May '22	Tue 29 Mar '22	23 May '22	1184	1186	RM 5,239.48	100%	RM 5,239.48
1186	✓	Lobby	5 days	Tue 05 Apr '	Mon 11 Apr	Tue 24 May	Wed 01 Jun '22	Tue 24 May '22	d 01 Jun '22	1185	2617,1188	RM 5,239.48	100%	RM 5,239.48
1187		**Aluminium Louvers Installation**	**152.75 days**	**Tue 12 Apr '**	**Fri 20 May '**	**Thu 02 Jun '**	**Mon 09 Jan '23**	**Thu 02 Jun '22**	**NA**			**RM 12,957.92**	**76%**	**RM 19,436.88**
1188	✓	Material Delivery	5 days	Tue 12 Apr '	Tue 19 Apr '	Thu 02 Jun '	Thu 09 Jun '22	Thu 02 Jun '22	u 09 Jun '22	1186	1190	RM 0.00	100%	RM 0.00
1189	✓	**Lobby**	**5 days**	**Wed 20 Apr**	**Tue 26 Apr '**	**Fri 10 Jun '2**	**Thu 16 Jun '22**	**Fri 10 Jun '22**	**u 16 Jun '22**			**RM 3,239.48**	**100%**	**RM 3,239.48**
1190	✓	Front View	5 days	Wed 20 Apr	Tue 26 Apr '	Fri 10 Jun '2	Thu 16 Jun '22	Fri 10 Jun '22	u 16 Jun '22	1188	1192	RM 3,239.48	100%	RM 3,239.48
1191		**1F**	**139.75 days**	**Wed 27 Apr**	**Fri 06 May '**	**Fri 17 Jun '2**	**Wed 04 Jan '23**	**Fri 17 Jun '22**	**NA**			**RM 3,239.48**	**50%**	**RM 6,478.96**
1192	✓	H1	3 days	Wed 27 Apr	Fri 29 Apr '2	Fri 17 Jun '2	Tue 21 Jun '22	Fri 17 Jun '22	ue 21 Jun '22	1190	1193	RM 3,239.48	100%	RM 3,239.48

ID		Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
1193		H2	3 days	Wed 04 May	Fri 06 May '2	Fri 30 Dec '2	Wed 04 Jan '23	NA	NA	1192,1168	1195,1196	RM 0.00	0%	RM 3,239.48
1194		**2F**	**136.75 days**	**Mon 09 May**	**Tue 17 May**	**Mon 27 Jun**	**Mon 09 Jan '23**	**Mon 27 Jun '22**	**NA**			**RM 3,239.48**	**50%**	**RM 6,478.96**
1195	✓	H1	3 days	Mon 09 May	Wed 11 May	Mon 27 Jun	Wed 29 Jun '22	Mon 27 Jun '22	d 29 Jun '22	1193	1196	RM 3,239.48	100%	RM 3,239.48
1196		H2	3 days	Thu 12 May	Tue 17 May	Wed 04 Jan	Mon 09 Jan '23	NA	NA	1195,1193	1197,1240	RM 0.00	0%	RM 3,239.48
1197	✓	Bilik Tangki Air	3 days	Wed 18 May	Fri 20 May '2	Tue 05 Jul '2	Thu 07 Jul '22	Tue 05 Jul '22	hu 07 Jul '22	1196	2617	RM 3,239.48	100%	RM 3,239.48
1198	✓	**Ventilation Block Installation**	**53 days**	**Tue 08 Mar**	**Thu 21 Apr '**	**Tue 08 Mar**	**Wed 25 May '22**	**Tue 08 Mar '22**	**25 May '22**			**RM 27,828.20**	**100%**	**RM 27,828.20**
1199	✓	Material Delivery	7 days	Tue 08 Mar	Wed 16 Mar	Tue 08 Mar	Wed 16 Mar '22	Tue 08 Mar '22	16 Mar '22	1179	1201	RM 0.00	100%	RM 0.00
1200	✓	**1F**	**36 days**	**Thu 17 Mar**	**Wed 30 Mar**	**Thu 17 Mar**	**Tue 10 May '22**	**Thu 17 Mar '22**	**10 May '22**			**RM 11,131.28**	**100%**	**RM 11,131.28**
1201	✓	House 1	34 days	Thu 17 Mar	Wed 23 Mar	Thu 17 Mar	Fri 06 May '22	Thu 17 Mar '22	i 06 May '22	1199	1202	RM 5,565.64	100%	RM 5,565.64
1202	✓	House 2	31 days	Thu 24 Mar	Wed 30 Mar	Thu 24 Mar	Tue 10 May '22	Thu 24 Mar '22	10 May '22	1201	1204	RM 5,565.64	100%	RM 5,565.64
1203	✓	**2F**	**31 days**	**Thu 31 Mar**	**Wed 13 Apr**	**Thu 31 Mar**	**Wed 18 May '22**	**Thu 31 Mar '22**	**18 May '22**			**RM 11,131.28**	**100%**	**RM 11,131.28**
1204	✓	House 3	29 days	Thu 31 Mar	Wed 06 Apr	Thu 31 Mar	Fri 13 May '22	Thu 31 Mar '22	i 13 May '22	1202	1205	RM 5,565.64	100%	RM 5,565.64
1205	✓	House 4	26 days	Thu 07 Apr '	Wed 13 Apr	Thu 07 Apr '	Wed 18 May '22	Thu 07 Apr '22	18 May '22	1204	1206	RM 5,565.64	100%	RM 5,565.64
1206	✓	Lobby	5 days	Thu 14 Apr '	Thu 21 Apr '	Thu 19 May	Wed 25 May '22	Thu 19 May '22	25 May '22	1205	2617	RM 5,565.64	100%	RM 5,565.64
1207	✓	**External 2st Coat**	**24 days**	**Wed 27 Jul '**	**Wed 14 Sep**	**Tue 26 Jul '2**	**Fri 26 Aug '22**	**Tue 26 Jul '22**	**i 26 Aug '22**			**RM 23,090.76**	**100%**	**RM 23,090.76**
1208	✓	Bilik Tangki Air	5 days	Wed 27 Jul '	Tue 02 Aug '	Tue 26 Jul '2	Mon 01 Aug '22	Tue 26 Jul '22	n 01 Aug '22	1146	1210	RM 2,565.64	100%	RM 2,565.64
1209	✓	**1F**	**11 days**	**Wed 03 Aug**	**Wed 17 Aug**	**Tue 02 Aug '**	**Tue 16 Aug '22**	**Tue 02 Aug '22**	**e 16 Aug '22**			**RM 10,262.56**	**100%**	**RM 10,262.56**
1210	✓	Front View	5 days	Wed 03 Aug	Tue 09 Aug '	Tue 02 Aug '	Mon 08 Aug '22	Tue 02 Aug '22	n 08 Aug '22	1208	1211FS-3 days	RM 2,565.64	100%	RM 2,565.64
1211	✓	Right View	5 days	Fri 05 Aug '2	Thu 11 Aug '	Thu 04 Aug '	Wed 10 Aug '22	Thu 04 Aug '22	d 10 Aug '22	1210FS-3 days	1212FS-3 days	RM 2,565.64	100%	RM 2,565.64
1212	✓	Left View	5 days	Tue 09 Aug '	Mon 15 Aug	Mon 08 Aug	Fri 12 Aug '22	Mon 08 Aug '22	ri 12 Aug '22	1211FS-3 days	1213FS-3 days	RM 2,565.64	100%	RM 2,565.64
1213	✓	Back View	5 days	Thu 11 Aug '	Wed 17 Aug	Wed 10 Aug	Tue 16 Aug '22	Wed 10 Aug '22	e 16 Aug '22	1212FS-3 days	1215FS-3 days	RM 2,565.64	100%	RM 2,565.64
1214	✓	**2F**	**11 days**	**Mon 15 Aug**	**Wed 14 Sep**	**Fri 12 Aug '2**	**Fri 26 Aug '22**	**Fri 12 Aug '22**	**i 26 Aug '22**			**RM 10,262.56**	**100%**	**RM 10,262.56**
1215	✓	Front View	5 days	Mon 15 Aug	Fri 19 Aug '2	Fri 12 Aug '2	Thu 18 Aug '22	Fri 12 Aug '22	u 18 Aug '22	1213FS-3 days	1216FS-3 days	RM 2,565.64	100%	RM 2,565.64
1216	✓	Right View	5 days	Wed 17 Aug	Tue 23 Aug '	Tue 16 Aug '	Mon 22 Aug '22	Tue 16 Aug '22	n 22 Aug '22	1215FS-3 days	1217FS-3 days	RM 2,565.64	100%	RM 2,565.64
1217	✓	Left View	5 days	Fri 19 Aug '2	Thu 25 Aug '	Thu 18 Aug '	Wed 24 Aug '22	Thu 18 Aug '22	d 24 Aug '22	1216FS-3 days	1218FS-3 days	RM 2,565.64	100%	RM 2,565.64
1218	✓	Back View	5 days	Thu 08 Sep '	Wed 14 Sep	Mon 22 Aug	Fri 26 Aug '22	Mon 22 Aug '22	ri 26 Aug '22	1217FS-3 days,11	1242	RM 2,565.64	100%	RM 2,565.64
1219	✓	**Sanitary Appliance**	**379 days**	**Wed 27 Jul '**	**Tue 16 Aug '**	**Mon 08 Feb**	**Fri 19 Aug '22**	**Mon 08 Feb '21**	**i 19 Aug '22**			**RM 22,790.00**	**100%**	**RM 22,790.00**
1220	✓	Material Delivery	3 days	Wed 27 Jul '	Fri 29 Jul '22	Tue 26 Jul '2	Thu 28 Jul '22	Tue 26 Jul '22	hu 28 Jul '22	1146	1222	RM 0.00	100%	RM 0.00
1221	✓	**Showers,Tape,Stop Cocks & Bidets**	**372 days**	**Mon 01 Aug '22**	**Fri 05 Aug '22**	**Mon 08 Feb '21**	**Wed 10 Aug '22**	**Mon 08 Feb '21**	**Wed 10 Aug '22**			**RM 4,558.00**	**100%**	**RM 4,558.00**
1222	✓	Rev 1	9 days	NA	NA	Fri 29 Jul '22	Wed 10 Aug '22	Fri 29 Jul '22	d 10 Aug '22	1220	1225FS-3 days	RM 3,418.50	100%	RM 3,418.50
1223	✓	Rev 2	3 days	NA	NA	Mon 08 Feb	Wed 10 Feb '21	Mon 08 Feb '21	d 10 Feb '21			RM 1,139.50	100%	RM 1,139.50
1224	✓	**Water Closest**	**374 days**	**Wed 03 Aug**	**Tue 09 Aug '**	**Mon 08 Feb**	**Fri 12 Aug '22**	**Mon 08 Feb '21**	**i 12 Aug '22**			**RM 4,558.00**	**100%**	**RM 4,558.00**
1225	✓	Rev 1	9 days	NA	NA	Tue 02 Aug '	Fri 12 Aug '22	Tue 02 Aug '22	ri 12 Aug '22	1222FS-3 days	1228FS-4 days	RM 3,418.50	100%	RM 3,418.50
1226	✓	Rev 2	3 days	NA	NA	Mon 08 Feb	Wed 10 Feb '21	Mon 08 Feb '21	d 10 Feb '21			RM 1,139.50	100%	RM 1,139.50
1227	✓	**Urinals Squatting**	**375 days**	**Thu 04 Aug**	**Wed 10 Aug**	**Mon 08 Feb**	**Mon 15 Aug '22**	**Mon 08 Feb '21**	**n 15 Aug '22**			**RM 4,558.00**	**100%**	**RM 4,558.00**
1228	✓	Rev 1	9 days	NA	NA	Wed 03 Aug	Mon 15 Aug '22	Wed 03 Aug '22	n 15 Aug '22	1225FS-4 days	1231FS-3 days	RM 3,418.50	100%	RM 3,418.50
1229	✓	Rev 2	3 days	NA	NA	Mon 08 Feb	Wed 10 Feb '21	Mon 08 Feb '21	d 10 Feb '21			RM 1,139.50	100%	RM 1,139.50
1230	✓	**Wash basins & Sinks**	**377 days**	**Mon 08 Aug**	**Fri 12 Aug '2**	**Mon 08 Feb**	**Wed 17 Aug '22**	**Mon 08 Feb '21**	**d 17 Aug '22**			**RM 4,558.00**	**100%**	**RM 4,558.00**
1231	✓	Rev 1	9 days	NA	NA	Fri 05 Aug '2	Wed 17 Aug '22	Fri 05 Aug '22	d 17 Aug '22	1228FS-3 days	1234FS-3 days	RM 3,418.50	100%	RM 3,418.50
1232	✓	Rev 2	3 days	NA	NA	Mon 08 Feb	Wed 10 Feb '21	Mon 08 Feb '21	d 10 Feb '21			RM 1,139.50	100%	RM 1,139.50
1233	✓	**Accessories**	**379 days**	**Wed 10 Aug**	**Tue 16 Aug '**	**Mon 08 Feb**	**Fri 19 Aug '22**	**Mon 08 Feb '21**	**i 19 Aug '22**			**RM 4,558.00**	**100%**	**RM 4,558.00**
1234	✓	Rev 1	9 days	NA	NA	Tue 09 Aug '	Fri 19 Aug '22	Tue 09 Aug '22	ri 19 Aug '22	1231FS-3 days	2617	RM 3,418.50	100%	RM 3,418.50
1235	✓	Rev 2	3 days	NA	NA	Mon 08 Feb	Wed 10 Feb '21	Mon 08 Feb '21	d 10 Feb '21			RM 1,139.50	100%	RM 1,139.50
1236		**Internal 2nd Coat**	**160.25 days**	**Tue 22 Mar**	**Thu 22 Sep '**	**Wed 01 Jun**	**Wed 18 Jan '23**	**Wed 01 Jun '22**	**NA**			**RM 26,436.80**	**95%**	**RM 27,828.20**
1237		**1F**	**155.75 days**	**Tue 22 Mar**	**Thu 22 Sep '**	**Wed 01 Jun**	**Wed 11 Jan '23**	**Wed 01 Jun '22**	**NA**			**RM 10,574.72**	**95%**	**RM 11,131.28**
1238		**House 1**	**154.25 days**	**Tue 22 Mar**	**Mon 28 Mar**	**Wed 01 Jun**	**Tue 10 Jan '23**	**Wed 01 Jun '22**	**NA**			**RM 5,287.36**	**95%**	**RM 5,565.64**
1239	✓	Rev 1	10 days	NA	NA	Wed 01 Jun	Wed 15 Jun '22	Wed 01 Jun '22	d 15 Jun '22	1182	1256,1242,1240	RM 5,287.36	100%	RM 5,287.36
1240		Rev 2	0.5 days	NA	NA	Mon 09 Jan	Tue 10 Jan '23	NA	NA	1239,1196	1243FS+1 day	RM 0.00	0%	RM 278.28
1241		**House 2**	**93.75 days**	**Thu 15 Sep '**	**Thu 22 Sep '**	**Mon 29 Aug**	**Wed 11 Jan '23**	**Mon 29 Aug '22**	**NA**			**RM 5,287.36**	**95%**	**RM 5,565.64**
1242	✓	Rev 1	10 days	NA	NA	Mon 29 Aug	Mon 12 Sep '22	Mon 29 Aug '22	n 12 Sep '22	1218,1239	2617,1243	RM 5,287.36	100%	RM 5,287.36
1243		Rev 2	0.5 days	NA	NA	Wed 11 Jan	Wed 11 Jan '23	NA	NA	1242,1240FS+1 da	1247FS+1 day	RM 0.00	0%	RM 278.28
1244		**2F**	**158.75 days**	**Thu 24 Mar**	**Fri 01 Apr '2**	**Wed 01 Jun**	**Mon 16 Jan '23**	**Wed 01 Jun '22**	**NA**			**RM 10,574.72**	**95%**	**RM 11,131.28**
1245		**House 3**	**157.25 days**	**Thu 24 Mar**	**Wed 30 Mar**	**Wed 01 Jun**	**Fri 13 Jan '23**	**Wed 01 Jun '22**	**NA**			**RM 5,287.36**	**95%**	**RM 5,565.64**
1246	✓	Rev 1	10 days	NA	NA	Wed 01 Jun	Wed 15 Jun '22	Wed 01 Jun '22	d 15 Jun '22	1184FS-3 days	1249FS-3 days,12	RM 5,287.36	100%	RM 5,287.36
1247		Rev 2	0.5 days	NA	NA	Thu 12 Jan '	Fri 13 Jan '23	NA	NA	1246,1243FS+1 da	1250FS+1 day	RM 0.00	0%	RM 278.28
1248		**House 4**	**156.75 days**	**Mon 28 Mar**	**Fri 01 Apr '2**	**Fri 03 Jun '2**	**Mon 16 Jan '23**	**Fri 03 Jun '22**	**NA**			**RM 5,287.36**	**95%**	**RM 5,565.64**

ID		Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
1249	✓	Rev 1	10 days	NA	NA	Fri 03 Jun '2	Fri 17 Jun '22	Fri 03 Jun '22	ri 17 Jun '22	1246FS-3 days	1252,1250	RM 5,287.36	100%	RM 5,287.36
1250		Rev 2	0.5 days	NA	NA	Mon 16 Jan	Mon 16 Jan '23	NA	NA	1249,1247FS+1 da	1253FS+1 day	RM 0.00	0%	RM 278.28
1251		**Lobby**	**153.25 days**	**Mon 04 Apr**	**Fri 08 Apr '2**	**Mon 13 Jun**	**Wed 18 Jan '23**	**Mon 13 Jun '22**	**NA**			**RM 5,287.36**	**95%**	**RM 5,565.64**
1252	✓	Rev 1	10 days	NA	NA	Mon 13 Jun	Fri 24 Jun '22	Mon 13 Jun '22	ri 24 Jun '22	1249	1259,1253	RM 5,287.36	100%	RM 5,287.36
1253		Rev 2	0.5 days	NA	NA	Tue 17 Jan '2	Wed 18 Jan '23	NA	NA	1252,1250FS+1 da	1477	RM 0.00	0%	RM 278.28
1254	✓	**FITMEN**	**12 days**	**Tue 29 Mar**	**Wed 13 Apr**	**Thu 16 Jun '**	**Fri 01 Jul '22**	**Thu 16 Jun '22**	**Fri 01 Jul '22**			**RM 16,924.52**	**100%**	**RM 16,924.52**
1255	✓	**Kitchen Cabinet**	**12 days**	**Tue 29 Mar**	**Wed 13 Apr**	**Thu 16 Jun '**	**Fri 01 Jul '22**	**Thu 16 Jun '22**	**Fri 01 Jul '22**			**RM 16,924.52**	**100%**	**RM 16,924.52**
1256	✓	H1	3 days	Tue 29 Mar	Thu 31 Mar	Thu 16 Jun '	Mon 20 Jun '22	Thu 16 Jun '22	n 20 Jun '22	1239	1257	RM 4,231.13	100%	RM 4,231.13
1257	✓	H2	3 days	Fri 01 Apr '2	Tue 05 Apr '	Tue 21 Jun '	Thu 23 Jun '22	Tue 21 Jun '22	u 23 Jun '22	1256	1258	RM 4,231.13	100%	RM 4,231.13
1258	✓	H3	3 days	Wed 06 Apr	Fri 08 Apr '2	Fri 24 Jun '2	Tue 28 Jun '22	Fri 24 Jun '22	ie 28 Jun '22	1257	1259	RM 4,231.13	100%	RM 4,231.13
1259	✓	H4	3 days	Mon 11 Apr	Wed 13 Apr	Wed 29 Jun	Fri 01 Jul '22	Wed 29 Jun '22	Fri 01 Jul '22	1258,1252	2617	RM 4,231.13	100%	RM 4,231.13
1260		**Menara Latihan**	**492.75 days**	**Thu 15 Jul '2**	**Thu 06 Oct '**	**Mon 08 Feb**	**Wed 01 Feb '23**	**Mon 08 Feb '21**	**NA**			**RM 483,009.37**	**96%**	**RM 492,930.65**
1261	✓	**Structural Works**	**151 days**	**Thu 15 Jul '2**	**Tue 22 Feb '**	**Thu 15 Jul '2**	**Tue 22 Feb '22**	**Thu 15 Jul '21**	**e 22 Feb '22**			**RM 259,489.05**	**100%**	**RM 259,489.05**
1262	✓	Setting Out	3 days	Thu 15 Jul '2	Mon 19 Jul '	Thu 15 Jul '2	Mon 19 Jul '21	Thu 15 Jul '21	on 19 Jul '21	671FS+5 days	1264	RM 0.00	100%	RM 0.00
1263	✓	**Fabrication Works**	**10 days**	**Wed 21 Jul '**	**Tue 03 Aug '**	**Wed 21 Jul '**	**Tue 03 Aug '21**	**Wed 21 Jul '21**	**e 03 Aug '21**			**RM 0.00**	**100%**	**RM 0.00**
1264	✓	Formwork	5 days	Wed 21 Jul '	Tue 27 Jul '2	Wed 21 Jul '	Tue 27 Jul '21	Wed 21 Jul '21	ue 27 Jul '21	1262	1265	RM 0.00	100%	RM 0.00
1265	✓	Rebar	5 days	Wed 28 Jul '	Tue 03 Aug '	Wed 28 Jul '	Tue 03 Aug '21	Wed 28 Jul '21	e 03 Aug '21	1264	1268	RM 0.00	100%	RM 0.00
1266	✓	**Substructure Works**	**37 days**	**Wed 04 Aug**	**Tue 28 Sep '**	**Wed 04 Aug**	**Tue 28 Sep '21**	**Wed 04 Aug '21**	**e 28 Sep '21**			**RM 97,606.77**	**100%**	**RM 97,606.77**
1267	✓	**Footing**	**11 days**	**Wed 04 Aug**	**Thu 19 Aug**	**Wed 04 Aug**	**Thu 19 Aug '21**	**Wed 04 Aug '21**	**u 19 Aug '21**			**RM 19,813.81**	**100%**	**RM 19,813.81**
1268	✓	Excavation	2 days	Wed 04 Aug	Thu 05 Aug '	Wed 04 Aug	Thu 05 Aug '21	Wed 04 Aug '21	u 05 Aug '21	1265	1269	RM 0.00	100%	RM 0.00
1269	✓	Plate Bearing Test	2 days	Fri 06 Aug '2	Mon 09 Aug	Fri 06 Aug '2	Mon 09 Aug '21	Fri 06 Aug '21	n 09 Aug '21	1268	1271	RM 3,143.89	100%	RM 3,143.89
1270	✓	**RC Works**	**7 days**	**Wed 11 Aug**	**Thu 19 Aug**	**Wed 11 Aug**	**Thu 19 Aug '21**	**Wed 11 Aug '21**	**u 19 Aug '21**			**RM 16,669.92**	**100%**	**RM 16,669.92**
1271	✓	Lean Concrete	1 day	Wed 11 Aug	Wed 11 Aug	Wed 11 Aug	Wed 11 Aug '21	Wed 11 Aug '21	d 11 Aug '21	1269	1272	RM 0.00	100%	RM 0.00
1272	✓	Rebar Installation	2 days	Thu 12 Aug '	Fri 13 Aug '2	Thu 12 Aug '	Fri 13 Aug '21	Thu 12 Aug '21	ri 13 Aug '21	1271	1273	RM 5,556.64	100%	RM 5,556.64
1273	✓	Formwork Installation	2 days	Mon 16 Aug	Tue 17 Aug '	Mon 16 Aug	Tue 17 Aug '21	Mon 16 Aug '21	e 17 Aug '21	1272	1274	RM 5,556.64	100%	RM 5,556.64
1274	✓	Casting FT	2 days	Wed 18 Aug	Thu 19 Aug '	Wed 18 Aug	Thu 19 Aug '21	Wed 18 Aug '21	u 19 Aug '21	1273	1276	RM 5,556.64	100%	RM 5,556.64
1275	✓	**Column Stump**	**5 days**	**Fri 20 Aug '2**	**Thu 26 Aug**	**Fri 20 Aug '2**	**Thu 26 Aug '21**	**Fri 20 Aug '21**	**u 26 Aug '21**			**RM 16,669.92**	**100%**	**RM 16,669.92**
1276	✓	Rebar Installation	2 days	Fri 20 Aug '2	Mon 23 Aug	Fri 20 Aug '2	Mon 23 Aug '21	Fri 20 Aug '21	n 23 Aug '21	1274	1277FS-1 day	RM 5,556.64	100%	RM 5,556.64
1277	✓	Formwork Installation	2 days	Mon 23 Aug	Tue 24 Aug '	Mon 23 Aug	Tue 24 Aug '21	Mon 23 Aug '21	e 24 Aug '21	1276FS-1 day	1278	RM 5,556.64	100%	RM 5,556.64
1278	✓	Casting CS	2 days	Wed 25 Aug	Thu 26 Aug '	Wed 25 Aug	Thu 26 Aug '21	Wed 25 Aug '21	u 26 Aug '21	1277	1281	RM 5,556.64	100%	RM 5,556.64
1279	✓	**Ground Beam**	**10 days**	**Fri 27 Aug '2**	**Fri 10 Sep '2**	**Fri 27 Aug '2**	**Fri 10 Sep '21**	**Fri 27 Aug '21**	**ri 10 Sep '21**			**RM 33,339.84**	**100%**	**RM 33,339.84**
1280	✓	**General Works**	**5 days**	**Fri 27 Aug '2**	**Fri 03 Sep '2**	**Fri 27 Aug '2**	**Fri 03 Sep '21**	**Fri 27 Aug '21**	**ri 03 Sep '21**			**RM 16,669.92**	**100%**	**RM 16,669.92**
1281	✓	Backfill	2 days	Fri 27 Aug '2	Mon 30 Aug	Fri 27 Aug '2	Mon 30 Aug '21	Fri 27 Aug '21	n 30 Aug '21	1278	1282FS-1 day	RM 5,556.64	100%	RM 5,556.64
1282	✓	Compaction	2 days	Mon 30 Aug	Wed 01 Sep	Mon 30 Aug	Wed 01 Sep '21	Mon 30 Aug '21	d 01 Sep '21	1281FS-1 day	1283	RM 5,556.64	100%	RM 5,556.64
1283	✓	Lean Concrete	2 days	Thu 02 Sep '	Fri 03 Sep '2	Thu 02 Sep '	Fri 03 Sep '21	Thu 02 Sep '21	ri 03 Sep '21	1282	1285	RM 5,556.64	100%	RM 5,556.64
1284	✓	**RC Works**	**5 days**	**Mon 06 Sep**	**Fri 10 Sep '2**	**Mon 06 Sep**	**Fri 10 Sep '21**	**Mon 06 Sep '21**	**ri 10 Sep '21**			**RM 16,669.92**	**100%**	**RM 16,669.92**
1285	✓	Rebar Installation	3 days	Mon 06 Sep	Wed 08 Sep	Mon 06 Sep	Wed 08 Sep '21	Mon 06 Sep '21	d 08 Sep '21	1283	1286FS-2 days	RM 5,556.64	100%	RM 5,556.64
1286	✓	Formwork Installation	3 days	Tue 07 Sep '	Thu 09 Sep '	Tue 07 Sep '	Thu 09 Sep '21	Tue 07 Sep '21	u 09 Sep '21	1285FS-2 days	1287FS-1 day	RM 5,556.64	100%	RM 5,556.64
1287	✓	Casting GB	2 days	Thu 09 Sep '	Fri 10 Sep '2	Thu 09 Sep '	Fri 10 Sep '21	Thu 09 Sep '21	ri 10 Sep '21	1286FS-1 day	1290	RM 5,556.64	100%	RM 5,556.64
1288	✓	**Ground Slab**	**11 days**	**Mon 13 Sep**	**Tue 28 Sep '**	**Mon 13 Sep**	**Tue 28 Sep '21**	**Mon 13 Sep '21**	**e 28 Sep '21**			**RM 27,783.20**	**100%**	**RM 27,783.20**
1289	✓	**General Works**	**5 days**	**Mon 13 Sep**	**Mon 20 Sep**	**Mon 13 Sep**	**Mon 20 Sep '21**	**Mon 13 Sep '21**	**n 20 Sep '21**			**RM 11,113.28**	**100%**	**RM 11,113.28**
1290	✓	Import Soil	3 days	Mon 13 Sep	Wed 15 Sep	Mon 13 Sep	Wed 15 Sep '21	Mon 13 Sep '21	d 15 Sep '21	1287	1291	RM 5,556.64	100%	RM 5,556.64
1291	✓	DPM Installation	2 days	Fri 17 Sep '2	Mon 20 Sep	Fri 17 Sep '2	Mon 20 Sep '21	Fri 17 Sep '21	n 20 Sep '21	1290	1293	RM 5,556.64	100%	RM 5,556.64
1292	✓	**RC Works**	**5 days**	**Tue 21 Sep '**	**Mon 27 Sep**	**Tue 21 Sep '**	**Mon 27 Sep '21**	**Tue 21 Sep '21**	**n 27 Sep '21**			**RM 11,113.28**	**100%**	**RM 11,113.28**
1293	✓	Formwork Installation	2 days	Tue 21 Sep '	Wed 22 Sep	Tue 21 Sep '	Wed 22 Sep '21	Tue 21 Sep '21	d 22 Sep '21	1291	1294	RM 5,556.64	100%	RM 5,556.64
1294	✓	Rebar Installation	3 days	Thu 23 Sep '	Mon 27 Sep	Thu 23 Sep '	Mon 27 Sep '21	Thu 23 Sep '21	n 27 Sep '21	1293	1295FS-1 day	RM 5,556.64	100%	RM 5,556.64
1295	✓	Casting GS	2 days	Mon 27 Sep	Tue 28 Sep '	Mon 27 Sep	Tue 28 Sep '21	Mon 27 Sep '21	e 28 Sep '21	1294FS-1 day	1299,1302	RM 5,556.64	100%	RM 5,556.64
1296	✓	**Structure Works**	**101 days**	**Wed 29 Sep**	**Tue 22 Feb '**	**Wed 29 Sep**	**Tue 22 Feb '22**	**Wed 29 Sep '21**	**e 22 Feb '22**			**RM 161,882.28**	**100%**	**RM 161,882.28**
1297	✓	**F1**	**17 days**	**Wed 29 Sep**	**Fri 22 Oct '2**	**Wed 29 Sep**	**Fri 22 Oct '21**	**Wed 29 Sep '21**	**ri 22 Oct '21**			**RM 27,690.39**	**100%**	**RM 27,690.39**
1298	✓	**Staricase GF**	**3 days**	**Wed 29 Sep**	**Fri 01 Oct '2**	**Wed 29 Sep**	**Fri 01 Oct '21**	**Wed 29 Sep '21**	**ri 01 Oct '21**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1299	✓	Formwork Installation	3 days	Wed 29 Sep	Fri 01 Oct '2	Wed 29 Sep	Fri 01 Oct '21	Wed 29 Sep '21	ri 01 Oct '21	1295	1300FS-2 days	RM 2,130.03	100%	RM 2,130.03
1300	✓	Rebar Installation	2 days	Thu 30 Sep '	Fri 01 Oct '2	Thu 30 Sep '	Fri 01 Oct '21	Thu 30 Sep '21	ri 01 Oct '21	1299FS-2 days	1304	RM 2,130.03	100%	RM 2,130.03
1301	✓	**Column GF**	**4 days**	**Wed 29 Sep**	**Mon 04 Oct**	**Wed 29 Sep**	**Mon 04 Oct '21**	**Wed 29 Sep '21**	**n 04 Oct '21**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1302	✓	Rebar Installation	3 days	Wed 29 Sep	Fri 01 Oct '2	Wed 29 Sep	Fri 01 Oct '21	Wed 29 Sep '21	ri 01 Oct '21	1295	1303FS-2 days	RM 2,130.03	100%	RM 2,130.03
1303	✓	Formwork Installation	3 days	Thu 30 Sep '	Mon 04 Oct	Thu 30 Sep '	Mon 04 Oct '21	Thu 30 Sep '21	n 04 Oct '21	1302FS-2 days	1304	RM 2,130.03	100%	RM 2,130.03
1304	✓	Casting 1	1 day	Tue 05 Oct '	Tue 05 Oct '	Tue 05 Oct '	Tue 05 Oct '21	Tue 05 Oct '21	e 05 Oct '21	1303,1300	1306	RM 2,130.03	100%	RM 2,130.03
1305	✓	**Beam F1**	**5 days**	**Wed 06 Oct**	**Tue 12 Oct '**	**Wed 06 Oct**	**Tue 12 Oct '21**	**Wed 06 Oct '21**	**e 12 Oct '21**			**RM 6,390.09**	**100%**	**RM 6,390.09**

PEMBINAAN PROJEK BALAI BOMBA DAN KUARTERS PUTATAN,SABAH

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
1306	Staging Installation	2 days	Wed 06 Oct	Thu 07 Oct '	Wed 06 Oct	Thu 07 Oct '21	Wed 06 Oct '21	u 07 Oct '21	1304	1307FS-1 day	RM 2,130.03	100%	RM 2,130.03
1307	Formwork Installation	3 days	Thu 07 Oct '	Mon 11 Oct	Thu 07 Oct '	Mon 11 Oct '21	Thu 07 Oct '21	n 11 Oct '21	1306FS-1 day	1308FS-2 days	RM 2,130.03	100%	RM 2,130.03
1308	Rebar Installation	3 days	Fri 08 Oct '2	Tue 12 Oct '2	Fri 08 Oct '2	Tue 12 Oct '21	Fri 08 Oct '21	e 12 Oct '21	1307FS-2 days	1310FS-1 day	RM 2,130.03	100%	RM 2,130.03
1309	**Slab F1**	**4 days**	**Tue 12 Oct '**	**Fri 15 Oct '2**	**Tue 12 Oct '**	**Fri 15 Oct '21**	**Tue 12 Oct '21**	**ri 15 Oct '21**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1310	Formwork Installation	2 days	Tue 12 Oct '2	Wed 13 Oct	Tue 12 Oct '2	Wed 13 Oct '21	Tue 12 Oct '21	d 13 Oct '21	1308FS-1 day	1311FS-1 day	RM 2,130.03	100%	RM 2,130.03
1311	Rebar Installation	3 days	Wed 13 Oct	Fri 15 Oct '2	Wed 13 Oct	Fri 15 Oct '21	Wed 13 Oct '21	ri 15 Oct '21	1310FS-1 day	1313	RM 2,130.03	100%	RM 2,130.03
1312	**Parapet Wall F1**	**3 days**	**Mon 18 Oct**	**Thu 21 Oct '**	**Mon 18 Oct**	**Thu 21 Oct '21**	**Mon 18 Oct '21**	**u 21 Oct '21**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1313	Formwork Installation	1 day	Mon 18 Oct	Mon 18 Oct	Mon 18 Oct	Mon 18 Oct '21	Mon 18 Oct '21	n 18 Oct '21	1311	1314	RM 2,130.03	100%	RM 2,130.03
1314	Rebar Installation	2 days	Wed 20 Oct	Thu 21 Oct '2	Wed 20 Oct	Thu 21 Oct '21	Wed 20 Oct '21	u 21 Oct '21	1313	1315	RM 2,130.03	100%	RM 2,130.03
1315	Casting 2	1 day	Fri 22 Oct '2	Fri 22 Oct '2	Fri 22 Oct '2	Fri 22 Oct '21	Fri 22 Oct '21	ri 22 Oct '21	1314	1318,1321	RM 2,130.03	100%	RM 2,130.03
1316	**F2**	**17 days**	**Mon 25 Oct**	**Wed 17 Nov**	**Mon 25 Oct**	**Wed 17 Nov '21**	**Mon 25 Oct '21**	**d 17 Nov '21**			**RM 27,690.39**	**100%**	**RM 27,690.39**
1317	**Staricase F1**	**3 days**	**Mon 25 Oct**	**Wed 27 Oct**	**Mon 25 Oct**	**Wed 27 Oct '21**	**Mon 25 Oct '21**	**d 27 Oct '21**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1318	Formwork Installation	3 days	Mon 25 Oct	Wed 27 Oct	Mon 25 Oct	Wed 27 Oct '21	Mon 25 Oct '21	d 27 Oct '21	1315	1319FS-2 days	RM 2,130.03	100%	RM 2,130.03
1319	Rebar Installation	2 days	Tue 26 Oct '	Wed 27 Oct	Tue 26 Oct '	Wed 27 Oct '21	Tue 26 Oct '21	d 27 Oct '21	1318FS-2 days	1323	RM 2,130.03	100%	RM 2,130.03
1320	**Column F1**	**4 days**	**Mon 25 Oct**	**Thu 28 Oct '**	**Mon 25 Oct**	**Thu 28 Oct '21**	**Mon 25 Oct '21**	**u 28 Oct '21**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1321	Rebar Installation	3 days	Mon 25 Oct	Wed 27 Oct	Mon 25 Oct	Wed 27 Oct '21	Mon 25 Oct '21	d 27 Oct '21	1315	1322FS-2 days	RM 2,130.03	100%	RM 2,130.03
1322	Formwork Installation	3 days	Tue 26 Oct '	Thu 28 Oct '	Tue 26 Oct '	Thu 28 Oct '21	Tue 26 Oct '21	u 28 Oct '21	1321FS-2 days	1323	RM 2,130.03	100%	RM 2,130.03
1323	Casting 1	1 day	Fri 29 Oct '2	Fri 29 Oct '2	Fri 29 Oct '2	Fri 29 Oct '21	Fri 29 Oct '21	ri 29 Oct '21	1322,1319	1325	RM 2,130.03	100%	RM 2,130.03
1324	**Beam F2**	**5 days**	**Mon 01 Nov**	**Mon 08 Nov**	**Mon 01 Nov**	**Mon 08 Nov '21**	**Mon 01 Nov '21**	**n 08 Nov '21**			**RM 6,390.09**	**100%**	**RM 6,390.09**
1325	Staging Installation	2 days	Mon 01 Nov	Tue 02 Nov '	Mon 01 Nov	Tue 02 Nov '21	Mon 01 Nov '21	e 02 Nov '21	1323	1326FS-1 day	RM 2,130.03	100%	RM 2,130.03
1326	Formwork Installation	3 days	Tue 02 Nov '	Fri 05 Nov '2	Tue 02 Nov '	Fri 05 Nov '21	Tue 02 Nov '21	i 05 Nov '21	1325FS-1 day	1327FS-2 days	RM 2,130.03	100%	RM 2,130.03
1327	Rebar Installation	3 days	Wed 03 Nov	Mon 08 Nov	Wed 03 Nov	Mon 08 Nov '21	Wed 03 Nov '21	n 08 Nov '21	1326FS-2 days	1329FS-1 day	RM 2,130.03	100%	RM 2,130.03
1328	**Slab F2**	**4 days**	**Mon 08 Nov**	**Thu 11 Nov**	**Mon 08 Nov**	**Thu 11 Nov '21**	**Mon 08 Nov '21**	**u 11 Nov '21**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1329	Formwork Installation	2 days	Mon 08 Nov	Tue 09 Nov '	Mon 08 Nov	Tue 09 Nov '21	Mon 08 Nov '21	e 09 Nov '21	1327FS-1 day	1330FS-1 day	RM 2,130.03	100%	RM 2,130.03
1330	Rebar Installation	3 days	Tue 09 Nov '	Thu 11 Nov '	Tue 09 Nov '	Thu 11 Nov '21	Tue 09 Nov '21	u 11 Nov '21	1329FS-1 day	1332	RM 2,130.03	100%	RM 2,130.03
1331	**Parapet Wall F2**	**3 days**	**Fri 12 Nov '2**	**Tue 16 Nov**	**Fri 12 Nov '2**	**Tue 16 Nov '21**	**Fri 12 Nov '21**	**e 16 Nov '21**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1332	Formwork Installation	1 day	Fri 12 Nov '2	Fri 12 Nov '2	Fri 12 Nov '2	Fri 12 Nov '21	Fri 12 Nov '21	i 12 Nov '21	1330	1333	RM 2,130.03	100%	RM 2,130.03
1333	Rebar Installation	2 days	Mon 15 Nov	Tue 16 Nov '	Mon 15 Nov	Tue 16 Nov '21	Mon 15 Nov '21	e 16 Nov '21	1332	1334	RM 2,130.03	100%	RM 2,130.03
1334	Casting 2	1 day	Wed 17 Nov	Wed 17 Nov	Wed 17 Nov	Wed 17 Nov '21	Wed 17 Nov '21	d 17 Nov '21	1333	1337,1340	RM 2,130.03	100%	RM 2,130.03
1335	**F3**	**17 days**	**Thu 18 Nov**	**Fri 10 Dec '2**	**Thu 18 Nov**	**Fri 10 Dec '21**	**Thu 18 Nov '21**	**ri 10 Dec '21**			**RM 27,690.39**	**100%**	**RM 27,690.39**
1336	**Staricase F2**	**3 days**	**Thu 18 Nov**	**Mon 22 Nov**	**Thu 18 Nov**	**Mon 22 Nov '21**	**Thu 18 Nov '21**	**n 22 Nov '21**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1337	Formwork Installation	3 days	Thu 18 Nov	Mon 22 Nov	Thu 18 Nov	Mon 22 Nov '21	Thu 18 Nov '21	n 22 Nov '21	1334	1338FS-2 days	RM 2,130.03	100%	RM 2,130.03
1338	Rebar Installation	2 days	Fri 19 Nov '2	Mon 22 Nov	Fri 19 Nov '2	Mon 22 Nov '21	Fri 19 Nov '21	n 22 Nov '21	1337FS-2 days	1342	RM 2,130.03	100%	RM 2,130.03
1339	**Column F2**	**4 days**	**Thu 18 Nov**	**Tue 23 Nov**	**Thu 18 Nov**	**Tue 23 Nov '21**	**Thu 18 Nov '21**	**e 23 Nov '21**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1340	Rebar Installation	3 days	Thu 18 Nov	Mon 22 Nov	Thu 18 Nov	Mon 22 Nov '21	Thu 18 Nov '21	n 22 Nov '21	1334	1341FS-2 days	RM 2,130.03	100%	RM 2,130.03
1341	Formwork Installation	3 days	Fri 19 Nov '2	Tue 23 Nov '	Fri 19 Nov '2	Tue 23 Nov '21	Fri 19 Nov '21	e 23 Nov '21	1340FS-2 days	1342	RM 2,130.03	100%	RM 2,130.03
1342	Casting 1	1 day	Wed 24 Nov	Wed 24 Nov	Wed 24 Nov	Wed 24 Nov '21	Wed 24 Nov '21	d 24 Nov '21	1338,1341	1344	RM 2,130.03	100%	RM 2,130.03
1343	**Beam F3**	**5 days**	**Thu 25 Nov**	**Wed 01 Dec**	**Thu 25 Nov**	**Wed 01 Dec '21**	**Thu 25 Nov '21**	**d 01 Dec '21**			**RM 6,390.09**	**100%**	**RM 6,390.09**
1344	Staging Installation	2 days	Thu 25 Nov	Fri 26 Nov '2	Thu 25 Nov	Fri 26 Nov '21	Thu 25 Nov '21	i 26 Nov '21	1342	1345FS-1 day	RM 2,130.03	100%	RM 2,130.03
1345	Formwork Installation	3 days	Fri 26 Nov '2	Tue 30 Nov '	Fri 26 Nov '2	Tue 30 Nov '21	Fri 26 Nov '21	e 30 Nov '21	1344FS-1 day	1346FS-2 days	RM 2,130.03	100%	RM 2,130.03
1346	Rebar Installation	3 days	Mon 29 Nov	Wed 01 Dec	Mon 29 Nov	Wed 01 Dec '21	Mon 29 Nov '21	d 01 Dec '21	1345FS-2 days	1348FS-1 day	RM 2,130.03	100%	RM 2,130.03
1347	**Slab F3**	**4 days**	**Wed 01 Dec**	**Mon 06 Dec**	**Wed 01 Dec**	**Mon 06 Dec '21**	**Wed 01 Dec '21**	**n 06 Dec '21**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1348	Formwork Installation	2 days	Wed 01 Dec	Thu 02 Dec '	Wed 01 Dec	Thu 02 Dec '21	Wed 01 Dec '21	u 02 Dec '21	1346FS-1 day	1349FS-1 day	RM 2,130.03	100%	RM 2,130.03
1349	Rebar Installation	3 days	Thu 02 Dec '	Mon 06 Dec	Thu 02 Dec '	Mon 06 Dec '21	Thu 02 Dec '21	n 06 Dec '21	1348FS-1 day	1351	RM 2,130.03	100%	RM 2,130.03
1350	**Parapet Wall F3**	**3 days**	**Tue 07 Dec '**	**Thu 09 Dec '**	**Tue 07 Dec '**	**Thu 09 Dec '21**	**Tue 07 Dec '21**	**u 09 Dec '21**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1351	Formwork Installation	1 day	Tue 07 Dec '	Tue 07 Dec '	Tue 07 Dec '	Tue 07 Dec '21	Tue 07 Dec '21	e 07 Dec '21	1349	1352	RM 2,130.03	100%	RM 2,130.03
1352	Rebar Installation	2 days	Wed 08 Dec	Thu 09 Dec '	Wed 08 Dec	Thu 09 Dec '21	Wed 08 Dec '21	u 09 Dec '21	1351	1353	RM 2,130.03	100%	RM 2,130.03
1353	Casting 2	1 day	Fri 10 Dec '2	Fri 10 Dec '2	Fri 10 Dec '2	Fri 10 Dec '21	Fri 10 Dec '21	ri 10 Dec '21	1352	1356,1359,1410,1	RM 2,130.03	100%	RM 2,130.03
1354	**F4**	**17 days**	**Mon 13 Dec**	**Tue 04 Jan '**	**Mon 13 Dec**	**Tue 04 Jan '22**	**Mon 13 Dec '21**	**ue 04 Jan '22**			**RM 27,690.39**	**100%**	**RM 27,690.39**
1355	**Staricase F3**	**3 days**	**Mon 13 Dec**	**Wed 15 Dec**	**Mon 13 Dec**	**Wed 15 Dec '21**	**Mon 13 Dec '21**	**d 15 Dec '21**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1356	Formwork Installation	3 days	Mon 13 Dec	Wed 15 Dec	Mon 13 Dec	Wed 15 Dec '21	Mon 13 Dec '21	d 15 Dec '21	1353	1357FS-2 days	RM 2,130.03	100%	RM 2,130.03
1357	Rebar Installation	2 days	Tue 14 Dec '	Wed 15 Dec	Tue 14 Dec '	Wed 15 Dec '21	Tue 14 Dec '21	d 15 Dec '21	1356FS-2 days	1361	RM 2,130.03	100%	RM 2,130.03
1358	**Column F3**	**4 days**	**Mon 13 Dec**	**Thu 16 Dec '**	**Mon 13 Dec**	**Thu 16 Dec '21**	**Mon 13 Dec '21**	**u 16 Dec '21**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1359	Rebar Installation	3 days	Mon 13 Dec	Wed 15 Dec	Mon 13 Dec	Wed 15 Dec '21	Mon 13 Dec '21	d 15 Dec '21	1353	1360FS-2 days	RM 2,130.03	100%	RM 2,130.03
1360	Formwork Installation	3 days	Tue 14 Dec '	Thu 16 Dec '	Tue 14 Dec '	Thu 16 Dec '21	Tue 14 Dec '21	u 16 Dec '21	1359FS-2 days	1361	RM 2,130.03	100%	RM 2,130.03
1361	Casting 1	1 day	Fri 17 Dec '2	Fri 17 Dec '2	Fri 17 Dec '2	Fri 17 Dec '21	Fri 17 Dec '21	ri 17 Dec '21	1357,1360	1363	RM 2,130.03	100%	RM 2,130.03
1362	**Beam F4**	**5 days**	**Mon 20 Dec**	**Fri 24 Dec '2**	**Mon 20 Dec**	**Fri 24 Dec '21**	**Mon 20 Dec '21**	**ri 24 Dec '21**			**RM 6,390.09**	**100%**	**RM 6,390.09**

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
1363	Staging Installation	2 days	Mon 20 Dec	Tue 21 Dec '	Mon 20 Dec	Tue 21 Dec '21	Mon 20 Dec '21	e 21 Dec '21	1361	1364FS-1 day	RM 2,130.03	100%	RM 2,130.03
1364	Formwork Installation	3 days	Tue 21 Dec '	Thu 23 Dec '	Tue 21 Dec '	Thu 23 Dec '21	Tue 21 Dec '21	u 23 Dec '21	1363FS-1 day	1365FS-2 days	RM 2,130.03	100%	RM 2,130.03
1365	Rebar Installation	3 days	Wed 22 Dec	Fri 24 Dec '2	Wed 22 Dec	Fri 24 Dec '21	Wed 22 Dec '21	ri 24 Dec '21	1364FS-2 days	1367FS-1 day	RM 2,130.03	100%	RM 2,130.03
1366	**Slab F4**	**4 days**	**Fri 24 Dec '2**	**Wed 29 Dec**	**Fri 24 Dec '2**	**Wed 29 Dec '21**	**Fri 24 Dec '21**	**d 29 Dec '21**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1367	Formwork Installation	2 days	Fri 24 Dec '2	Mon 27 Dec	Fri 24 Dec '2	Mon 27 Dec '21	Fri 24 Dec '21	n 27 Dec '21	1365FS-1 day	1368FS-1 day	RM 2,130.03	100%	RM 2,130.03
1368	Rebar Installation	3 days	Mon 27 Dec	Wed 29 Dec	Mon 27 Dec	Wed 29 Dec '21	Mon 27 Dec '21	d 29 Dec '21	1367FS-1 day	1370	RM 2,130.03	100%	RM 2,130.03
1369	**Parapet Wall F4**	**3 days**	**Thu 30 Dec '**	**Mon 03 Jan**	**Thu 30 Dec '**	**Mon 03 Jan '22**	**Thu 30 Dec '21**	**n 03 Jan '22**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1370	Formwork Installation	1 day	Thu 30 Dec '	Thu 30 Dec '	Thu 30 Dec '	Thu 30 Dec '21	Thu 30 Dec '21	u 30 Dec '21	1368	1371	RM 2,130.03	100%	RM 2,130.03
1371	Rebar Installation	2 days	Fri 31 Dec '2	Mon 03 Jan	Fri 31 Dec '2	Mon 03 Jan '22	Fri 31 Dec '21	n 03 Jan '22	1370	1372	RM 2,130.03	100%	RM 2,130.03
1372	Casting 2	1 day	Tue 04 Jan '	Tue 04 Jan '	Tue 04 Jan '	Tue 04 Jan '22	Tue 04 Jan '22	ıe 04 Jan '22	1371	1375,1378	RM 2,130.03	100%	RM 2,130.03
1373	**F5**	**17 days**	**Wed 05 Jan**	**Thu 27 Jan '**	**Wed 05 Jan**	**Thu 27 Jan '22**	**Wed 05 Jan '22**	**u 27 Jan '22**			**RM 27,690.39**	**100%**	**RM 27,690.39**
1374	**Staricase F4**	**3 days**	**Wed 05 Jan**	**Fri 07 Jan '2**	**Wed 05 Jan**	**Fri 07 Jan '22**	**Wed 05 Jan '22**	**ri 07 Jan '22**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1375	Formwork Installation	3 days	Wed 05 Jan	Fri 07 Jan '2	Wed 05 Jan	Fri 07 Jan '22	Wed 05 Jan '22	ri 07 Jan '22	1372	1376FS-2 days	RM 2,130.03	100%	RM 2,130.03
1376	Rebar Installation	2 days	Thu 06 Jan '	Fri 07 Jan '2	Thu 06 Jan '	Fri 07 Jan '22	Thu 06 Jan '22	ri 07 Jan '22	1375FS-2 days	1380	RM 2,130.03	100%	RM 2,130.03
1377	**Column F4**	**4 days**	**Wed 05 Jan**	**Mon 10 Jan**	**Wed 05 Jan**	**Mon 10 Jan '22**	**Wed 05 Jan '22**	**n 10 Jan '22**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1378	Rebar Installation	3 days	Wed 05 Jan	Fri 07 Jan '2	Wed 05 Jan	Fri 07 Jan '22	Wed 05 Jan '22	ri 07 Jan '22	1372	1379FS-2 days	RM 2,130.03	100%	RM 2,130.03
1379	Formwork Installation	3 days	Thu 06 Jan '	Mon 10 Jan	Thu 06 Jan '	Mon 10 Jan '22	Thu 06 Jan '22	n 10 Jan '22	1378FS-2 days	1380	RM 2,130.03	100%	RM 2,130.03
1380	Casting 1	1 day	Tue 11 Jan '	Tue 11 Jan '	Tue 11 Jan '	Tue 11 Jan '22	Tue 11 Jan '22	ıe 11 Jan '22	1376,1379	1382	RM 2,130.03	100%	RM 2,130.03
1381	**Beam F5**	**5 days**	**Wed 12 Jan**	**Tue 18 Jan '**	**Wed 12 Jan**	**Tue 18 Jan '22**	**Wed 12 Jan '22**	**ıe 18 Jan '22**			**RM 6,390.09**	**100%**	**RM 6,390.09**
1382	Staging Installation	2 days	Wed 12 Jan	Thu 13 Jan '	Wed 12 Jan	Thu 13 Jan '22	Wed 12 Jan '22	ıu 13 Jan '22	1380	1383FS-1 day	RM 2,130.03	100%	RM 2,130.03
1383	Formwork Installation	3 days	Thu 13 Jan '	Mon 17 Jan	Thu 13 Jan '	Mon 17 Jan '22	Thu 13 Jan '22	n 17 Jan '22	1382FS-1 day	1384FS-2 days	RM 2,130.03	100%	RM 2,130.03
1384	Rebar Installation	3 days	Fri 14 Jan '2	Tue 18 Jan '	Fri 14 Jan '2	Tue 18 Jan '22	Fri 14 Jan '22	ıe 18 Jan '22	1383FS-2 days	1386FS-1 day	RM 2,130.03	100%	RM 2,130.03
1385	**Slab F5**	**4 days**	**Tue 18 Jan '**	**Fri 21 Jan '2**	**Tue 18 Jan '**	**Fri 21 Jan '22**	**Tue 18 Jan '22**	**ri 21 Jan '22**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1386	Formwork Installation	2 days	Tue 18 Jan '	Wed 19 Jan	Tue 18 Jan '	Wed 19 Jan '22	Tue 18 Jan '22	d 19 Jan '22	1384FS-1 day	1387FS-1 day	RM 2,130.03	100%	RM 2,130.03
1387	Rebar Installation	3 days	Wed 19 Jan	Fri 21 Jan '2	Wed 19 Jan	Fri 21 Jan '22	Wed 19 Jan '22	ri 21 Jan '22	1386FS-1 day	1389	RM 2,130.03	100%	RM 2,130.03
1388	**Parapet Wall F5**	**3 days**	**Mon 24 Jan**	**Wed 26 Jan**	**Mon 24 Jan**	**Wed 26 Jan '22**	**Mon 24 Jan '22**	**d 26 Jan '22**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1389	Formwork Installation	1 day	Mon 24 Jan	Mon 24 Jan	Mon 24 Jan	Mon 24 Jan '22	Mon 24 Jan '22	n 24 Jan '22	1387	1390	RM 2,130.03	100%	RM 2,130.03
1390	Rebar Installation	2 days	Tue 25 Jan '	Wed 26 Jan	Tue 25 Jan '	Wed 26 Jan '22	Tue 25 Jan '22	d 26 Jan '22	1389	1391	RM 2,130.03	100%	RM 2,130.03
1391	Casting 2	1 day	Thu 27 Jan '	Thu 27 Jan '	Thu 27 Jan '	Thu 27 Jan '22	Thu 27 Jan '22	ıu 27 Jan '22	1390	1394	RM 2,130.03	100%	RM 2,130.03
1392	**RF**	**16 days**	**Fri 28 Jan '2**	**Tue 22 Feb '**	**Fri 28 Jan '2**	**Tue 22 Feb '22**	**Fri 28 Jan '22**	**e 22 Feb '22**			**RM 23,430.33**	**100%**	**RM 23,430.33**
1393	**Column F5**	**4 days**	**Fri 28 Jan '2**	**Fri 04 Feb '2**	**Fri 28 Jan '2**	**Fri 04 Feb '22**	**Fri 28 Jan '22**	**ri 04 Feb '22**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1394	Rebar Installation	3 days	Fri 28 Jan '2	Thu 03 Feb '	Fri 28 Jan '2	Thu 03 Feb '22	Fri 28 Jan '22	u 03 Feb '22	1391	1395FS-2 days	RM 2,130.03	100%	RM 2,130.03
1395	Formwork Installation	3 days	Mon 31 Jan	Fri 04 Feb '2	Mon 31 Jan	Fri 04 Feb '22	Mon 31 Jan '22	ri 04 Feb '22	1394FS-2 days	1396	RM 2,130.03	100%	RM 2,130.03
1396	Casting 1	1 day	Mon 07 Feb	Mon 07 Feb	Mon 07 Feb	Mon 07 Feb '22	Mon 07 Feb '22	n 07 Feb '22	1395	1398	RM 2,130.03	100%	RM 2,130.03
1397	**Beam F5**	**5 days**	**Tue 08 Feb '**	**Mon 14 Feb**	**Tue 08 Feb '**	**Mon 14 Feb '22**	**Tue 08 Feb '22**	**n 14 Feb '22**			**RM 6,390.09**	**100%**	**RM 6,390.09**
1398	Staging Installation	2 days	Tue 08 Feb '	Wed 09 Feb	Tue 08 Feb '	Wed 09 Feb '22	Tue 08 Feb '22	d 09 Feb '22	1396	1399FS-1 day	RM 2,130.03	100%	RM 2,130.03
1399	Formwork Installation	3 days	Wed 09 Feb	Fri 11 Feb '2	Wed 09 Feb	Fri 11 Feb '22	Wed 09 Feb '22	ri 11 Feb '22	1398FS-1 day	1400FS-2 days	RM 2,130.03	100%	RM 2,130.03
1400	Rebar Installation	3 days	Thu 10 Feb '	Mon 14 Feb	Thu 10 Feb '	Mon 14 Feb '22	Thu 10 Feb '22	n 14 Feb '22	1399FS-2 days	1402FS-1 day	RM 2,130.03	100%	RM 2,130.03
1401	**Slab RF**	**3 days**	**Mon 14 Feb**	**Wed 16 Feb**	**Mon 14 Feb**	**Wed 16 Feb '22**	**Mon 14 Feb '22**	**d 16 Feb '22**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1402	Formwork Installation	2 days	Mon 14 Feb	Tue 15 Feb '	Mon 14 Feb	Tue 15 Feb '22	Mon 14 Feb '22	e 15 Feb '22	1400FS-1 day	1403FS-1 day	RM 2,130.03	100%	RM 2,130.03
1403	Rebar Installation	2 days	Tue 15 Feb '	Wed 16 Feb	Tue 15 Feb '	Wed 16 Feb '22	Tue 15 Feb '22	d 16 Feb '22	1402FS-1 day	1405	RM 2,130.03	100%	RM 2,130.03
1404	**Parapet Wall RF**	**3 days**	**Thu 17 Feb '**	**Mon 21 Feb**	**Thu 17 Feb '**	**Mon 21 Feb '22**	**Thu 17 Feb '22**	**n 21 Feb '22**			**RM 4,260.06**	**100%**	**RM 4,260.06**
1405	Formwork Installation	1 day	Thu 17 Feb '	Thu 17 Feb '	Thu 17 Feb '	Thu 17 Feb '22	Thu 17 Feb '22	u 17 Feb '22	1403	1406	RM 2,130.03	100%	RM 2,130.03
1406	Rebar Installation	2 days	Fri 18 Feb '2	Mon 21 Feb	Fri 18 Feb '2	Mon 21 Feb '22	Fri 18 Feb '22	n 21 Feb '22	1405	1407	RM 2,130.03	100%	RM 2,130.03
1407	Casting 2	1 day	Tue 22 Feb '	Tue 22 Feb '	Tue 22 Feb '	Tue 22 Feb '22	Tue 22 Feb '22	e 22 Feb '22	1406	2617	RM 2,130.03	100%	RM 2,130.03
1408	**Architectural Works Menara**	**492.75 days**	**Mon 21 Mai**	**Thu 06 Oct '**	**Mon 08 Feb**	**Wed 01 Feb '23**	**Mon 08 Feb '21**	**NA**			**RM 223,520.32**	**93%**	**RM 233,441.60**
1409	**Brickwall**	**52 days**	**Mon 21 Mai**	**Thu 09 Jun '**	**Mon 21 Mai**	**Thu 09 Jun '22**	**Mon 21 Mar '22**	**u 09 Jun '22**			**RM 17,508.12**	**100%**	**RM 17,508.12**
1410	Material Delivery	10 days	Mon 21 Mar	Fri 01 Apr '2	Mon 21 Mar	Fri 01 Apr '22	Mon 21 Mar '22	ri 01 Apr '22	1353,2FS+14 days	1411	RM 9,596.70	100%	RM 9,596.70
1411	GF	7 days	Mon 04 Apr	Tue 12 Apr '	Mon 04 Apr	Tue 12 Apr '22	Mon 04 Apr '22	e 12 Apr '22	1410	1412	RM 1,318.57	100%	RM 1,318.57
1412	1F	7 days	Wed 13 Apr	Fri 22 Apr '2	Wed 13 Apr	Fri 22 Apr '22	Wed 13 Apr '22	ri 22 Apr '22	1411	1413	RM 1,318.57	100%	RM 1,318.57
1413	2F	7 days	Mon 25 Apr	Thu 05 May	Mon 25 Apr	Thu 05 May '22	Mon 25 Apr '22	u 05 May '22	1412	1414	RM 1,318.57	100%	RM 1,318.57
1414	3F	7 days	Fri 06 May '	Tue 17 May	Fri 06 May '	Tue 17 May '22	Fri 06 May '22	e 17 May '22	1413	1415	RM 1,318.57	100%	RM 1,318.57
1415	4F	7 days	Wed 18 May	Thu 26 May	Wed 18 May	Thu 26 May '22	Wed 18 May '22	u 26 May '22	1414	1416	RM 1,318.57	100%	RM 1,318.57
1416	5F	7 days	Fri 27 May '	Thu 09 Jun '	Fri 27 May '	Thu 09 Jun '22	Fri 27 May '22	ıu 09 Jun '22	1415	1426,1433,1418	RM 1,318.57	100%	RM 1,318.57
1417	**Railing Installation**	**35 days**	**Fri 10 Jun '2**	**Thu 28 Jul '2**	**Fri 10 Jun '2**	**Thu 28 Jul '22**	**Fri 10 Jun '22**	**hu 28 Jul '22**			**RM 17,508.12**	**100%**	**RM 17,508.12**
1418	Material Delivery	5 days	Fri 10 Jun '2	Thu 16 Jun '	Fri 10 Jun '2	Thu 16 Jun '22	Fri 10 Jun '22	ıu 16 Jun '22	1353,1416	1419	RM 0.00	100%	RM 0.00
1419	GF	5 days	Fri 17 Jun '2	Thu 23 Jun '	Fri 17 Jun '2	Thu 23 Jun '22	Fri 17 Jun '22	ıu 23 Jun '22	1418	1420	RM 2,918.02	100%	RM 2,918.02

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
1420	1F	5 days	Fri 24 Jun '2	Thu 30 Jun '2	Fri 24 Jun '2	Thu 30 Jun '22	Fri 24 Jun '22	u 30 Jun '22	1419	1421	RM 2,918.02	100%	RM 2,918.02
1421	2F	5 days	Fri 01 Jul '22	Thu 07 Jul '2	Fri 01 Jul '22	Thu 07 Jul '22	Fri 01 Jul '22	hu 07 Jul '22	1420	1422	RM 2,918.02	100%	RM 2,918.02
1422	3F	5 days	Fri 08 Jul '22	Thu 14 Jul '2	Fri 08 Jul '22	Thu 14 Jul '22	Fri 08 Jul '22	hu 14 Jul '22	1421	1423	RM 2,918.02	100%	RM 2,918.02
1423	4F	5 days	Fri 15 Jul '22	Thu 21 Jul '2	Fri 15 Jul '22	Thu 21 Jul '22	Fri 15 Jul '22	hu 21 Jul '22	1422	1424	RM 2,918.02	100%	RM 2,918.02
1424	5F	5 days	Fri 22 Jul '22	Thu 28 Jul '2	Fri 22 Jul '22	Thu 28 Jul '22	Fri 22 Jul '22	hu 28 Jul '22	1423	2617	RM 2,918.02	100%	RM 2,918.02
1425	**Internal Plaster Wall**	**53.25 days**	**Fri 10 Jun '2**	**Thu 21 Jul '2**	**Wed 20 Apr**	**Tue 12 Jul '22**	**Wed 20 Apr '22**	**ue 12 Jul '22**			**RM 17,508.12**	**100%**	**RM 17,508.12**
1426	GF	5 days	Fri 10 Jun '2	Thu 16 Jun '2	Wed 20 Apr	Tue 14 Jun '22	Wed 20 Apr '22	ıe 14 Jun '22	1416	1427	RM 2,918.02	100%	RM 2,918.02
1427	1F	5 days	Fri 17 Jun '2	Thu 23 Jun '2	Fri 22 Apr '2	Fri 17 Jun '22	Fri 22 Apr '22	ri 17 Jun '22	1426	1428	RM 2,918.02	100%	RM 2,918.02
1428	2F	5 days	Fri 24 Jun '2	Thu 30 Jun '2	Mon 25 Apr	Wed 22 Jun '22	Mon 25 Apr '22	d 22 Jun '22	1427	1429	RM 2,918.02	100%	RM 2,918.02
1429	3F	5 days	Fri 01 Jul '22	Thu 07 Jul '2	Tue 26 Apr '	Tue 28 Jun '22	Tue 26 Apr '22	ıe 28 Jun '22	1428	1430	RM 2,918.02	100%	RM 2,918.02
1430	4F	5 days	Fri 08 Jul '22	Thu 14 Jul '2	Tue 28 Jun '2	Tue 05 Jul '22	Tue 28 Jun '22	ue 05 Jul '22	1429	1431	RM 2,918.02	100%	RM 2,918.02
1431	5F	5 days	Fri 15 Jul '22	Thu 21 Jul '2	Tue 05 Jul '2	Tue 12 Jul '22	Tue 05 Jul '22	ue 12 Jul '22	1430	1440,1447,1461	RM 2,918.02	100%	RM 2,918.02
1432	**External Plaster Wall**	**30 days**	**Fri 10 Jun '2**	**Thu 21 Jul '2**	**Fri 10 Jun '2**	**Thu 21 Jul '22**	**Fri 10 Jun '22**	**hu 21 Jul '22**			**RM 17,508.12**	**100%**	**RM 17,508.12**
1433	GF	5 days	Fri 10 Jun '2	Thu 16 Jun '2	Fri 10 Jun '2	Thu 16 Jun '22	Fri 10 Jun '22	u 16 Jun '22	1416	1434	RM 2,918.02	100%	RM 2,918.02
1434	1F	5 days	Fri 17 Jun '2	Thu 23 Jun '2	Fri 17 Jun '2	Thu 23 Jun '22	Fri 17 Jun '22	u 23 Jun '22	1433	1435	RM 2,918.02	100%	RM 2,918.02
1435	2F	5 days	Fri 24 Jun '2	Thu 30 Jun '2	Fri 24 Jun '2	Thu 30 Jun '22	Fri 24 Jun '22	u 30 Jun '22	1434	1436	RM 2,918.02	100%	RM 2,918.02
1436	3F	5 days	Fri 01 Jul '22	Thu 07 Jul '2	Fri 01 Jul '22	Thu 07 Jul '22	Fri 01 Jul '22	hu 07 Jul '22	1435	1437	RM 2,918.02	100%	RM 2,918.02
1437	4F	5 days	Fri 08 Jul '22	Thu 14 Jul '2	Fri 08 Jul '22	Thu 14 Jul '22	Fri 08 Jul '22	hu 14 Jul '22	1436	1438	RM 2,918.02	100%	RM 2,918.02
1438	5F	5 days	Fri 15 Jul '22	Thu 21 Jul '2	Fri 15 Jul '22	Thu 21 Jul '22	Fri 15 Jul '22	hu 21 Jul '22	1437	1468,2198	RM 2,918.02	100%	RM 2,918.02
1439	**Floor Render**	**18 days**	**Fri 22 Jul '22**	**Tue 16 Aug '**	**Tue 12 Jul '2**	**Fri 05 Aug '22**	**Tue 12 Jul '22**	**i 05 Aug '22**			**RM 17,508.12**	**100%**	**RM 17,508.12**
1440	GF	3 days	Fri 22 Jul '22	Tue 26 Jul '2	Tue 12 Jul '2	Fri 15 Jul '22	Tue 12 Jul '22	Fri 15 Jul '22	1431	1441	RM 2,918.02	100%	RM 2,918.02
1441	1F	3 days	Wed 27 Jul '	Fri 29 Jul '22	Fri 15 Jul '22	Wed 20 Jul '22	Fri 15 Jul '22	ed 20 Jul '22	1440	1442	RM 2,918.02	100%	RM 2,918.02
1442	2F	3 days	Mon 01 Aug	Wed 03 Aug	Wed 20 Jul '	Mon 25 Jul '22	Wed 20 Jul '22	on 25 Jul '22	1441	1443	RM 2,918.02	100%	RM 2,918.02
1443	3F	3 days	Thu 04 Aug '	Mon 08 Aug	Mon 25 Jul '	Thu 28 Jul '22	Mon 25 Jul '22	hu 28 Jul '22	1442	1444	RM 2,918.02	100%	RM 2,918.02
1444	4F	3 days	Tue 09 Aug '	Thu 11 Aug '	Thu 28 Jul '2	Tue 02 Aug '22	Thu 28 Jul '22	e 02 Aug '22	1443	1445	RM 2,918.02	100%	RM 2,918.02
1445	5F	3 days	Fri 12 Aug '2	Tue 16 Aug '	Tue 02 Aug '	Fri 05 Aug '22	Tue 02 Aug '22	ri 05 Aug '22	1444	2617,2074	RM 2,918.02	100%	RM 2,918.02
1446	**Staircase Finishes**	**30 days**	**Fri 22 Jul '22**	**Fri 02 Sep '2**	**Tue 12 Jul '2**	**Tue 23 Aug '22**	**Tue 12 Jul '22**	**e 23 Aug '22**			**RM 17,508.12**	**100%**	**RM 17,508.12**
1447	GF	5 days	Fri 22 Jul '22	Thu 28 Jul '2	Tue 12 Jul '2	Tue 19 Jul '22	Tue 12 Jul '22	ue 19 Jul '22	1431	1448	RM 2,918.02	100%	RM 2,918.02
1448	1F	5 days	Fri 29 Jul '22	Thu 04 Aug '	Tue 19 Jul '2	Tue 26 Jul '22	Tue 19 Jul '22	ue 26 Jul '22	1447	1449	RM 2,918.02	100%	RM 2,918.02
1449	2F	5 days	Fri 05 Aug '2	Thu 11 Aug '	Tue 26 Jul '2	Tue 02 Aug '22	Tue 26 Jul '22	e 02 Aug '22	1448	1450	RM 2,918.02	100%	RM 2,918.02
1450	3F	5 days	Fri 12 Aug '2	Thu 18 Aug '	Tue 02 Aug '	Tue 09 Aug '22	Tue 02 Aug '22	e 09 Aug '22	1449	1451	RM 2,918.02	100%	RM 2,918.02
1451	4F	5 days	Fri 19 Aug '2	Thu 25 Aug '	Tue 09 Aug '	Tue 16 Aug '22	Tue 09 Aug '22	e 16 Aug '22	1450	1452	RM 2,918.02	100%	RM 2,918.02
1452	5F	5 days	Fri 26 Aug '2	Fri 02 Sep '2	Tue 16 Aug '	Tue 23 Aug '22	Tue 16 Aug '22	e 23 Aug '22	1451	1454	RM 2,918.02	100%	RM 2,918.02
1453	**Ceiling Finishes**	**18 days**	**Mon 05 Sep**	**Thu 29 Sep '**	**Tue 23 Aug '**	**Tue 20 Sep '22**	**Tue 23 Aug '22**	**e 20 Sep '22**			**RM 17,508.12**	**100%**	**RM 17,508.12**
1454	GF	3 days	Mon 05 Sep	Wed 07 Sep	Tue 23 Aug '	Fri 26 Aug '22	Tue 23 Aug '22	ri 26 Aug '22	1452	1455	RM 2,918.02	100%	RM 2,918.02
1455	1F	3 days	Thu 08 Sep '	Mon 12 Sep	Fri 26 Aug '2	Thu 01 Sep '22	Fri 26 Aug '22	u 01 Sep '22	1454	1456	RM 2,918.02	100%	RM 2,918.02
1456	2F	3 days	Tue 13 Sep '	Thu 15 Sep '	Thu 01 Sep '	Tue 06 Sep '22	Thu 01 Sep '22	e 06 Sep '22	1455	1457	RM 2,918.02	100%	RM 2,918.02
1457	3F	3 days	Mon 19 Sep	Wed 21 Sep	Tue 06 Sep '	Fri 09 Sep '22	Tue 06 Sep '22	ri 09 Sep '22	1456	1458	RM 2,918.02	100%	RM 2,918.02
1458	4F	3 days	Thu 22 Sep '	Mon 26 Sep	Fri 09 Sep '2	Wed 14 Sep '22	Fri 09 Sep '22	d 14 Sep '22	1457	1459	RM 2,918.02	100%	RM 2,918.02
1459	5F	3 days	Tue 27 Sep '	Thu 29 Sep '	Wed 14 Sep	Tue 20 Sep '22	Wed 14 Sep '22	e 20 Sep '22	1458	2617	RM 2,918.02	100%	RM 2,918.02
1460	**Internal Painting 1st Coat**	**18 days**	**Fri 22 Jul '22**	**Tue 16 Aug '**	**Tue 12 Jul '2**	**Fri 05 Aug '22**	**Tue 12 Jul '22**	**i 05 Aug '22**			**RM 17,508.12**	**100%**	**RM 17,508.12**
1461	GF	3 days	Fri 22 Jul '22	Tue 26 Jul '2	Tue 12 Jul '2	Fri 15 Jul '22	Tue 12 Jul '22	Fri 15 Jul '22	1431	1462	RM 2,918.02	100%	RM 2,918.02
1462	1F	3 days	Wed 27 Jul '	Fri 29 Jul '22	Fri 15 Jul '22	Wed 20 Jul '22	Fri 15 Jul '22	ed 20 Jul '22	1461	1463	RM 2,918.02	100%	RM 2,918.02
1463	2F	3 days	Mon 01 Aug	Wed 03 Aug	Wed 20 Jul '	Mon 25 Jul '22	Wed 20 Jul '22	on 25 Jul '22	1462	1464	RM 2,918.02	100%	RM 2,918.02
1464	3F	3 days	Thu 04 Aug '	Mon 08 Aug	Mon 25 Jul '	Thu 28 Jul '22	Mon 25 Jul '22	hu 28 Jul '22	1463	1465	RM 2,918.02	100%	RM 2,918.02
1465	4F	3 days	Tue 09 Aug '	Thu 11 Aug '	Thu 28 Jul '2	Tue 02 Aug '22	Thu 28 Jul '22	e 02 Aug '22	1464	1466	RM 2,918.02	100%	RM 2,918.02
1466	5F	3 days	Fri 12 Aug '2	Tue 16 Aug '	Tue 02 Aug '	Fri 05 Aug '22	Tue 02 Aug '22	ri 05 Aug '22	1465	1476	RM 2,918.02	100%	RM 2,918.02
1467	**External Painting 1st Coat**	**18 days**	**Fri 22 Jul '22**	**Tue 16 Aug '**	**Fri 22 Jul '22**	**Tue 16 Aug '22**	**Fri 22 Jul '22**	**e 16 Aug '22**			**RM 17,508.12**	**100%**	**RM 17,508.12**
1468	GF	3 days	Fri 22 Jul '22	Tue 26 Jul '2	Fri 22 Jul '22	Tue 26 Jul '22	Fri 22 Jul '22	ue 26 Jul '22	1438	1469	RM 2,918.02	100%	RM 2,918.02
1469	1F	3 days	Wed 27 Jul '	Fri 29 Jul '22	Wed 27 Jul '	Fri 29 Jul '22	Wed 27 Jul '22	Fri 29 Jul '22	1468	1470	RM 2,918.02	100%	RM 2,918.02
1470	2F	3 days	Mon 01 Aug	Wed 03 Aug	Mon 01 Aug	Wed 03 Aug '22	Mon 01 Aug '22	d 03 Aug '22	1469	1471	RM 2,918.02	100%	RM 2,918.02
1471	3F	3 days	Thu 04 Aug '	Mon 08 Aug	Thu 04 Aug '	Mon 08 Aug '22	Thu 04 Aug '22	n 08 Aug '22	1470	1472	RM 2,918.02	100%	RM 2,918.02
1472	4F	3 days	Tue 09 Aug '	Thu 11 Aug '	Tue 09 Aug '	Thu 11 Aug '22	Tue 09 Aug '22	u 11 Aug '22	1471	1473	RM 2,918.02	100%	RM 2,918.02
1473	5F	3 days	Fri 12 Aug '2	Tue 16 Aug '	Fri 12 Aug '2	Tue 16 Aug '22	Fri 12 Aug '22	e 16 Aug '22	1472	1494	RM 2,918.02	100%	RM 2,918.02
1474	**Internal Painting 2nd Coat**	**117.25 days**	**Wed 17 Aug**	**Mon 12 Sep**	**Fri 05 Aug '2**	**Mon 23 Jan '23**	**Fri 05 Aug '22**	**NA**			**RM 16,632.72**	**95%**	**RM 17,508.12**
1475	**GF**	**114.75 days**	**Wed 17 Aug**	**Fri 19 Aug '2**	**Fri 05 Aug '2**	**Wed 18 Jan '23**	**Fri 05 Aug '22**	**NA**			**RM 2,772.12**	**95%**	**RM 2,918.02**
1476	Rev 1	10 days	NA	NA	Fri 05 Aug '2	Thu 18 Aug '22	Fri 05 Aug '22	u 18 Aug '22	1466	1479	RM 2,772.12	100%	RM 2,772.12

PEMBINAAN PROJEK BALAI BOMBA DAN KUARTERS PUTATAN,SABAH

ID		Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
1477		Rev 2	0.5 days	NA	NA	Wed 18 Jan	Wed 18 Jan '23	NA	NA	1253	1480	RM 0.00	0%	RM 145.90
1478		**1F**	**112.25 days**	**Mon 22 Aug**	**Wed 24 Aug**	**Wed 10 Aug**	**Thu 19 Jan '23**	**Wed 10 Aug '22**	**NA**			**RM 2,772.12**	**95%**	**RM 2,918.02**
1479	✓	Rev 1	10 days	NA	NA	Wed 10 Aug	Thu 25 Aug '22	Wed 10 Aug '22	u 25 Aug '22	1476	1482	RM 2,772.12	100%	RM 2,772.12
1480		Rev 2	0.5 days	NA	NA	Wed 18 Jan	Thu 19 Jan '23	NA	NA	1477	1483	RM 0.00	0%	RM 145.90
1481		**2F**	**109.75 days**	**Thu 25 Aug**	**Mon 29 Aug**	**Mon 15 Aug**	**Thu 19 Jan '23**	**Mon 15 Aug '22**	**NA**			**RM 2,772.12**	**95%**	**RM 2,918.02**
1482	✓	Rev 1	10 days	NA	NA	Mon 15 Aug	Fri 02 Sep '22	Mon 15 Aug '22	ri 02 Sep '22	1479	1485	RM 2,772.12	100%	RM 2,772.12
1483		Rev 2	0.5 days	NA	NA	Thu 19 Jan '2	Thu 19 Jan '23	NA	NA	1480	1486	RM 0.00	0%	RM 145.90
1484		**3F**	**107.25 days**	**Tue 30 Aug '**	**Fri 02 Sep '2**	**Thu 18 Aug**	**Fri 20 Jan '23**	**Thu 18 Aug '22**	**NA**			**RM 2,772.12**	**95%**	**RM 2,918.02**
1485	✓	Rev 1	10 days	NA	NA	Thu 18 Aug '	Fri 09 Sep '22	Thu 18 Aug '22	ri 09 Sep '22	1482	1488	RM 2,772.12	100%	RM 2,772.12
1486		Rev 2	0.5 days	NA	NA	Thu 19 Jan '2	Fri 20 Jan '23	NA	NA	1483	1489	RM 0.00	0%	RM 145.90
1487		**4F**	**104.75 days**	**Mon 05 Sep**	**Wed 07 Sep**	**Tue 23 Aug '**	**Fri 20 Jan '23**	**Tue 23 Aug '22**	**NA**			**RM 2,772.12**	**95%**	**RM 2,918.02**
1488	✓	Rev 1	10 days	NA	NA	Tue 23 Aug '	Mon 19 Sep '22	Tue 23 Aug '22	n 19 Sep '22	1485	1491	RM 2,772.12	100%	RM 2,772.12
1489		Rev 2	0.5 days	NA	NA	Fri 20 Jan '2	Fri 20 Jan '23	NA	NA	1486	1492	RM 0.00	0%	RM 145.90
1490		**5F**	**102.25 days**	**Thu 08 Sep '**	**Mon 12 Sep**	**Fri 26 Aug '2**	**Mon 23 Jan '23**	**Fri 26 Aug '22**	**NA**			**RM 2,772.12**	**95%**	**RM 2,918.02**
1491	✓	Rev 1	10 days	NA	NA	Fri 26 Aug '2	Mon 26 Sep '22	Fri 26 Aug '22	n 26 Sep '22	1488	2617	RM 2,772.12	100%	RM 2,772.12
1492		Rev 2	0.5 days	NA	NA	Fri 20 Jan '2	Mon 23 Jan '23	NA	NA	1489		RM 0.00	0%	RM 145.90
1493	✓	**External Painting 2nd Coat**	**18 days**	**Wed 17 Aug**	**Mon 12 Sep**	**Wed 17 Aug**	**Mon 12 Sep '22**	**Wed 17 Aug '22**	**n 12 Sep '22**			**RM 17,508.12**	**100%**	**RM 17,508.12**
1494	✓	GF	3 days	Wed 17 Aug	Fri 19 Aug '2	Wed 17 Aug	Fri 19 Aug '22	Wed 17 Aug '22	ri 19 Aug '22	1473	1495,1512	RM 2,918.02	100%	RM 2,918.02
1495	✓	1F	3 days	Mon 22 Aug	Wed 24 Aug	Mon 22 Aug	Wed 24 Aug '22	Mon 22 Aug '22	d 24 Aug '22	1494	1496	RM 2,918.02	100%	RM 2,918.02
1496	✓	2F	3 days	Thu 25 Aug '	Mon 29 Aug	Thu 25 Aug '	Mon 29 Aug '22	Thu 25 Aug '22	n 29 Aug '22	1495	1497	RM 2,918.02	100%	RM 2,918.02
1497	✓	3F	3 days	Tue 30 Aug '	Fri 02 Sep '2	Tue 30 Aug '	Fri 02 Sep '22	Tue 30 Aug '22	ri 02 Sep '22	1496	1498	RM 2,918.02	100%	RM 2,918.02
1498	✓	4F	3 days	Mon 05 Sep	Wed 07 Sep	Mon 05 Sep	Wed 07 Sep '22	Mon 05 Sep '22	d 07 Sep '22	1497	1499	RM 2,918.02	100%	RM 2,918.02
1499	✓	5F	3 days	Thu 08 Sep '	Mon 12 Sep	Thu 08 Sep '	Mon 12 Sep '22	Thu 08 Sep '22	n 12 Sep '22	1498	1501,1507	RM 2,918.02	100%	RM 2,918.02
1500	✓	**Wall Climbing System**	**401.8 days**	**Tue 13 Sep '**	**Mon 03 Oct**	**Mon 08 Feb**	**Fri 23 Sep '22**	**Mon 08 Feb '21**	**ri 23 Sep '22**			**RM 5,836.04**	**100%**	**RM 5,836.04**
1501	✓	1st Fix	7 days	Tue 13 Sep '	Thu 22 Sep '	Thu 01 Sep '	Mon 19 Sep '22	Thu 01 Sep '22	n 19 Sep '22	1499	1503	RM 2,918.02	100%	RM 2,918.02
1502	✓	**2nd Fix**	**401.8 days**	**Fri 23 Sep '2**	**Mon 03 Oct**	**Mon 08 Feb**	**Fri 23 Sep '22**	**Mon 08 Feb '21**	**ri 23 Sep '22**			**RM 2,918.02**	**100%**	**RM 2,918.02**
1503	✓	Rev 1	0.8 days	NA	NA	Fri 23 Sep '2	Fri 23 Sep '22	Fri 23 Sep '22	ri 23 Sep '22	1501	1533	RM 291.80	100%	RM 291.80
1504	✓	Rev 2	7 days	NA	NA	Mon 08 Feb	Wed 17 Feb '21	Mon 08 Feb '21	d 17 Feb '21			RM 2,626.22	100%	RM 2,626.22
1505		**MS Cat Ladder Installation**	**80 days**	**Tue 13 Sep '**	**Tue 27 Sep '**	**Tue 13 Sep '**	**Thu 05 Jan '23**	**Tue 13 Sep '22**	**NA**			**RM 2,918.02**	**50%**	**RM 5,836.04**
1506		**1st Fix**	**80 days**	**Tue 13 Sep '**	**Tue 20 Sep '**	**Tue 13 Sep '**	**Thu 05 Jan '23**	**Tue 13 Sep '22**	**NA**			**RM 1,459.01**	**50%**	**RM 2,918.02**
1507	✓	Rev 1	5 days	NA	NA	Tue 13 Sep '	Tue 20 Sep '22	Tue 13 Sep '22	e 20 Sep '22	1499	1509,1508FS+70 d	RM 1,459.01	100%	RM 1,459.01
1508		Rev 2	5 days	NA	NA	Fri 30 Dec '2	Thu 05 Jan '23	NA	NA	1507FS+70 days		RM 0.00	0%	RM 1,459.01
1509		2nd Fix	5 days	Wed 21 Sep	Tue 27 Sep '	Wed 21 Sep	Tue 27 Sep '22	Wed 21 Sep '22	NA	1507	2617	RM 1,459.01	50%	RM 2,918.02
1510		**Door & Window Installation**	**113.75 days**	**Mon 22 Aug**	**Thu 15 Sep '**	**Mon 22 Aug**	**Wed 01 Feb '23**	**Mon 22 Aug '22**	**NA**			**RM 11,380.26**	**65%**	**RM 17,508.12**
1511		**GF**	**98.75 days**	**Mon 22 Aug**	**Wed 24 Aug**	**Mon 22 Aug**	**Wed 11 Jan '23**	**Mon 22 Aug '22**	**NA**			**RM 1,896.71**	**65%**	**RM 2,918.02**
1512	✓	Rev 1	5.5 days	NA	NA	Mon 22 Aug	Mon 29 Aug '22	Mon 22 Aug '22	n 29 Aug '22	1494	1515	RM 1,896.71	100%	RM 1,896.71
1513		Rev 2	3 days	NA	NA	Fri 06 Jan '2	Wed 11 Jan '23	NA	NA	1168FS+5 days	1516	RM 0.00	0%	RM 1,021.31
1514		**1F**	**98.75 days**	**Thu 25 Aug**	**Mon 29 Aug**	**Thu 25 Aug**	**Mon 16 Jan '23**	**Thu 25 Aug '22**	**NA**			**RM 1,896.71**	**65%**	**RM 2,918.02**
1515	✓	Rev 1	5.5 days	NA	NA	Thu 25 Aug '	Fri 02 Sep '22	Thu 25 Aug '22	ri 02 Sep '22	1512	1518	RM 1,896.71	100%	RM 1,896.71
1516		Rev 2	3 days	NA	NA	Wed 11 Jan	Mon 16 Jan '23	NA	NA	1513	1519	RM 0.00	0%	RM 1,021.31
1517		**2F**	**98.75 days**	**Tue 30 Aug '**	**Fri 02 Sep '2**	**Tue 30 Aug '**	**Thu 19 Jan '23**	**Tue 30 Aug '22**	**NA**			**RM 1,896.71**	**65%**	**RM 2,918.02**
1518	✓	Rev 1	5.5 days	NA	NA	Tue 30 Aug '	Wed 07 Sep '22	Tue 30 Aug '22	d 07 Sep '22	1515	1521	RM 1,896.71	100%	RM 1,896.71
1519		Rev 2	3 days	NA	NA	Mon 16 Jan	Thu 19 Jan '23	NA	NA	1516	1522	RM 0.00	0%	RM 1,021.31
1520		**3F**	**98.75 days**	**Mon 05 Sep**	**Wed 07 Sep**	**Mon 05 Sep**	**Tue 24 Jan '23**	**Mon 05 Sep '22**	**NA**			**RM 1,896.71**	**65%**	**RM 2,918.02**
1521	✓	Rev 1	5.5 days	NA	NA	Mon 05 Sep	Mon 12 Sep '22	Mon 05 Sep '22	n 12 Sep '22	1518	1524	RM 1,896.71	100%	RM 1,896.71
1522		Rev 2	3 days	NA	NA	Thu 19 Jan '2	Tue 24 Jan '23	NA	NA	1519	1525	RM 0.00	0%	RM 1,021.31
1523		**4F**	**98.75 days**	**Thu 08 Sep '**	**Mon 12 Sep**	**Thu 08 Sep '**	**Fri 27 Jan '23**	**Thu 08 Sep '22**	**NA**			**RM 1,896.71**	**65%**	**RM 2,918.02**
1524	✓	Rev 1	5.5 days	NA	NA	Thu 08 Sep '	Thu 15 Sep '22	Thu 08 Sep '22	u 15 Sep '22	1521	1527	RM 1,896.71	100%	RM 1,896.71
1525		Rev 2	3 days	NA	NA	Tue 24 Jan '2	Fri 27 Jan '23	NA	NA	1522	1528	RM 0.00	0%	RM 1,021.31
1526		**5F**	**98.75 days**	**Tue 13 Sep '**	**Thu 15 Sep '**	**Tue 13 Sep '**	**Wed 01 Feb '23**	**Tue 13 Sep '22**	**NA**			**RM 1,896.71**	**65%**	**RM 2,918.02**
1527	✓	Rev 1	5.5 days	NA	NA	Tue 13 Sep '	Wed 21 Sep '22	Tue 13 Sep '22	d 21 Sep '22	1524	1530	RM 1,896.71	100%	RM 1,896.71
1528		Rev 2	3 days	NA	NA	Fri 27 Jan '2	Wed 01 Feb '23	NA	NA	1525		RM 0.00	0%	RM 1,021.31
1529	✓	**Roof Works**	**27 days**	**Mon 19 Sep**	**Thu 06 Oct '**	**Thu 18 Aug**	**Tue 27 Sep '22**	**Thu 18 Aug '22**	**e 27 Sep '22**			**RM 11,672.08**	**100%**	**RM 11,672.08**
1530	✓	Railing Installation	3 days	Mon 19 Sep	Wed 21 Sep	Mon 05 Sep	Wed 07 Sep '22	Mon 05 Sep '22	d 07 Sep '22	1527	1531	RM 2,918.02	100%	RM 2,918.02
1531	✓	Hatch Door	2 days	Thu 22 Sep '	Fri 23 Sep '2	Thu 22 Sep '	Fri 23 Sep '22	Thu 22 Sep '22	ri 23 Sep '22	1530	1532	RM 2,918.02	100%	RM 2,918.02
1532	✓	Rope Anchor	2 days	Mon 26 Sep	Tue 27 Sep '	Mon 26 Sep	Tue 27 Sep '22	Mon 26 Sep '22	e 27 Sep '22	1531	1533	RM 2,918.02	100%	RM 2,918.02
1533	✓	Floor Render	1.05 days	Tue 04 Oct '	Thu 06 Oct '	Thu 18 Aug '	Fri 19 Aug '22	Thu 18 Aug '22	ri 19 Aug '22	1532,1503	2617	RM 2,918.02	100%	RM 2,918.02

PEMBINAAN PROJEK BALAI BOMBA DAN KUARTERS PUTATAN,SABAH

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
1534	**Rumah Sampah**	**160 days**	**Wed 24 Nov**	**Thu 02 Jun '**	**Wed 24 Nov**	**Mon 18 Jul '22**	**Wed 24 Nov '21**	**on 18 Jul '22**			**RM 64,462.55**	**100%**	**RM 64,462.55**
1535	**Structural Works**	**69 days**	**Wed 24 Nov**	**Wed 02 Mar**	**Wed 24 Nov**	**Wed 02 Mar '22**	**Wed 24 Nov '21**	**02 Mar '22**			**RM 17,273.89**	**100%**	**RM 17,273.89**
1536	Setting Out	2 days	Wed 24 Nov	Thu 25 Nov '	Wed 24 Nov	Thu 25 Nov '21	Wed 24 Nov '21	u 25 Nov '21	165	1538	RM 0.00	100%	RM 0.00
1537	**Fabrication Works**	**10 days**	**Fri 26 Nov '2**	**Thu 09 Dec '**	**Fri 26 Nov '2**	**Thu 09 Dec '21**	**Fri 26 Nov '21**	**u 09 Dec '21**			**RM 0.00**	**100%**	**RM 0.00**
1538	Formwork	5 days	Fri 26 Nov '2	Thu 02 Dec '	Fri 26 Nov '2	Thu 02 Dec '21	Fri 26 Nov '21	u 02 Dec '21	1536	1539	RM 0.00	100%	RM 0.00
1539	Rebar	5 days	Fri 03 Dec '2	Thu 09 Dec '	Fri 03 Dec '2	Thu 09 Dec '21	Fri 03 Dec '21	u 09 Dec '21	1538	1542	RM 0.00	100%	RM 0.00
1540	**Substructure Works**	**45 days**	**Fri 10 Dec '2**	**Mon 14 Feb**	**Fri 10 Dec '2**	**Mon 14 Feb '22**	**Fri 10 Dec '21**	**n 14 Feb '22**			**RM 15,759.97**	**100%**	**RM 15,759.97**
1541	**Footing**	**8 days**	**Fri 10 Dec '2**	**Tue 21 Dec '**	**Fri 10 Dec '2**	**Tue 21 Dec '21**	**Fri 10 Dec '21**	**e 21 Dec '21**			**RM 2,999.97**	**100%**	**RM 2,999.97**
1542	Excavation	2 days	Fri 10 Dec '2	Mon 13 Dec	Fri 10 Dec '2	Mon 13 Dec '21	Fri 10 Dec '21	n 13 Dec '21	1539	1544	RM 0.00	100%	RM 0.00
1543	**RC Works**	**6 days**	**Tue 14 Dec '**	**Tue 21 Dec '**	**Tue 14 Dec '**	**Tue 21 Dec '21**	**Tue 14 Dec '21**	**e 21 Dec '21**			**RM 2,999.97**	**100%**	**RM 2,999.97**
1544	Lean Concrete	1 day	Tue 14 Dec '	Tue 14 Dec '	Tue 14 Dec '	Tue 14 Dec '21	Tue 14 Dec '21	e 14 Dec '21	1542	1545	RM 749.99	100%	RM 749.99
1545	Rebar Installation	2 days	Wed 15 Dec	Thu 16 Dec '	Wed 15 Dec	Thu 16 Dec '21	Wed 15 Dec '21	u 16 Dec '21	1544	1546	RM 749.99	100%	RM 749.99
1546	Formwork Installation	2 days	Fri 17 Dec '2	Mon 20 Dec	Fri 17 Dec '2	Mon 20 Dec '21	Fri 17 Dec '21	n 20 Dec '21	1545	1547	RM 749.99	100%	RM 749.99
1547	Casting FT	1 day	Tue 21 Dec '	Tue 21 Dec '	Tue 21 Dec '	Tue 21 Dec '21	Tue 21 Dec '21	e 21 Dec '21	1546	1549	RM 750.00	100%	RM 750.00
1548	**Column Stump**	**5 days**	**Wed 22 Dec**	**Tue 28 Dec '**	**Wed 22 Dec**	**Tue 28 Dec '21**	**Wed 22 Dec '21**	**e 28 Dec '21**			**RM 2,266.31**	**100%**	**RM 2,266.31**
1549	Rebar Installation	2 days	Wed 22 Dec	Thu 23 Dec '	Wed 22 Dec	Thu 23 Dec '21	Wed 22 Dec '21	u 23 Dec '21	1547	1550	RM 764.33	100%	RM 764.33
1550	Formwork Installation	2 days	Fri 24 Dec '2	Mon 27 Dec	Fri 24 Dec '2	Mon 27 Dec '21	Fri 24 Dec '21	n 27 Dec '21	1549	1551	RM 750.99	100%	RM 750.99
1551	Casting CS	1 day	Tue 28 Dec '	Tue 28 Dec '	Tue 28 Dec '	Tue 28 Dec '21	Tue 28 Dec '21	e 28 Dec '21	1550	1554	RM 750.99	100%	RM 750.99
1552	**Ground Beam**	**12 days**	**Wed 29 Dec**	**Thu 13 Jan '**	**Wed 29 Dec**	**Thu 13 Jan '22**	**Wed 29 Dec '21**	**u 13 Jan '22**			**RM 3,743.78**	**100%**	**RM 3,743.78**
1553	**General Works**	**5 days**	**Wed 29 Dec**	**Tue 04 Jan '**	**Wed 29 Dec**	**Tue 04 Jan '22**	**Wed 29 Dec '21**	**e 04 Jan '22**			**RM 1,493.81**	**100%**	**RM 1,493.81**
1554	Backfill	2 days	Wed 29 Dec	Thu 30 Dec '	Wed 29 Dec	Thu 30 Dec '21	Wed 29 Dec '21	u 30 Dec '21	1551	1555	RM 0.00	100%	RM 0.00
1555	Compaction	2 days	Fri 31 Dec '2	Mon 03 Jan	Fri 31 Dec '2	Mon 03 Jan '22	Fri 31 Dec '21	n 03 Jan '22	1554	1556	RM 743.82	100%	RM 743.82
1556	Lean Concrete	1 day	Tue 04 Jan '2	Tue 04 Jan '2	Tue 04 Jan '2	Tue 04 Jan '22	Tue 04 Jan '22	e 04 Jan '22	1555	1558	RM 749.99	100%	RM 749.99
1557	**RC Works**	**7 days**	**Wed 05 Jan**	**Thu 13 Jan '**	**Wed 05 Jan**	**Thu 13 Jan '22**	**Wed 05 Jan '22**	**u 13 Jan '22**			**RM 2,249.97**	**100%**	**RM 2,249.97**
1558	Rebar Installation	2 days	Wed 05 Jan	Thu 06 Jan '2	Wed 05 Jan	Thu 06 Jan '22	Wed 05 Jan '22	u 06 Jan '22	1556	1559	RM 749.99	100%	RM 749.99
1559	Formwork Installation	3 days	Fri 07 Jan '2	Tue 11 Jan '2	Fri 07 Jan '2	Tue 11 Jan '22	Fri 07 Jan '22	ue 11 Jan '22	1558	1560	RM 749.99	100%	RM 749.99
1560	Casting GB	2 days	Wed 12 Jan	Thu 13 Jan '2	Wed 12 Jan	Thu 13 Jan '22	Wed 12 Jan '22	u 13 Jan '22	1559	1563	RM 749.99	100%	RM 749.99
1561	**Ground Slab**	**12 days**	**Fri 14 Jan '2**	**Mon 31 Jan**	**Fri 14 Jan '2**	**Mon 31 Jan '22**	**Fri 14 Jan '22**	**n 31 Jan '22**			**RM 3,749.95**	**100%**	**RM 3,749.95**
1562	**General Works**	**5 days**	**Fri 14 Jan '2**	**Thu 20 Jan '**	**Fri 14 Jan '2**	**Thu 20 Jan '22**	**Fri 14 Jan '22**	**u 20 Jan '22**			**RM 1,499.98**	**100%**	**RM 1,499.98**
1563	Import Soil	2 days	Fri 14 Jan '2	Mon 17 Jan	Fri 14 Jan '2	Mon 17 Jan '22	Fri 14 Jan '22	n 17 Jan '22	1560	1564	RM 0.00	100%	RM 0.00
1564	Termite Treatment	1 day	Tue 18 Jan '2	Tue 18 Jan '2	Tue 18 Jan '2	Tue 18 Jan '22	Tue 18 Jan '22	e 18 Jan '22	1563	1565	RM 749.99	100%	RM 749.99
1565	DPM Installation	2 days	Wed 19 Jan	Thu 20 Jan '2	Wed 19 Jan	Thu 20 Jan '22	Wed 19 Jan '22	u 20 Jan '22	1564	1567	RM 749.99	100%	RM 749.99
1566	**RC Works**	**5 days**	**Fri 21 Jan '2**	**Thu 27 Jan '**	**Fri 21 Jan '2**	**Thu 27 Jan '22**	**Fri 21 Jan '22**	**u 27 Jan '22**			**RM 1,499.98**	**100%**	**RM 1,499.98**
1567	Formwork Installation	2 days	Fri 21 Jan '2	Mon 24 Jan	Fri 21 Jan '2	Mon 24 Jan '22	Fri 21 Jan '22	n 24 Jan '22	1565	1568	RM 749.99	100%	RM 749.99
1568	Rebar Installation	3 days	Tue 25 Jan '2	Thu 27 Jan '2	Tue 25 Jan '2	Thu 27 Jan '22	Tue 25 Jan '22	u 27 Jan '22	1567	1569,1577	RM 749.99	100%	RM 749.99
1569	Casting GS	2 days	Fri 28 Jan '2	Mon 31 Jan	Fri 28 Jan '2	Mon 31 Jan '22	Fri 28 Jan '22	n 31 Jan '22	1568	1571	RM 749.99	100%	RM 749.99
1570	**Apron & Ramp Slab**	**8 days**	**Thu 03 Feb '**	**Mon 14 Feb**	**Thu 03 Feb '**	**Mon 14 Feb '22**	**Thu 03 Feb '22**	**n 14 Feb '22**			**RM 2,999.96**	**100%**	**RM 2,999.96**
1571	Hardcore	2 days	Thu 03 Feb '	Fri 04 Feb '2	Thu 03 Feb '	Fri 04 Feb '22	Thu 03 Feb '22	ri 04 Feb '22	1569	1572	RM 749.99	100%	RM 749.99
1572	Formwork Installation	2 days	Mon 07 Feb	Tue 08 Feb '	Mon 07 Feb	Tue 08 Feb '22	Mon 07 Feb '22	e 08 Feb '22	1571	1573	RM 749.99	100%	RM 749.99
1573	Rebar Installation	3 days	Wed 09 Feb	Fri 11 Feb '2	Wed 09 Feb	Fri 11 Feb '22	Wed 09 Feb '22	ri 11 Feb '22	1572	1574	RM 749.99	100%	RM 749.99
1574	Casting	1 day	Mon 14 Feb	Mon 14 Feb	Mon 14 Feb	Mon 14 Feb '22	Mon 14 Feb '22	n 14 Feb '22	1573	1579	RM 749.99	100%	RM 749.99
1575	**Structure Works**	**22 days**	**Fri 28 Jan '2**	**Wed 02 Mar**	**Fri 28 Jan '2**	**Wed 02 Mar '22**	**Fri 28 Jan '22**	**d 02 Mar '22**			**RM 1,513.92**	**100%**	**RM 1,513.92**
1576	**Column**	**5 days**	**Fri 28 Jan '2**	**Mon 07 Feb**	**Fri 28 Jan '2**	**Mon 07 Feb '22**	**Fri 28 Jan '22**	**n 07 Feb '22**			**RM 0.00**	**100%**	**RM 0.00**
1577	Rebar Installation	2 days	Fri 28 Jan '2	Mon 31 Jan	Fri 28 Jan '2	Mon 31 Jan '22	Fri 28 Jan '22	n 31 Jan '22	1568	1578	RM 0.00	100%	RM 0.00
1578	Formwork Installation	3 days	Thu 03 Feb '	Mon 07 Feb	Thu 03 Feb '	Mon 07 Feb '22	Thu 03 Feb '22	n 07 Feb '22	1577	1579	RM 0.00	100%	RM 0.00
1579	Casting Column	2 days	Tue 15 Feb '	Wed 16 Feb	Tue 15 Feb '	Wed 16 Feb '22	Tue 15 Feb '22	d 16 Feb '22	1574,1578	1581	RM 1,513.92	100%	RM 1,513.92
1580	**RF Beam**	**5 days**	**Thu 17 Feb '**	**Wed 23 Feb**	**Thu 17 Feb '**	**Wed 23 Feb '22**	**Thu 17 Feb '22**	**d 23 Feb '22**			**RM 0.00**	**100%**	**RM 0.00**
1581	Staging Installation	1 day	Thu 17 Feb '	Thu 17 Feb '	Thu 17 Feb '	Thu 17 Feb '22	Thu 17 Feb '22	u 17 Feb '22	1579	1582	RM 0.00	100%	RM 0.00
1582	Formwork Installation	2 days	Fri 18 Feb '2	Mon 21 Feb	Fri 18 Feb '2	Mon 21 Feb '22	Fri 18 Feb '22	n 21 Feb '22	1581	1583	RM 0.00	100%	RM 0.00
1583	Rebar Installation	2 days	Tue 22 Feb '	Wed 23 Feb	Tue 22 Feb '	Wed 23 Feb '22	Tue 22 Feb '22	d 23 Feb '22	1582	1584	RM 0.00	100%	RM 0.00
1584	Casting RFB	1 day	Thu 24 Feb '	Thu 24 Feb '	Thu 24 Feb '	Thu 24 Feb '22	Thu 24 Feb '22	u 24 Feb '22	1583	1586	RM 0.00	100%	RM 0.00
1585	**RF Slab**	**3 days**	**Fri 25 Feb '2**	**Tue 01 Mar**	**Fri 25 Feb '2**	**Tue 01 Mar '22**	**Fri 25 Feb '22**	**e 01 Mar '22**			**RM 0.00**	**100%**	**RM 0.00**
1586	Formwork Installation	2 days	Fri 25 Feb '2	Mon 28 Feb	Fri 25 Feb '2	Mon 28 Feb '22	Fri 25 Feb '22	n 28 Feb '22	1584	1587	RM 0.00	100%	RM 0.00
1587	Rebar Installation	1 day	Tue 01 Mar	Tue 01 Mar	Tue 01 Mar	Tue 01 Mar '22	Tue 01 Mar '22	e 01 Mar '22	1586	1588	RM 0.00	100%	RM 0.00
1588	Casting RFS	1 day	Wed 02 Mar	Wed 02 Mar	Wed 02 Mar	Wed 02 Mar '22	Wed 02 Mar '22	d 02 Mar '22	1587	1591	RM 0.00	100%	RM 0.00
1589	**Architectural Works**	**93 days**	**Tue 01 Mar**	**Thu 02 Jun '**	**Tue 01 Mar**	**Mon 18 Jul '22**	**Tue 01 Mar '22**	**on 18 Jul '22**			**RM 47,188.66**	**100%**	**RM 47,188.66**
1590	**Roof Works**	**10 days**	**Thu 03 Mar**	**Wed 16 Mar**	**Thu 03 Mar**	**Wed 16 Mar '22**	**Thu 03 Mar '22**	**16 Mar '22**			**RM 23,124.80**	**100%**	**RM 23,124.80**

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
1591	Roof Component	3 days	Thu 03 Mar	Mon 07 Mar	Thu 03 Mar	Mon 07 Mar '22	Thu 03 Mar '22	n 07 Mar '22	1588	1592	RM 5,781.20	100%	RM 5,781.20
1592	Roof Sheet	3 days	Tue 08 Mar	Thu 10 Mar	Tue 08 Mar	Thu 10 Mar '22	Tue 08 Mar '22	u 10 Mar '22	1591	1593	RM 5,781.20	100%	RM 5,781.20
1593	Gutter	2 days	Fri 11 Mar '2	Mon 14 Mar	Fri 11 Mar '2	Mon 14 Mar '22	Fri 11 Mar '22	n 14 Mar '22	1592	1594	RM 5,781.20	100%	RM 5,781.20
1594	Downpipe	2 days	Tue 15 Mar	Wed 16 Mar	Tue 15 Mar	Wed 16 Mar '22	Tue 15 Mar '22	d 16 Mar '22	1593	1600	RM 5,781.20	100%	RM 5,781.20
1595	**Wall Works**	**12 days**	**Tue 01 Mar**	**Wed 16 Mar**	**Tue 01 Mar**	**Wed 16 Mar '22**	**Tue 01 Mar '22**	**d 16 Mar '22**			**RM 10,147.50**	**100%**	**RM 10,147.50**
1596	Brick Wall	5 days	Tue 01 Mar	Mon 07 Mar	Tue 01 Mar	Mon 07 Mar '22	Tue 01 Mar '22	n 07 Mar '22	2	1597	RM 3,382.50	100%	RM 3,382.50
1597	Internal Plaster Wall	5 days	Tue 08 Mar	Mon 14 Mar	Tue 08 Mar	Mon 14 Mar '22	Tue 08 Mar '22	n 14 Mar '22	1596	1598FS-3 days	RM 3,382.50	100%	RM 3,382.50
1598	External Plaster Wall	5 days	Thu 10 Mar	Wed 16 Mar	Thu 10 Mar	Wed 16 Mar '22	Thu 10 Mar '22	d 16 Mar '22	1597FS-3 days	1603,2085	RM 3,382.50	100%	RM 3,382.50
1599	**Door & Window Installation**	**14 days**	**Thu 17 Mar**	**Tue 05 Apr '**	**Thu 17 Mar**	**Tue 05 Apr '22**	**Thu 17 Mar '22**	**e 05 Apr '22**			**RM 6,950.56**	**100%**	**RM 6,950.56**
1600	Windows Installation	7 days	Thu 17 Mar	Fri 25 Mar '2	Thu 17 Mar	Fri 25 Mar '22	Thu 17 Mar '22	i 25 Mar '22	1594	1601	RM 3,475.28	100%	RM 3,475.28
1601	Roller Shutter Installation	7 days	Mon 28 Mar	Tue 05 Apr '	Mon 28 Mar	Tue 05 Apr '22	Mon 28 Mar '22	e 05 Apr '22	1600	2617	RM 3,475.28	100%	RM 3,475.28
1602	**Floor Work**	**14 days**	**Thu 17 Mar**	**Tue 05 Apr '**	**Thu 17 Mar**	**Tue 05 Apr '22**	**Thu 17 Mar '22**	**e 05 Apr '22**			**RM 632.80**	**100%**	**RM 632.80**
1603	Floor Render	14 days	Thu 17 Mar	Tue 05 Apr '	Thu 17 Mar	Tue 05 Apr '22	Thu 17 Mar '22	e 05 Apr '22	1598	1605FS+30 days	RM 632.80	100%	RM 632.80
1604	**Painting Works**	**6 days**	**Tue 24 May**	**Thu 02 Jun '**	**Mon 11 Jul '**	**Mon 18 Jul '22**	**Mon 11 Jul '22**	**on 18 Jul '22**			**RM 6,333.00**	**100%**	**RM 6,333.00**
1605	1st Coat	3 days	Tue 24 May	Thu 26 May	Mon 11 Jul '	Wed 13 Jul '22	Mon 11 Jul '22	ed 13 Jul '22	1603FS+30 days	1606	RM 3,166.50	100%	RM 3,166.50
1606	2nd Coat	3 days	Fri 27 May '2	Thu 02 Jun '2	Thu 14 Jul '2	Mon 18 Jul '22	Thu 14 Jul '22	on 18 Jul '22	1605,565	2617	RM 3,166.50	100%	RM 3,166.50
1607	**Utiliti Room**	**115 days**	**Wed 05 Jan**	**Mon 27 Jun**	**Wed 05 Jan**	**Mon 27 Jun '22**	**Wed 05 Jan '22**	**n 27 Jun '22**			**RM 199,640.30**	**100%**	**RM 199,640.30**
1608	**Structural Works**	**83 days**	**Wed 05 Jan**	**Fri 06 May '2**	**Wed 05 Jan**	**Fri 06 May '22**	**Wed 05 Jan '22**	**i 06 May '22**			**RM 89,206.72**	**100%**	**RM 89,206.72**
1609	Setting Out	2 days	Wed 05 Jan	Thu 06 Jan '2	Wed 05 Jan	Thu 06 Jan '22	Wed 05 Jan '22	u 06 Jan '22	768	1611	RM 0.00	100%	RM 0.00
1610	**Fabrication Works**	**10 days**	**Fri 07 Jan '2**	**Thu 20 Jan '**	**Fri 07 Jan '2**	**Thu 20 Jan '22**	**Fri 07 Jan '22**	**u 20 Jan '22**			**RM 0.00**	**100%**	**RM 0.00**
1611	Formwork	5 days	Fri 07 Jan '2	Thu 13 Jan '2	Fri 07 Jan '2	Thu 13 Jan '22	Fri 07 Jan '22	u 13 Jan '22	1609	1612	RM 0.00	100%	RM 0.00
1612	Rebar	5 days	Fri 14 Jan '2	Thu 20 Jan '2	Fri 14 Jan '2	Thu 20 Jan '22	Fri 14 Jan '22	u 20 Jan '22	1611	1615	RM 0.00	100%	RM 0.00
1613	**Substructure Works**	**55 days**	**Fri 21 Jan '2**	**Mon 11 Apr**	**Fri 21 Jan '2**	**Mon 11 Apr '22**	**Fri 21 Jan '22**	**n 11 Apr '22**			**RM 73,201.12**	**100%**	**RM 73,201.12**
1614	**Footing**	**11 days**	**Fri 21 Jan '2**	**Tue 08 Feb '**	**Fri 21 Jan '2**	**Tue 08 Feb '22**	**Fri 21 Jan '22**	**e 08 Feb '22**			**RM 13,986.29**	**100%**	**RM 13,986.29**
1615	Excavation	2 days	Fri 21 Jan '2	Mon 24 Jan	Fri 21 Jan '2	Mon 24 Jan '22	Fri 21 Jan '22	n 24 Jan '22	1612	1616	RM 0.00	100%	RM 0.00
1616	Plate Bearing Test	2 days	Tue 25 Jan '2	Wed 26 Jan	Tue 25 Jan '2	Wed 26 Jan '22	Tue 25 Jan '22	d 26 Jan '22	1615	1618	RM 1,520.01	100%	RM 1,520.01
1617	**RC Works**	**7 days**	**Thu 27 Jan '**	**Tue 08 Feb '**	**Thu 27 Jan '**	**Tue 08 Feb '22**	**Thu 27 Jan '22**	**e 08 Feb '22**			**RM 12,466.28**	**100%**	**RM 12,466.28**
1618	Lean Concrete	1 day	Thu 27 Jan '2	Thu 27 Jan '2	Thu 27 Jan '2	Thu 27 Jan '22	Thu 27 Jan '22	u 27 Jan '22	1616	1619	RM 3,116.57	100%	RM 3,116.57
1619	Rebar Installation	2 days	Fri 28 Jan '2	Mon 31 Jan	Fri 28 Jan '2	Mon 31 Jan '22	Fri 28 Jan '22	n 31 Jan '22	1618	1620	RM 3,116.57	100%	RM 3,116.57
1620	Formwork Installation	2 days	Thu 03 Feb '	Fri 04 Feb '2	Thu 03 Feb '	Fri 04 Feb '22	Thu 03 Feb '22	ri 04 Feb '22	1619	1621	RM 3,116.57	100%	RM 3,116.57
1621	Casting FT	2 days	Mon 07 Feb	Tue 08 Feb '	Mon 07 Feb	Tue 08 Feb '22	Mon 07 Feb '22	e 08 Feb '22	1620	1623	RM 3,116.57	100%	RM 3,116.57
1622	**Column Stump**	**6 days**	**Wed 09 Feb**	**Wed 16 Feb**	**Wed 09 Feb**	**Wed 16 Feb '22**	**Wed 09 Feb '22**	**d 16 Feb '22**			**RM 9,349.71**	**100%**	**RM 9,349.71**
1623	Rebar Installation	2 days	Wed 09 Feb	Thu 10 Feb '	Wed 09 Feb	Thu 10 Feb '22	Wed 09 Feb '22	u 10 Feb '22	1621	1624	RM 3,116.57	100%	RM 3,116.57
1624	Formwork Installation	2 days	Fri 11 Feb '2	Mon 14 Feb	Fri 11 Feb '2	Mon 14 Feb '22	Fri 11 Feb '22	n 14 Feb '22	1623	1625	RM 3,116.57	100%	RM 3,116.57
1625	Casting CS	2 days	Tue 15 Feb '	Wed 16 Feb	Tue 15 Feb '	Wed 16 Feb '22	Tue 15 Feb '22	d 16 Feb '22	1624	1628	RM 3,116.57	100%	RM 3,116.57
1626	**Ground Beam**	**15 days**	**Thu 17 Feb '**	**Wed 09 Mar**	**Thu 17 Feb '**	**Wed 09 Mar '22**	**Thu 17 Feb '22**	**d 09 Mar '22**			**RM 18,699.42**	**100%**	**RM 18,699.42**
1627	**General Works**	**7 days**	**Thu 17 Feb '**	**Fri 25 Feb '2**	**Thu 17 Feb '**	**Fri 25 Feb '22**	**Thu 17 Feb '22**	**ri 25 Feb '22**			**RM 9,349.71**	**100%**	**RM 9,349.71**
1628	Backfill	3 days	Thu 17 Feb '	Mon 21 Feb	Thu 17 Feb '	Mon 21 Feb '22	Thu 17 Feb '22	n 21 Feb '22	1625	1629	RM 3,116.57	100%	RM 3,116.57
1629	Compaction	2 days	Tue 22 Feb '	Wed 23 Feb	Tue 22 Feb '	Wed 23 Feb '22	Tue 22 Feb '22	d 23 Feb '22	1628	1630	RM 3,116.57	100%	RM 3,116.57
1630	Lean Concrete	2 days	Thu 24 Feb '	Fri 25 Feb '2	Thu 24 Feb '	Fri 25 Feb '22	Thu 24 Feb '22	ri 25 Feb '22	1629	1632	RM 3,116.57	100%	RM 3,116.57
1631	**RC Works**	**8 days**	**Mon 28 Feb**	**Wed 09 Mar**	**Mon 28 Feb**	**Wed 09 Mar '22**	**Mon 28 Feb '22**	**d 09 Mar '22**			**RM 9,349.71**	**100%**	**RM 9,349.71**
1632	Rebar Installation	3 days	Mon 28 Feb	Wed 02 Mar	Mon 28 Feb	Wed 02 Mar '22	Mon 28 Feb '22	d 02 Mar '22	1630	1633	RM 3,116.57	100%	RM 3,116.57
1633	Formwork Installation	3 days	Thu 03 Mar	Mon 07 Mar	Thu 03 Mar	Mon 07 Mar '22	Thu 03 Mar '22	n 07 Mar '22	1632	1634	RM 3,116.57	100%	RM 3,116.57
1634	Casting GB	2 days	Tue 08 Mar	Wed 09 Mar	Tue 08 Mar	Wed 09 Mar '22	Tue 08 Mar '22	d 09 Mar '22	1633	1637	RM 3,116.57	100%	RM 3,116.57
1635	**Ground Slab**	**15 days**	**Thu 10 Mar**	**Wed 30 Mar**	**Thu 10 Mar**	**Wed 30 Mar '22**	**Thu 10 Mar '22**	**d 30 Mar '22**			**RM 18,699.42**	**100%**	**RM 18,699.42**
1636	**General Works**	**8 days**	**Thu 10 Mar**	**Mon 21 Mar**	**Thu 10 Mar**	**Mon 21 Mar '22**	**Thu 10 Mar '22**	**n 21 Mar '22**			**RM 9,349.71**	**100%**	**RM 9,349.71**
1637	Import Soil	5 days	Thu 10 Mar	Wed 16 Mar	Thu 10 Mar	Wed 16 Mar '22	Thu 10 Mar '22	d 16 Mar '22	1634	1638	RM 3,116.57	100%	RM 3,116.57
1638	Termite Treatment	1 day	Thu 17 Mar	Thu 17 Mar	Thu 17 Mar	Thu 17 Mar '22	Thu 17 Mar '22	u 17 Mar '22	1637	1639	RM 3,116.57	100%	RM 3,116.57
1639	DPM Installation	2 days	Fri 18 Mar '2	Mon 21 Mar	Fri 18 Mar '2	Mon 21 Mar '22	Fri 18 Mar '22	n 21 Mar '22	1638	1641	RM 3,116.57	100%	RM 3,116.57
1640	**RC Works**	**5 days**	**Tue 22 Mar**	**Mon 28 Mar**	**Tue 22 Mar**	**Mon 28 Mar '22**	**Tue 22 Mar '22**	**n 28 Mar '22**			**RM 6,233.14**	**100%**	**RM 6,233.14**
1641	Formwork Installation	2 days	Tue 22 Mar	Wed 23 Mar	Tue 22 Mar	Wed 23 Mar '22	Tue 22 Mar '22	d 23 Mar '22	1639	1642	RM 3,116.57	100%	RM 3,116.57
1642	Rebar Installation	3 days	Thu 24 Mar	Mon 28 Mar	Thu 24 Mar	Mon 28 Mar '22	Thu 24 Mar '22	n 28 Mar '22	1641	1643	RM 3,116.57	100%	RM 3,116.57
1643	Casting GS	2 days	Tue 29 Mar	Wed 30 Mar	Tue 29 Mar	Wed 30 Mar '22	Tue 29 Mar '22	d 30 Mar '22	1642	1645,1651	RM 3,116.57	100%	RM 3,116.57
1644	**Apron & Ramp Slab**	**8 days**	**Thu 31 Mar**	**Mon 11 Apr**	**Thu 31 Mar**	**Mon 11 Apr '22**	**Thu 31 Mar '22**	**n 11 Apr '22**			**RM 12,466.28**	**100%**	**RM 12,466.28**
1645	Hardcore	2 days	Thu 31 Mar	Fri 01 Apr '2	Thu 31 Mar	Fri 01 Apr '22	Thu 31 Mar '22	ri 01 Apr '22	1643	1646	RM 3,116.57	100%	RM 3,116.57
1646	Formwork Installation	2 days	Mon 04 Apr	Tue 05 Apr '	Mon 04 Apr	Tue 05 Apr '22	Mon 04 Apr '22	e 05 Apr '22	1645	1647	RM 3,116.57	100%	RM 3,116.57
1647	Rebar Installation	3 days	Wed 06 Apr	Fri 08 Apr '2	Wed 06 Apr	Fri 08 Apr '22	Wed 06 Apr '22	ri 08 Apr '22	1646	1648	RM 3,116.57	100%	RM 3,116.57

PEMBINAAN PROJEK BALAI BOMBA DAN KUARTERS PUTATAN,SABAH

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
1648	Casting	1 day	Mon 11 Apr	Mon 11 Apr	Mon 11 Apr	Mon 11 Apr '22	Mon 11 Apr '22	n 11 Apr '22	1647	2617	RM 3,116.57	100%	RM 3,116.57
1649	**Structure Works**	**24 days**	**Thu 31 Mar**	**Fri 06 May '**	**Thu 31 Mar**	**Fri 06 May '22**	**Thu 31 Mar '22**	**i 06 May '22**			**RM 16,005.60**	**100%**	**RM 16,005.60**
1650	**Column**	**6 days**	**Thu 31 Mar**	**Thu 07 Apr '**	**Thu 31 Mar**	**Thu 07 Apr '22**	**Thu 31 Mar '22**	**u 07 Apr '22**			**RM 3,201.12**	**100%**	**RM 3,201.12**
1651	Rebar Installation	3 days	Thu 31 Mar	Mon 04 Apr	Thu 31 Mar	Mon 04 Apr '22	Thu 31 Mar '22	n 04 Apr '22	1643	1652	RM 1,600.56	100%	RM 1,600.56
1652	Formwork Installation	3 days	Tue 05 Apr '	Thu 07 Apr '	Tue 05 Apr '	Thu 07 Apr '22	Tue 05 Apr '22	u 07 Apr '22	1651	1653,1655	RM 1,600.56	100%	RM 1,600.56
1653	Casting Column	2 days	Fri 08 Apr '2	Mon 11 Apr	Fri 08 Apr '2	Mon 11 Apr '22	Fri 08 Apr '22	n 11 Apr '22	1652	2617	RM 1,600.56	100%	RM 1,600.56
1654	**RF Beam**	**9 days**	**Fri 08 Apr '2**	**Thu 21 Apr '**	**Fri 08 Apr '2**	**Thu 21 Apr '22**	**Fri 08 Apr '22**	**u 21 Apr '22**			**RM 4,801.68**	**100%**	**RM 4,801.68**
1655	Staging Installation	3 days	Fri 08 Apr '2	Tue 12 Apr '	Fri 08 Apr '2	Tue 12 Apr '22	Fri 08 Apr '22	e 12 Apr '22	1652	1656	RM 1,600.56	100%	RM 1,600.56
1656	Formwork Installation	3 days	Wed 13 Apr	Mon 18 Apr	Wed 13 Apr	Mon 18 Apr '22	Wed 13 Apr '22	n 18 Apr '22	1655	1657	RM 1,600.56	100%	RM 1,600.56
1657	Rebar Installation	3 days	Tue 19 Apr '	Thu 21 Apr '	Tue 19 Apr '	Thu 21 Apr '22	Tue 19 Apr '22	u 21 Apr '22	1656	1658	RM 1,600.56	100%	RM 1,600.56
1658	Casting RFB	2 days	Fri 22 Apr '2	Mon 25 Apr	Fri 22 Apr '2	Mon 25 Apr '22	Fri 22 Apr '22	n 25 Apr '22	1657	1660	RM 1,600.56	100%	RM 1,600.56
1659	**RF Slab**	**5 days**	**Tue 26 Apr '**	**Wed 04 May**	**Tue 26 Apr '**	**Wed 04 May '22**	**Tue 26 Apr '22**	**l 04 May '22**			**RM 3,201.12**	**100%**	**RM 3,201.12**
1660	Formwork Installation	2 days	Tue 26 Apr '	Wed 27 Apr	Tue 26 Apr '	Wed 27 Apr '22	Tue 26 Apr '22	d 27 Apr '22	1658	1661	RM 1,600.56	100%	RM 1,600.56
1661	Rebar Installation	3 days	Thu 28 Apr '	Wed 04 May	Thu 28 Apr '	Wed 04 May '22	Thu 28 Apr '22	l 04 May '22	1660	1662	RM 1,600.56	100%	RM 1,600.56
1662	Casting RFS	2 days	Thu 05 May	Fri 06 May '2	Thu 05 May	Fri 06 May '22	Thu 05 May '22	i 06 May '22	1661	2617	RM 1,600.56	100%	RM 1,600.56
1663	**Architectural Works**	**78 days**	**Tue 01 Mar**	**Mon 27 Jun**	**Tue 01 Mar**	**Mon 27 Jun '22**	**Tue 01 Mar '22**	**n 27 Jun '22**			**RM 110,433.58**	**100%**	**RM 110,433.58**
1664	**Roof Works**	**12 days**	**Tue 01 Mar**	**Wed 16 Mar**	**Tue 01 Mar**	**Wed 16 Mar '22**	**Tue 01 Mar '22**	**l 16 Mar '22**			**RM 42,052.64**	**100%**	**RM 42,052.64**
1665	Roof Component	5 days	Tue 01 Mar	Mon 07 Mar	Tue 01 Mar	Mon 07 Mar '22	Tue 01 Mar '22	n 07 Mar '22	2	1666	RM 10,513.16	100%	RM 10,513.16
1666	Roof Sheet	3 days	Tue 08 Mar	Thu 10 Mar	Tue 08 Mar	Thu 10 Mar '22	Tue 08 Mar '22	u 10 Mar '22	1665	1667	RM 10,513.16	100%	RM 10,513.16
1667	Gutter	2 days	Fri 11 Mar '2	Mon 14 Mar	Fri 11 Mar '2	Mon 14 Mar '22	Fri 11 Mar '22	n 14 Mar '22	1666	1668	RM 10,513.16	100%	RM 10,513.16
1668	Downpipe	2 days	Tue 15 Mar	Wed 16 Mar	Tue 15 Mar	Wed 16 Mar '22	Tue 15 Mar '22	l 16 Mar '22	1667	1672	RM 10,513.16	100%	RM 10,513.16
1669	**Wall Works**	**21 days**	**Tue 01 Mar**	**Tue 29 Mar**	**Tue 01 Mar**	**Tue 29 Mar '22**	**Tue 01 Mar '22**	**a 29 Mar '22**			**RM 21,411.08**	**100%**	**RM 21,411.08**
1670	Brick Wall	7 days	Tue 01 Mar	Wed 09 Mar	Tue 01 Mar	Wed 09 Mar '22	Tue 01 Mar '22	l 09 Mar '22	2	1671	RM 7,137.02	100%	RM 7,137.02
1671	Internal Plaster Wall	7 days	Thu 10 Mar	Fri 18 Mar '2	Thu 10 Mar	Fri 18 Mar '22	Thu 10 Mar '22	i 18 Mar '22	1670	1672,2346	RM 7,137.03	100%	RM 7,137.03
1672	External Plaster Wall	7 days	Mon 21 Mar	Tue 29 Mar	Mon 21 Mar	Tue 29 Mar '22	Mon 21 Mar '22	a 29 Mar '22	1671,1668	2190	RM 7,137.03	100%	RM 7,137.03
1673	**Floor Works**	**17 days**	**Tue 01 Mar**	**Wed 23 Mar**	**Tue 01 Mar**	**Wed 23 Mar '22**	**Tue 01 Mar '22**	**l 23 Mar '22**			**RM 25,544.80**	**100%**	**RM 25,544.80**
1674	WaterProofing	5 days	Tue 01 Mar	Mon 07 Mar	Tue 01 Mar	Mon 07 Mar '22	Tue 01 Mar '22	n 07 Mar '22	2	1676	RM 5,108.96	100%	RM 5,108.96
1675	**Cement Render**	**12 days**	**Tue 08 Mar**	**Wed 23 Mar**	**Tue 08 Mar**	**Wed 23 Mar '22**	**Tue 08 Mar '22**	**l 23 Mar '22**			**RM 20,435.84**	**100%**	**RM 20,435.84**
1676	Room 1	3 days	Tue 08 Mar	Thu 10 Mar	Tue 08 Mar	Thu 10 Mar '22	Tue 08 Mar '22	u 10 Mar '22	1674	1677,1681	RM 5,108.96	100%	RM 5,108.96
1677	Room 2	3 days	Fri 11 Mar '2	Tue 15 Mar	Fri 11 Mar '2	Tue 15 Mar '22	Fri 11 Mar '22	e 15 Mar '22	1676	1678	RM 5,108.96	100%	RM 5,108.96
1678	Room 3	3 days	Wed 16 Mar	Fri 18 Mar '2	Wed 16 Mar	Fri 18 Mar '22	Wed 16 Mar '22	i 18 Mar '22	1677	1679,2307FS+180	RM 5,108.96	100%	RM 5,108.96
1679	Apron & Ramp	3 days	Mon 21 Mar	Wed 23 Mar	Mon 21 Mar	Wed 23 Mar '22	Mon 21 Mar '22	l 23 Mar '22	1678	1687	RM 5,108.96	100%	RM 5,108.96
1680	**Windows Installation**	**30 days**	**Fri 11 Mar '2**	**Fri 22 Apr '2**	**Fri 11 Mar '2**	**Fri 22 Apr '22**	**Fri 11 Mar '22**	**ri 22 Apr '22**			**RM 6,991.89**	**100%**	**RM 6,991.89**
1681	Room 1	10 days	Fri 11 Mar '2	Thu 24 Mar	Fri 11 Mar '2	Thu 24 Mar '22	Fri 11 Mar '22	u 24 Mar '22	1676	1682,1685	RM 2,330.63	100%	RM 2,330.63
1682	Room 2	10 days	Fri 25 Mar '2	Thu 07 Apr '	Fri 25 Mar '2	Thu 07 Apr '22	Fri 25 Mar '22	u 07 Apr '22	1681	1683	RM 2,330.63	100%	RM 2,330.63
1683	Room 3	10 days	Fri 08 Apr '2	Fri 22 Apr '2	Fri 08 Apr '2	Fri 22 Apr '22	Fri 08 Apr '22	ri 22 Apr '22	1682	1687	RM 2,330.63	100%	RM 2,330.63
1684	**Door Installation**	**30 days**	**Fri 25 Mar '2**	**Tue 10 May**	**Fri 25 Mar '2**	**Tue 10 May '22**	**Fri 25 Mar '22**	**s 10 May '22**			**RM 6,991.89**	**100%**	**RM 6,991.89**
1685	Room 1	10 days	Fri 25 Mar '2	Thu 07 Apr '	Fri 25 Mar '2	Thu 07 Apr '22	Fri 25 Mar '22	u 07 Apr '22	1681	1686	RM 2,330.63	100%	RM 2,330.63
1686	Room 2	10 days	Fri 08 Apr '2	Fri 22 Apr '2	Fri 08 Apr '2	Fri 22 Apr '22	Fri 08 Apr '22	ri 22 Apr '22	1685	1687	RM 2,330.63	100%	RM 2,330.63
1687	Room 3	10 days	Mon 25 Apr	Tue 10 May	Mon 25 Apr	Tue 10 May '22	Mon 25 Apr '22	s 10 May '22	1686,1683,1679	2617,1689FS+20 d	RM 2,330.63	100%	RM 2,330.63
1688	**Painting Works**	**10 days**	**Tue 14 Jun '**	**Mon 27 Jun**	**Tue 14 Jun '**	**Mon 27 Jun '22**	**Tue 14 Jun '22**	**n 27 Jun '22**			**RM 7,441.28**	**100%**	**RM 7,441.28**
1689	Internal Painting	5 days	Tue 14 Jun '	Mon 20 Jun	Tue 14 Jun '	Mon 20 Jun '22	Tue 14 Jun '22	n 20 Jun '22	1687FS+20 days	1690	RM 3,720.64	100%	RM 3,720.64
1690	External Painting	5 days	Tue 21 Jun '	Mon 27 Jun	Tue 21 Jun '	Mon 27 Jun '22	Tue 21 Jun '22	n 27 Jun '22	1689	1693FS+20 days	RM 3,720.64	100%	RM 3,720.64
1691	**Ancillary Works**	**210 days**	**Tue 01 Mar**	**Tue 27 Sep '**	**Tue 01 Mar**	**Tue 03 Jan '23**	**Tue 01 Mar '22**	**NA**			**RM 51,155.18**	**62%**	**RM 69,000.00**
1692	**Car Park with Roof**	**107 days**	**Tue 26 Jul '2**	**Wed 14 Sep**	**Tue 26 Jul '2**	**Tue 27 Dec '22**	**Tue 26 Jul '22**	**NA**			**RM 22,603.46**	**52%**	**RM 35,689.66**
1693	Setting Out	1 day	Tue 26 Jul '2	Tue 26 Jul '2	Tue 26 Jul '2	Tue 26 Jul '22	Tue 26 Jul '22	ue 26 Jul '22	1690FS+20 days	1695	RM 2,379.32	100%	RM 2,379.32
1694	**Fabrication**	**98 days**	**Wed 27 Jul '**	**Fri 12 Aug '2**	**Wed 27 Jul '**	**Wed 14 Dec '22**	**Wed 27 Jul '22**	**NA**			**RM 4,758.62**	**44%**	**RM 7,137.93**
1695	Formwork	5 days	Wed 27 Jul '	Tue 02 Aug '	Wed 27 Jul '	Tue 02 Aug '22	Wed 27 Jul '22	e 02 Aug '22	1693	1696	RM 2,379.31	100%	RM 2,379.31
1696	Rebar	3 days	Wed 03 Aug	Fri 05 Aug '2	Wed 03 Aug	Fri 05 Aug '22	Wed 03 Aug '22	ri 05 Aug '22	1695	1698FS+80 days	RM 2,379.31	100%	RM 2,379.31
1697	**Steel**	**10 days**	**Mon 08 Aug**	**Fri 12 Aug '2**	**Thu 01 Dec '**	**Wed 14 Dec '22**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 2,379.31**
1698	Rev 1	5 days	NA	NA	Thu 01 Dec '	Wed 07 Dec '22	NA	NA	1696FS+80 days	1702,1699	RM 0.00	0%	RM 214.14
1699	Rev 2	5 days	NA	NA	Thu 08 Dec '	Wed 14 Dec '22	NA	NA	1698	1712	RM 0.00	0%	RM 2,165.17
1700	**Substructure Work**	**8 days**	**Mon 15 Aug**	**Wed 24 Aug**	**Mon 15 Aug**	**Wed 24 Aug '22**	**Mon 15 Aug '22**	**d 24 Aug '22**			**RM 11,896.55**	**100%**	**RM 11,896.55**
1701	**Footing**	**8 days**	**Mon 15 Aug**	**Wed 24 Aug**	**Mon 15 Aug**	**Wed 24 Aug '22**	**Mon 15 Aug '22**	**d 24 Aug '22**			**RM 11,896.55**	**100%**	**RM 11,896.55**
1702	Excavation	2 days	Mon 15 Aug	Tue 16 Aug '	Mon 15 Aug	Tue 16 Aug '22	Mon 15 Aug '22	e 16 Aug '22	1698	1704	RM 2,379.31	100%	RM 2,379.31
1703	**RC Works**	**5 days**	**Wed 17 Aug**	**Tue 23 Aug '**	**Wed 17 Aug**	**Tue 23 Aug '22**	**Wed 17 Aug '22**	**e 23 Aug '22**			**RM 7,137.93**	**100%**	**RM 7,137.93**
1704	Lean Concrete	1 day	Wed 17 Aug	Wed 17 Aug	Wed 17 Aug	Wed 17 Aug '22	Wed 17 Aug '22	d 17 Aug '22	1702	1705	RM 2,379.31	100%	RM 2,379.31

PEMBINAAN PROJEK BALAI BOMBA DAN KUARTERS PUTATAN,SABAH

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
1705	Rebar Installation	2 days	Thu 18 Aug '2	Fri 19 Aug '2	Thu 18 Aug '2	Fri 19 Aug '22	Thu 18 Aug '22	ri 19 Aug '22	1704	1706	RM 2,379.31	100%	RM 2,379.31
1706	Formwork Installation	2 days	Mon 22 Aug	Tue 23 Aug '2	Mon 22 Aug	Tue 23 Aug '22	Mon 22 Aug '22	e 23 Aug '22	1705	1707	RM 2,379.31	100%	RM 2,379.31
1707	Casting FT	1 day	Wed 24 Aug	Wed 24 Aug	Wed 24 Aug	Wed 24 Aug '22	Wed 24 Aug '22	d 24 Aug '22	1706	1710	RM 2,379.31	100%	RM 2,379.31
1708	**Structure Works**	**80 days**	**Thu 25 Aug**	**Wed 07 Sep**	**Thu 25 Aug**	**Mon 19 Dec '22**	**Thu 25 Aug '22**	**NA**			**RM 3,568.97**	**50%**	**RM 7,137.93**
1709	**Frame Works**	**80 days**	**Thu 25 Aug**	**Wed 07 Sep**	**Thu 25 Aug**	**Mon 19 Dec '22**	**Thu 25 Aug '22**	**NA**			**RM 3,568.97**	**50%**	**RM 7,137.93**
1710	Frame 1	3 days	Thu 25 Aug '2	Mon 29 Aug	Thu 25 Aug '2	Mon 29 Aug '22	Thu 25 Aug '22	n 29 Aug '22	1707	1711	RM 2,379.31	100%	RM 2,379.31
1711	Frame 2	3 days	Tue 30 Aug '2	Fri 02 Sep '2	Tue 30 Aug '2	Fri 02 Sep '22	Tue 30 Aug '22	NA	1710	1712	RM 1,189.66	50%	RM 2,379.31
1712	Frame 3	3 days	Mon 05 Sep	Wed 07 Sep	Thu 15 Dec '2	Mon 19 Dec '22	NA	NA	1711,1699	1714	RM 0.00	0%	RM 2,379.31
1713	**Roof Works**	**5 days**	**Thu 08 Sep '**	**Wed 14 Sep**	**Tue 20 Dec '**	**Tue 27 Dec '22**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 7,137.93**
1714	Purlins Installation	2 days	Thu 08 Sep '2	Fri 09 Sep '2	Tue 20 Dec '2	Wed 21 Dec '22	NA	NA	1712	1715	RM 0.00	0%	RM 2,379.31
1715	Accessories Installation	2 days	Mon 12 Sep	Tue 13 Sep '2	Thu 22 Dec '2	Fri 23 Dec '22	NA	NA	1714	1716	RM 0.00	0%	RM 2,379.31
1716	Roof Sheet Installation	1 day	Wed 14 Sep	Wed 14 Sep	Tue 27 Dec '2	Tue 27 Dec '22	NA	NA	1715	1718,1720	RM 0.00	0%	RM 2,379.31
1717	**Tiang Bendera**	**76 days**	**Thu 15 Sep '**	**Tue 27 Sep '**	**Thu 15 Sep '**	**Tue 03 Jan '23**	**Thu 15 Sep '22**	**NA**			**RM 4,758.62**	**38%**	**RM 9,517.24**
1718	Setting Out	1 day	Thu 15 Sep '2	Thu 15 Sep '2	Thu 15 Sep '2	Thu 15 Sep '22	Thu 15 Sep '22	u 15 Sep '22	1716	1719	RM 2,379.31	100%	RM 2,379.31
1719	Base Work	2 days	Mon 19 Sep	Tue 20 Sep '2	Mon 19 Sep	Tue 20 Sep '22	Mon 19 Sep '22	e 20 Sep '22	1718	1720	RM 2,379.31	100%	RM 2,379.31
1720	Pole Installation	2 days	Wed 21 Sep	Thu 22 Sep '2	Wed 28 Dec	Thu 29 Dec '22	NA	NA	1719,1716	1721	RM 0.00	0%	RM 2,379.31
1721	Finishing Work	3 days	Fri 23 Sep '2	Tue 27 Sep '2	Fri 30 Dec '2	Tue 03 Jan '23	NA	NA	1720	2617	RM 0.00	0%	RM 2,379.31
1722	**Kolah Air**	**16 days**	**Tue 01 Mar**	**Tue 22 Mar**	**Tue 01 Mar**	**Tue 22 Mar '22**	**Tue 01 Mar '22**	**e 22 Mar '22**			**RM 23,793.10**	**100%**	**RM 23,793.10**
1723	Setting Out	1 day	Tue 01 Mar	Tue 01 Mar	Tue 01 Mar	Tue 01 Mar '22	Tue 01 Mar '22	e 01 Mar '22	2	1725	RM 2,379.31	100%	RM 2,379.31
1724	**Base Works**	**5 days**	**Wed 02 Mai**	**Tue 08 Mar**	**Wed 02 Mai**	**Tue 08 Mar '22**	**Wed 02 Mar '22**	**e 08 Mar '22**			**RM 7,137.93**	**100%**	**RM 7,137.93**
1725	Excavation	2 days	Wed 02 Mar	Thu 03 Mar	Wed 02 Mar	Thu 03 Mar '22	Wed 02 Mar '22	u 03 Mar '22	1723	1726	RM 2,379.31	100%	RM 2,379.31
1726	Hardcore	2 days	Fri 04 Mar '2	Mon 07 Mar	Fri 04 Mar '2	Mon 07 Mar '22	Fri 04 Mar '22	n 07 Mar '22	1725	1727	RM 2,379.31	100%	RM 2,379.31
1727	Leancon	1 day	Tue 08 Mar	Tue 08 Mar	Tue 08 Mar	Tue 08 Mar '22	Tue 08 Mar '22	e 08 Mar '22	1726	1729	RM 2,379.31	100%	RM 2,379.31
1728	**Footing**	**5 days**	**Wed 09 Mai**	**Tue 15 Mar**	**Wed 09 Mai**	**Tue 15 Mar '22**	**Wed 09 Mar '22**	**e 15 Mar '22**			**RM 7,137.93**	**100%**	**RM 7,137.93**
1729	Fromwork Installation	2 days	Wed 09 Mar	Thu 10 Mar	Wed 09 Mar	Thu 10 Mar '22	Wed 09 Mar '22	u 10 Mar '22	1727	1730	RM 2,379.31	100%	RM 2,379.31
1730	Rebar Installation	2 days	Fri 11 Mar '2	Mon 14 Mar	Fri 11 Mar '2	Mon 14 Mar '22	Fri 11 Mar '22	n 14 Mar '22	1729	1731	RM 2,379.31	100%	RM 2,379.31
1731	Casting FT	1 day	Tue 15 Mar	Tue 15 Mar	Tue 15 Mar	Tue 15 Mar '22	Tue 15 Mar '22	e 15 Mar '22	1730	1733	RM 2,379.31	100%	RM 2,379.31
1732	**RC Wall**	**5 days**	**Wed 16 Mai**	**Tue 22 Mar**	**Wed 16 Mai**	**Tue 22 Mar '22**	**Wed 16 Mar '22**	**e 22 Mar '22**			**RM 7,137.93**	**100%**	**RM 7,137.93**
1733	Rebar Installation	2 days	Wed 16 Mar	Thu 17 Mar	Wed 16 Mar	Thu 17 Mar '22	Wed 16 Mar '22	u 17 Mar '22	1731	1734	RM 2,379.31	100%	RM 2,379.31
1734	Formwok Installation	2 days	Fri 18 Mar '2	Mon 21 Mar	Fri 18 Mar '2	Mon 21 Mar '22	Fri 18 Mar '22	n 21 Mar '22	1733	1735	RM 2,379.31	100%	RM 2,379.31
1735	Casting	1 day	Tue 22 Mar	Tue 22 Mar	Tue 22 Mar	Tue 22 Mar '22	Tue 22 Mar '22	e 22 Mar '22	1734	2617,2608FS+30 d	RM 2,379.31	100%	RM 2,379.31
1736	**External Works**	**545 days**	**Fri 19 Nov '2**	**Thu 29 Sep '**	**Mon 08 Feb**	**Fri 14 Apr '23**	**Mon 08 Feb '21**	**NA**			**RM 1,320,118.74**	**88%**	**RM 1,682,795.23**
1737	**Sewerage Works**	**152 days**	**Fri 19 Nov '2**	**Fri 01 Jul '22**	**Fri 19 Nov '2**	**Fri 01 Jul '22**	**Fri 19 Nov '21**	**Fri 01 Jul '22**			**RM 113,105.79**	**100%**	**RM 113,105.79**
1738	Material Delivery	5 days	Fri 19 Nov '2	Thu 25 Nov	Fri 19 Nov '2	Thu 25 Nov '21	Fri 19 Nov '21	u 25 Nov '21	161	1739	RM 0.00	100%	RM 0.00
1739	Setting Out	3 days	Fri 26 Nov '2	Tue 30 Nov	Fri 26 Nov '2	Tue 30 Nov '21	Fri 26 Nov '21	e 30 Nov '21	1738	1743,1750	RM 0.00	100%	RM 0.00
1740	**Construction Manhole**	**40 days**	**Wed 01 Dec**	**Tue 25 Jan '**	**Wed 01 Dec**	**Tue 25 Jan '22**	**Wed 01 Dec '21**	**ie 25 Jan '22**			**RM 17,497.26**	**100%**	**RM 17,497.26**
1741	**Excavation & Base Works**	**18 days**	**Wed 01 Dec**	**Fri 24 Dec '2**	**Wed 01 Dec**	**Fri 24 Dec '21**	**Wed 01 Dec '21**	**ri 24 Dec '21**			**RM 8,748.63**	**100%**	**RM 8,748.63**
1742	**Brick Manhole**	**18 days**	**Wed 01 Dec**	**Fri 24 Dec '2**	**Wed 01 Dec**	**Fri 24 Dec '21**	**Wed 01 Dec '21**	**ri 24 Dec '21**			**RM 4,771.98**	**100%**	**RM 4,771.98**
1743	MH 1	3 days	Wed 01 Dec	Fri 03 Dec '2	Wed 01 Dec	Fri 03 Dec '21	Wed 01 Dec '21	ri 03 Dec '21	1739	1744	RM 795.33	100%	RM 795.33
1744	MH 2	3 days	Mon 06 Dec	Wed 08 Dec	Mon 06 Dec	Wed 08 Dec '21	Mon 06 Dec '21	d 08 Dec '21	1743	1745	RM 795.33	100%	RM 795.33
1745	MH 3	3 days	Thu 09 Dec '2	Mon 13 Dec	Thu 09 Dec '2	Mon 13 Dec '21	Thu 09 Dec '21	n 13 Dec '21	1744	1746	RM 795.33	100%	RM 795.33
1746	MH 4	3 days	Tue 14 Dec '2	Thu 16 Dec '2	Tue 14 Dec '2	Thu 16 Dec '21	Tue 14 Dec '21	u 16 Dec '21	1745	1747	RM 795.33	100%	RM 795.33
1747	MH 5	3 days	Fri 17 Dec '2	Tue 21 Dec '2	Fri 17 Dec '2	Tue 21 Dec '21	Fri 17 Dec '21	e 21 Dec '21	1746	1748	RM 795.33	100%	RM 795.33
1748	MH 6	3 days	Wed 22 Dec	Fri 24 Dec '2	Wed 22 Dec	Fri 24 Dec '21	Wed 22 Dec '21	ri 24 Dec '21	1747	1757	RM 795.33	100%	RM 795.33
1749	**Circular Manhole**	**15 days**	**Wed 01 Dec**	**Tue 21 Dec '**	**Wed 01 Dec**	**Tue 21 Dec '21**	**Wed 01 Dec '21**	**e 21 Dec '21**			**RM 3,976.65**	**100%**	**RM 3,976.65**
1750	MH 7	3 days	Wed 01 Dec	Fri 03 Dec '2	Wed 01 Dec	Fri 03 Dec '21	Wed 01 Dec '21	ri 03 Dec '21	1739	1751	RM 795.33	100%	RM 795.33
1751	MH 8	3 days	Mon 06 Dec	Wed 08 Dec	Mon 06 Dec	Wed 08 Dec '21	Mon 06 Dec '21	d 08 Dec '21	1750	1752	RM 795.33	100%	RM 795.33
1752	MH 9	3 days	Thu 09 Dec '2	Mon 13 Dec	Thu 09 Dec '2	Mon 13 Dec '21	Thu 09 Dec '21	n 13 Dec '21	1751	1753	RM 795.33	100%	RM 795.33
1753	MH 10	3 days	Tue 14 Dec '2	Thu 16 Dec '2	Tue 14 Dec '2	Thu 16 Dec '21	Tue 14 Dec '21	u 16 Dec '21	1752	1754	RM 795.33	100%	RM 795.33
1754	MH 11	3 days	Fri 17 Dec '2	Tue 21 Dec '2	Fri 17 Dec '2	Tue 21 Dec '21	Fri 17 Dec '21	e 21 Dec '21	1753	1764	RM 795.33	100%	RM 795.33
1755	**Structure Works**	**25 days**	**Wed 22 Dec**	**Tue 25 Jan '**	**Wed 22 Dec**	**Tue 25 Jan '22**	**Wed 22 Dec '21**	**ie 25 Jan '22**			**RM 8,748.63**	**100%**	**RM 8,748.63**
1756	**Brick Manhole**	**18 days**	**Mon 27 Dec**	**Wed 19 Jan**	**Mon 27 Dec**	**Wed 19 Jan '22**	**Mon 27 Dec '21**	**d 19 Jan '22**			**RM 4,771.98**	**100%**	**RM 4,771.98**
1757	MH 1	3 days	Mon 27 Dec	Wed 29 Dec	Mon 27 Dec	Wed 29 Dec '21	Mon 27 Dec '21	d 29 Dec '21	1748	1758,1831	RM 795.33	100%	RM 795.33
1758	MH 2	3 days	Thu 30 Dec '2	Mon 03 Jan	Thu 30 Dec '2	Mon 03 Jan '22	Thu 30 Dec '21	n 03 Jan '22	1757	1759	RM 795.33	100%	RM 795.33
1759	MH 3	3 days	Tue 04 Jan '2	Thu 06 Jan '2	Tue 04 Jan '2	Thu 06 Jan '22	Tue 04 Jan '22	u 06 Jan '22	1758	1760	RM 795.33	100%	RM 795.33
1760	MH 4	3 days	Fri 07 Jan '22	Tue 11 Jan '2	Fri 07 Jan '22	Tue 11 Jan '22	Fri 07 Jan '22	ie 11 Jan '22	1759	1761	RM 795.33	100%	RM 795.33
1761	MH 5	3 days	Wed 12 Jan	Fri 14 Jan '22	Wed 12 Jan	Fri 14 Jan '22	Wed 12 Jan '22	ri 14 Jan '22	1760	1762	RM 795.33	100%	RM 795.33

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
1762	MH 6	3 days	Mon 17 Jan	Wed 19 Jan	Mon 17 Jan	Wed 19 Jan '22	Mon 17 Jan '22	d 19 Jan '22	1761	1771	RM 795.33	100%	RM 795.33
1763	**Circular Manhole**	**25 days**	**Wed 22 Dec**	**Tue 25 Jan '**	**Wed 22 Dec**	**Tue 25 Jan '22**	**Wed 22 Dec '21**	**ie 25 Jan '22**			**RM 3,976.65**	**100%**	**RM 3,976.65**
1764	MH 7	5 days	Wed 22 Dec	Tue 28 Dec '	Wed 22 Dec	Tue 28 Dec '21	Wed 22 Dec '21	e 28 Dec '21	1754	1765	RM 795.33	100%	RM 795.33
1765	MH 8	5 days	Wed 29 Dec	Tue 04 Jan '2	Wed 29 Dec	Tue 04 Jan '22	Wed 29 Dec '21	ie 04 Jan '22	1764	1766	RM 795.33	100%	RM 795.33
1766	MH 9	5 days	Wed 05 Jan	Tue 11 Jan '2	Wed 05 Jan	Tue 11 Jan '22	Wed 05 Jan '22	ie 11 Jan '22	1765	1767	RM 795.33	100%	RM 795.33
1767	MH 10	5 days	Wed 12 Jan	Tue 18 Jan '2	Wed 12 Jan	Tue 18 Jan '22	Wed 12 Jan '22	ie 18 Jan '22	1766	1768	RM 795.33	100%	RM 795.33
1768	MH 11	5 days	Wed 19 Jan	Tue 25 Jan '2	Wed 19 Jan	Tue 25 Jan '22	Wed 19 Jan '22	ie 25 Jan '22	1767	2617	RM 795.33	100%	RM 795.33
1769	**Installation VCP Pipe**	**105 days**	**Thu 20 Jan '**	**Tue 28 Jun '**	**Thu 20 Jan '**	**Tue 28 Jun '22**	**Thu 20 Jan '22**	**e 28 Jun '22**			**RM 32,608.53**	**100%**	**RM 32,608.53**
1770	**MH 1 to MH 2**	**12 days**	**Thu 20 Jan '**	**Tue 08 Feb '**	**Thu 20 Jan '**	**Tue 08 Feb '22**	**Thu 20 Jan '22**	**e 08 Feb '22**			**RM 3,181.32**	**100%**	**RM 3,181.32**
1771	Excavation Trench	5 days	Thu 20 Jan '2	Wed 26 Jan	Thu 20 Jan '2	Wed 26 Jan '22	Thu 20 Jan '22	d 26 Jan '22	1762	1773	RM 795.33	100%	RM 795.33
1772	**Laying Sewer Pipe**	**7 days**	**Thu 27 Jan '**	**Tue 08 Feb '**	**Thu 27 Jan '**	**Tue 08 Feb '22**	**Thu 27 Jan '22**	**e 08 Feb '22**			**RM 2,385.99**	**100%**	**RM 2,385.99**
1773	Base	2 days	Thu 27 Jan '2	Fri 28 Jan '22	Thu 27 Jan '2	Fri 28 Jan '22	Thu 27 Jan '22	ri 28 Jan '22	1771	1774	RM 795.33	100%	RM 795.33
1774	Laying Pipe	3 days	Mon 31 Jan	Fri 04 Feb '2	Mon 31 Jan	Fri 04 Feb '22	Mon 31 Jan '22	ri 04 Feb '22	1773	1775	RM 795.33	100%	RM 795.33
1775	Backfill	2 days	Mon 07 Feb	Tue 08 Feb '	Mon 07 Feb	Tue 08 Feb '22	Mon 07 Feb '22	e 08 Feb '22	1774	1777	RM 795.33	100%	RM 795.33
1776	**MH 2 to MH 3**	**10 days**	**Wed 09 Feb**	**Tue 22 Feb '**	**Wed 09 Feb**	**Tue 22 Feb '22**	**Wed 09 Feb '22**	**e 22 Feb '22**			**RM 3,181.32**	**100%**	**RM 3,181.32**
1777	Excavation Trench	3 days	Wed 09 Feb	Fri 11 Feb '2	Wed 09 Feb	Fri 11 Feb '22	Wed 09 Feb '22	ri 11 Feb '22	1775	1779	RM 795.33	100%	RM 795.33
1778	**Laying Sewer Pipe**	**7 days**	**Mon 14 Feb**	**Tue 22 Feb '**	**Mon 14 Feb**	**Tue 22 Feb '22**	**Mon 14 Feb '22**	**e 22 Feb '22**			**RM 2,385.99**	**100%**	**RM 2,385.99**
1779	Base	2 days	Mon 14 Feb	Tue 15 Feb '	Mon 14 Feb	Tue 15 Feb '22	Mon 14 Feb '22	e 15 Feb '22	1777	1780	RM 795.33	100%	RM 795.33
1780	Laying Pipe	3 days	Wed 16 Feb	Fri 18 Feb '2	Wed 16 Feb	Fri 18 Feb '22	Wed 16 Feb '22	ri 18 Feb '22	1779	1781	RM 795.33	100%	RM 795.33
1781	Backfill	2 days	Mon 21 Feb	Tue 22 Feb '	Mon 21 Feb	Tue 22 Feb '22	Mon 21 Feb '22	e 22 Feb '22	1780	1783	RM 795.33	100%	RM 795.33
1782	**MH 3 to MH 4**	**10 days**	**Wed 23 Feb**	**Tue 08 Mar**	**Wed 23 Feb**	**Tue 08 Mar '22**	**Wed 23 Feb '22**	**e 08 Mar '22**			**RM 3,181.32**	**100%**	**RM 3,181.32**
1783	Excavation Trench	3 days	Wed 23 Feb	Fri 25 Feb '2	Wed 23 Feb	Fri 25 Feb '22	Wed 23 Feb '22	ri 25 Feb '22	1781	1785	RM 795.33	100%	RM 795.33
1784	**Laying Sewer Pipe**	**7 days**	**Mon 28 Feb**	**Tue 08 Mar**	**Mon 28 Feb**	**Tue 08 Mar '22**	**Mon 28 Feb '22**	**e 08 Mar '22**			**RM 2,385.99**	**100%**	**RM 2,385.99**
1785	Base	2 days	Mon 28 Feb	Tue 01 Mar	Mon 28 Feb	Tue 01 Mar '22	Mon 28 Feb '22	e 01 Mar '22	1783	1786	RM 795.33	100%	RM 795.33
1786	Laying Pipe	3 days	Wed 02 Mar	Fri 04 Mar '2	Wed 02 Mar	Fri 04 Mar '22	Wed 02 Mar '22	i 04 Mar '22	1785	1787	RM 795.33	100%	RM 795.33
1787	Backfill	2 days	Mon 07 Mar	Tue 08 Mar	Mon 07 Mar	Tue 08 Mar '22	Mon 07 Mar '22	e 08 Mar '22	1786	1789	RM 795.33	100%	RM 795.33
1788	**MH 5 to MH 6**	**8 days**	**Wed 09 Mar**	**Fri 18 Mar '2**	**Wed 09 Mar**	**Fri 18 Mar '22**	**Wed 09 Mar '22**	**i 18 Mar '22**			**RM 3,181.32**	**100%**	**RM 3,181.32**
1789	Excavation Trench	3 days	Wed 09 Mar	Fri 11 Mar '2	Wed 09 Mar	Fri 11 Mar '22	Wed 09 Mar '22	i 11 Mar '22	1787	1791	RM 795.33	100%	RM 795.33
1790	**Laying Sewer Pipe**	**5 days**	**Mon 14 Mar**	**Fri 18 Mar '2**	**Mon 14 Mar**	**Fri 18 Mar '22**	**Mon 14 Mar '22**	**i 18 Mar '22**			**RM 2,385.99**	**100%**	**RM 2,385.99**
1791	Base	1 day	Mon 14 Mar	Mon 14 Mar	Mon 14 Mar	Mon 14 Mar '22	Mon 14 Mar '22	n 14 Mar '22	1789	1792	RM 795.33	100%	RM 795.33
1792	Laying Pipe	2 days	Tue 15 Mar	Wed 16 Mar	Tue 15 Mar	Wed 16 Mar '22	Tue 15 Mar '22	16 Mar '22	1791	1793	RM 795.33	100%	RM 795.33
1793	Backfill	2 days	Thu 17 Mar	Fri 18 Mar '2	Thu 17 Mar	Fri 18 Mar '22	Thu 17 Mar '22	i 18 Mar '22	1792	1795	RM 795.33	100%	RM 795.33
1794	**MH 6 to MH 7**	**13 days**	**Mon 21 Mar**	**Wed 06 Apr**	**Mon 21 Mar**	**Wed 06 Apr '22**	**Mon 21 Mar '22**	**d 06 Apr '22**			**RM 3,976.65**	**100%**	**RM 3,976.65**
1795	Excavation Trench	3 days	Mon 21 Mar	Wed 23 Mar	Mon 21 Mar	Wed 23 Mar '22	Mon 21 Mar '22	23 Mar '22	1793	1797	RM 795.33	100%	RM 795.33
1796	**Laying Sewer Pipe**	**10 days**	**Thu 24 Mar**	**Wed 06 Apr**	**Thu 24 Mar**	**Wed 06 Apr '22**	**Thu 24 Mar '22**	**d 06 Apr '22**			**RM 3,181.32**	**100%**	**RM 3,181.32**
1797	Base	2 days	Thu 24 Mar	Fri 25 Mar '2	Thu 24 Mar	Fri 25 Mar '22	Thu 24 Mar '22	i 25 Mar '22	1795	1798	RM 795.33	100%	RM 795.33
1798	Laying Pipe	3 days	Mon 28 Mar	Wed 30 Mar	Mon 28 Mar	Wed 30 Mar '22	Mon 28 Mar '22	30 Mar '22	1797	1799	RM 795.33	100%	RM 795.33
1799	Encasement RC	3 days	Thu 31 Mar	Mon 04 Apr	Thu 31 Mar	Mon 04 Apr '22	Thu 31 Mar '22	n 04 Apr '22	1798	1800	RM 795.33	100%	RM 795.33
1800	Backfill	2 days	Tue 05 Apr '	Wed 06 Apr	Tue 05 Apr '	Wed 06 Apr '22	Tue 05 Apr '22	d 06 Apr '22	1799	1802	RM 795.33	100%	RM 795.33
1801	**MH 7 to MH 8**	**13 days**	**Thu 07 Apr '**	**Tue 26 Apr '**	**Thu 07 Apr '**	**Tue 26 Apr '22**	**Thu 07 Apr '22**	**e 26 Apr '22**			**RM 3,976.65**	**100%**	**RM 3,976.65**
1802	Excavation Trench	3 days	Thu 07 Apr '	Mon 11 Apr	Thu 07 Apr '	Mon 11 Apr '22	Thu 07 Apr '22	n 11 Apr '22	1800	1804	RM 795.33	100%	RM 795.33
1803	**Laying Sewer Pipe**	**10 days**	**Tue 12 Apr '**	**Tue 26 Apr '**	**Tue 12 Apr '**	**Tue 26 Apr '22**	**Tue 12 Apr '22**	**e 26 Apr '22**			**RM 3,181.32**	**100%**	**RM 3,181.32**
1804	Base	2 days	Tue 12 Apr '	Wed 13 Apr	Tue 12 Apr '	Wed 13 Apr '22	Tue 12 Apr '22	d 13 Apr '22	1802	1805	RM 795.33	100%	RM 795.33
1805	Laying Pipe	3 days	Thu 14 Apr '	Tue 19 Apr '	Thu 14 Apr '	Tue 19 Apr '22	Thu 14 Apr '22	e 19 Apr '22	1804	1806	RM 795.33	100%	RM 795.33
1806	Encasement	3 days	Wed 20 Apr	Fri 22 Apr '2	Wed 20 Apr	Fri 22 Apr '22	Wed 20 Apr '22	ri 22 Apr '22	1805	1807	RM 795.33	100%	RM 795.33
1807	Backfill	2 days	Mon 25 Apr	Tue 26 Apr '	Mon 25 Apr	Tue 26 Apr '22	Mon 25 Apr '22	e 26 Apr '22	1806	1809	RM 795.33	100%	RM 795.33
1808	**MH 8 to MH 9**	**13 days**	**Wed 27 Apr**	**Wed 18 May**	**Wed 27 Apr**	**Wed 18 May '22**	**Wed 27 Apr '22**	**18 May '22**			**RM 3,976.65**	**100%**	**RM 3,976.65**
1809	Excavation Trench	3 days	Wed 27 Apr	Fri 29 Apr '2	Wed 27 Apr	Fri 29 Apr '22	Wed 27 Apr '22	ri 29 Apr '22	1807	1811	RM 795.33	100%	RM 795.33
1810	**Laying Sewer Pipe**	**10 days**	**Wed 04 May**	**Wed 18 May**	**Wed 04 May**	**Wed 18 May '22**	**Wed 04 May '22**	**18 May '22**			**RM 3,181.32**	**100%**	**RM 3,181.32**
1811	Base	2 days	Wed 04 May	Thu 05 May	Wed 04 May	Thu 05 May '22	Wed 04 May '22	05 May '22	1809	1812	RM 795.33	100%	RM 795.33
1812	Laying Pipe	3 days	Fri 06 May '2	Tue 10 May	Fri 06 May '2	Tue 10 May '22	Fri 06 May '22	10 May '22	1811	1813	RM 795.33	100%	RM 795.33
1813	Encasement RC	3 days	Wed 11 May	Fri 13 May '2	Wed 11 May	Fri 13 May '22	Wed 11 May '22	i 13 May '22	1812	1814	RM 795.33	100%	RM 795.33
1814	Backfill	2 days	Tue 17 May	Wed 18 May	Tue 17 May	Wed 18 May '22	Tue 17 May '22	18 May '22	1813	1816	RM 795.33	100%	RM 795.33
1815	**MH 9 to MH 10**	**52 days**	**Thu 19 May**	**Thu 09 Jun '**	**Thu 17 Mar**	**Tue 07 Jun '22**	**Thu 17 Mar '22**	**e 07 Jun '22**			**RM 3,976.65**	**100%**	**RM 3,976.65**
1816	Excavation Trench	3 days	Thu 19 May	Mon 23 May	Thu 19 May	Mon 23 May '22	Thu 19 May '22	n 23 May '22	1814	1818	RM 795.33	100%	RM 795.33
1817	**Laying Sewer Pipe**	**52 days**	**Tue 24 May**	**Thu 09 Jun '**	**Thu 17 Mar**	**Tue 07 Jun '22**	**Thu 17 Mar '22**	**e 07 Jun '22**			**RM 3,181.32**	**100%**	**RM 3,181.32**
1818	Base	2 days	Tue 24 May	Wed 25 May	Thu 17 Mar	Fri 18 Mar '22	Thu 17 Mar '22	i 18 Mar '22	1816	1819	RM 795.33	100%	RM 795.33

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
1819	Laying Pipe	3 days	Thu 26 May	Wed 01 Jun	Tue 05 Apr '	Thu 07 Apr '22	Tue 05 Apr '22	u 07 Apr '22	1818	1820	RM 795.33	100%	RM 795.33
1820	Encasement RC	3 days	Thu 02 Jun '	Tue 07 Jun '	Thu 02 Jun '	Tue 07 Jun '22	Thu 02 Jun '22	ie 07 Jun '22	1819	1821	RM 795.33	100%	RM 795.33
1821	Backfill	1 day	Wed 08 Jun	Thu 09 Jun '	Tue 05 Apr '	Tue 05 Apr '22	Tue 05 Apr '22	e 05 Apr '22	1820	1823	RM 795.33	100%	RM 795.33
1822	**MH 10 to MH 11**	**43 days**	**Fri 10 Jun '2**	**Tue 28 Jun '**	**Thu 21 Apr '**	**Tue 28 Jun '22**	**Thu 21 Apr '22**	**ie 28 Jun '22**			**RM 3,976.65**	**100%**	**RM 3,976.65**
1823	Excavation Trench	1 day	Fri 10 Jun '2	Tue 14 Jun '	Thu 21 Apr '	Thu 21 Apr '22	Thu 21 Apr '22	u 21 Apr '22	1821	1825	RM 795.33	100%	RM 795.33
1824	**Laying Sewer Pipe**	**43 days**	**Wed 15 Jun**	**Tue 28 Jun '**	**Thu 21 Apr '**	**Tue 28 Jun '22**	**Thu 21 Apr '22**	**ie 28 Jun '22**			**RM 3,181.32**	**100%**	**RM 3,181.32**
1825	Base	2 days	Wed 15 Jun	Thu 16 Jun '	Thu 21 Apr '	Fri 22 Apr '22	Thu 21 Apr '22	ri 22 Apr '22	1823	1826	RM 795.33	100%	RM 795.33
1826	Laying Pipe	3 days	Fri 17 Jun '2	Tue 21 Jun '	Mon 25 Apr	Wed 27 Apr '22	Mon 25 Apr '22	d 27 Apr '22	1825	1827	RM 795.33	100%	RM 795.33
1827	Encasement	3 days	Wed 22 Jun	Fri 24 Jun '2	Wed 22 Jun	Fri 24 Jun '22	Wed 22 Jun '22	ri 24 Jun '22	1826	1828	RM 795.33	100%	RM 795.33
1828	Backfill	2 days	Mon 27 Jun	Tue 28 Jun '	Mon 27 Jun	Tue 28 Jun '22	Mon 27 Jun '22	ie 28 Jun '22	1827	1839	RM 795.33	100%	RM 795.33
1829	**Small Sewerage Treatment Syste**	**38 days**	**Thu 30 Dec '**	**Wed 23 Feb**	**Thu 30 Dec '**	**Wed 23 Feb '22**	**Thu 30 Dec '21**	**d 23 Feb '22**			**RM 63,000.00**	**100%**	**RM 63,000.00**
1830	**Base**	**13 days**	**Thu 30 Dec '**	**Mon 17 Jan**	**Thu 30 Dec '**	**Mon 17 Jan '22**	**Thu 30 Dec '21**	**n 17 Jan '22**			**RM 50,400.00**	**100%**	**RM 50,400.00**
1831	Excavation	5 days	Thu 30 Dec '	Wed 05 Jan	Thu 30 Dec '	Wed 05 Jan '22	Thu 30 Dec '21	d 05 Jan '22	1757	1832	RM 12,600.00	100%	RM 12,600.00
1832	Reinforcement	5 days	Thu 06 Jan '	Wed 12 Jan	Thu 06 Jan '	Wed 12 Jan '22	Thu 06 Jan '22	d 12 Jan '22	1831	1833FS-3 days	RM 12,600.00	100%	RM 12,600.00
1833	Formwork	5 days	Mon 10 Jan	Fri 14 Jan '2	Mon 10 Jan	Fri 14 Jan '22	Mon 10 Jan '22	ri 14 Jan '22	1832FS-3 days	1834FS-2 days	RM 12,600.00	100%	RM 12,600.00
1834	Concrete Works	3 days	Thu 13 Jan '	Mon 17 Jan	Thu 13 Jan '	Mon 17 Jan '22	Thu 13 Jan '22	n 17 Jan '22	1833FS-2 days	1836	RM 12,600.00	100%	RM 12,600.00
1835	**System**	**20 days**	**Tue 18 Jan '**	**Wed 16 Feb**	**Tue 18 Jan '**	**Wed 16 Feb '22**	**Tue 18 Jan '22**	**d 16 Feb '22**			**RM 12,600.00**	**100%**	**RM 12,600.00**
1836	Installation SSTS system	20 days	Tue 18 Jan '	Wed 16 Feb	Tue 18 Jan '	Wed 16 Feb '22	Tue 18 Jan '22	d 16 Feb '22	1834	1838	RM 12,600.00	100%	RM 12,600.00
1837	**Connection Works**	**5 days**	**Thu 17 Feb '**	**Wed 23 Feb**	**Thu 17 Feb '**	**Wed 23 Feb '22**	**Thu 17 Feb '22**	**d 23 Feb '22**			**RM 0.00**	**100%**	**RM 0.00**
1838	Connection to Existing	5 days	Thu 17 Feb '	Wed 23 Feb	Thu 17 Feb '	Wed 23 Feb '22	Thu 17 Feb '22	d 23 Feb '22	1836	1839	RM 0.00	100%	RM 0.00
1839	Testing Works	3 days	Wed 29 Jun	Fri 01 Jul '22	Wed 29 Jun	Fri 01 Jul '22	Wed 29 Jun '22	Fri 01 Jul '22	1838,1828	2617	RM 0.00	100%	RM 0.00
1840	**Surface Water Drainage**	**292 days**	**Fri 19 Nov '2**	**Fri 08 Jul '22**	**Fri 19 Nov '2**	**Thu 19 Jan '23**	**Fri 19 Nov '21**	**NA**			**RM 582,040.44**	**94%**	**RM 582,040.44**
1841	Material Delivery	5 days	Fri 19 Nov '2	Thu 25 Nov '	Fri 19 Nov '2	Thu 25 Nov '21	Fri 19 Nov '21	u 25 Nov '21	161	1842	RM 0.00	100%	RM 0.00
1842	Setting Out	2 days	Fri 26 Nov '2	Mon 29 Nov	Fri 26 Nov '2	Mon 29 Nov '21	Fri 26 Nov '21	n 29 Nov '21	1841	1844,1848,1859,1	RM 0.00	100%	RM 0.00
1843	**Realignment Drains**	**21 days**	**Tue 30 Nov**	**Tue 28 Dec '**	**Tue 30 Nov**	**Tue 28 Dec '21**	**Tue 30 Nov '21**	**e 28 Dec '21**			**RM 0.00**	**100%**	**RM 0.00**
1844	Demolishing Works	7 days	Tue 30 Nov '	Wed 08 Dec	Tue 30 Nov '	Wed 08 Dec '21	Tue 30 Nov '21	d 08 Dec '21	1842	1845	RM 0.00	100%	RM 0.00
1845	Construction RC Drain 700mm	14 days	Thu 09 Dec '	Tue 28 Dec '	Thu 09 Dec '	Tue 28 Dec '21	Thu 09 Dec '21	e 28 Dec '21	1844	1856	RM 0.00	100%	RM 0.00
1846	**Culverts Installation**	**36 days**	**Tue 30 Nov**	**Tue 18 Jan '**	**Tue 30 Nov**	**Tue 18 Jan '22**	**Tue 30 Nov '21**	**ie 18 Jan '22**			**RM 103,950.96**	**100%**	**RM 103,950.96**
1847	**600mm RC Pipe Culvert**	**31 days**	**Tue 30 Nov**	**Tue 11 Jan '**	**Tue 30 Nov**	**Tue 11 Jan '22**	**Tue 30 Nov '21**	**ie 11 Jan '22**			**RM 36,238.98**	**100%**	**RM 36,238.98**
1848	Excavation	5 days	Tue 30 Nov '	Mon 06 Dec	Tue 30 Nov '	Mon 06 Dec '21	Tue 30 Nov '21	n 06 Dec '21	1842	1849	RM 9,059.58	100%	RM 9,059.58
1849	Base Work	14 days	Tue 07 Dec '	Fri 24 Dec '2	Tue 07 Dec '	Fri 24 Dec '21	Tue 07 Dec '21	ri 24 Dec '21	1848	1850	RM 9,059.80	100%	RM 9,059.80
1850	Culverts Installation	7 days	Mon 27 Dec	Tue 04 Jan '	Mon 27 Dec	Tue 04 Jan '22	Mon 27 Dec '21	ie 04 Jan '22	1849	1851	RM 9,059.80	100%	RM 9,059.80
1851	Wing Wall	5 days	Wed 05 Jan	Tue 11 Jan '	Wed 05 Jan	Tue 11 Jan '22	Wed 05 Jan '22	ie 11 Jan '22	1850	1856	RM 9,059.80	100%	RM 9,059.80
1852	**1200mm RC Pipe Culvert**	**36 days**	**Tue 30 Nov**	**Tue 18 Jan '**	**Tue 30 Nov**	**Tue 18 Jan '22**	**Tue 30 Nov '21**	**ie 18 Jan '22**			**RM 67,711.98**	**100%**	**RM 67,711.98**
1853	Excavation	5 days	Tue 30 Nov '	Mon 06 Dec	Tue 30 Nov '	Mon 06 Dec '21	Tue 30 Nov '21	n 06 Dec '21	1842	1854	RM 16,567.38	100%	RM 16,567.38
1854	Base Work	14 days	Tue 07 Dec '	Fri 24 Dec '2	Tue 07 Dec '	Fri 24 Dec '21	Tue 07 Dec '21	ri 24 Dec '21	1853	1855	RM 17,048.20	100%	RM 17,048.20
1855	Culverts Installation	7 days	Mon 27 Dec	Tue 04 Jan '	Mon 27 Dec	Tue 04 Jan '22	Mon 27 Dec '21	ie 04 Jan '22	1854	1856	RM 17,048.20	100%	RM 17,048.20
1856	Wing Wall	5 days	Wed 12 Jan	Tue 18 Jan '	Wed 12 Jan	Tue 18 Jan '22	Wed 12 Jan '22	ie 18 Jan '22	1855,1845,1851	2617	RM 17,048.20	100%	RM 17,048.20
1857	**RC Open Drain**	**106 days**	**Tue 30 Nov**	**Fri 29 Apr '2**	**Tue 30 Nov**	**Fri 29 Apr '22**	**Tue 30 Nov '21**	**ri 29 Apr '22**			**RM 278,709.24**	**100%**	**RM 278,709.24**
1858	**Excavation (Boundary)**	**41 days**	**Tue 30 Nov**	**Tue 25 Jan '**	**Tue 30 Nov**	**Tue 25 Jan '22**	**Tue 30 Nov '21**	**ie 25 Jan '22**			**RM 69,677.31**	**100%**	**RM 69,677.31**
1859	600mm wide	20 days	Tue 30 Nov '	Mon 27 Dec	Tue 30 Nov '	Mon 27 Dec '21	Tue 30 Nov '21	n 27 Dec '21	1842	1860	RM 23,225.77	100%	RM 23,225.77
1860	450mm wide	14 days	Tue 28 Dec '	Fri 14 Jan '2	Tue 28 Dec '	Fri 14 Jan '22	Tue 28 Dec '21	ri 14 Jan '22	1859	1861	RM 23,225.77	100%	RM 23,225.77
1861	300mm wide	7 days	Mon 17 Jan	Tue 25 Jan '	Mon 17 Jan	Tue 25 Jan '22	Mon 17 Jan '22	ie 25 Jan '22	1860	1864	RM 23,225.77	100%	RM 23,225.77
1862	**Construction Drain**	**65 days**	**Wed 26 Jan**	**Fri 29 Apr '2**	**Wed 26 Jan**	**Fri 29 Apr '22**	**Wed 26 Jan '22**	**ri 29 Apr '22**			**RM 209,031.93**	**100%**	**RM 209,031.93**
1863	**600mm wide**	**28 days**	**Wed 26 Jan**	**Tue 08 Mar**	**Wed 26 Jan**	**Tue 08 Mar '22**	**Wed 26 Jan '22**	**e 08 Mar '22**			**RM 69,677.31**	**100%**	**RM 69,677.31**
1864	Base work	3 days	Wed 26 Jan	Fri 28 Jan '2	Wed 26 Jan	Fri 28 Jan '22	Wed 26 Jan '22	ri 28 Jan '22	1861	1865	RM 23,225.77	100%	RM 23,225.77
1865	RC Work	20 days	Mon 31 Jan	Tue 01 Mar	Mon 31 Jan	Tue 01 Mar '22	Mon 31 Jan '22	e 01 Mar '22	1864	1866	RM 23,225.77	100%	RM 23,225.77
1866	Finishing Work	5 days	Wed 02 Mar	Tue 08 Mar	Wed 02 Mar	Tue 08 Mar '22	Wed 02 Mar '22	e 08 Mar '22	1865	1868,1981FS-5 da	RM 23,225.77	100%	RM 23,225.77
1867	**450mm wide**	**22 days**	**Wed 09 Mar**	**Thu 07 Apr '**	**Wed 09 Mar**	**Thu 07 Apr '22**	**Wed 09 Mar '22**	**u 07 Apr '22**			**RM 69,677.31**	**100%**	**RM 69,677.31**
1868	Base work	3 days	Wed 09 Mar	Fri 11 Mar '2	Wed 09 Mar	Fri 11 Mar '22	Wed 09 Mar '22	i 11 Mar '22	1866	1869	RM 23,225.77	100%	RM 23,225.77
1869	RC Work	14 days	Mon 14 Mar	Thu 31 Mar	Mon 14 Mar	Thu 31 Mar '22	Mon 14 Mar '22	u 31 Mar '22	1868	1870	RM 23,225.77	100%	RM 23,225.77
1870	Finishing Work	5 days	Fri 01 Apr '2	Thu 07 Apr '	Fri 01 Apr '2	Thu 07 Apr '22	Fri 01 Apr '22	u 07 Apr '22	1869	1872	RM 23,225.77	100%	RM 23,225.77
1871	**350mm wide**	**15 days**	**Fri 08 Apr '2**	**Fri 29 Apr '2**	**Fri 08 Apr '2**	**Fri 29 Apr '22**	**Fri 08 Apr '22**	**ri 29 Apr '22**			**RM 69,677.31**	**100%**	**RM 69,677.31**
1872	Base work	3 days	Fri 08 Apr '2	Tue 12 Apr '	Fri 08 Apr '2	Tue 12 Apr '22	Fri 08 Apr '22	e 12 Apr '22	1870	1873	RM 23,225.77	100%	RM 23,225.77
1873	RC Work	7 days	Wed 13 Apr	Fri 22 Apr '2	Wed 13 Apr	Fri 22 Apr '22	Wed 13 Apr '22	ri 22 Apr '22	1872	1874	RM 23,225.77	100%	RM 23,225.77
1874	Finishing Work	5 days	Mon 25 Apr	Fri 29 Apr '2	Mon 25 Apr	Fri 29 Apr '22	Mon 25 Apr '22	ri 29 Apr '22	1873	1893,1904,1876,1	RM 23,225.77	100%	RM 23,225.77
1875	**RC OSD**	**29 days**	**Wed 04 Ma**	**Thu 09 Jun '**	**Wed 13 Apr**	**Fri 27 May '22**	**Wed 13 Apr '22**	**i 27 May '22**			**RM 107,195.85**	**100%**	**RM 107,195.85**

ID		Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
1876	✓	Excavation	5 days	Wed 04 Ma	Tue 10 May	Wed 04 Ma	Tue 10 May '22	Wed 04 May '22	10 May '22	1874	1877	RM 21,439.17	100%	RM 21,439.17
1877	✓	Base Works	7 days	Wed 11 Ma	Fri 20 May '2	Wed 11 Ma	Fri 20 May '22	Wed 11 May '22	20 May '22	1876	1878	RM 21,439.17	100%	RM 21,439.17
1878	✓	RC Wall	5 days	Mon 23 Ma	Fri 27 May '2	Mon 23 Ma	Fri 27 May '22	Mon 23 May '22	27 May '22	1877	1879	RM 21,439.17	100%	RM 21,439.17
1879	✓	Sump Construction	3 days	Wed 01 Jun	Fri 03 Jun '2	Wed 13 Apr	Mon 18 Apr '22	Wed 13 Apr '22	18 Apr '22	1878	1880	RM 21,439.17	100%	RM 21,439.17
1880	✓	Trash Screen Installation	3 days	Tue 07 Jun '	Thu 09 Jun '	Mon 18 Apr	Wed 20 Apr '22	Mon 18 Apr '22	20 Apr '22	1879	2289FS-3 days,23	RM 21,439.17	100%	RM 21,439.17
1881		**OSD Fencing & Gates**	**32 days**	**Tue 30 Nov**	**Wed 12 Jan**	**Tue 30 Nov**	**Wed 12 Jan '22**	**Tue 30 Nov '21**	**NA**			**RM 0.00**	**90%**	**RM 0.00**
1882	✓	Setting Out	1 day	Tue 30 Nov '	Tue 30 Nov '	Tue 30 Nov '	Tue 30 Nov '21	Tue 30 Nov '21	30 Nov '21	1842	1883	RM 0.00	100%	RM 0.00
1883		Base Works	12 days	Wed 01 Dec	Thu 16 Dec '	Wed 01 Dec	Thu 16 Dec '21	Wed 01 Dec '21	NA	1882	1884	RM 0.00	90%	RM 0.00
1884		Post Installation	7 days	Fri 17 Dec '2	Mon 27 Dec	Fri 17 Dec '2	Mon 27 Dec '21	Fri 17 Dec '21	NA	1883	1885	RM 0.00	90%	RM 0.00
1885		Fencing Installation	7 days	Tue 28 Dec '	Wed 05 Jan	Tue 28 Dec '	Wed 05 Jan '22	Tue 28 Dec '21	NA	1884	1886	RM 0.00	90%	RM 0.00
1886		Finishing Work	5 days	Thu 06 Jan '	Wed 12 Jan	Thu 06 Jan '	Wed 12 Jan '22	Thu 06 Jan '22	NA	1885	1888	RM 0.00	90%	RM 0.00
1887	✓	**RC Discharge Drain**	**15 days**	**Thu 13 Jan '**	**Fri 04 Feb '2**	**Thu 13 Jan '**	**Fri 04 Feb '22**	**Thu 13 Jan '22**	**ri 04 Feb '22**			**RM 64,317.51**	**100%**	**RM 64,317.51**
1888	✓	Excavation	7 days	Thu 13 Jan '	Fri 21 Jan '2	Thu 13 Jan '	Fri 21 Jan '22	Thu 13 Jan '22	ri 21 Jan '22	1886	1889	RM 21,439.17	100%	RM 21,439.17
1889	✓	RC Drain	5 days	Mon 24 Jan	Fri 28 Jan '2	Mon 24 Jan	Fri 28 Jan '22	Mon 24 Jan '22	ri 28 Jan '22	1888	1890	RM 21,439.17	100%	RM 21,439.17
1890	✓	Finishing Work	3 days	Mon 31 Jan	Fri 04 Feb '2	Mon 31 Jan	Fri 04 Feb '22	Mon 31 Jan '22	ri 04 Feb '22	1889	2617	RM 21,439.17	100%	RM 21,439.17
1891		**RC Drain with MS Grating**	**30 days**	**Wed 04 Ma**	**Mon 20 Jun**	**Wed 01 Jun**	**Wed 13 Jul '22**	**Wed 01 Jun '22**	**NA**			**RM 0.00**	**99%**	**RM 0.00**
1892	✓	**450mm wide**	**15 days**	**Wed 04 Ma**	**Wed 25 Ma**	**Wed 01 Jun**	**Wed 22 Jun '22**	**Wed 01 Jun '22**	**d 22 Jun '22**			**RM 0.00**	**100%**	**RM 0.00**
1893	✓	Excavation	3 days	Wed 04 Ma	Fri 06 May '2	Wed 01 Jun	Fri 03 Jun '22	Wed 01 Jun '22	ri 03 Jun '22	1874	1894	RM 0.00	100%	RM 0.00
1894	✓	Base works	3 days	Mon 09 Ma	Wed 11 Ma	Tue 07 Jun '	Thu 09 Jun '22	Tue 07 Jun '22	u 09 Jun '22	1893	1895	RM 0.00	100%	RM 0.00
1895	✓	RC Works	7 days	Thu 12 May	Mon 23 Ma	Fri 10 Jun '2	Mon 20 Jun '22	Fri 10 Jun '22	n 20 Jun '22	1894	1896	RM 0.00	100%	RM 0.00
1896	✓	Cover Installation	2 days	Tue 24 May	Wed 25 Ma	Tue 21 Jun '	Wed 22 Jun '22	Tue 21 Jun '22	d 22 Jun '22	1895	1898	RM 0.00	100%	RM 0.00
1897		**300mm wide**	**15 days**	**Thu 26 May**	**Mon 20 Jun**	**Thu 23 Jun '**	**Wed 13 Jul '22**	**Thu 23 Jun '22**	**NA**			**RM 0.00**	**99%**	**RM 0.00**
1898	✓	Excavation	3 days	Thu 26 May	Wed 01 Jun	Thu 23 Jun '	Mon 27 Jun '22	Thu 23 Jun '22	n 27 Jun '22	1896	1899	RM 0.00	100%	RM 0.00
1899	✓	Base works	3 days	Thu 02 Jun '	Tue 07 Jun '	Tue 28 Jun '	Thu 30 Jun '22	Tue 28 Jun '22	u 30 Jun '22	1898	1900	RM 0.00	100%	RM 0.00
1900	✓	RC Works	7 days	Wed 08 Jun	Thu 16 Jun '	Fri 01 Jul '22	Mon 11 Jul '22	Fri 01 Jul '22	on 11 Jul '22	1899	1901	RM 0.00	100%	RM 0.00
1901		Cover Installation	2 days	Fri 17 Jun '2	Mon 20 Jun	Tue 12 Jul '2	Wed 13 Jul '22	Tue 12 Jul '22	NA	1900	2617,1954FS+110	RM 0.00	90%	RM 0.00
1902	✓	**RC Drain Sump 750mm x 750mm**	**44 days**	**Wed 04 Ma**	**Fri 08 Jul '22**	**Wed 04 Ma**	**Fri 08 Jul '22**	**Wed 04 May '22**	**Fri 08 Jul '22**			**RM 17,416.80**	**100%**	**RM 17,416.80**
1903	✓	**Sump 1**	**11 days**	**Wed 04 Ma**	**Thu 19 May**	**Wed 04 Ma**	**Thu 19 May '22**	**Wed 04 May '22**	**19 May '22**			**RM 1,741.68**	**100%**	**RM 1,741.68**
1904	✓	Fixing Formwork & Rebar	5 days	Wed 04 Ma	Tue 10 May	Wed 04 Ma	Tue 10 May '22	Wed 04 May '22	10 May '22	1874	1905	RM 580.56	100%	RM 580.56
1905	✓	Casting Concrete	3 days	Wed 11 Ma	Fri 13 May '2	Wed 11 Ma	Fri 13 May '22	Wed 11 May '22	13 May '22	1904	1906	RM 580.56	100%	RM 580.56
1906	✓	Install MS Grating Cover	3 days	Tue 17 May	Thu 19 May	Tue 17 May	Thu 19 May '22	Tue 17 May '22	19 May '22	1905	1908	RM 580.56	100%	RM 580.56
1907	✓	**Sump 2**	**11 days**	**Fri 20 May '**	**Wed 08 Jun**	**Fri 20 May '**	**Wed 08 Jun '22**	**Fri 20 May '22**	**d 08 Jun '22**			**RM 1,741.68**	**100%**	**RM 1,741.68**
1908	✓	Fixing Formwork & Rebar	5 days	Fri 20 May '	Thu 26 May	Fri 20 May '	Thu 26 May '22	Fri 20 May '22	26 May '22	1906	1909	RM 580.56	100%	RM 580.56
1909	✓	Casting Concrete	3 days	Fri 27 May '	Thu 02 Jun '	Fri 27 May '	Thu 02 Jun '22	Fri 27 May '22	u 02 Jun '22	1908	1910	RM 580.56	100%	RM 580.56
1910	✓	Install MS Grating Cover	3 days	Fri 03 Jun '2	Wed 08 Jun	Fri 03 Jun '2	Wed 08 Jun '22	Fri 03 Jun '22	d 08 Jun '22	1909	1912	RM 580.56	100%	RM 580.56
1911	✓	**Sump 3**	**11 days**	**Thu 09 Jun '**	**Thu 23 Jun '**	**Thu 09 Jun '**	**Thu 23 Jun '22**	**Thu 09 Jun '22**	**u 23 Jun '22**			**RM 1,741.68**	**100%**	**RM 1,741.68**
1912	✓	Fixing Formwork & Rebar	5 days	Thu 09 Jun '	Wed 15 Jun	Thu 09 Jun '	Wed 15 Jun '22	Thu 09 Jun '22	d 15 Jun '22	1910	1913	RM 580.56	100%	RM 580.56
1913	✓	Casting Concrete	3 days	Thu 16 Jun '	Mon 20 Jun	Thu 16 Jun '	Mon 20 Jun '22	Thu 16 Jun '22	n 20 Jun '22	1912	1914	RM 580.56	100%	RM 580.56
1914	✓	Install MS Grating Cover	3 days	Tue 21 Jun '	Thu 23 Jun '	Tue 21 Jun '	Thu 23 Jun '22	Tue 21 Jun '22	u 23 Jun '22	1913	1916	RM 580.56	100%	RM 580.56
1915	✓	**Sump 4**	**11 days**	**Fri 24 Jun '2**	**Fri 08 Jul '22**	**Fri 24 Jun '2**	**Fri 08 Jul '22**	**Fri 24 Jun '22**	**Fri 08 Jul '22**			**RM 1,741.68**	**100%**	**RM 1,741.68**
1916	✓	Fixing Formwork & Rebar	5 days	Fri 24 Jun '2	Thu 30 Jun '	Fri 24 Jun '2	Thu 30 Jun '22	Fri 24 Jun '22	u 30 Jun '22	1914	1917	RM 580.56	100%	RM 580.56
1917	✓	Casting Concrete	3 days	Fri 01 Jul '22	Tue 05 Jul '2	Fri 01 Jul '22	Tue 05 Jul '22	Fri 01 Jul '22	ue 05 Jul '22	1916	1918	RM 580.56	100%	RM 580.56
1918	✓	Install MS Grating Cover	3 days	Wed 06 Jul '	Fri 08 Jul '22	Wed 06 Jul '	Fri 08 Jul '22	Wed 06 Jul '22	Fri 08 Jul '22	1917	2617	RM 580.56	100%	RM 580.56
1919	✓	**Sump 5**	**11 days**	**Wed 04 Ma**	**Thu 19 May**	**Wed 04 Ma**	**Thu 19 May '22**	**Wed 04 May '22**	**19 May '22**			**RM 1,741.68**	**100%**	**RM 1,741.68**
1920	✓	Fixing Formwork & Rebar	5 days	Wed 04 Ma	Tue 10 May	Wed 04 Ma	Tue 10 May '22	Wed 04 May '22	10 May '22	1874	1921	RM 580.56	100%	RM 580.56
1921	✓	Casting Concrete	3 days	Wed 11 Ma	Fri 13 May '2	Wed 11 Ma	Fri 13 May '22	Wed 11 May '22	13 May '22	1920	1922	RM 580.56	100%	RM 580.56
1922	✓	Install MS Grating Cover	3 days	Tue 17 May	Thu 19 May	Tue 17 May	Thu 19 May '22	Tue 17 May '22	19 May '22	1921	2617	RM 580.56	100%	RM 580.56
1923	✓	**Sump 6**	**11 days**	**Wed 04 Ma**	**Thu 19 May**	**Wed 04 Ma**	**Thu 19 May '22**	**Wed 04 May '22**	**19 May '22**			**RM 2,902.80**	**100%**	**RM 2,902.80**
1924	✓	Fixing Formwork & Rebar	5 days	Wed 04 Ma	Tue 10 May	Wed 04 Ma	Tue 10 May '22	Wed 04 May '22	10 May '22	1874	1925	RM 580.56	100%	RM 580.56
1925	✓	Casting Concrete	3 days	Wed 11 Ma	Fri 13 May '2	Wed 11 Ma	Fri 13 May '22	Wed 11 May '22	13 May '22	1924	1926	RM 580.56	100%	RM 580.56
1926	✓	Install MS Grating Cover	3 days	Tue 17 May	Thu 19 May	Tue 17 May	Thu 19 May '22	Tue 17 May '22	19 May '22	1925	1928	RM 1,741.68	100%	RM 1,741.68
1927	✓	**Sump 7**	**11 days**	**Fri 20 May '**	**Wed 08 Jun**	**Fri 20 May '**	**Wed 08 Jun '22**	**Fri 20 May '22**	**d 08 Jun '22**			**RM 2,902.80**	**100%**	**RM 2,902.80**
1928	✓	Fixing Formwork & Rebar	5 days	Fri 20 May '	Thu 26 May	Fri 20 May '	Thu 26 May '22	Fri 20 May '22	26 May '22	1926	1929	RM 580.56	100%	RM 580.56
1929	✓	Casting Concrete	3 days	Fri 27 May '	Thu 02 Jun '	Fri 27 May '	Thu 02 Jun '22	Fri 27 May '22	u 02 Jun '22	1928	1930	RM 580.56	100%	RM 580.56
1930	✓	Install MS Grating Cover	3 days	Fri 03 Jun '2	Wed 08 Jun	Fri 03 Jun '2	Wed 08 Jun '22	Fri 03 Jun '22	d 08 Jun '22	1929	1932	RM 1,741.68	100%	RM 1,741.68
1931	✓	**Sump 8**	**11 days**	**Thu 09 Jun '**	**Thu 23 Jun '**	**Thu 09 Jun '**	**Thu 23 Jun '22**	**Thu 09 Jun '22**	**u 23 Jun '22**			**RM 2,902.80**	**100%**	**RM 2,902.80**
1932	✓	Fixing Formwork & Rebar	5 days	Thu 09 Jun '	Wed 15 Jun	Thu 09 Jun '	Wed 15 Jun '22	Thu 09 Jun '22	d 15 Jun '22	1930	1933	RM 580.56	100%	RM 580.56

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
1933	Casting Concrete	3 days	Thu 16 Jun '2	Mon 20 Jun	Thu 16 Jun '2	Mon 20 Jun '22	Thu 16 Jun '22	n 20 Jun '22	1932	1934	RM 580.56	100%	RM 580.56
1934	Install MS Grating Cover	3 days	Tue 21 Jun '2	Thu 23 Jun '2	Tue 21 Jun '2	Thu 23 Jun '22	Tue 21 Jun '22	u 23 Jun '22	1933	2617	RM 1,741.68	100%	RM 1,741.68
1935	**RC Drain Sump 1500mm x 1500m**	**44 days**	**Wed 04 May**	**Fri 08 Jul '22**	**Wed 01 Jun**	**Tue 02 Aug '22**	**Wed 01 Jun '22**	**e 02 Aug '22**			**RM 10,450.08**	**100%**	**RM 10,450.08**
1936	**Sump 1**	**11 days**	**Wed 04 May**	**Thu 19 May**	**Wed 01 Jun**	**Thu 16 Jun '22**	**Wed 01 Jun '22**	**u 16 Jun '22**			**RM 2,902.80**	**100%**	**RM 2,902.80**
1937	Fixing Formwork & Rebar	5 days	Wed 04 May	Tue 10 May	Wed 01 Jun	Wed 08 Jun '22	Wed 01 Jun '22	d 08 Jun '22	1874	1938	RM 580.56	100%	RM 580.56
1938	Casting Concrete	3 days	Wed 11 May	Fri 13 May '2	Thu 09 Jun '2	Mon 13 Jun '22	Thu 09 Jun '22	n 13 Jun '22	1937	1939	RM 1,741.68	100%	RM 1,741.68
1939	Install MS Grating Cover	3 days	Tue 17 May	Thu 19 May	Tue 14 Jun '2	Thu 16 Jun '22	Tue 14 Jun '22	u 16 Jun '22	1938	1941	RM 580.56	100%	RM 580.56
1940	**Sump 2**	**11 days**	**Fri 20 May '2**	**Wed 08 Jun**	**Fri 17 Jun '2**	**Fri 01 Jul '22**	**Fri 17 Jun '22**	**ri 01 Jul '22**			**RM 1,741.68**	**100%**	**RM 1,741.68**
1941	Fixing Formwork & Rebar	5 days	Fri 20 May '2	Thu 26 May	Fri 17 Jun '2	Thu 23 Jun '22	Fri 17 Jun '22	u 23 Jun '22	1939	1942	RM 580.56	100%	RM 580.56
1942	Casting Concrete	3 days	Fri 27 May '2	Thu 02 Jun '2	Fri 24 Jun '2	Tue 28 Jun '22	Fri 24 Jun '22	ie 28 Jun '22	1941	1943	RM 580.56	100%	RM 580.56
1943	Install MS Grating Cover	3 days	Fri 03 Jun '2	Wed 08 Jun	Wed 29 Jun	Fri 01 Jul '22	Wed 29 Jun '22	Fri 01 Jul '22	1942	1945	RM 580.56	100%	RM 580.56
1944	**Sump 3**	**11 days**	**Thu 09 Jun '**	**Thu 23 Jun '**	**Mon 04 Jul '**	**Mon 18 Jul '22**	**Mon 04 Jul '22**	**on 18 Jul '22**			**RM 2,902.80**	**100%**	**RM 2,902.80**
1945	Fixing Formwork & Rebar	5 days	Thu 09 Jun '2	Wed 15 Jun	Mon 04 Jul '	Fri 08 Jul '22	Mon 04 Jul '22	Fri 08 Jul '22	1943	1946	RM 580.56	100%	RM 580.56
1946	Casting Concrete	3 days	Thu 16 Jun '2	Mon 20 Jun	Mon 11 Jul '	Wed 13 Jul '22	Mon 11 Jul '22	ed 13 Jul '22	1945	1947	RM 580.56	100%	RM 580.56
1947	Install MS Grating Cover	3 days	Tue 21 Jun '2	Thu 23 Jun '2	Thu 14 Jul '2	Mon 18 Jul '22	Thu 14 Jul '22	on 18 Jul '22	1946	1949	RM 1,741.68	100%	RM 1,741.68
1948	**Sump 4**	**11 days**	**Fri 24 Jun '2**	**Fri 08 Jul '22**	**Tue 19 Jul '2**	**Tue 02 Aug '22**	**Tue 19 Jul '22**	**e 02 Aug '22**			**RM 2,902.80**	**100%**	**RM 2,902.80**
1949	Fixing Formwork & Rebar	5 days	Fri 24 Jun '2	Thu 30 Jun '2	Tue 19 Jul '2	Mon 25 Jul '22	Tue 19 Jul '22	on 25 Jul '22	1947	1950	RM 580.56	100%	RM 580.56
1950	Casting Concrete	3 days	Fri 01 Jul '22	Tue 05 Jul '2	Tue 26 Jul '2	Thu 28 Jul '22	Tue 26 Jul '22	hu 28 Jul '22	1949	1951	RM 580.56	100%	RM 580.56
1951	Install MS Grating Cover	3 days	Wed 06 Jul '	Fri 08 Jul '22	Fri 29 Jul '22	Tue 02 Aug '22	Fri 29 Jul '22	e 02 Aug '22	1950	2617	RM 1,741.68	100%	RM 1,741.68
1952	**RC Drain Insp.Manhole 1500mm x 1500mm**	**22 days**	**Wed 04 May '22**	**Wed 08 Jun '22**	**Tue 20 Dec '22**	**Thu 19 Jan '23**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 0.00**
1953	**Manhole 1**	**11 days**	**Wed 04 May**	**Thu 19 May**	**Tue 20 Dec '**	**Wed 04 Jan '23**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 0.00**
1954	Fixing Formwork & Rebar	5 days	Wed 04 May	Tue 10 May	Tue 20 Dec '	Tue 27 Dec '22	NA	NA	1874,1901FS+110	1955	RM 0.00	0%	RM 0.00
1955	Casting Concrete	3 days	Wed 11 May	Fri 13 May '2	Wed 28 Dec	Fri 30 Dec '22	NA	NA	1954	1956	RM 0.00	0%	RM 0.00
1956	Install MS Grating Cover	3 days	Tue 17 May	Thu 19 May	Mon 02 Jan	Wed 04 Jan '23	NA	NA	1955	1958	RM 0.00	0%	RM 0.00
1957	**Manhole 2**	**11 days**	**Fri 20 May '2**	**Wed 08 Jun**	**Thu 05 Jan '**	**Thu 19 Jan '23**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 0.00**
1958	Fixing Formwork & Rebar	5 days	Fri 20 May '2	Thu 26 May	Thu 05 Jan '2	Wed 11 Jan '23	NA	NA	1956	1959	RM 0.00	0%	RM 0.00
1959	Casting Concrete	3 days	Fri 27 May '2	Thu 02 Jun '2	Thu 12 Jan '2	Mon 16 Jan '23	NA	NA	1958	1960	RM 0.00	0%	RM 0.00
1960	Install MS Grating Cover	3 days	Fri 03 Jun '2	Wed 08 Jun	Tue 17 Jan '2	Thu 19 Jan '23	NA	NA	1959	2617	RM 0.00	0%	RM 0.00
1961	**External Water Supply**	**153 days**	**Tue 30 Nov**	**Wed 13 Jul '**	**Tue 30 Nov**	**Wed 13 Jul '22**	**Tue 30 Nov '21**	**ed 13 Jul '22**			**RM 73,080.00**	**100%**	**RM 73,080.00**
1962	Material Delivery	5 days	Tue 30 Nov '	Mon 06 Dec	Tue 30 Nov '	Mon 06 Dec '21	Tue 30 Nov '21	n 06 Dec '21	1842	1963	RM 0.00	100%	RM 0.00
1963	Setting Out	2 days	Tue 07 Dec '	Wed 08 Dec	Tue 07 Dec '	Wed 08 Dec '21	Tue 07 Dec '21	d 08 Dec '21	1962	1965	RM 0.00	100%	RM 0.00
1964	**Excavation Works**	**10 days**	**Thu 09 Dec '**	**Wed 22 Dec**	**Thu 09 Dec '**	**Wed 22 Dec '21**	**Thu 09 Dec '21**	**d 22 Dec '21**			**RM 13,287.33**	**100%**	**RM 13,287.33**
1965	Trench-100mm diameter	5 days	Thu 09 Dec '	Wed 15 Dec	Thu 09 Dec '	Wed 15 Dec '21	Thu 09 Dec '21	d 15 Dec '21	1963	1966	RM 6,643.70	100%	RM 6,643.70
1966	Trench-150mm diameter	5 days	Thu 16 Dec '	Wed 22 Dec	Thu 16 Dec '	Wed 22 Dec '21	Thu 16 Dec '21	d 22 Dec '21	1965	1968	RM 6,643.63	100%	RM 6,643.63
1967	**Installation MSCL Pipe**	**20 days**	**Thu 23 Dec '**	**Wed 19 Jan**	**Thu 23 Dec '**	**Wed 19 Jan '22**	**Thu 23 Dec '21**	**d 19 Jan '22**			**RM 13,287.26**	**100%**	**RM 13,287.26**
1968	MSCL 100mm Pipe	10 days	Thu 23 Dec '	Wed 05 Jan	Thu 23 Dec '	Wed 05 Jan '22	Thu 23 Dec '21	d 05 Jan '22	1966	1969	RM 6,643.63	100%	RM 6,643.63
1969	MSCL 150mm Pipe	10 days	Thu 06 Jan '2	Wed 19 Jan	Thu 06 Jan '2	Wed 19 Jan '22	Thu 06 Jan '22	d 19 Jan '22	1968	1974,1971	RM 6,643.63	100%	RM 6,643.63
1970	**Installation Sluice Valve**	**21 days**	**Wed 27 Apr**	**Wed 01 Jun**	**Wed 27 Apr**	**Wed 01 Jun '22**	**Wed 27 Apr '22**	**d 01 Jun '22**			**RM 13,287.26**	**100%**	**RM 13,287.26**
1971	Construction Manhole	5 days	Wed 27 Apr	Thu 05 May	Wed 27 Apr	Thu 05 May '22	Wed 27 Apr '22	u 05 May '22	1969,2FS+40 days	1972FS+14 days	RM 6,643.63	100%	RM 6,643.63
1972	Valve Installaiton	2 days	Fri 27 May '2	Wed 01 Jun	Fri 27 May '2	Wed 01 Jun '22	Fri 27 May '22	d 01 Jun '22	1971FS+14 days	1979,1974FS+14 d	RM 6,643.63	100%	RM 6,643.63
1973	**Installation Meter**	**5 days**	**Thu 23 Jun '**	**Wed 29 Jun**	**Thu 23 Jun '**	**Wed 29 Jun '22**	**Thu 23 Jun '22**	**d 29 Jun '22**			**RM 13,287.26**	**100%**	**RM 13,287.26**
1974	Base Preparation	2 days	Thu 23 Jun '2	Fri 24 Jun '2	Thu 23 Jun '2	Fri 24 Jun '22	Thu 23 Jun '22	ri 24 Jun '22	1969,1972FS+14 d	1975	RM 6,643.63	100%	RM 6,643.63
1975	Installation Meter	3 days	Mon 27 Jun	Wed 29 Jun	Mon 27 Jun	Wed 29 Jun '22	Mon 27 Jun '22	d 29 Jun '22	1974	1977,1989	RM 6,643.63	100%	RM 6,643.63
1976	**Installation Fire Hydrant**	**45 days**	**Thu 30 Jun '**	**Wed 06 Jul '**	**Wed 27 Apr**	**Wed 06 Jul '22**	**Wed 27 Apr '22**	**ed 06 Jul '22**			**RM 13,287.26**	**100%**	**RM 13,287.26**
1977	Base Preparation	41 days	Thu 30 Jun '2	Fri 01 Jul '22	Wed 27 Apr	Thu 30 Jun '22	Wed 27 Apr '22	u 30 Jun '22	1975	1978	RM 6,643.63	100%	RM 6,643.63
1978	Installation Hydrant	3 days	Mon 04 Jul '	Wed 06 Jul '	Mon 04 Jul '	Wed 06 Jul '22	Mon 04 Jul '22	ed 06 Jul '22	1977	1979	RM 6,643.63	100%	RM 6,643.63
1979	Testing	5 days	Thu 07 Jul '2	Wed 13 Jul '	Thu 07 Jul '2	Wed 13 Jul '22	Thu 07 Jul '22	ed 13 Jul '22	1972,1978	2617	RM 6,643.63	100%	RM 6,643.63
1980	**Road Works, Walkway & Turfings**	**522 days**	**Wed 02 Mar**	**Wed 07 Sep**	**Mon 08 Feb**	**Tue 14 Mar '23**	**Mon 08 Feb '21**	**NA**			**RM 477,949.03**	**66%**	**RM 775,053.00**
1981	Preparation Works	5 days	Wed 02 Mar	Tue 08 Mar	Wed 02 Mar	Tue 08 Mar '22	Wed 02 Mar '22	e 08 Mar '22	1866FS-5 days	1982FS-3 days	RM 0.00	100%	RM 0.00
1982	Setting Alignment	3 days	Fri 04 Mar '2	Tue 08 Mar	Fri 04 Mar '2	Tue 08 Mar '22	Fri 04 Mar '22	e 08 Mar '22	1981FS-3 days	1984	RM 0.00	100%	RM 0.00
1983	**Road Initial Works**	**23 days**	**Wed 09 Mar**	**Fri 08 Apr '2**	**Wed 09 Mar**	**Fri 08 Apr '22**	**Wed 09 Mar '22**	**ri 08 Apr '22**			**RM 86,116.48**	**100%**	**RM 86,116.48**
1984	Subgrade	15 days	Wed 09 Mar	Tue 29 Mar	Wed 09 Mar	Tue 29 Mar '22	Wed 09 Mar '22	e 29 Mar '22	1982	1985	RM 28,705.00	100%	RM 28,705.00
1985	FDT Test	1 day	Wed 30 Mar	Wed 30 Mar	Wed 30 Mar	Wed 30 Mar '22	Wed 30 Mar '22	d 30 Mar '22	1984	1986	RM 28,705.48	100%	RM 28,705.48
1986	Subbase	7 days	Thu 31 Mar	Fri 08 Apr '2	Thu 31 Mar	Fri 08 Apr '22	Thu 31 Mar '22	ri 08 Apr '22	1985	2033FS-5 days,19	RM 28,706.00	100%	RM 28,706.00
1987	**Road Final Works**	**150 days**	**Thu 30 Jun '**	**Tue 26 Jul '2**	**Thu 30 Jun '**	**Tue 31 Jan '23**	**Thu 30 Jun '22**	**NA**			**RM 24,400.10**	**44%**	**RM 86,117.66**
1988	**Roadbase**	**133 days**	**Thu 30 Jun '**	**Fri 08 Jul '22**	**Thu 30 Jun '**	**Fri 06 Jan '23**	**Thu 30 Jun '22**	**NA**			**RM 24,400.10**	**85%**	**RM 28,706.00**

PEMBINAAN PROJEK BALAI BOMBA DAN KUARTERS PUTATAN,SABAH

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
1989	Rev 1	11 days	NA	NA	Thu 30 Jun '2	Thu 14 Jul '22	Thu 30 Jun '22	hu 14 Jul '22	1986,1975	1991,1994,1990FS	RM 24,400.10	100%	RM 24,400.10
1990	Rev 2	2 days	NA	NA	Thu 05 Jan '2	Fri 06 Jan '23	NA	NA	1989FS+120 days	1991FS+5 days	RM 0.00	0%	RM 4,305.90
1991	Binder Course	7 days	Mon 11 Jul '	Tue 19 Jul '2	Mon 16 Jan	Tue 24 Jan '23	NA	NA	1989,1990FS+5 da	1992	RM 0.00	0%	RM 28,705.66
1992	Wearing Course	5 days	Wed 20 Jul '	Tue 26 Jul '2	Wed 25 Jan	Tue 31 Jan '23	NA	NA	1991	1995,2009,2016,2	RM 0.00	0%	RM 28,706.00
1993	**Kerb Works**	**153.5 days**	**Mon 11 Jul '**	**Mon 29 Aug**	**Mon 11 Jul '**	**Wed 15 Feb '23**	**Mon 11 Jul '22**	**NA**			**RM 137,787.17**	**77%**	**RM 172,233.96**
1994	Material Delivery	5 days	Mon 11 Jul '	Fri 15 Jul '22	Mon 11 Jul '	Fri 15 Jul '22	Mon 11 Jul '22	Fri 15 Jul '22	1989	1995	RM 28,705.66	100%	RM 28,705.66
1995	Setting Alignment	3 days	Wed 27 Jul '	Fri 29 Jul '22	Wed 27 Jul '	Fri 29 Jul '22	Wed 27 Jul '22	Fri 29 Jul '22	1992,1994	1997	RM 28,705.66	100%	RM 28,705.66
1996	**Sand Bedding Work**	**128.5 days**	**Mon 01 Aug**	**Fri 05 Aug '2**	**Mon 01 Aug**	**Wed 01 Feb '23**	**Mon 01 Aug '22**	**NA**			**RM 27,270.38**	**95%**	**RM 28,705.66**
1997	Rev 1	10 days	NA	NA	Mon 01 Aug	Fri 12 Aug '22	Mon 01 Aug '22	ri 12 Aug '22	1995	2000,1998	RM 27,270.38	100%	RM 27,270.38
1998	Rev 2	0.5 days	NA	NA	Wed 01 Feb	Wed 01 Feb '23	NA	NA	1997,1992	2001	RM 0.00	0%	RM 1,435.28
1999	**Kerb Installation**	**127.5 days**	**Mon 08 Aug**	**Tue 16 Aug '**	**Mon 08 Aug**	**Tue 07 Feb '23**	**Mon 08 Aug '22**	**NA**			**RM 15,788.11**	**60%**	**RM 28,705.66**
2000	Rev 1	6 days	NA	NA	Mon 08 Aug	Mon 15 Aug '22	Mon 08 Aug '22	n 15 Aug '22	1997	2012,2003FS-1 da	RM 15,788.11	100%	RM 15,788.11
2001	Rev 2	4 days	NA	NA	Wed 01 Feb	Tue 07 Feb '23	NA	NA	2000,1998	2004	RM 0.00	0%	RM 12,917.55
2002	**Scupper Drain Work**	**124.5 days**	**Tue 16 Aug '**	**Mon 22 Aug**	**Tue 16 Aug '**	**Fri 10 Feb '23**	**Tue 16 Aug '22**	**NA**			**RM 18,658.68**	**65%**	**RM 28,705.66**
2003	Rev 1	5.5 days	NA	NA	Tue 16 Aug '	Tue 23 Aug '22	Tue 16 Aug '22	e 23 Aug '22	2000FS-1 day	2006,2004	RM 18,658.68	100%	RM 18,658.68
2004	Rev 2	3 days	NA	NA	Tue 07 Feb '	Fri 10 Feb '23	NA	NA	2001,2003	2007	RM 0.00	0%	RM 10,046.98
2005	**Kerb Finishing Work**	**122.5 days**	**Tue 23 Aug '**	**Mon 29 Aug**	**Tue 23 Aug '**	**Wed 15 Feb '23**	**Tue 23 Aug '22**	**NA**			**RM 18,658.68**	**65%**	**RM 28,705.66**
2006	Rev 1	5.5 days	NA	NA	Tue 23 Aug '	Tue 30 Aug '22	Tue 23 Aug '22	e 30 Aug '22	2003	2617,2007	RM 18,658.68	100%	RM 18,658.68
2007	Rev 2	3 days	NA	NA	Fri 10 Feb '2	Wed 15 Feb '23	NA	NA	2004,2006		RM 0.00	0%	RM 10,046.98
2008	**Road Marking Works**	**10 days**	**Wed 27 Jul '**	**Tue 09 Aug '**	**Wed 01 Feb**	**Tue 14 Feb '23**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 57,411.32**
2009	Road Marking	5 days	Wed 27 Jul '	Tue 02 Aug '	Wed 01 Feb	Tue 07 Feb '23	NA	NA	1992	2010	RM 0.00	0%	RM 28,705.66
2010	Road Painting	5 days	Wed 03 Aug	Tue 09 Aug '	Wed 08 Feb	Tue 14 Feb '23	NA	NA	2009	2617,2029,2013	RM 0.00	0%	RM 28,705.66
2011	**Signage Installation Works**	**131 days**	**Wed 17 Aug**	**Tue 30 Aug '**	**Wed 17 Aug**	**Tue 21 Feb '23**	**Wed 17 Aug '22**	**NA**			**RM 28,705.66**	**50%**	**RM 86,116.98**
2012	Material Delivery	5 days	Wed 17 Aug	Tue 23 Aug '	Wed 17 Aug	Tue 23 Aug '22	Wed 17 Aug '22	e 23 Aug '22	2000	2013	RM 28,705.66	100%	RM 28,705.66
2013	Pole base work	3 days	Wed 24 Aug	Fri 26 Aug '2	Wed 15 Feb	Fri 17 Feb '23	NA	NA	2012,2010	2014	RM 0.00	0%	RM 28,705.66
2014	Installation Work	2 days	Mon 29 Aug	Tue 30 Aug '	Mon 20 Feb	Tue 21 Feb '23	NA	NA	2013	2617,2039	RM 0.00	0%	RM 28,705.66
2015	**Walkway Construction**	**15 days**	**Wed 27 Jul '**	**Tue 16 Aug '**	**Wed 27 Jul '**	**Tue 16 Aug '22**	**Wed 27 Jul '22**	**e 16 Aug '22**			**RM 86,116.98**	**100%**	**RM 86,116.98**
2016	Base Preparation	7 days	Wed 27 Jul '	Thu 04 Aug '	Wed 27 Jul '	Thu 04 Aug '22	Wed 27 Jul '22	u 04 Aug '22	1992	2017,2020	RM 28,705.66	100%	RM 28,705.66
2017	Reinforced Works	5 days	Fri 05 Aug '2	Thu 11 Aug '	Fri 05 Aug '2	Thu 11 Aug '22	Fri 05 Aug '22	u 11 Aug '22	2016	2018	RM 28,705.66	100%	RM 28,705.66
2018	Castiing Work	3 days	Fri 12 Aug '2	Tue 16 Aug '	Fri 12 Aug '2	Tue 16 Aug '22	Fri 12 Aug '22	e 16 Aug '22	2017	2031	RM 28,705.66	100%	RM 28,705.66
2019	**Interlocking Paver Works**	**382 days**	**Fri 05 Aug '2**	**Wed 24 Aug**	**Mon 08 Feb**	**Wed 24 Aug '22**	**Mon 08 Feb '21**	**d 24 Aug '22**			**RM 114,822.64**	**100%**	**RM 114,822.64**
2020	Setting Out	1 day	Fri 05 Aug '2	Fri 05 Aug '2	Fri 05 Aug '2	Fri 05 Aug '22	Fri 05 Aug '22	ri 05 Aug '22	2016	2021	RM 28,705.66	100%	RM 28,705.66
2021	Base Preparation	5 days	Mon 08 Aug	Fri 12 Aug '2	Mon 08 Aug	Fri 12 Aug '22	Mon 08 Aug '22	ri 12 Aug '22	2020	2023	RM 28,705.66	100%	RM 28,705.66
2022	**Installation interlocking paver**	**379 days**	**Mon 15 Aug**	**Fri 19 Aug '2**	**Mon 08 Feb**	**Fri 19 Aug '22**	**Mon 08 Feb '21**	**i 19 Aug '22**			**RM 28,705.66**	**100%**	**RM 28,705.66**
2023	Rev 1	5 days	NA	NA	Mon 15 Aug	Fri 19 Aug '22	Mon 15 Aug '22	ri 19 Aug '22	2021	2026	RM 18,084.57	100%	RM 18,084.57
2024	Rev 2	3 days	NA	NA	Mon 08 Feb	Wed 10 Feb '21	Mon 08 Feb '21	d 10 Feb '21			RM 10,621.09	100%	RM 10,621.09
2025	**Finishing works**	**382 days**	**Mon 22 Aug**	**Wed 24 Aug**	**Mon 08 Feb**	**Wed 24 Aug '22**	**Mon 08 Feb '21**	**d 24 Aug '22**			**RM 28,705.66**	**100%**	**RM 28,705.66**
2026	Rev 1	3 days	NA	NA	Mon 22 Aug	Wed 24 Aug '22	Mon 22 Aug '22	d 24 Aug '22	2023	2617	RM 18,084.57	100%	RM 18,084.57
2027	Rev 2	3 days	NA	NA	Mon 08 Feb	Wed 10 Feb '21	Mon 08 Feb '21	d 10 Feb '21			RM 10,621.09	100%	RM 10,621.09
2028	**Turfing Works**	**20 days**	**Wed 10 Aug**	**Wed 07 Sep**	**Wed 15 Feb**	**Tue 14 Mar '23**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 86,116.98**
2029	Material Delivery	5 days	Wed 10 Aug	Tue 16 Aug '	Wed 15 Feb	Tue 21 Feb '23	NA	NA	2010	2030	RM 0.00	0%	RM 28,705.66
2030	Bed Preparation	5 days	Wed 17 Aug	Tue 23 Aug '	Wed 22 Feb	Tue 28 Feb '23	NA	NA	2029	2031	RM 0.00	0%	RM 28,705.66
2031	Turfing Works	10 days	Wed 24 Aug	Wed 07 Sep	Wed 01 Mar	Tue 14 Mar '23	NA	NA	2030,2018	2617	RM 0.00	0%	RM 28,705.66
2032	**Miscellaneous Work**	**184 days**	**Wed 27 Jul '**	**Thu 29 Sep '**	**Wed 27 Jul '**	**Fri 14 Apr '23**	**Wed 27 Jul '22**	**NA**			**RM 73,943.48**	**58%**	**RM 139,516.00**
2033	Material Delivery	7 days	Wed 27 Jul '	Thu 04 Aug '	Wed 27 Jul '	Thu 04 Aug '22	Wed 27 Jul '22	u 04 Aug '22	1986FS-5 days,19	2034FS-5 days	RM 0.00	100%	RM 0.00
2034	Setting Out	3 days	Fri 29 Jul '22	Tue 02 Aug '	Fri 29 Jul '22	Tue 02 Aug '22	Fri 29 Jul '22	e 02 Aug '22	2033FS-5 days	2038,2048	RM 0.00	100%	RM 0.00
2035	**Anti Climb Fencing**	**179 days**	**Wed 03 Aug**	**Thu 08 Sep '**	**Wed 03 Aug**	**Fri 14 Apr '23**	**Wed 03 Aug '22**	**NA**			**RM 36,274.16**	**43%**	**RM 83,709.60**
2036	**Line 1 (74m)**	**162 days**	**Wed 03 Aug**	**Thu 08 Sep '**	**Wed 03 Aug**	**Wed 22 Mar '23**	**Wed 03 Aug '22**	**NA**			**RM 18,834.66**	**45%**	**RM 41,854.80**
2037	**Construction Base**	**148 days**	**Wed 03 Aug**	**Mon 22 Aug**	**Wed 03 Aug**	**Thu 02 Mar '23**	**Wed 03 Aug '22**	**NA**			**RM 6,278.22**	**45%**	**RM 13,951.60**
2038	Rev 1	5.8 days	NA	NA	Wed 03 Aug	Wed 10 Aug '22	Wed 03 Aug '22	d 10 Aug '22	2034	2041,2039	RM 6,278.22	100%	RM 6,278.22
2039	Rev 2	7 days	NA	NA	Wed 22 Feb	Thu 02 Mar '23	NA	NA	2038,2014	2042	RM 0.00	0%	RM 7,673.38
2040	**Installation Fence**	**141 days**	**Tue 23 Aug '**	**Thu 01 Sep '**	**Tue 23 Aug '**	**Mon 13 Mar '23**	**Tue 23 Aug '22**	**NA**			**RM 6,278.22**	**45%**	**RM 13,951.60**
2041	Rev 1	5.8 days	NA	NA	Tue 23 Aug '	Tue 30 Aug '22	Tue 23 Aug '22	e 30 Aug '22	2038	2044,2042	RM 6,278.22	100%	RM 6,278.22
2042	Rev 2	7 days	NA	NA	Fri 03 Mar '2	Mon 13 Mar '23	NA	NA	2041,2039	2045	RM 0.00	0%	RM 7,673.38
2043	**Finishing Works**	**141 days**	**Fri 02 Sep '2**	**Thu 08 Sep '**	**Fri 02 Sep '2**	**Wed 22 Mar '23**	**Fri 02 Sep '22**	**NA**			**RM 6,278.22**	**45%**	**RM 13,951.60**
2044	Rev 1	5.8 days	NA	NA	Fri 02 Sep '2	Fri 09 Sep '22	Fri 02 Sep '22	ri 09 Sep '22	2041	2617,2045	RM 6,278.22	100%	RM 6,278.22
2045	Rev 2	7 days	NA	NA	Tue 14 Mar	Wed 22 Mar '23	NA	NA	2042,2044	2049,2059	RM 0.00	0%	RM 7,673.38

PEMBINAAN PROJEK BALAI BOMBA DAN KUARTERS PUTATAN,SABAH

ID		Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
2046		**Line 2 (73m)**	**179 days**	**Wed 03 Aug**	**Thu 08 Sep '**	**Wed 03 Aug**	**Fri 14 Apr '23**	**Wed 03 Aug '22**	**NA**			**RM 17,439.50**	**40%**	**RM 41,854.80**
2047		**Construction Base**	**171 days**	**Wed 03 Aug**	**Mon 22 Aug**	**Wed 03 Aug**	**Tue 04 Apr '23**	**Wed 03 Aug '22**	**NA**			**RM 4,883.06**	**35%**	**RM 13,951.60**
2048	✓	Rev 1	4.9 days	NA	NA	Wed 03 Aug	Tue 09 Aug '22	Wed 03 Aug '22	e 09 Aug '22	2034	2051,2049	RM 4,883.06	100%	RM 4,883.06
2049		Rev 2	9 days	NA	NA	Thu 23 Mar	Tue 04 Apr '23	NA	NA	2048,2045	2052	RM 0.00	0%	RM 9,068.54
2050		**Installation Fence**	**161 days**	**Tue 23 Aug '**	**Thu 01 Sep '**	**Tue 23 Aug '**	**Mon 10 Apr '23**	**Tue 23 Aug '22**	**NA**			**RM 6,278.22**	**45%**	**RM 13,951.60**
2051	✓	Rev 1	3.3 days	NA	NA	Tue 23 Aug '	Fri 26 Aug '22	Tue 23 Aug '22	ri 26 Aug '22	2048	2054,2052	RM 6,278.22	100%	RM 6,278.22
2052		Rev 2	4 days	NA	NA	Wed 05 Apr	Mon 10 Apr '23	NA	NA	2049,2051	2055	RM 0.00	0%	RM 7,673.38
2053		**Finishing Works**	**158 days**	**Fri 02 Sep '2**	**Thu 08 Sep '**	**Fri 02 Sep '2**	**Fri 14 Apr '23**	**Fri 02 Sep '22**	**NA**			**RM 6,278.22**	**45%**	**RM 13,951.60**
2054	✓	Rev 1	3.3 days	NA	NA	Fri 02 Sep '2	Wed 07 Sep '22	Fri 02 Sep '22	d 07 Sep '22	2051	2058,2065,2055	RM 6,278.22	100%	RM 6,278.22
2055		Rev 2	4 days	NA	NA	Tue 11 Apr '	Fri 14 Apr '23	NA	NA	2052,2054		RM 0.00	0%	RM 7,673.38
2056		**Sliding Gate**	**140 days**	**Fri 09 Sep '2**	**Thu 29 Sep '**	**Fri 09 Sep '2**	**Tue 28 Mar '23**	**Fri 09 Sep '22**	**NA**			**RM 23,717.72**	**85%**	**RM 27,903.20**
2057		**10450mm x 1800mm Gate**	**138 days**	**Fri 09 Sep '2**	**Tue 20 Sep '**	**Fri 09 Sep '2**	**Fri 24 Mar '23**	**Fri 09 Sep '22**	**NA**			**RM 11,858.86**	**85%**	**RM 13,951.60**
2058	✓	Rev 1	11 days	NA	NA	Fri 09 Sep '2	Mon 26 Sep '22	Fri 09 Sep '22	n 26 Sep '22	2054	2061,2059	RM 11,858.86	100%	RM 11,858.86
2059		Rev 2	2 days	NA	NA	Thu 23 Mar	Fri 24 Mar '23	NA	NA	2045,2058	2062	RM 0.00	0%	RM 2,092.74
2060		**10450mm x 1800mm Gate**	**133 days**	**Wed 21 Sep**	**Thu 29 Sep '**	**Wed 21 Sep**	**Tue 28 Mar '23**	**Wed 21 Sep '22**	**NA**			**RM 11,858.86**	**85%**	**RM 13,951.60**
2061	✓	Rev 1	11 days	NA	NA	Wed 21 Sep	Wed 05 Oct '22	Wed 21 Sep '22	d 05 Oct '22	2058	2617,2062	RM 11,858.86	100%	RM 11,858.86
2062		Rev 2	2 days	NA	NA	Mon 27 Mar	Tue 28 Mar '23	NA	NA	2061,2059	2066	RM 0.00	0%	RM 2,092.74
2063		**Wall Signage**	**146 days**	**Fri 09 Sep '2**	**Tue 27 Sep '**	**Fri 09 Sep '2**	**Wed 05 Apr '23**	**Fri 09 Sep '22**	**NA**			**RM 13,951.60**	**50%**	**RM 27,903.20**
2064		**Brick Installation**	**143 days**	**Fri 09 Sep '2**	**Thu 15 Sep '**	**Fri 09 Sep '2**	**Fri 31 Mar '23**	**Fri 09 Sep '22**	**NA**			**RM 6,975.80**	**50%**	**RM 13,951.60**
2065	✓	Rev 1	3 days	NA	NA	Fri 09 Sep '2	Tue 13 Sep '22	Fri 09 Sep '22	e 13 Sep '22	2054	2068,2066	RM 6,975.80	100%	RM 6,975.80
2066		Rev 2	3 days	NA	NA	Wed 29 Mar	Fri 31 Mar '23	NA	NA	2062,2065	2069	RM 0.00	0%	RM 6,975.80
2067		**Finishing Work**	**141 days**	**Mon 19 Sep**	**Tue 27 Sep '**	**Mon 19 Sep**	**Wed 05 Apr '23**	**Mon 19 Sep '22**	**NA**			**RM 6,975.80**	**50%**	**RM 13,951.60**
2068	✓	Rev 1	3 days	NA	NA	Mon 19 Sep	Wed 21 Sep '22	Mon 19 Sep '22	d 21 Sep '22	2065	2617,2069	RM 6,975.80	100%	RM 6,975.80
2069		Rev 2	3 days	NA	NA	Mon 03 Apr	Wed 05 Apr '23	NA	NA	2066,2068		RM 0.00	0%	RM 6,975.80
2070		**Mechanical & Electrical Works**	**539.55 days**	**Tue 18 Jan '**	**Tue 04 Oct '**	**Mon 08 Feb**	**Fri 07 Apr '23**	**Mon 08 Feb '21**	**NA**			**RM 1,043,620.44**	**61%**	**RM 1,573,474.01**
2071		**Mechanicals**	**248 days**	**Tue 18 Jan '**	**Tue 04 Oct '**	**Tue 18 Jan '**	**Tue 17 Jan '23**	**Tue 18 Jan '22**	**NA**			**RM 632,771.80**	**70%**	**RM 938,984.01**
2072		**Internal Cold Water Plumbing Services**	**135 days**	**Thu 17 Mar '22**	**Tue 04 Oct '22**	**Thu 17 Mar '22**	**Tue 04 Oct '22**	**Thu 17 Mar '22**	**NA**			**RM 171,279.78**	**96%**	**RM 177,492.00**
2073	✓	**Balai BOMBA**	**5 days**	**Wed 17 Aug**	**Tue 23 Aug '**	**Wed 17 Aug**	**Tue 23 Aug '22**	**Wed 17 Aug '22**	**e 23 Aug '22**			**RM 17,749.20**	**100%**	**RM 17,749.20**
2074	✓	Pipe from Suction pump set	5 days	Wed 17 Aug	Tue 23 Aug '	Wed 17 Aug	Tue 23 Aug '22	Wed 17 Aug '22	e 23 Aug '22	1445	2076	RM 17,749.20	100%	RM 17,749.20
2075		**Rumah PAM**	**5 days**	**Wed 24 Aug**	**Tue 30 Aug '**	**Wed 24 Aug**	**Tue 30 Aug '22**	**Wed 24 Aug '22**	**NA**			**RM 11,536.98**	**65%**	**RM 17,749.20**
2076		Water transfer pumpsets	5 days	Wed 24 Aug	Tue 30 Aug '	Wed 24 Aug	Tue 30 Aug '22	Wed 24 Aug '22	NA	2074	2078	RM 11,536.98	65%	RM 17,749.20
2077	✓	**Elevated Water Tank**	**13 days**	**Thu 01 Sep '**	**Tue 20 Sep '**	**Thu 01 Sep '**	**Tue 20 Sep '22**	**Thu 01 Sep '22**	**e 20 Sep '22**			**RM 53,247.60**	**100%**	**RM 53,247.60**
2078	✓	1600 gallons HDPE water tan	5 days	Thu 01 Sep '	Wed 07 Sep	Thu 01 Sep '	Wed 07 Sep '22	Thu 01 Sep '22	d 07 Sep '22	2076	2079	RM 17,749.20	100%	RM 17,749.20
2079	✓	400 gallons HDPE water stor	5 days	Thu 08 Sep '	Wed 14 Sep	Thu 08 Sep '	Wed 14 Sep '22	Thu 08 Sep '22	d 14 Sep '22	2078	2080	RM 17,749.20	100%	RM 17,749.20
2080	✓	Distribution Pipe	3 days	Thu 15 Sep '	Tue 20 Sep '	Thu 15 Sep '	Tue 20 Sep '22	Thu 15 Sep '22	e 20 Sep '22	2079	2082	RM 17,749.20	100%	RM 17,749.20
2081	✓	**Pipe to all sanitary fittings**	**10 days**	**Wed 21 Sep**	**Tue 04 Oct '**	**Wed 21 Sep**	**Tue 04 Oct '22**	**Wed 21 Sep '22**	**e 04 Oct '22**			**RM 35,498.40**	**100%**	**RM 35,498.40**
2082	✓	Balai Bomba	5 days	Wed 21 Sep	Tue 27 Sep '	Wed 21 Sep	Tue 27 Sep '22	Wed 21 Sep '22	e 27 Sep '22	2080	2083	RM 17,749.20	100%	RM 17,749.20
2083	✓	Kuarters	5 days	Wed 28 Sep	Tue 04 Oct '	Wed 28 Sep	Tue 04 Oct '22	Wed 28 Sep '22	e 04 Oct '22	2082	2617FS+2 days,25	RM 17,749.20	100%	RM 17,749.20
2084	✓	**Rumah Sampah**	**5 days**	**Thu 17 Mar**	**Wed 23 Mar**	**Thu 17 Mar**	**Wed 23 Mar '22**	**Thu 17 Mar '22**	**23 Mar '22**			**RM 17,749.20**	**100%**	**RM 17,749.20**
2085	✓	Cold water communication a	5 days	Thu 17 Mar	Wed 23 Mar	Thu 17 Mar	Wed 23 Mar '22	Thu 17 Mar '22	23 Mar '22	1598	2087	RM 17,749.20	100%	RM 17,749.20
2086	✓	**Menara Latihan**	**5 days**	**Thu 24 Mar**	**Wed 30 Mar**	**Thu 24 Mar**	**Wed 30 Mar '22**	**Thu 24 Mar '22**	**30 Mar '22**			**RM 17,749.20**	**100%**	**RM 17,749.20**
2087	✓	cold water communiciation a	5 days	Thu 24 Mar	Wed 30 Mar	Thu 24 Mar	Wed 30 Mar '22	Thu 24 Mar '22	30 Mar '22	2085	2089	RM 17,749.20	100%	RM 17,749.20
2088	✓	**Kuarters (4Unit)**	**5 days**	**Thu 31 Mar**	**Wed 06 Apr**	**Thu 31 Mar**	**Wed 06 Apr '22**	**Thu 31 Mar '22**	**d 06 Apr '22**			**RM 17,749.20**	**100%**	**RM 17,749.20**
2089	✓	Connection water pipe	5 days	Thu 31 Mar	Wed 06 Apr	Thu 31 Mar	Wed 06 Apr '22	Thu 31 Mar '22	d 06 Apr '22	2087	2583	RM 17,749.20	100%	RM 17,749.20
2090	✓	**Internal Sanitary Plumbing Servic**	**50 days**	**Tue 18 Jan '**	**Wed 30 Mar**	**Tue 18 Jan '**	**Wed 30 Mar '22**	**Tue 18 Jan '22**	**30 Mar '22**			**RM 177,492.00**	**100%**	**RM 177,492.00**
2091	✓	**Construct Internal Building Inspection Chamber**	**30 days**	**Tue 18 Jan '22**	**Wed 02 Mar '22**	**Tue 18 Jan '22**	**Wed 02 Mar '22**	**Tue 18 Jan '22**	**Wed 02 Mar '22**			**RM 76,068.00**	**100%**	**RM 76,068.00**
2092	✓	Balai Bomba	10 days	Tue 18 Jan '	Mon 31 Jan	Tue 18 Jan '	Mon 31 Jan '22	Tue 18 Jan '22	n 31 Jan '22	184	2093	RM 25,356.00	100%	RM 25,356.00
2093	✓	Rumah Sampah	10 days	Thu 03 Feb '	Wed 16 Feb	Thu 03 Feb '	Wed 16 Feb '22	Thu 03 Feb '22	d 16 Feb '22	2092	2094	RM 25,356.00	100%	RM 25,356.00
2094	✓	Kuarters	10 days	Thu 17 Feb '	Wed 02 Mar	Thu 17 Feb '	Wed 02 Mar '22	Thu 17 Feb '22	02 Mar '22	2093	2095	RM 25,356.00	100%	RM 25,356.00
2095	✓	Underground Pipe Sanitary	5 days	Thu 03 Mar	Wed 09 Mar	Thu 03 Mar	Wed 09 Mar '22	Thu 03 Mar '22	09 Mar '22	2094	2096	RM 25,356.00	100%	RM 25,356.00
2096	✓	Gully Trap & accessories	5 days	Thu 10 Mar	Wed 16 Mar	Thu 10 Mar	Wed 16 Mar '22	Thu 10 Mar '22	16 Mar '22	2095	2097	RM 25,356.00	100%	RM 25,356.00
2097	✓	VCP connecting M&E Inspectio	5 days	Thu 17 Mar	Wed 23 Mar	Thu 17 Mar	Wed 23 Mar '22	Thu 17 Mar '22	23 Mar '22	2096	2098	RM 25,356.00	100%	RM 25,356.00
2098	✓	Aboveground Pipe	5 days	Thu 24 Mar	Wed 30 Mar	Thu 24 Mar	Wed 30 Mar '22	Thu 24 Mar '22	30 Mar '22	2097	2588	RM 25,356.00	100%	RM 25,356.00
2099		**Air Conditioning & Mechanical Ventilation**	**164.5 days**	**Fri 27 May '22**	**Fri 15 Jul '22**	**Wed 20 Apr '22**	**Mon 19 Dec '22**	**Wed 20 Apr '22**	**NA**			**RM 245,000.02**	**66%**	**RM 350,000.01**

PEMBINAAN PROJEK BALAI BOMBA DAN KUARTERS PUTATAN,SABAH

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
2100	**Balai Bomba**	**161.5 days**	**Fri 27 May '**	**Tue 12 Jul '2**	**Wed 20 Apr**	**Wed 14 Dec '22**	**Wed 20 Apr '22**	**NA**			**RM 245,000.02**	**68%**	**RM 334,782.62**
2101	**Install R410a type air cooled (Ceiling)**	**137.5 days**	**Fri 27 May '22**	**Thu 16 Jun '22**	**Wed 20 Apr '22**	**Thu 10 Nov '22**	**Wed 20 Apr '22**	**NA**			**RM 39,565.24**	**65%**	**RM 60,869.60**
2102	**Pejabat Operasi**	**125.5 days**	**Fri 27 May '**	**Thu 02 Jun '**	**Wed 20 Apr**	**Tue 25 Oct '22**	**Wed 20 Apr '22**	**NA**			**RM 9,891.31**	**65%**	**RM 15,217.40**
2103	Rev 1	5.5 days	NA	NA	Wed 20 Apr	Wed 27 Apr '22	Wed 20 Apr '22	d 27 Apr '22	2380	2106,2104FS+117	RM 9,891.31	100%	RM 9,891.31
2104	Rev 2	3 days	NA	NA	Wed 19 Oct	Tue 25 Oct '22	NA	NA	2103FS+117 days	2107FS+1 day	RM 0.00	0%	RM 5,326.09
2105	**Bilik Ketua Balai**	**126.5 days**	**Fri 03 Jun '2**	**Wed 08 Jun**	**Mon 25 Apr**	**Mon 31 Oct '22**	**Mon 25 Apr '22**	**NA**			**RM 9,891.31**	**65%**	**RM 15,217.40**
2106	Rev 1	5.5 days	NA	NA	Mon 25 Apr	Thu 05 May '22	Mon 25 Apr '22	05 May '22	2103	2109,2107	RM 9,891.31	100%	RM 9,891.31
2107	Rev 2	3 days	NA	NA	Wed 26 Oct	Mon 31 Oct '22	NA	NA	2106,2104FS+1 da	2110FS+1 day	RM 0.00	0%	RM 5,326.09
2108	**Bilik Mesyuarat**	**127.5 days**	**Thu 09 Jun '**	**Mon 13 Jun**	**Thu 28 Apr '**	**Fri 04 Nov '22**	**Thu 28 Apr '22**	**NA**			**RM 9,891.31**	**65%**	**RM 15,217.40**
2109	Rev 1	5.5 days	NA	NA	Thu 28 Apr '	Wed 11 May '22	Thu 28 Apr '22	11 May '22	2106	2112,2110	RM 9,891.31	100%	RM 9,891.31
2110	Rev 2	3 days	NA	NA	Tue 01 Nov '	Fri 04 Nov '22	NA	NA	2107FS+1 day,210	2113FS+1 day	RM 0.00	0%	RM 5,326.09
2111	**Bilik Persediaan Lelaki**	**128.5 days**	**Tue 14 Jun '**	**Thu 16 Jun '**	**Thu 05 May**	**Thu 10 Nov '22**	**Thu 05 May '22**	**NA**			**RM 9,891.31**	**65%**	**RM 15,217.40**
2112	Rev 1	5.5 days	NA	NA	Thu 05 May	Wed 18 May '22	Thu 05 May '22	18 May '22	2109	2116,2113	RM 9,891.31	100%	RM 9,891.31
2113	Rev 2	3 days	NA	NA	Mon 07 Nov	Thu 10 Nov '22	NA	NA	2110FS+1 day,211	2117FS+1 day	RM 0.00	0%	RM 5,326.09
2114	**Install R410a type air cooled (Wall Mounted)**	**136.5 days**	**Fri 17 Jun '22**	**Tue 12 Jul '22**	**Wed 01 Jun '22**	**Wed 14 Dec '22**	**Wed 01 Jun '22**	**NA**			**RM 22,826.10**	**25%**	**RM 91,304.34**
2115	**Bilik Penyelia**	**116.5 days**	**Fri 17 Jun '2**	**Tue 21 Jun '**	**Wed 01 Jun**	**Wed 16 Nov '22**	**Wed 01 Jun '22**	**NA**			**RM 3,804.35**	**25%**	**RM 15,217.39**
2116	Rev 1	1 day	NA	NA	Wed 01 Jun	Wed 01 Jun '22	Wed 01 Jun '22	d 01 Jun '22	2112	2119,2117	RM 3,804.35	100%	RM 3,804.35
2117	Rev 2	3 days	NA	NA	Fri 11 Nov '2	Wed 16 Nov '22	NA	NA	2116,2113FS+1 da	2120FS+1 day	RM 0.00	0%	RM 11,413.04
2118	**Bilik Kawalan**	**117.5 days**	**Wed 22 Jun**	**Fri 24 Jun '2**	**Tue 07 Jun '**	**Tue 22 Nov '22**	**Tue 07 Jun '22**	**NA**			**RM 3,804.35**	**25%**	**RM 15,217.39**
2119	Rev 1	1 day	NA	NA	Tue 07 Jun '	Tue 07 Jun '22	Tue 07 Jun '22	ue 07 Jun '22	2116	2122,2120	RM 3,804.35	100%	RM 3,804.35
2120	Rev 2	3 days	NA	NA	Thu 17 Nov	Tue 22 Nov '22	NA	NA	2117FS+1 day,211	2123FS+1 day	RM 0.00	0%	RM 11,413.04
2121	**Bilik Persediaan Wanita**	**118.5 days**	**Mon 27 Jun**	**Wed 29 Jun**	**Fri 10 Jun '2**	**Mon 28 Nov '22**	**Fri 10 Jun '22**	**NA**			**RM 3,804.35**	**25%**	**RM 15,217.39**
2122	Rev 1	1 day	NA	NA	Fri 10 Jun '2	Fri 10 Jun '22	Fri 10 Jun '22	ri 10 Jun '22	2119	2125,2123	RM 3,804.35	100%	RM 3,804.35
2123	Rev 2	3 days	NA	NA	Wed 23 Nov	Mon 28 Nov '22	NA	NA	2120FS+1 day,212	2126FS+1 day	RM 0.00	0%	RM 11,413.04
2124	**Bilik Mess & Pantri**	**119.5 days**	**Thu 30 Jun '**	**Mon 04 Jul '**	**Wed 15 Jun**	**Fri 02 Dec '22**	**Wed 15 Jun '22**	**NA**			**RM 3,804.35**	**25%**	**RM 15,217.39**
2125	Rev 1	1 day	NA	NA	Wed 15 Jun	Wed 15 Jun '22	Wed 15 Jun '22	d 15 Jun '22	2122	2128,2126	RM 3,804.35	100%	RM 3,804.35
2126	Rev 2	3 days	NA	NA	Tue 29 Nov '	Fri 02 Dec '22	NA	NA	2125,2123FS+1 da	2129FS+1 day	RM 0.00	0%	RM 11,413.04
2127	**Bilik Persediaan Penyelia**	**120.5 days**	**Tue 05 Jul '2**	**Thu 07 Jul '2**	**Mon 20 Jun**	**Thu 08 Dec '22**	**Mon 20 Jun '22**	**NA**			**RM 3,804.35**	**25%**	**RM 15,217.39**
2128	Rev 1	1 day	NA	NA	Mon 20 Jun	Mon 20 Jun '22	Mon 20 Jun '22	n 20 Jun '22	2125	2131,2129	RM 3,804.35	100%	RM 3,804.35
2129	Rev 2	3 days	NA	NA	Mon 05 Dec	Thu 08 Dec '22	NA	NA	2126FS+1 day,212	2132FS+1 day	RM 0.00	0%	RM 11,413.04
2130	**Surau**	**121.5 days**	**Fri 08 Jul '22**	**Tue 12 Jul '2**	**Thu 23 Jun '**	**Wed 14 Dec '22**	**Thu 23 Jun '22**	**NA**			**RM 3,804.35**	**25%**	**RM 15,217.39**
2131	Rev 1	1 day	NA	NA	Thu 23 Jun '	Thu 23 Jun '22	Thu 23 Jun '22	u 23 Jun '22	2128	2150,2132	RM 3,804.35	100%	RM 3,804.35
2132	Rev 2	3 days	NA	NA	Fri 09 Dec '2	Wed 14 Dec '22	NA	NA	2129FS+1 day,213	2150	RM 0.00	0%	RM 11,413.04
2133	**Install Exhaust Fan (Propeller Type)**	**40 days**	**Fri 27 May '22**	**Mon 04 Jul '22**	**Wed 20 Apr '22**	**Wed 22 Jun '22**	**Wed 20 Apr '22**	**Wed 22 Jun '22**			**RM 121,739.12**	**100%**	**RM 121,739.12**
2134	Bilik Utiliti Peralatan	3 days	Fri 27 May '	Thu 02 Jun '	Wed 20 Apr	Fri 22 Apr '22	Wed 20 Apr '22	ri 22 Apr '22	2380	2135	RM 15,217.39	100%	RM 15,217.39
2135	Bilik Suis	3 days	Fri 03 Jun '2	Wed 08 Jun	Mon 25 Apr	Wed 27 Apr '22	Mon 25 Apr '22	d 27 Apr '22	2134	2136	RM 15,217.39	100%	RM 15,217.39
2136	Tandas Wanita	3 days	Thu 09 Jun '	Mon 13 Jun	Thu 28 Apr '	Wed 04 May '22	Thu 28 Apr '22	04 May '22	2135	2137	RM 15,217.39	100%	RM 15,217.39
2137	Bilik Mess & Pantri	3 days	Tue 14 Jun '	Thu 16 Jun '	Wed 01 Jun	Fri 03 Jun '22	Wed 01 Jun '22	ri 03 Jun '22	2136	2138	RM 15,217.39	100%	RM 15,217.39
2138	Bilik Sukan Gym	3 days	Fri 17 Jun '2	Tue 21 Jun '	Tue 07 Jun '	Thu 09 Jun '22	Tue 07 Jun '22	u 09 Jun '22	2137	2139	RM 15,217.39	100%	RM 15,217.39
2139	Bilik Basuh	3 days	Wed 22 Jun	Fri 24 Jun '2	Fri 10 Jun '2	Tue 14 Jun '22	Fri 10 Jun '22	ie 14 Jun '22	2138	2140	RM 15,217.39	100%	RM 15,217.39
2140	Bilik Unit Pili Bomba	3 days	Mon 27 Jun	Wed 29 Jun	Wed 15 Jun	Fri 17 Jun '22	Wed 15 Jun '22	ri 17 Jun '22	2139	2141	RM 15,217.39	100%	RM 15,217.39
2141	Bilik Wuduk	3 days	Thu 30 Jun '	Mon 04 Jul '	Mon 20 Jun	Wed 22 Jun '22	Mon 20 Jun '22	d 22 Jun '22	2140	2150	RM 15,217.39	100%	RM 15,217.39
2142	**Install Exhaust Fan (Ceiling Type)**	**6 days**	**Fri 27 May '22**	**Wed 08 Jun '22**	**Wed 20 Apr '22**	**Wed 27 Apr '22**	**Wed 20 Apr '22**	**Wed 27 Apr '22**			**RM 30,434.78**	**100%**	**RM 30,434.78**
2143	Tandas OKU	3 days	Fri 27 May '	Thu 02 Jun '	Wed 20 Apr	Fri 22 Apr '22	Wed 20 Apr '22	ri 22 Apr '22	2380	2144	RM 15,217.39	100%	RM 15,217.39
2144	Tandas Penyelia	3 days	Fri 03 Jun '2	Wed 08 Jun	Mon 25 Apr	Wed 27 Apr '22	Mon 25 Apr '22	d 27 Apr '22	2143	2146	RM 15,217.39	100%	RM 15,217.39
2145	**Install Exhaust Fan (CIL Type**	**3 days**	**Thu 09 Jun '**	**Mon 13 Jun**	**Thu 28 Apr '**	**Wed 04 May '22**	**Thu 28 Apr '22**	**04 May '22**			**RM 15,217.39**	**100%**	**RM 15,217.39**
2146	Tandas Lelaki	3 days	Thu 09 Jun '	Mon 13 Jun	Thu 28 Apr '	Wed 04 May '22	Thu 28 Apr '22	04 May '22	2144	2148	RM 15,217.39	100%	RM 15,217.39
2147	**Install Kitchen Range Hood**	**3 days**	**Tue 14 Jun '**	**Thu 16 Jun '**	**Thu 05 May**	**Mon 09 May '22**	**Thu 05 May '22**	**09 May '22**			**RM 15,217.39**	**100%**	**RM 15,217.39**
2148	Bilik Mess & Pantri	3 days	Tue 14 Jun '	Thu 16 Jun '	Thu 05 May	Mon 09 May '22	Thu 05 May '22	09 May '22	2146	2150	RM 15,217.39	100%	RM 15,217.39
2149	**Menara Latihan**	**3 days**	**Wed 13 Jul '**	**Fri 15 Jul '22**	**Wed 14 Dec**	**Mon 19 Dec '22**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 15,217.39**
2150	Install Smoke exhaust	3 days	Wed 13 Jul '	Fri 15 Jul '22	Wed 14 Dec	Mon 19 Dec '22	NA	NA	2148,2141,2131,22	593	RM 0.00	0%	RM 15,217.39
2151	**Fire Protection Services**	**185 days**	**Fri 27 May '**	**Tue 07 Jun '**	**Wed 20 Apr**	**Tue 17 Jan '23**	**Wed 20 Apr '22**	**NA**			**RM 39,000.00**	**33%**	**RM 117,000.00**
2152	**Protable Fire Extingushers**	**5 days**	**Fri 27 May '**	**Tue 07 Jun '**	**Wed 11 Jan**	**Tue 17 Jan '23**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 78,000.00**

ID		Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
2153		9kg. ABC Dry Powder	5 days	Fri 27 May '2	Tue 07 Jun '2	Wed 11 Jan	Tue 17 Jan '23	NA	NA	2380FS+180 days	2598	RM 0.00	0%	RM 39,000.00
2154		4.5kg. CO2 Portable	5 days	Fri 27 May '2	Tue 07 Jun '2	Wed 11 Jan	Tue 17 Jan '23	NA	NA	2380FS+180 days	2598	RM 0.00	0%	RM 39,000.00
2155	✓	**Install Riser System**	**5 days**	**Fri 27 May '**	**Tue 07 Jun '**	**Wed 20 Apr**	**Tue 26 Apr '22**	**Wed 20 Apr '22**	**e 26 Apr '22**			**RM 39,000.00**	**100%**	**RM 39,000.00**
2156	✓	Drain Outle Pipe M.S	5 days	Fri 27 May '2	Tue 07 Jun '2	Wed 20 Apr	Tue 26 Apr '22	Wed 20 Apr '22	e 26 Apr '22	2380	2598	RM 39,000.00	100%	RM 39,000.00
2157		**Motorised Roller Shutter**	**25 days**	**Mon 09 Ma**	**Thu 16 Jun '**	**Wed 02 Nov**	**Tue 06 Dec '22**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 117,000.00**
2158		**Installation 5000mm x 4500 mm Roller Shutter**	**20 days**	**Mon 09 May '22**	**Thu 09 Jun '22**	**Wed 02 Nov '22**	**Tue 29 Nov '22**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 93,600.00**
2159		Set 1	5 days	Mon 09 Ma	Fri 13 May '2	Wed 02 Nov	Tue 08 Nov '22	NA	NA	2536FS+120 days	2160	RM 0.00	0%	RM 23,400.00
2160		Set 2	5 days	Tue 17 May	Mon 23 Ma	Wed 09 Nov	Tue 15 Nov '22	NA	NA	2159	2161	RM 0.00	0%	RM 23,400.00
2161		Set 3	5 days	Tue 24 May	Wed 01 Jun	Wed 16 Nov	Tue 22 Nov '22	NA	NA	2160	2162	RM 0.00	0%	RM 23,400.00
2162		Set 4	5 days	Thu 02 Jun '2	Thu 09 Jun '2	Wed 23 Nov	Tue 29 Nov '22	NA	NA	2161	2163	RM 0.00	0%	RM 23,400.00
2163		Installation Accessories & Syste	5 days	Fri 10 Jun '2	Thu 16 Jun '2	Wed 30 Nov	Tue 06 Dec '22	NA	NA	2162	2603,2174	RM 0.00	0%	RM 23,400.00
2164		**Electricals**	**539.55 days**	**Mon 28 Feb**	**Fri 09 Sep '2**	**Mon 08 Feb**	**Fri 07 Apr '23**	**Mon 08 Feb '21**	**NA**			**RM 410,848.64**	**57%**	**RM 634,490.00**
2165		**Electrical Services**	**539.55 days**	**Mon 28 Feb**	**Fri 09 Sep '2**	**Mon 08 Feb**	**Fri 07 Apr '23**	**Mon 08 Feb '21**	**NA**			**RM 274,725.00**	**54%**	**RM 450,000.00**
2166		**Switchboards**	**169.55 days**	**Wed 30 Ma**	**Tue 26 Jul '2**	**Fri 01 Apr '2**	**Thu 08 Dec '22**	**Fri 01 Apr '22**	**NA**			**RM 32,400.00**	**38%**	**RM 85,500.00**
2167	✓	**Main Switch Board**	**9 days**	**Fri 01 Apr '2**	**Wed 13 Apr**	**Fri 01 Apr '2**	**Wed 13 Apr '22**	**Fri 01 Apr '22**	**d 13 Apr '22**			**RM 13,500.00**	**100%**	**RM 13,500.00**
2168	✓	MSB	3 days	Fri 01 Apr '2	Tue 05 Apr '	Fri 01 Apr '2	Tue 05 Apr '22	Fri 01 Apr '22	e 05 Apr '22	256	2169,2275	RM 4,500.00	100%	RM 4,500.00
2169	✓	EMSB	3 days	Wed 06 Apr	Fri 08 Apr '2	Wed 06 Apr	Fri 08 Apr '22	Wed 06 Apr '22	ri 08 Apr '22	2168	2170	RM 4,500.00	100%	RM 4,500.00
2170	✓	PFCB	3 days	Mon 11 Apr	Wed 13 Apr	Mon 11 Apr	Wed 13 Apr '22	Mon 11 Apr '22	d 13 Apr '22	2169	2533,2385,2430,2	RM 4,500.00	100%	RM 4,500.00
2171		**2.0 Distribution Board**	**59.55 days**	**Wed 30 Ma**	**Tue 26 Jul '2**	**Wed 14 Sep**	**Thu 08 Dec '22**	**Wed 14 Sep '22**	**NA**			**RM 7,425.00**	**18%**	**RM 49,500.00**
2172		**Balai Bomba**	**35.55 days**	**Thu 14 Apr '**	**Mon 09 May**	**Fri 23 Sep '2**	**Mon 14 Nov '22**	**Fri 23 Sep '22**	**NA**			**RM 3,375.00**	**15%**	**RM 22,500.00**
2173		**DB.GL**	**23.55 days**	**Thu 14 Apr '**	**Tue 19 Apr '**	**Fri 23 Sep '2**	**Thu 27 Oct '22**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**15%**	**RM 4,500.00**
2174	✓	Rev 1	0.55 days	NA	NA	Fri 23 Sep '2	Fri 23 Sep '22	Fri 23 Sep '22	ri 23 Sep '22	2170,2163	2177,2175FS+20 d	RM 675.00	100%	RM 675.00
2175		Rev 2	3 days	NA	NA	Fri 21 Oct '2	Thu 27 Oct '22	NA	NA	2174FS+20 days	2178	RM 0.00	0%	RM 3,825.00
2176		**DB.FL**	**26.55 days**	**Wed 20 Apr**	**Fri 22 Apr '2**	**Fri 23 Sep '2**	**Tue 01 Nov '22**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**15%**	**RM 4,500.00**
2177	✓	Rev 1	0.55 days	NA	NA	Fri 23 Sep '2	Fri 23 Sep '22	Fri 23 Sep '22	ri 23 Sep '22	2174	2180	RM 675.00	100%	RM 675.00
2178		Rev 2	3 days	NA	NA	Thu 27 Oct '	Tue 01 Nov '22	NA	NA	2175	2181	RM 0.00	0%	RM 3,825.00
2179		**DB.SG**	**29.55 days**	**Mon 25 Apr**	**Wed 27 Apr**	**Fri 23 Sep '2**	**Fri 04 Nov '22**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**15%**	**RM 4,500.00**
2180	✓	Rev 1	0.55 days	NA	NA	Fri 23 Sep '2	Fri 23 Sep '22	Fri 23 Sep '22	ri 23 Sep '22	2177	2183	RM 675.00	100%	RM 675.00
2181		Rev 2	3 days	NA	NA	Tue 01 Nov '	Fri 04 Nov '22	NA	NA	2178	2184	RM 0.00	0%	RM 3,825.00
2182		**DB.SF**	**32.55 days**	**Thu 28 Apr '**	**Wed 04 Ma**	**Fri 23 Sep '2**	**Wed 09 Nov '22**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**15%**	**RM 4,500.00**
2183	✓	Rev 1	0.55 days	NA	NA	Fri 23 Sep '2	Fri 23 Sep '22	Fri 23 Sep '22	ri 23 Sep '22	2180	2186	RM 675.00	100%	RM 675.00
2184		Rev 2	3 days	NA	NA	Fri 04 Nov '2	Wed 09 Nov '22	NA	NA	2181	2187	RM 0.00	0%	RM 3,825.00
2185		**DB.RJE**	**35.55 days**	**Thu 05 May**	**Mon 09 Ma**	**Fri 23 Sep '2**	**Mon 14 Nov '22**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**15%**	**RM 4,500.00**
2186	✓	Rev 1	0.55 days	NA	NA	Fri 23 Sep '2	Fri 23 Sep '22	Fri 23 Sep '22	ri 23 Sep '22	2183	2568,2213,2190	RM 675.00	100%	RM 675.00
2187		Rev 2	3 days	NA	NA	Wed 09 Nov	Mon 14 Nov '22	NA	NA	2184	2191	RM 0.00	0%	RM 3,825.00
2188		**Setor Logistik**	**38.55 days**	**Wed 30 Ma**	**Fri 01 Apr '2**	**Fri 23 Sep '2**	**Thu 17 Nov '22**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**15%**	**RM 4,500.00**
2189		**DB.S**	**38.55 days**	**Wed 30 Ma**	**Fri 01 Apr '2**	**Fri 23 Sep '2**	**Thu 17 Nov '22**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**15%**	**RM 4,500.00**
2190	✓	Rev 1	0.55 days	NA	NA	Fri 23 Sep '2	Fri 23 Sep '22	Fri 23 Sep '22	ri 23 Sep '22	1672,2186	2194	RM 675.00	100%	RM 675.00
2191		Rev 2	3 days	NA	NA	Mon 14 Nov	Thu 17 Nov '22	NA	NA	2187	2195	RM 0.00	0%	RM 3,825.00
2192		**Rumah PAM**	**41.55 days**	**Mon 04 Apr**	**Wed 06 Apr**	**Fri 23 Sep '2**	**Tue 22 Nov '22**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**15%**	**RM 4,500.00**
2193		**DB.RP**	**41.55 days**	**Mon 04 Apr**	**Wed 06 Apr**	**Fri 23 Sep '2**	**Tue 22 Nov '22**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**15%**	**RM 4,500.00**
2194	✓	Rev 1	0.55 days	NA	NA	Fri 23 Sep '2	Fri 23 Sep '22	Fri 23 Sep '22	ri 23 Sep '22	2190	2568,2198	RM 675.00	100%	RM 675.00
2195		Rev 2	3 days	NA	NA	Thu 17 Nov	Tue 22 Nov '22	NA	NA	2191	2199	RM 0.00	0%	RM 3,825.00
2196		**Menara Latihan**	**44.55 days**	**Fri 22 Jul '22**	**Tue 26 Jul '2**	**Fri 23 Sep '2**	**Fri 25 Nov '22**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**15%**	**RM 4,500.00**
2197		**DB.ML**	**44.55 days**	**Fri 22 Jul '22**	**Tue 26 Jul '2**	**Fri 23 Sep '2**	**Fri 25 Nov '22**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**15%**	**RM 4,500.00**
2198	✓	Rev 1	0.55 days	NA	NA	Fri 23 Sep '2	Fri 23 Sep '22	Fri 23 Sep '22	ri 23 Sep '22	1438,2194	2568,2202	RM 675.00	100%	RM 675.00
2199		Rev 2	3 days	NA	NA	Tue 22 Nov '	Fri 25 Nov '22	NA	NA	2195	2203	RM 0.00	0%	RM 3,825.00
2200		**Kuarters**	**59.55 days**	**Wed 22 Jun**	**Thu 07 Jul '2**	**Wed 14 Sep**	**Thu 08 Dec '22**	**Wed 14 Sep '22**	**NA**			**RM 2,025.00**	**23%**	**RM 13,500.00**
2201		**DB.KEG-G**	**47.55 days**	**Wed 22 Jun**	**Fri 24 Jun '2**	**Fri 23 Sep '2**	**Wed 30 Nov '22**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**15%**	**RM 4,500.00**
2202	✓	Rev 1	0.55 days	NA	NA	Fri 23 Sep '2	Fri 23 Sep '22	Fri 23 Sep '22	ri 23 Sep '22	952,2198	2222,2205	RM 675.00	100%	RM 675.00
2203		Rev 2	3 days	NA	NA	Fri 25 Nov '2	Wed 30 Nov '22	NA	NA	2199	2206	RM 0.00	0%	RM 3,825.00
2204		**DB.KF-G**	**50.55 days**	**Mon 27 Jun**	**Wed 29 Jun**	**Fri 23 Sep '2**	**Mon 05 Dec '22**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**15%**	**RM 4,500.00**
2205	✓	Rev 1	0.55 days	NA	NA	Fri 23 Sep '2	Fri 23 Sep '22	Fri 23 Sep '22	ri 23 Sep '22	2202	2208	RM 675.00	100%	RM 675.00
2206		Rev 2	3 days	NA	NA	Wed 30 Nov	Mon 05 Dec '22	NA	NA	2203	2209	RM 0.00	0%	RM 3,825.00
2207		**DB.KP**	**53.55 days**	**Thu 30 Jun '**	**Mon 04 Jul '**	**Fri 23 Sep '2**	**Thu 08 Dec '22**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**15%**	**RM 4,500.00**
2208	✓	Rev 1	0.55 days	NA	NA	Fri 23 Sep '2	Fri 23 Sep '22	Fri 23 Sep '22	ri 23 Sep '22	2205	2215	RM 675.00	100%	RM 675.00

ID		Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
2209		Rev 2	3 days	NA	NA	Mon 05 Dec	Thu 08 Dec '22	NA	NA	2206	2228	RM 0.00	0%	RM 3,825.00
2210		DB.KF-F	3 days	Tue 05 Jul '2	Thu 07 Jul '2	Wed 14 Sep	Mon 19 Sep '22	Wed 14 Sep '22	NA			RM 0.00	50%	RM 0.00
2211		**Isolator**	**78 days**	**Tue 10 May**	**Wed 18 Ma**	**Tue 07 Jun '**	**Mon 26 Sep '22**	**Tue 07 Jun '22**	**NA**			**RM 6,975.00**	**63%**	**RM 13,500.00**
2212		**Balai Bomba**	**78 days**	**Tue 10 May**	**Wed 18 Ma**	**Tue 07 Jun '**	**Mon 26 Sep '22**	**Tue 07 Jun '22**	**NA**			**RM 6,975.00**	**63%**	**RM 13,500.00**
2213	✓	20A TPN Isolator	3 days	Tue 10 May	Thu 12 May	Tue 07 Jun '2	Thu 09 Jun '22	Tue 07 Jun '22	u 09 Jun '22	2186	2214	RM 4,500.00	100%	RM 4,500.00
2214		**5 Pin Plug**	**75 days**	**Fri 13 May '2**	**Wed 18 Ma**	**Fri 10 Jun '2**	**Mon 26 Sep '22**	**Fri 10 Jun '22**	**NA**	**2213**	**2568,2218**	**RM 2,475.00**	**40%**	**RM 9,000.00**
2215	✓	Rev 1	2 days	NA	NA	Fri 23 Sep '2	Mon 26 Sep '22	Fri 23 Sep '22	n 26 Sep '22	2208	2568,2219	RM 675.00	100%	RM 675.00
2216		Rev 2	3 days	NA	NA	Fri 10 Jun '2	Tue 14 Jun '22	NA	NA			RM 0.00	0%	RM 3,825.00
2217		**Meter Panel**	**20 days**	**Thu 19 May**	**Thu 26 May**	**Thu 01 Sep '**	**Thu 29 Sep '22**	**Thu 01 Sep '22**	**NA**			**RM 4,500.00**	**50%**	**RM 9,000.00**
2218	✓	Meter Panel (Wall Mounte	3 days	Thu 19 May	Mon 23 May	Thu 01 Sep '	Mon 05 Sep '22	Thu 01 Sep '22	n 05 Sep '22	2214	2219	RM 4,500.00	100%	RM 4,500.00
2219		SESB Meter	3 days	Tue 24 May	Thu 26 May	Tue 27 Sep '	Thu 29 Sep '22	NA	NA	2218,2215	2568,2313,2326	RM 0.00	0%	RM 4,500.00
2220		**Submain Cabling**	**202.55 days**	**Wed 06 Apr**	**Fri 09 Sep '2**	**Thu 21 Apr '**	**Mon 13 Feb '23**	**Thu 21 Apr '22**	**NA**			**RM 23,175.00**	**33%**	**RM 103,500.00**
2221	✓	**Pipe Sleeves**	**44.15 days**	**Mon 27 Jun**	**Mon 04 Jul '**	**Thu 21 Apr '**	**Thu 30 Jun '22**	**Thu 21 Apr '22**	**u 30 Jun '22**			**RM 9,000.00**	**100%**	**RM 9,000.00**
2222	✓	150mm dia. GI pipe sleeve	3 days	Mon 27 Jun	Wed 29 Jun	Mon 27 Jun	Wed 29 Jun '22	Mon 27 Jun '22	d 29 Jun '22	2202	2223,2227	RM 4,500.00	100%	RM 4,500.00
2223	✓	150mm dia. HDPE PN 10 (I	3 days	Thu 30 Jun '	Mon 04 Jul '	Thu 21 Apr '	Thu 30 Jun '22	Thu 21 Apr '22	u 30 Jun '22	2222	2285	RM 4,500.00	100%	RM 4,500.00
2224		**Cablings**	**116.55 days**	**Thu 30 Jun '**	**Tue 06 Sep '**	**Mon 08 Aug**	**Mon 23 Jan '23**	**Mon 08 Aug '22**	**NA**			**RM 10,800.00**	**32%**	**RM 72,000.00**
2225		**MSB to :**	**116.55 days**	**Thu 30 Jun '**	**Mon 15 Aug**	**Mon 08 Aug**	**Mon 23 Jan '23**	**Mon 08 Aug '22**	**NA**			**RM 10,800.00**	**40%**	**RM 49,500.00**
2226		DB.GL	3 days	Thu 30 Jun '	Mon 04 Jul '	Tue 16 Aug '	Thu 18 Aug '22	Tue 16 Aug '22	NA			RM 0.00	50%	RM 0.00
2227	✓	Rev 1	1 day	NA	NA	Fri 23 Sep '2	Fri 23 Sep '22	Fri 23 Sep '22	ri 23 Sep '22	2222	2230	RM 675.00	100%	RM 675.00
2228		Rev 2	3 days	NA	NA	Thu 08 Dec '	Tue 13 Dec '22	NA	NA	2209	2231	RM 0.00	0%	RM 3,825.00
2229		**DB.FL**	**59.55 days**	**Tue 05 Jul '2**	**Thu 07 Jul '2**	**Fri 23 Sep '2**	**Fri 16 Dec '22**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**25%**	**RM 4,500.00**
2230	✓	Rev 1	1 day	NA	NA	Fri 23 Sep '2	Mon 26 Sep '22	Fri 23 Sep '22	n 26 Sep '22	2227	2233	RM 675.00	100%	RM 675.00
2231		Rev 2	3 days	NA	NA	Tue 13 Dec '	Fri 16 Dec '22	NA	NA	2228	2234	RM 0.00	0%	RM 3,825.00
2232		**DB.SG**	**62.55 days**	**Fri 08 Jul '22**	**Tue 12 Jul '2**	**Fri 23 Sep '2**	**Wed 21 Dec '22**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**25%**	**RM 4,500.00**
2233	✓	Rev 1	1 day	NA	NA	Fri 23 Sep '2	Mon 26 Sep '22	Fri 23 Sep '22	n 26 Sep '22	2230	2236	RM 675.00	100%	RM 675.00
2234		Rev 2	3 days	NA	NA	Fri 16 Dec '2	Wed 21 Dec '22	NA	NA	2231	2237	RM 0.00	0%	RM 3,825.00
2235		**DB.SF**	**65.55 days**	**Wed 13 Jul '**	**Fri 15 Jul '22**	**Fri 23 Sep '2**	**Tue 27 Dec '22**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**25%**	**RM 4,500.00**
2236	✓	Rev 1	1 day	NA	NA	Fri 23 Sep '2	Tue 27 Sep '22	Fri 23 Sep '22	e 27 Sep '22	2233	2239	RM 675.00	100%	RM 675.00
2237		Rev 2	3 days	NA	NA	Wed 21 Dec	Tue 27 Dec '22	NA	NA	2234	2240	RM 0.00	0%	RM 3,825.00
2238		**DB.RP**	**68.55 days**	**Mon 18 Jul '**	**Wed 20 Jul '**	**Fri 23 Sep '2**	**Fri 30 Dec '22**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**25%**	**RM 4,500.00**
2239	✓	Rev 1	1 day	NA	NA	Fri 23 Sep '2	Tue 27 Sep '22	Fri 23 Sep '22	e 27 Sep '22	2236	2242	RM 675.00	100%	RM 675.00
2240		Rev 2	3 days	NA	NA	Tue 27 Dec '	Fri 30 Dec '22	NA	NA	2237	2243	RM 0.00	0%	RM 3,825.00
2241		**DB.ML**	**71.55 days**	**Thu 21 Jul '2**	**Mon 25 Jul '**	**Fri 23 Sep '2**	**Wed 04 Jan '23**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**25%**	**RM 4,500.00**
2242	✓	Rev 1	1 day	NA	NA	Fri 23 Sep '2	Wed 28 Sep '22	Fri 23 Sep '22	d 28 Sep '22	2239	2245	RM 675.00	100%	RM 675.00
2243		Rev 2	3 days	NA	NA	Fri 30 Dec '2	Wed 04 Jan '23	NA	NA	2240	2246	RM 0.00	0%	RM 3,825.00
2244		**DB.S**	**74.55 days**	**Tue 26 Jul '2**	**Thu 28 Jul '2**	**Fri 23 Sep '2**	**Mon 09 Jan '23**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**25%**	**RM 4,500.00**
2245	✓	Rev 1	1 day	NA	NA	Fri 23 Sep '2	Wed 28 Sep '22	Fri 23 Sep '22	d 28 Sep '22	2242	2248	RM 675.00	100%	RM 675.00
2246		Rev 2	3 days	NA	NA	Wed 04 Jan	Mon 09 Jan '23	NA	NA	2243	2249	RM 0.00	0%	RM 3,825.00
2247		**CP.SSTS (By Others)**	**77.55 days**	**Fri 29 Jul '22**	**Tue 02 Aug '**	**Fri 23 Sep '2**	**Thu 12 Jan '23**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**25%**	**RM 4,500.00**
2248	✓	Rev 1	1 day	NA	NA	Fri 23 Sep '2	Thu 29 Sep '22	Fri 23 Sep '22	u 29 Sep '22	2245	2251	RM 675.00	100%	RM 675.00
2249		Rev 2	3 days	NA	NA	Mon 09 Jan	Thu 12 Jan '23	NA	NA	2246	2252	RM 0.00	0%	RM 3,825.00
2250		**DB.SL**	**80.55 days**	**Wed 03 Aug**	**Fri 05 Aug '2**	**Fri 23 Sep '2**	**Tue 17 Jan '23**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**25%**	**RM 4,500.00**
2251	✓	Rev 1	1 day	NA	NA	Fri 23 Sep '2	Thu 29 Sep '22	Fri 23 Sep '22	u 29 Sep '22	2248	2254	RM 675.00	100%	RM 675.00
2252		Rev 2	3 days	NA	NA	Thu 12 Jan '	Tue 17 Jan '23	NA	NA	2249	2255	RM 0.00	0%	RM 3,825.00
2253		**EMSB**	**113.55 days**	**Mon 08 Aug**	**Wed 10 Aug**	**Mon 08 Aug**	**Wed 18 Jan '23**	**Mon 08 Aug '22**	**NA**			**RM 4,050.00**	**90%**	**RM 4,500.00**
2254	✓	Rev 1	9 days	NA	NA	Mon 08 Aug	Mon 03 Oct '22	Mon 08 Aug '22	n 03 Oct '22	2251	2257	RM 4,050.00	100%	RM 4,050.00
2255		Rev 2	1 day	NA	NA	Tue 17 Jan '	Wed 18 Jan '23	NA	NA	2252	2258	RM 0.00	0%	RM 450.00
2256		PFCB	3 days	Thu 11 Aug '	Mon 15 Aug	Tue 04 Oct '	Thu 06 Oct '22	Tue 04 Oct '22	NA			RM 0.00	50%	RM 0.00
2257	✓	Rev 1	2 days	NA	NA	Fri 23 Sep '2	Mon 26 Sep '22	Fri 23 Sep '22	n 26 Sep '22	2254	2260	RM 675.00	100%	RM 675.00
2258		Rev 2	3 days	NA	NA	Wed 18 Jan	Mon 23 Jan '23	NA	NA	2255	2273,2483	RM 0.00	0%	RM 3,825.00
2259		**EMSB to :**	**6 days**	**Tue 16 Aug '**	**Tue 23 Aug '**	**Tue 27 Sep '**	**Tue 04 Oct '22**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 9,000.00**
2260		DB.RJE	3 days	Tue 16 Aug '	Thu 18 Aug '	Tue 27 Sep '	Thu 29 Sep '22	NA	NA	2257	2261	RM 0.00	0%	RM 4,500.00
2261		20A TPN Isolator	3 days	Fri 19 Aug '2	Tue 23 Aug '	Fri 30 Sep '2	Tue 04 Oct '22	NA	NA	2260	2263	RM 0.00	0%	RM 4,500.00
2262		**AMF Board to :**	**3 days**	**Wed 24 Aug**	**Fri 26 Aug '2**	**Wed 05 Oct**	**Fri 07 Oct '22**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 4,500.00**
2263		EMSB	3 days	Wed 24 Aug	Fri 26 Aug '2	Wed 05 Oct	Fri 07 Oct '22	NA	NA	2261	2265	RM 0.00	0%	RM 4,500.00
2264		**Trailer Genset to :**	**3 days**	**Mon 29 Aug**	**Thu 01 Sep '**	**Mon 10 Oct**	**Wed 12 Oct '22**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 4,500.00**
2265		5 Pin Plug & EMSB	3 days	Mon 29 Aug	Thu 01 Sep '	Mon 10 Oct	Wed 12 Oct '22	NA	NA	2263	2267	RM 0.00	0%	RM 4,500.00

ID		Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
2266		**5 Pin Plug to :**	**3 days**	**Fri 02 Sep '2**	**Tue 06 Sep '**	**Thu 13 Oct '**	**Mon 17 Oct '22**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 4,500.00**
2267		EMSB	3 days	Fri 02 Sep '2	Tue 06 Sep '	Thu 13 Oct '	Mon 17 Oct '22	NA	NA	2265	2272	RM 0.00	0%	RM 4,500.00
2268		**Submain Cabling**	**99.55 days**	**Wed 06 Apr**	**Fri 09 Sep '2**	**Fri 23 Sep '2**	**Mon 13 Feb '23**	**Fri 23 Sep '22**	**NA**			**RM 3,375.00**	**15%**	**RM 22,500.00**
2269		**MP-K to :**	**99.55 days**	**Wed 06 Apr**	**Fri 09 Sep '2**	**Fri 23 Sep '2**	**Mon 13 Feb '23**	**Fri 23 Sep '22**	**NA**			**RM 3,375.00**	**15%**	**RM 22,500.00**
2270		**Ground Floor**	**93.55 days**	**Wed 06 Apr**	**Fri 09 Sep '2**	**Fri 23 Sep '2**	**Fri 03 Feb '23**	**Fri 23 Sep '22**	**NA**			**RM 2,025.00**	**15%**	**RM 13,500.00**
2271		**DB.KE-G**	**87.55 days**	**Wed 07 Sep**	**Fri 09 Sep '2**	**Fri 23 Sep '2**	**Thu 26 Jan '23**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**15%**	**RM 4,500.00**
2272	✓	Rev 1	0.55 days	NA	NA	Fri 23 Sep '2	Fri 23 Sep '22	Fri 23 Sep '22	ri 23 Sep '22	2267	2617	RM 675.00	100%	RM 675.00
2273		Rev 2	3 days	NA	NA	Mon 23 Jan	Thu 26 Jan '23	NA	NA	2258	2276	RM 0.00	0%	RM 3,825.00
2274		**DB.KF-G**	**90.55 days**	**Wed 06 Apr**	**Fri 08 Apr '2**	**Fri 23 Sep '2**	**Tue 31 Jan '23**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**15%**	**RM 4,500.00**
2275	✓	Rev 1	0.55 days	NA	NA	Fri 23 Sep '2	Fri 23 Sep '22	Fri 23 Sep '22	ri 23 Sep '22	2168	2278	RM 675.00	100%	RM 675.00
2276		Rev 2	3 days	NA	NA	Thu 26 Jan '	Tue 31 Jan '23	NA	NA	2273	2279	RM 0.00	0%	RM 3,825.00
2277		**DB.K-P**	**93.55 days**	**Mon 11 Apr**	**Wed 13 Apr**	**Fri 23 Sep '2**	**Fri 03 Feb '23**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**15%**	**RM 4,500.00**
2278	✓	Rev 1	0.55 days	NA	NA	Fri 23 Sep '2	Fri 23 Sep '22	Fri 23 Sep '22	ri 23 Sep '22	2275	2282	RM 675.00	100%	RM 675.00
2279		Rev 2	3 days	NA	NA	Tue 31 Jan '	Fri 03 Feb '23	NA	NA	2276	2283	RM 0.00	0%	RM 3,825.00
2280		**First Floor**	**99.55 days**	**Thu 14 Apr '**	**Thu 07 Jul '2**	**Fri 23 Sep '2**	**Mon 13 Feb '23**	**Fri 23 Sep '22**	**NA**			**RM 1,350.00**	**15%**	**RM 9,000.00**
2281		**DB.KF-F**	**96.55 days**	**Thu 14 Apr '**	**Tue 19 Apr '**	**Fri 23 Sep '2**	**Wed 08 Feb '23**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**15%**	**RM 4,500.00**
2282	✓	Rev 1	0.55 days	NA	NA	Fri 23 Sep '2	Fri 23 Sep '22	Fri 23 Sep '22	ri 23 Sep '22	2278	2285	RM 675.00	100%	RM 675.00
2283		Rev 2	3 days	NA	NA	Fri 03 Feb '2	Wed 08 Feb '23	NA	NA	2279	2286	RM 0.00	0%	RM 3,825.00
2284		**DB.KF-F1**	**99.55 days**	**Tue 05 Jul '2**	**Thu 07 Jul '2**	**Fri 23 Sep '2**	**Mon 13 Feb '23**	**Fri 23 Sep '22**	**NA**			**RM 675.00**	**15%**	**RM 4,500.00**
2285	✓	Rev 1	0.55 days	NA	NA	Fri 23 Sep '2	Fri 23 Sep '22	Fri 23 Sep '22	ri 23 Sep '22	2223,2282	2568	RM 675.00	100%	RM 675.00
2286		Rev 2	3 days	NA	NA	Wed 08 Feb	Mon 13 Feb '23	NA	NA	2283	2304	RM 0.00	0%	RM 3,825.00
2287		**Outdoor Lighting**	**208.55 days**	**Tue 07 Jun '**	**Tue 05 Jul '2**	**Mon 18 Apr**	**Thu 16 Feb '23**	**Mon 18 Apr '22**	**NA**			**RM 31,500.00**	**68%**	**RM 45,000.00**
2288	✓	**Pipe Sleeves**	**3 days**	**Tue 07 Jun '**	**Thu 09 Jun '**	**Mon 18 Apr**	**Wed 20 Apr '22**	**Mon 18 Apr '22**	**d 20 Apr '22**			**RM 4,500.00**	**100%**	**RM 4,500.00**
2289	✓	150mm dia. G.I Pipe Sleev	3 days	Tue 07 Jun '	Thu 09 Jun '	Mon 18 Apr	Wed 20 Apr '22	Mon 18 Apr '22	d 20 Apr '22	1880FS-3 days	2291	RM 4,500.00	100%	RM 4,500.00
2290		**Street & Compound Lumina**	**12 days**	**Fri 10 Jun '2**	**Mon 27 Jun**	**Thu 01 Sep '**	**Mon 19 Sep '22**	**Thu 01 Sep '22**	**NA**			**RM 17,100.00**	**95%**	**RM 18,000.00**
2291		1 x 180W LED Street Light fittings	3 days	Fri 10 Jun '22	Tue 14 Jun '22	Thu 01 Sep '22	Mon 05 Sep '22	Thu 01 Sep '22	NA	2289	2292	RM 4,275.00	95%	RM 4,500.00
2292		1 x 60W LED 600mm x 640mm Street Light	3 days	Wed 15 Jun '22	Fri 17 Jun '22	Tue 06 Sep '22	Thu 08 Sep '22	Tue 06 Sep '22	NA	2291	2293	RM 4,275.00	95%	RM 4,500.00
2293		1 x 70W SON Floodlight	3 days	Mon 20 Jun	Wed 22 Jun	Fri 09 Sep '2	Tue 13 Sep '22	Fri 09 Sep '22	NA	2292	2294	RM 4,275.00	95%	RM 4,500.00
2294		1 x 36W Ceiling Mounted	3 days	Thu 23 Jun '	Mon 27 Jun	Wed 14 Sep	Mon 19 Sep '22	Wed 14 Sep '22	NA	2293	2296,2297,2299	RM 4,275.00	95%	RM 4,500.00
2295		**Poles**	**3 days**	**Tue 28 Jun '**	**Thu 30 Jun '**	**Tue 20 Sep '**	**Thu 22 Sep '22**	**Tue 20 Sep '22**	**NA**			**RM 8,550.00**	**95%**	**RM 9,000.00**
2296		3 meter pole	3 days	Tue 28 Jun '	Thu 30 Jun '	Tue 20 Sep '	Thu 22 Sep '22	Tue 20 Sep '22	NA	2294	2305	RM 4,275.00	95%	RM 4,500.00
2297		10 meter pole	3 days	Tue 28 Jun '	Thu 30 Jun '	Tue 20 Sep '	Thu 22 Sep '22	Tue 20 Sep '22	NA	2294	2305	RM 4,275.00	95%	RM 4,500.00
2298		**Control Panel**	**3 days**	**Tue 28 Jun '**	**Thu 30 Jun '**	**Tue 20 Sep '**	**Thu 22 Sep '22**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 4,500.00**
2299		Compund Light Control Pa	3 days	Tue 28 Jun '	Thu 30 Jun '	Tue 20 Sep '	Thu 22 Sep '22	NA	NA	2294	2305	RM 0.00	0%	RM 4,500.00
2300		**Cabling**	**198.55 days**	**Tue 21 Jun '**	**Tue 05 Jul '2**	**Wed 04 Ma**	**Thu 16 Feb '23**	**Wed 04 May '22**	**NA**			**RM 1,350.00**	**18%**	**RM 9,000.00**
2301		**Underground Cabling**	**198.55 days**	**Tue 21 Jun '**	**Tue 05 Jul '2**	**Wed 04 Ma**	**Thu 16 Feb '23**	**Wed 04 May '22**	**NA**			**RM 1,350.00**	**18%**	**RM 9,000.00**
2302		**Street & Compound Light Fittings**	**198.55 days**	**Tue 21 Jun '22**	**Thu 23 Jun '22**	**Wed 04 May '22**	**Thu 16 Feb '23**	**Wed 04 May '22**	**NA**			**RM 1,350.00**	**30%**	**RM 4,500.00**
2303	✓	Rev 1	1.3 days	NA	NA	Wed 04 Ma	Thu 05 May '22	Wed 04 May '22	05 May '22	1880FS+7 days	2305	RM 1,350.00	100%	RM 1,350.00
2304		Rev 2	3 days	NA	NA	Mon 13 Feb	Thu 16 Feb '23	NA	NA	2286	2338,2386,2449	RM 0.00	0%	RM 3,150.00
2305		1 x 36W Ceiling Mounte	3 days	Fri 01 Jul '22	Tue 05 Jul '2	Fri 23 Sep '2	Tue 27 Sep '22	NA	NA	2299,2296,2297,2	2568	RM 0.00	0%	RM 4,500.00
2306		**Generating System**	**10 days**	**Mon 21 Ma**	**Fri 01 Apr '2**	**Mon 12 Dec**	**Fri 23 Dec '22**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 13,500.00**
2307		Generator Set	5 days	Mon 21 Mar	Fri 25 Mar '2	Mon 12 Dec	Fri 16 Dec '22	NA	NA	1678FS+180 days	2308	RM 0.00	0%	RM 4,500.00
2308		AMF board control panel	2 days	Mon 28 Mar	Tue 29 Mar	Mon 19 Dec	Tue 20 Dec '22	NA	NA	2307	2309	RM 0.00	0%	RM 4,500.00
2309		MCCB Box	3 days	Wed 30 Mar	Fri 01 Apr '2	Wed 21 Dec	Fri 23 Dec '22	NA	NA	2308	2568	RM 0.00	0%	RM 4,500.00
2310		**Final Circuits**	**340.3 days**	**Mon 28 Feb**	**Thu 07 Jul '2**	**Mon 08 Feb**	**Tue 28 Jun '22**	**Mon 08 Feb '21**	**NA**			**RM 184,500.00**	**98%**	**RM 189,000.00**
2311		**Balai Bomba**	**43.3 days**	**Fri 27 May '**	**Thu 07 Jul '2**	**Wed 20 Apr**	**Tue 28 Jun '22**	**Wed 20 Apr '22**	**NA**			**RM 63,000.00**	**93%**	**RM 67,500.00**
2312	✓	**Light Point**	**40.3 days**	**Fri 27 May '**	**Wed 08 Jun**	**Wed 20 Apr**	**Thu 23 Jun '22**	**Wed 20 Apr '22**	**u 23 Jun '22**			**RM 9,000.00**	**100%**	**RM 9,000.00**
2313	✓	GF	3 days	Fri 27 May '	Thu 02 Jun '	Wed 20 Apr	Thu 23 Jun '22	Wed 20 Apr '22	u 23 Jun '22	2219	2314,2519	RM 4,500.00	100%	RM 4,500.00
2314	✓	1F	3 days	Fri 03 Jun '2	Wed 08 Jun	Wed 20 Apr	Thu 23 Jun '22	Wed 20 Apr '22	u 23 Jun '22	2313	2315	RM 4,500.00	100%	RM 4,500.00
2315		Cover carpark light	3 days	Thu 09 Jun '	Mon 13 Jun	Thu 23 Jun '	Tue 28 Jun '22	NA	NA	2314	2317	RM 0.00	0%	RM 4,500.00
2316	✓	**Emergency Light point**	**4.5 days**	**Tue 14 Jun '**	**Tue 21 Jun '**	**Thu 21 Apr '**	**Wed 27 Apr '22**	**Thu 21 Apr '22**	**d 27 Apr '22**			**RM 9,000.00**	**100%**	**RM 9,000.00**
2317	✓	GF	3 days	Tue 14 Jun '	Thu 16 Jun '	Thu 21 Apr '	Mon 25 Apr '22	Thu 21 Apr '22	n 25 Apr '22	2315	2318	RM 4,500.00	100%	RM 4,500.00
2318	✓	1F	3 days	Fri 17 Jun '2	Tue 21 Jun '	Thu 21 Apr '	Wed 27 Apr '22	Thu 21 Apr '22	d 27 Apr '22	2317	2320	RM 4,500.00	100%	RM 4,500.00
2319	✓	**Keluar Sign Point**	**4.5 days**	**Wed 22 Jun**	**Wed 29 Jun**	**Thu 21 Apr '**	**Wed 27 Apr '22**	**Thu 21 Apr '22**	**d 27 Apr '22**			**RM 9,000.00**	**100%**	**RM 9,000.00**

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
2320	GF	3 days	Wed 22 Jun	Fri 24 Jun '2	Thu 21 Apr '	Mon 25 Apr '22	Thu 21 Apr '22	n 25 Apr '22	2318	2321	RM 4,500.00	100%	RM 4,500.00
2321	1F	3 days	Mon 27 Jun	Wed 29 Jun	Thu 21 Apr '	Wed 27 Apr '22	Thu 21 Apr '22	d 27 Apr '22	2320	2323	RM 4,500.00	100%	RM 4,500.00
2322	**Fan Point**	**4.5 days**	**Thu 30 Jun '**	**Thu 07 Jul '2**	**Thu 21 Apr '**	**Wed 27 Apr '22**	**Thu 21 Apr '22**	**d 27 Apr '22**			**RM 9,000.00**	**100%**	**RM 9,000.00**
2323	GF	3 days	Thu 30 Jun '.	Mon 04 Jul '	Thu 21 Apr '	Mon 25 Apr '22	Thu 21 Apr '22	n 25 Apr '22	2321	2324	RM 4,500.00	100%	RM 4,500.00
2324	1F	3 days	Tue 05 Jul '2	Thu 07 Jul '2	Thu 21 Apr '	Wed 27 Apr '22	Thu 21 Apr '22	d 27 Apr '22	2323	2568	RM 4,500.00	100%	RM 4,500.00
2325	**Exhaust Fan**	**4.5 days**	**Fri 27 May '.**	**Wed 08 Jun**	**Thu 21 Apr '**	**Wed 27 Apr '22**	**Thu 21 Apr '22**	**d 27 Apr '22**			**RM 9,000.00**	**100%**	**RM 9,000.00**
2326	GF	3 days	Fri 27 May '.	Thu 02 Jun '.	Thu 21 Apr '	Mon 25 Apr '22	Thu 21 Apr '22	n 25 Apr '22	2219	2327	RM 4,500.00	100%	RM 4,500.00
2327	1F	3 days	Fri 03 Jun '2.	Wed 08 Jun	Thu 21 Apr '	Wed 27 Apr '22	Thu 21 Apr '22	d 27 Apr '22	2326	2329	RM 4,500.00	100%	RM 4,500.00
2328	**13A single socket point**	**4.5 days**	**Thu 09 Jun '**	**Thu 16 Jun '**	**Thu 21 Apr '**	**Wed 27 Apr '22**	**Thu 21 Apr '22**	**d 27 Apr '22**			**RM 9,000.00**	**100%**	**RM 9,000.00**
2329	GF	3 days	Thu 09 Jun '.	Mon 13 Jun	Thu 21 Apr '	Mon 25 Apr '22	Thu 21 Apr '22	n 25 Apr '22	2327	2330	RM 4,500.00	100%	RM 4,500.00
2330	1F	3 days	Tue 14 Jun '.	Thu 16 Jun '.	Thu 21 Apr '	Wed 27 Apr '22	Thu 21 Apr '22	d 27 Apr '22	2329	2332	RM 4,500.00	100%	RM 4,500.00
2331	**15A Split uit air cond poin**	**4.5 days**	**Fri 17 Jun '2**	**Fri 24 Jun '2**	**Thu 21 Apr '**	**Wed 27 Apr '22**	**Thu 21 Apr '22**	**d 27 Apr '22**			**RM 9,000.00**	**100%**	**RM 9,000.00**
2332	GF	3 days	Fri 17 Jun '2.	Tue 21 Jun '.	Thu 21 Apr '	Mon 25 Apr '22	Thu 21 Apr '22	n 25 Apr '22	2330	2333	RM 4,500.00	100%	RM 4,500.00
2333	1F	3 days	Wed 22 Jun	Fri 24 Jun '2.	Thu 21 Apr '	Wed 27 Apr '22	Thu 21 Apr '22	d 27 Apr '22	2332	2568,2337	RM 4,500.00	100%	RM 4,500.00
2334	**Menara Latihan**	**325 days**	**Mon 27 Jun**	**Fri 01 Jul '22**	**Mon 08 Feb**	**Fri 03 Jun '22**	**Mon 08 Feb '21**	**ri 03 Jun '22**			**RM 13,500.00**	**100%**	**RM 13,500.00**
2335	**Light point**	**325 days**	**Mon 27 Jun**	**Fri 01 Jul '22**	**Mon 08 Feb**	**Fri 03 Jun '22**	**Mon 08 Feb '21**	**ri 03 Jun '22**			**RM 13,500.00**	**100%**	**RM 13,500.00**
2336	**13A socket outlet**	**305 days**	**Mon 27 Jun**	**Tue 28 Jun '.**	**Mon 08 Feb**	**Fri 29 Apr '22**	**Mon 08 Feb '21**	**ri 29 Apr '22**			**RM 4,500.00**	**100%**	**RM 4,500.00**
2337	Rev 1	3 days	NA	NA	Wed 27 Apr	Fri 29 Apr '22	Wed 27 Apr '22	ri 29 Apr '22	2333	2340	RM 4,365.00	100%	RM 4,365.00
2338	Rev 2	0.1 days	NA	NA	Mon 08 Feb	Mon 08 Feb '21	Mon 08 Feb '21	n 08 Feb '21	2304	2341	RM 135.00	100%	RM 135.00
2339	**isolator point**	**307 days**	**Wed 29 Jun**	**Wed 29 Jun**	**Mon 08 Feb**	**Thu 05 May '22**	**Mon 08 Feb '21**	**05 May '22**			**RM 4,500.00**	**100%**	**RM 4,500.00**
2340	Rev 1	3 days	NA	NA	Fri 29 Apr '2	Thu 05 May '22	Fri 29 Apr '22	05 May '22	2337	2343	RM 4,365.00	100%	RM 4,365.00
2341	Rev 2	0.1 days	NA	NA	Mon 08 Feb	Mon 08 Feb '21	Mon 08 Feb '21	n 08 Feb '21	2338	2344	RM 135.00	100%	RM 135.00
2342	**20A SPN weatherproof isolator**	**325 days**	**Thu 30 Jun '22**	**Fri 01 Jul '22**	**Mon 08 Feb '21**	**Fri 03 Jun '22**	**Mon 08 Feb '21**	**Fri 03 Jun '22**			**RM 4,500.00**	**100%**	**RM 4,500.00**
2343	Rev 1	3 days	NA	NA	Wed 01 Jun	Fri 03 Jun '22	Wed 01 Jun '22	ri 03 Jun '22	2340	2568	RM 4,365.00	100%	RM 4,365.00
2344	Rev 2	0.1 days	NA	NA	Mon 08 Feb	Mon 08 Feb '21	Mon 08 Feb '21	n 08 Feb '21	2341	2568	RM 135.00	100%	RM 135.00
2345	**Stor, Logistik & Rumah Pam**	**12 days**	**Mon 21 Mar**	**Tue 05 Apr '**	**Mon 21 Mar**	**Tue 05 Apr '22**	**Mon 21 Mar '22**	**e 05 Apr '22**			**RM 18,000.00**	**100%**	**RM 18,000.00**
2346	Light point	3 days	Mon 21 Mar	Wed 23 Mar	Mon 21 Mar	Wed 23 Mar '22	Mon 21 Mar '22	23 Mar '22	1671	2347	RM 4,500.00	100%	RM 4,500.00
2347	Fan point	3 days	Thu 24 Mar	Mon 28 Mar	Thu 24 Mar	Mon 28 Mar '22	Thu 24 Mar '22	n 28 Mar '22	2346	2348	RM 4,500.00	100%	RM 4,500.00
2348	Exhaust Fan point	3 days	Tue 29 Mar	Thu 31 Mar	Tue 29 Mar	Thu 31 Mar '22	Tue 29 Mar '22	31 Mar '22	2347	2349	RM 4,500.00	100%	RM 4,500.00
2349	13A single socket	3 days	Fri 01 Apr '2	Tue 05 Apr '.	Fri 01 Apr '2	Tue 05 Apr '22	Fri 01 Apr '22	e 05 Apr '22	2348	2568	RM 4,500.00	100%	RM 4,500.00
2350	**Kuarters**	**42 days**	**Mon 28 Feb**	**Thu 26 May**	**Mon 28 Feb**	**Wed 27 Apr '22**	**Mon 28 Feb '22**	**d 27 Apr '22**			**RM 90,000.00**	**100%**	**RM 90,000.00**
2351	**Light Point**	**6 days**	**Mon 28 Feb**	**Mon 07 Mar**	**Mon 28 Feb**	**Mon 07 Mar '22**	**Mon 28 Feb '22**	**n 07 Mar '22**			**RM 9,000.00**	**100%**	**RM 9,000.00**
2352	GF	3 days	Mon 28 Feb	Wed 02 Mar	Mon 28 Feb	Wed 02 Mar '22	Mon 28 Feb '22	02 Mar '22	940	2353	RM 4,500.00	100%	RM 4,500.00
2353	1F	3 days	Thu 03 Mar	Mon 07 Mar	Thu 03 Mar	Mon 07 Mar '22	Thu 03 Mar '22	n 07 Mar '22	2352	2355	RM 4,500.00	100%	RM 4,500.00
2354	**Emergency Light Point**	**6 days**	**Tue 08 Mar**	**Tue 15 Mar**	**Tue 08 Mar**	**Tue 15 Mar '22**	**Tue 08 Mar '22**	**e 15 Mar '22**			**RM 9,000.00**	**100%**	**RM 9,000.00**
2355	GF	3 days	Tue 08 Mar	Thu 10 Mar	Tue 08 Mar	Thu 10 Mar '22	Tue 08 Mar '22	10 Mar '22	2353	2356	RM 4,500.00	100%	RM 4,500.00
2356	1F	3 days	Fri 11 Mar '2	Tue 15 Mar	Fri 11 Mar '2	Tue 15 Mar '22	Fri 11 Mar '22	e 15 Mar '22	2355	2358	RM 4,500.00	100%	RM 4,500.00
2357	**Fan Point**	**6 days**	**Wed 16 Mar**	**Wed 23 Mar**	**Wed 16 Mar**	**Wed 23 Mar '22**	**Wed 16 Mar '22**	**23 Mar '22**			**RM 9,000.00**	**100%**	**RM 9,000.00**
2358	GF	3 days	Wed 16 Mar	Fri 18 Mar '2	Wed 16 Mar	Fri 18 Mar '22	Wed 16 Mar '22	i 18 Mar '22	2356	2359	RM 4,500.00	100%	RM 4,500.00
2359	1F	3 days	Mon 21 Mar	Wed 23 Mar	Mon 21 Mar	Wed 23 Mar '22	Mon 21 Mar '22	23 Mar '22	2358	2361	RM 4,500.00	100%	RM 4,500.00
2360	**Fan Point**	**6 days**	**Thu 24 Mar**	**Thu 31 Mar**	**Thu 24 Mar**	**Thu 31 Mar '22**	**Thu 24 Mar '22**	**31 Mar '22**			**RM 9,000.00**	**100%**	**RM 9,000.00**
2361	GF	3 days	Thu 24 Mar	Mon 28 Mar	Thu 24 Mar	Mon 28 Mar '22	Thu 24 Mar '22	n 28 Mar '22	2359	2362	RM 4,500.00	100%	RM 4,500.00
2362	1F	3 days	Tue 29 Mar	Thu 31 Mar	Tue 29 Mar	Thu 31 Mar '22	Tue 29 Mar '22	31 Mar '22	2361	2364	RM 4,500.00	100%	RM 4,500.00
2363	**Exhaust Point**	**6 days**	**Fri 01 Apr '2**	**Fri 08 Apr '2**	**Fri 01 Apr '2**	**Fri 08 Apr '22**	**Fri 01 Apr '22**	**ri 08 Apr '22**			**RM 9,000.00**	**100%**	**RM 9,000.00**
2364	GF	3 days	Fri 01 Apr '2	Tue 05 Apr '.	Fri 01 Apr '2	Tue 05 Apr '22	Fri 01 Apr '22	e 05 Apr '22	2362	2365	RM 4,500.00	100%	RM 4,500.00
2365	1F	3 days	Wed 06 Apr	Fri 08 Apr '2	Wed 06 Apr	Fri 08 Apr '22	Wed 06 Apr '22	ri 08 Apr '22	2364	2367	RM 4,500.00	100%	RM 4,500.00
2366	**13A single socket**	**6 days**	**Mon 11 Apr**	**Tue 19 Apr '**	**Mon 11 Apr**	**Tue 19 Apr '22**	**Mon 11 Apr '22**	**e 19 Apr '22**			**RM 9,000.00**	**100%**	**RM 9,000.00**
2367	GF	3 days	Mon 11 Apr	Wed 13 Apr	Mon 11 Apr	Wed 13 Apr '22	Mon 11 Apr '22	d 13 Apr '22	2365	2368	RM 4,500.00	100%	RM 4,500.00
2368	1F	3 days	Thu 14 Apr '	Tue 19 Apr '.	Thu 14 Apr '	Tue 19 Apr '22	Thu 14 Apr '22	e 19 Apr '22	2367	2370	RM 4,500.00	100%	RM 4,500.00
2369	**13A socket outlet**	**6 days**	**Wed 20 Apr**	**Wed 27 Apr**	**Wed 20 Apr**	**Wed 27 Apr '22**	**Wed 20 Apr '22**	**d 27 Apr '22**			**RM 9,000.00**	**100%**	**RM 9,000.00**
2370	GF	3 days	Wed 20 Apr	Fri 22 Apr '2	Wed 20 Apr	Fri 22 Apr '22	Wed 20 Apr '22	ri 22 Apr '22	2368	2371	RM 4,500.00	100%	RM 4,500.00
2371	1F	3 days	Mon 25 Apr	Wed 27 Apr	Mon 25 Apr	Wed 27 Apr '22	Mon 25 Apr '22	d 27 Apr '22	2370	2373	RM 4,500.00	100%	RM 4,500.00
2372	**15A Split unit air cond**	**6 days**	**Thu 28 Apr '**	**Mon 09 May**	**Mon 11 Apr**	**Tue 19 Apr '22**	**Mon 11 Apr '22**	**e 19 Apr '22**			**RM 9,000.00**	**100%**	**RM 9,000.00**
2373	GF	3 days	Thu 28 Apr '	Wed 04 May	Mon 11 Apr	Wed 13 Apr '22	Mon 11 Apr '22	d 13 Apr '22	2371	2374	RM 4,500.00	100%	RM 4,500.00
2374	1F	3 days	Thu 05 May	Mon 09 May	Thu 14 Apr '	Tue 19 Apr '22	Thu 14 Apr '22	e 19 Apr '22	2373	2376	RM 4,500.00	100%	RM 4,500.00
2375	**Water Heater Point**	**6 days**	**Tue 10 May**	**Wed 18 May**	**Mon 11 Apr**	**Tue 19 Apr '22**	**Mon 11 Apr '22**	**e 19 Apr '22**			**RM 9,000.00**	**100%**	**RM 9,000.00**

PEMBINAAN PROJEK BALAI BOMBA DAN KUARTERS PUTATAN,SABAH

ID		Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
2376	✓	GF	3 days	Tue 10 May	Thu 12 May	Mon 11 Apr	Wed 13 Apr '22	Mon 11 Apr '22	d 13 Apr '22	2374	2377	RM 4,500.00	100%	RM 4,500.00
2377	✓	1F	3 days	Fri 13 May '2	Wed 18 May	Thu 14 Apr '	Tue 19 Apr '22	Thu 14 Apr '22	e 19 Apr '22	2376	2379	RM 4,500.00	100%	RM 4,500.00
2378	✓	**Door bell point**	**6 days**	**Thu 19 May**	**Thu 26 May**	**Mon 11 Apr**	**Tue 19 Apr '22**	**Mon 11 Apr '22**	**e 19 Apr '22**			**RM 9,000.00**	**100%**	**RM 9,000.00**
2379	✓	GF	3 days	Thu 19 May	Mon 23 May	Mon 11 Apr	Wed 13 Apr '22	Mon 11 Apr '22	d 13 Apr '22	2377	2380	RM 4,500.00	100%	RM 4,500.00
2380	✓	1F	3 days	Tue 24 May	Thu 26 May	Thu 14 Apr '	Tue 19 Apr '22	Thu 14 Apr '22	e 19 Apr '22	2379	2568,2143,2153F	RM 4,500.00	100%	RM 4,500.00
2381		**Luminaries**	**245.55 days**	**Thu 14 Apr '**	**Fri 05 Aug '2**	**Thu 14 Apr '**	**Fri 07 Apr '23**	**Thu 14 Apr '22**	**NA**			**RM 3,150.00**	**19%**	**RM 13,500.00**
2382		**Balai Bomba**	**245.55 days**	**Thu 14 Apr '**	**Thu 16 Jun '**	**Thu 14 Apr '**	**Fri 07 Apr '23**	**Thu 14 Apr '22**	**NA**			**RM 3,150.00**	**20%**	**RM 13,500.00**
2383		**1 x 36W T8 fluorescent fit**	**215.55 days**	**Thu 14 Apr '**	**Fri 22 Apr '2**	**Thu 14 Apr '**	**Fri 24 Feb '23**	**Thu 14 Apr '22**	**NA**			**RM 3,150.00**	**35%**	**RM 9,000.00**
2384		**GF**	**212.55 days**	**Thu 14 Apr '**	**Tue 19 Apr '**	**Thu 14 Apr '**	**Tue 21 Feb '23**	**Thu 14 Apr '22**	**NA**			**RM 1,575.00**	**35%**	**RM 4,500.00**
2385	✓	Rev 1	1.6 days	NA	NA	Thu 14 Apr '	Mon 18 Apr '22	Thu 14 Apr '22	n 18 Apr '22	2170	2387,2388	RM 1,575.00	100%	RM 1,575.00
2386		Rev 2	3 days	NA	NA	Thu 16 Feb '	Tue 21 Feb '23	NA	NA	2304	2389	RM 0.00	0%	RM 2,925.00
2387		**1F**	**213.95 days**	**Wed 20 Apr**	**Fri 22 Apr '2**	**Mon 18 Apr**	**Fri 24 Feb '23**	**Mon 18 Apr '22**	**NA**	**2385**	**2391**	**RM 1,575.00**	**35%**	**RM 4,500.00**
2388	✓	Rev 1	1.6 days	NA	NA	Mon 18 Apr	Wed 20 Apr '22	Mon 18 Apr '22	d 20 Apr '22	2385	2391	RM 1,575.00	100%	RM 1,575.00
2389		Rev 2	3 days	NA	NA	Tue 21 Feb '	Fri 24 Feb '23	NA	NA	2386	2394,2391	RM 0.00	0%	RM 2,925.00
2390		**1 X 36W T8 fluorescent fitting (weatherproof)**	**210.95 days**	**Mon 25 Apr '22**	**Wed 04 May '22**	**Tue 26 Apr '22**	**Wed 01 Mar '23**	**Tue 26 Apr '22**	**NA**			**RM 0.00**	**8%**	**RM 4,500.00**
2391		GF	3 days	Mon 25 Apr	Wed 27 Apr	Fri 24 Feb '2	Wed 01 Mar '23	NA	NA	2387,2388,2389	2393	RM 0.00	0%	RM 4,500.00
2392		**1F**	**210.95 days**	**Thu 28 Apr '**	**Wed 04 May**	**Tue 26 Apr '**	**Wed 01 Mar '23**	**Tue 26 Apr '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2393	✓	Rev 1	0.55 days	NA	NA	Tue 26 Apr '	Wed 27 Apr '22	Tue 26 Apr '22	d 27 Apr '22	2391	2397	RM 0.00	100%	RM 0.00
2394		Rev 2	3 days	NA	NA	Fri 24 Feb '2	Wed 01 Mar '23	NA	NA	2389	2398	RM 0.00	0%	RM 0.00
2395		**1 X 18W T8 fluorescent fit**	**215.35 days**	**Thu 05 May**	**Thu 12 May**	**Thu 28 Apr '**	**Thu 09 Mar '23**	**Thu 28 Apr '22**	**NA**			**RM 0.00**	**25%**	**RM 0.00**
2396		**GF**	**212.35 days**	**Thu 05 May**	**Mon 09 May**	**Thu 28 Apr '**	**Mon 06 Mar '23**	**Thu 28 Apr '22**	**NA**			**RM 0.00**	**25%**	**RM 0.00**
2397	✓	Rev 1	1 day	NA	NA	Thu 28 Apr '	Fri 29 Apr '22	Thu 28 Apr '22	ri 29 Apr '22	2393	2400	RM 0.00	100%	RM 0.00
2398		Rev 2	3 days	NA	NA	Wed 01 Mar	Mon 06 Mar '23	NA	NA	2394	2401,2431	RM 0.00	0%	RM 0.00
2399		**1F**	**213.75 days**	**Tue 10 May**	**Thu 12 May**	**Fri 29 Apr '2**	**Thu 09 Mar '23**	**Fri 29 Apr '22**	**NA**			**RM 0.00**	**25%**	**RM 0.00**
2400	✓	Rev 1	1 day	NA	NA	Fri 29 Apr '2	Wed 04 May '22	Fri 29 Apr '22	04 May '22	2397	2404	RM 0.00	100%	RM 0.00
2401		Rev 2	3 days	NA	NA	Mon 06 Mar	Thu 09 Mar '23	NA	NA	2398	2405	RM 0.00	0%	RM 0.00
2402		**15W LED downlight**	**218.15 days**	**Fri 13 May '2**	**Mon 23 May**	**Thu 05 May**	**Fri 17 Mar '23**	**Thu 05 May '22**	**NA**			**RM 0.00**	**25%**	**RM 0.00**
2403		**GF**	**215.15 days**	**Fri 13 May '2**	**Wed 18 May**	**Thu 05 May**	**Tue 14 Mar '23**	**Thu 05 May '22**	**NA**			**RM 0.00**	**25%**	**RM 0.00**
2404	✓	Rev 1	1 day	NA	NA	Thu 05 May	Fri 06 May '22	Thu 05 May '22	06 May '22	2400	2407	RM 0.00	100%	RM 0.00
2405		Rev 2	3 days	NA	NA	Thu 09 Mar	Tue 14 Mar '23	NA	NA	2401	2408	RM 0.00	0%	RM 0.00
2406		**1F**	**216.55 days**	**Thu 19 May**	**Mon 23 May**	**Mon 09 May**	**Fri 17 Mar '23**	**Mon 09 May '22**	**NA**			**RM 0.00**	**25%**	**RM 0.00**
2407	✓	Rev 1	1 day	NA	NA	Mon 09 May	Mon 09 May '22	Mon 09 May '22	09 May '22	2404	2411	RM 0.00	100%	RM 0.00
2408		Rev 2	3 days	NA	NA	Tue 14 Mar	Fri 17 Mar '23	NA	NA	2405	2412	RM 0.00	0%	RM 0.00
2409		**2 X 26W PLC Surfaced downlight**	**217.95 days**	**Tue 24 May '22**	**Thu 26 May '22**	**Tue 10 May '22**	**Wed 22 Mar '23**	**Tue 10 May '22**	**NA**			**RM 0.00**	**35%**	**RM 0.00**
2410		**GF**	**217.95 days**	**Tue 24 May**	**Thu 26 May**	**Tue 10 May**	**Wed 22 Mar '23**	**Tue 10 May '22**	**NA**			**RM 0.00**	**35%**	**RM 0.00**
2411	✓	Rev 1	1.6 days	NA	NA	Tue 10 May	Thu 12 May '22	Tue 10 May '22	12 May '22	2407	2415	RM 0.00	100%	RM 0.00
2412		Rev 2	3 days	NA	NA	Fri 17 Mar '2	Wed 22 Mar '23	NA	NA	2408	2416	RM 0.00	0%	RM 0.00
2413		**150W LED Low bay fitting**	**219.35 days**	**Fri 27 May '**	**Thu 02 Jun '**	**Thu 12 May**	**Mon 27 Mar '23**	**Thu 12 May '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2414		**1F**	**219.35 days**	**Fri 27 May '**	**Thu 02 Jun '**	**Thu 12 May**	**Mon 27 Mar '23**	**Thu 12 May '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2415	✓	Rev 1	0.55 days	NA	NA	Thu 12 May	Thu 12 May '22	Thu 12 May '22	12 May '22	2411	2419	RM 0.00	100%	RM 0.00
2416		Rev 2	3 days	NA	NA	Wed 22 Mar	Mon 27 Mar '23	NA	NA	2412	2420	RM 0.00	0%	RM 0.00
2417		**2 X 26W PLC wall light**	**220.75 days**	**Fri 03 Jun '2**	**Wed 08 Jun**	**Fri 13 May '**	**Thu 30 Mar '23**	**Fri 13 May '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2418		**1F**	**220.75 days**	**Fri 03 Jun '2**	**Wed 08 Jun**	**Fri 13 May '**	**Thu 30 Mar '23**	**Fri 13 May '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2419	✓	Rev 1	0.55 days	NA	NA	Fri 13 May '2	Tue 17 May '22	Fri 13 May '22	17 May '22	2415	2423,2466	RM 0.00	100%	RM 0.00
2420		Rev 2	3 days	NA	NA	Mon 27 Mar	Thu 30 Mar '23	NA	NA	2416	2424	RM 0.00	0%	RM 0.00
2421		**Self-Contained 1 x 13W**	**225.15 days**	**Thu 09 Jun '**	**Thu 16 Jun '**	**Wed 18 May**	**Fri 07 Apr '23**	**Wed 18 May '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2422		**GF**	**222.15 days**	**Thu 09 Jun '**	**Mon 13 Jun**	**Wed 18 May**	**Tue 04 Apr '23**	**Wed 18 May '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2423	✓	Rev 1	0.55 days	NA	NA	Wed 18 May	Wed 18 May '22	Wed 18 May '22	18 May '22	2419	2426	RM 0.00	100%	RM 0.00
2424		Rev 2	3 days	NA	NA	Thu 30 Mar	Tue 04 Apr '23	NA	NA	2420	2427	RM 0.00	0%	RM 0.00
2425		**1F**	**224.6 days**	**Tue 14 Jun '**	**Thu 16 Jun '**	**Wed 18 May**	**Fri 07 Apr '23**	**Wed 18 May '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2426	✓	Rev 1	0.55 days	NA	NA	Wed 18 May	Thu 19 May '22	Wed 18 May '22	19 May '22	2423	2478	RM 0.00	100%	RM 0.00
2427		Rev 2	3 days	NA	NA	Tue 04 Apr '	Fri 07 Apr '23	NA	NA	2424		RM 0.00	0%	RM 0.00
2428		**Self-Contained 2 x 18W**	**227.55 days**	**Thu 14 Apr '**	**Fri 22 Apr '2**	**Thu 14 Apr '**	**Tue 14 Mar '23**	**Thu 14 Apr '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2429		**GF**	**224.55 days**	**Thu 14 Apr '**	**Tue 19 Apr '**	**Thu 14 Apr '**	**Thu 09 Mar '23**	**Thu 14 Apr '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2430	✓	Rev 1	0.55 days	NA	NA	Thu 14 Apr '	Thu 14 Apr '22	Thu 14 Apr '22	u 14 Apr '22	2170	2433	RM 0.00	100%	RM 0.00

ID		Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
2431		Rev 2	3 days	NA	NA	Mon 06 Mar	Thu 09 Mar '23	NA	NA	2398	2434	RM 0.00	0%	RM 0.00
2432		**1F**	**227 days**	**Wed 20 Apr**	**Fri 22 Apr '2**	**Thu 14 Apr '**	**Tue 14 Mar '23**	**Thu 14 Apr '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2433	✓	Rev 1	0.55 days	NA	NA	Thu 14 Apr '	Mon 18 Apr '22	Thu 14 Apr '22	n 18 Apr '22	2430	2437	RM 0.00	100%	RM 0.00
2434		Rev 2	3 days	NA	NA	Thu 09 Mar	Tue 14 Mar '23	NA	NA	2431	2438	RM 0.00	0%	RM 0.00
2435		**60' dia sweep ceiling fan**	**229.45 days**	**Mon 25 Apr**	**Wed 27 Apr**	**Mon 18 Apr**	**Fri 17 Mar '23**	**Mon 18 Apr '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2436		**1F**	**229.45 days**	**Mon 25 Apr**	**Wed 27 Apr**	**Mon 18 Apr**	**Fri 17 Mar '23**	**Mon 18 Apr '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2437	✓	Rev 1	0.55 days	NA	NA	Mon 18 Apr	Mon 18 Apr '22	Mon 18 Apr '22	n 18 Apr '22	2433	2441	RM 0.00	100%	RM 0.00
2438		Rev 2	3 days	NA	NA	Tue 14 Mar	Fri 17 Mar '23	NA	NA	2434	2442	RM 0.00	0%	RM 0.00
2439		**16' dia wall fan**	**234.9 days**	**Thu 28 Apr '**	**Mon 09 May**	**Mon 18 Apr**	**Mon 27 Mar '23**	**Mon 18 Apr '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2440		**GF**	**231.9 days**	**Thu 28 Apr '**	**Wed 04 May**	**Mon 18 Apr**	**Wed 22 Mar '23**	**Mon 18 Apr '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2441	✓	Rev 1	0.55 days	NA	NA	Mon 18 Apr	Tue 19 Apr '22	Mon 18 Apr '22	e 19 Apr '22	2437	2444	RM 0.00	100%	RM 0.00
2442		Rev 2	3 days	NA	NA	Fri 17 Mar '2	Wed 22 Mar '23	NA	NA	2438	2445	RM 0.00	0%	RM 0.00
2443		**1F**	**234.35 days**	**Thu 05 May**	**Mon 09 May**	**Tue 19 Apr '**	**Mon 27 Mar '23**	**Tue 19 Apr '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2444	✓	Rev 1	0.55 days	NA	NA	Tue 19 Apr '	Tue 19 Apr '22	Tue 19 Apr '22	e 19 Apr '22	2441	2448	RM 0.00	100%	RM 0.00
2445		Rev 2	3 days	NA	NA	Wed 22 Mar	Mon 27 Mar '23	NA	NA	2442		RM 0.00	0%	RM 0.00
2446		**26' Industrial wall fan**	**209.8 days**	**Tue 10 May**	**Thu 12 May**	**Tue 19 Apr '**	**Tue 21 Feb '23**	**Tue 19 Apr '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2447		**GF**	**209.8 days**	**Tue 10 May**	**Thu 12 May**	**Tue 19 Apr '**	**Tue 21 Feb '23**	**Tue 19 Apr '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2448	✓	Rev 1	0.55 days	NA	NA	Tue 19 Apr '	Wed 20 Apr '22	Tue 19 Apr '22	d 20 Apr '22	2444	2452	RM 0.00	100%	RM 0.00
2449		Rev 2	3 days	NA	NA	Thu 16 Feb '	Tue 21 Feb '23	NA	NA	2304	2453	RM 0.00	0%	RM 0.00
2450		**Exhaust Fan**	**215.25 days**	**Fri 13 May '**	**Mon 23 May**	**Wed 20 Apr**	**Wed 01 Mar '23**	**Wed 20 Apr '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2451		**GF**	**212.25 days**	**Fri 13 May '**	**Wed 18 May**	**Wed 20 Apr**	**Fri 24 Feb '23**	**Wed 20 Apr '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2452	✓	Rev 1	0.55 days	NA	NA	Wed 20 Apr	Wed 20 Apr '22	Wed 20 Apr '22	d 20 Apr '22	2448	2455	RM 0.00	100%	RM 0.00
2453		Rev 2	3 days	NA	NA	Tue 21 Feb '	Fri 24 Feb '23	NA	NA	2449	2456	RM 0.00	0%	RM 0.00
2454		**1F**	**214.7 days**	**Thu 19 May**	**Mon 23 May**	**Wed 20 Apr**	**Wed 01 Mar '23**	**Wed 20 Apr '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2455	✓	Rev 1	0.55 days	NA	NA	Wed 20 Apr	Thu 21 Apr '22	Wed 20 Apr '22	u 21 Apr '22	2452	2459	RM 0.00	100%	RM 0.00
2456		Rev 2	3 days	NA	NA	Fri 24 Feb '2	Wed 01 Mar '23	NA	NA	2453	2460	RM 0.00	0%	RM 0.00
2457		**Ceiling Exhaust Fan**	**217.15 days**	**Tue 24 May**	**Thu 26 May**	**Thu 21 Apr '**	**Mon 06 Mar '23**	**Thu 21 Apr '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2458		**GF**	**217.15 days**	**Tue 24 May**	**Thu 26 May**	**Thu 21 Apr '**	**Mon 06 Mar '23**	**Thu 21 Apr '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2459	✓	Rev 1	0.55 days	NA	NA	Thu 21 Apr '	Thu 21 Apr '22	Thu 21 Apr '22	u 21 Apr '22	2455	2462	RM 0.00	100%	RM 0.00
2460		Rev 2	3 days	NA	NA	Wed 01 Mar	Mon 06 Mar '23	NA	NA	2456	2463	RM 0.00	0%	RM 0.00
2461		**Switch Centre**	**219.6 days**	**Fri 27 May '**	**Thu 02 Jun '**	**Thu 21 Apr '**	**Thu 09 Mar '23**	**Thu 21 Apr '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2462	✓	Rev 1	0.55 days	NA	NA	Thu 21 Apr '	Fri 22 Apr '22	Thu 21 Apr '22	ri 22 Apr '22	2459	2568	RM 0.00	100%	RM 0.00
2463		Rev 2	3 days	NA	NA	Mon 06 Mar	Thu 09 Mar '23	NA	NA	2460	2467	RM 0.00	0%	RM 0.00
2464		**Menara Latihan**	**208.2 days**	**Thu 09 Jun '**	**Mon 13 Jun**	**Tue 17 May**	**Tue 14 Mar '23**	**Tue 17 May '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2465		**1 x 18W T8 weatherproof**	**208.2 days**	**Thu 09 Jun '**	**Mon 13 Jun**	**Tue 17 May**	**Tue 14 Mar '23**	**Tue 17 May '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2466	✓	Rev 1	0.55 days	NA	NA	Tue 17 May	Tue 17 May '22	Tue 17 May '22	17 May '22	2419	2470	RM 0.00	100%	RM 0.00
2467		Rev 2	3 days	NA	NA	Thu 09 Mar	Tue 14 Mar '23	NA	NA	2463	2471	RM 0.00	0%	RM 0.00
2468		**Stor, Logistik & Rumah Pam**	**216.65 days**	**Tue 14 Jun '**	**Wed 29 Jun**	**Tue 17 May**	**Mon 27 Mar '23**	**Tue 17 May '22**	**NA**			**RM 0.00**	**27%**	**RM 0.00**
2469		**1 x 36W T8 fluorescent fit**	**210.65 days**	**Tue 14 Jun '**	**Thu 16 Jun '**	**Tue 17 May**	**Fri 17 Mar '23**	**Tue 17 May '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2470	✓	Rev 1	0.55 days	NA	NA	Tue 17 May	Wed 18 May '22	Tue 17 May '22	18 May '22	2466	2473	RM 0.00	100%	RM 0.00
2471		Rev 2	3 days	NA	NA	Tue 14 Mar	Fri 17 Mar '23	NA	NA	2467	2474	RM 0.00	0%	RM 0.00
2472		**1 x 36W T8 fluorescent fitting (wall)**	**213.1 days**	**Fri 17 Jun '22**	**Tue 21 Jun '22**	**Wed 18 May '22**	**Wed 22 Mar '23**	**Wed 18 May '22**	**NA**			**RM 0.00**	**8%**	**RM 0.00**
2473	✓	Rev 1	0.25 days	NA	NA	Wed 18 May	Wed 18 May '22	Wed 18 May '22	18 May '22	2470	2476	RM 0.00	100%	RM 0.00
2474		Rev 2	3 days	NA	NA	Fri 17 Mar '2	Wed 22 Mar '23	NA	NA	2471	2477	RM 0.00	0%	RM 0.00
2475		**60' dia. Sweep ceiling fan**	**215.85 days**	**Wed 22 Jun**	**Fri 24 Jun '2**	**Wed 18 May**	**Mon 27 Mar '23**	**Wed 18 May '22**	**NA**			**RM 0.00**	**35%**	**RM 0.00**
2476	✓	Rev 1	1.6 days	NA	NA	Wed 18 May	Fri 20 May '22	Wed 18 May '22	i 20 May '22	2473	2478	RM 0.00	100%	RM 0.00
2477		Rev 2	3 days	NA	NA	Wed 22 Mar	Mon 27 Mar '23	NA	NA	2474		RM 0.00	0%	RM 0.00
2478		12' dia. Exhaust fan	3 days	Mon 27 Jun	Wed 29 Jun	Fri 20 May '2	Wed 25 May '22	Fri 20 May '22	NA	2426,2476	2482	RM 0.00	50%	RM 0.00
2479		**Kuarters**	**190.25 days**	**Thu 30 Jun '**	**Fri 05 Aug '2**	**Wed 25 May**	**Fri 24 Feb '23**	**Wed 25 May '22**	**NA**			**RM 0.00**	**13%**	**RM 0.00**
2480		**1 x 36W T8 fluorescent fit**	**172.25 days**	**Thu 30 Jun '**	**Thu 07 Jul '2**	**Wed 25 May**	**Tue 31 Jan '23**	**Wed 25 May '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2481		**GF**	**169.25 days**	**Thu 30 Jun '**	**Mon 04 Jul '**	**Wed 25 May**	**Thu 26 Jan '23**	**Wed 25 May '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2482	✓	Rev 1	0.55 days	NA	NA	Wed 25 May	Wed 25 May '22	Wed 25 May '22	25 May '22	2478	2485	RM 0.00	100%	RM 0.00
2483		Rev 2	3 days	NA	NA	Mon 23 Jan	Thu 26 Jan '23	NA	NA	2258	2486	RM 0.00	0%	RM 0.00
2484		**1F**	**171.7 days**	**Tue 05 Jul '2**	**Thu 07 Jul '2**	**Wed 25 May**	**Tue 31 Jan '23**	**Wed 25 May '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2485	✓	Rev 1	0.55 days	NA	NA	Wed 25 May	Thu 26 May '22	Wed 25 May '22	26 May '22	2482	2489	RM 0.00	100%	RM 0.00
2486		Rev 2	3 days	NA	NA	Thu 26 Jan '	Tue 31 Jan '23	NA	NA	2483	2490	RM 0.00	0%	RM 0.00

ID		Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
2487		**1 X 18W T8 fluorescent fit**	**177.15 days**	**Fri 08 Jul '22**	**Fri 15 Jul '22**	**Thu 26 May**	**Wed 08 Feb '23**	**Thu 26 May '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2488		**GF**	**174.15 days**	**Fri 08 Jul '22**	**Tue 12 Jul '2**	**Thu 26 May**	**Fri 03 Feb '23**	**Thu 26 May '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2489	✓	Rev 1	0.55 days	NA	NA	Thu 26 May	Thu 26 May '22	Thu 26 May '22	26 May '22	2485	2492	RM 0.00	100%	RM 0.00
2490		Rev 2	3 days	NA	NA	Tue 31 Jan '	Fri 03 Feb '23	NA	NA	2486	2493	RM 0.00	0%	RM 0.00
2491		**1F**	**176.6 days**	**Wed 13 Jul '**	**Fri 15 Jul '22**	**Thu 26 May**	**Wed 08 Feb '23**	**Thu 26 May '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2492	✓	Rev 1	0.55 days	NA	NA	Thu 26 May	Fri 27 May '22	Thu 26 May '22	i 27 May '22	2489	2496	RM 0.00	100%	RM 0.00
2493		Rev 2	3 days	NA	NA	Fri 03 Feb '2	Wed 08 Feb '23	NA	NA	2490	2497	RM 0.00	0%	RM 0.00
2494		**Self-Contained 1 x 18W**	**182.05 days**	**Mon 18 Jul '**	**Mon 25 Jul '**	**Fri 27 May '**	**Thu 16 Feb '23**	**Fri 27 May '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2495		**GF**	**179.05 days**	**Mon 18 Jul '**	**Wed 20 Jul '**	**Fri 27 May '**	**Mon 13 Feb '23**	**Fri 27 May '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2496	✓	Rev 1	0.55 days	NA	NA	Fri 27 May '	Wed 01 Jun '22	Fri 27 May '22	d 01 Jun '22	2492	2499	RM 0.00	100%	RM 0.00
2497		Rev 2	3 days	NA	NA	Wed 08 Feb	Mon 13 Feb '23	NA	NA	2493	2500	RM 0.00	0%	RM 0.00
2498		**1F**	**181.5 days**	**Thu 21 Jul '2**	**Mon 25 Jul '**	**Wed 01 Jun**	**Thu 16 Feb '23**	**Wed 01 Jun '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2499	✓	Rev 1	0.55 days	NA	NA	Wed 01 Jun	Wed 01 Jun '22	Wed 01 Jun '22	d 01 Jun '22	2496	2503	RM 0.00	100%	RM 0.00
2500		Rev 2	3 days	NA	NA	Mon 13 Feb	Thu 16 Feb '23	NA	NA	2497	2504	RM 0.00	0%	RM 0.00
2501		**60' dia sweep ceiling fan**	**183.95 days**	**Tue 26 Jul '2**	**Thu 28 Jul '2**	**Wed 01 Jun**	**Tue 21 Feb '23**	**Wed 01 Jun '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2502		**1F**	**183.95 days**	**Tue 26 Jul '2**	**Thu 28 Jul '2**	**Wed 01 Jun**	**Tue 21 Feb '23**	**Wed 01 Jun '22**	**NA**			**RM 0.00**	**15%**	**RM 0.00**
2503	✓	Rev 1	0.55 days	NA	NA	Wed 01 Jun	Thu 02 Jun '22	Wed 01 Jun '22	u 02 Jun '22	2499	2507	RM 0.00	100%	RM 0.00
2504		Rev 2	3 days	NA	NA	Thu 16 Feb '	Tue 21 Feb '23	NA	NA	2500	2508	RM 0.00	0%	RM 0.00
2505		**12' dia wall fan**	**185.35 days**	**Fri 29 Jul '22**	**Fri 05 Aug '2**	**Fri 03 Jun '2**	**Fri 24 Feb '23**	**Fri 03 Jun '22**	**NA**			**RM 0.00**	**5%**	**RM 0.00**
2506		**GF**	**185.35 days**	**Fri 29 Jul '22**	**Tue 02 Aug '**	**Fri 03 Jun '2**	**Fri 24 Feb '23**	**Fri 03 Jun '22**	**NA**			**RM 0.00**	**5%**	**RM 0.00**
2507	✓	Rev 1	0.15 days	NA	NA	Fri 03 Jun '2	Fri 03 Jun '22	Fri 03 Jun '22	ri 03 Jun '22	2503	2515	RM 0.00	100%	RM 0.00
2508		Rev 2	3 days	NA	NA	Tue 21 Feb '	Fri 24 Feb '23	NA	NA	2504	2516	RM 0.00	0%	RM 0.00
2509		1F	3 days	Wed 03 Aug	Fri 05 Aug '2	Thu 25 Aug '	Mon 29 Aug '22	Thu 25 Aug '22	NA			RM 0.00	5%	RM 0.00
2510		**Underfloor Trungking**	**221.55 days**	**Mon 01 Aug**	**Fri 19 Aug '2**	**Mon 11 Apr**	**Wed 01 Mar '23**	**Mon 11 Apr '22**	**NA**			**RM 0.00**	**83%**	**RM 0.00**
2511		**Balai Bomba**	**221.55 days**	**Mon 01 Aug**	**Fri 19 Aug '2**	**Mon 11 Apr**	**Wed 01 Mar '23**	**Mon 11 Apr '22**	**NA**			**RM 0.00**	**83%**	**RM 0.00**
2512	✓	Underfloor Trungking 100	5 days	Mon 01 Aug	Fri 05 Aug '2	Mon 11 Apr	Thu 21 Jul '22	Mon 11 Apr '22	hu 21 Jul '22	825	2513	RM 0.00	100%	RM 0.00
2513	✓	Service box 300mm x 300mm x 56mm	5 days	Mon 08 Aug '22	Fri 12 Aug '22	Thu 21 Jul '22	Thu 28 Jul '22	Thu 21 Jul '22	Thu 28 Jul '22	2512	2514	RM 0.00	100%	RM 0.00
2514	✓	Vertical access box 3 compartments	5 days	Mon 15 Aug '22	Fri 19 Aug '22	Thu 28 Jul '22	Thu 04 Aug '22	Thu 28 Jul '22	Thu 04 Aug '22	2513	2568	RM 0.00	100%	RM 0.00
2515		Rev 1	0.15 days	NA	NA	Fri 03 Jun '2	Fri 03 Jun '22	Fri 03 Jun '22	NA	2507	2568	RM 0.00	50%	RM 0.00
2516		Rev 2	3 days	NA	NA	Fri 24 Feb '2	Wed 01 Mar '23	NA	NA	2508		RM 0.00	0%	RM 0.00
2517		**Lightning Protection Installatio**	**132 days**	**Fri 03 Jun '2**	**Fri 15 Jul '22**	**Mon 25 Apr**	**Mon 07 Nov '22**	**Mon 25 Apr '22**	**NA**			**RM 0.00**	**83%**	**RM 0.00**
2518	✓	**Balai Bomba**	**39.15 days**	**Fri 03 Jun '2**	**Fri 17 Jun '2**	**Mon 25 Apr**	**Mon 27 Jun '22**	**Mon 25 Apr '22**	**n 27 Jun '22**			**RM 0.00**	**100%**	**RM 0.00**
2519	✓	Copper tape	5 days	Fri 03 Jun '2	Fri 10 Jun '2	Mon 25 Apr	Mon 27 Jun '22	Mon 25 Apr '22	n 27 Jun '22	2313	2520	RM 0.00	100%	RM 0.00
2520	✓	Concrete earth chamber	5 days	Mon 13 Jun	Fri 17 Jun '2	Wed 04 May	Tue 10 May '22	Wed 04 May '22	10 May '22	2519	2522	RM 0.00	100%	RM 0.00
2521		**Menara Latihan**	**110 days**	**Mon 20 Jun**	**Fri 01 Jul '22**	**Wed 01 Jun**	**Mon 07 Nov '22**	**Wed 01 Jun '22**	**NA**			**RM 0.00**	**50%**	**RM 0.00**
2522	✓	Copper Tape	5 days	Mon 20 Jun	Fri 24 Jun '2	Wed 01 Jun	Wed 08 Jun '22	Wed 01 Jun '22	d 08 Jun '22	2520	2523FS+100 days	RM 0.00	100%	RM 0.00
2523		Concrete earth chamber	5 days	Mon 27 Jun	Fri 01 Jul '22	Tue 01 Nov '	Mon 07 Nov '22	NA	NA	2522FS+100 days	2525	RM 0.00	0%	RM 0.00
2524	✓	**Kuarters**	**10 days**	**Mon 04 Jul '**	**Fri 15 Jul '22**	**Thu 16 Jun '**	**Wed 29 Jun '22**	**Thu 16 Jun '22**	**d 29 Jun '22**			**RM 0.00**	**100%**	**RM 0.00**
2525	✓	Copper tape	5 days	Mon 04 Jul '	Fri 08 Jul '22	Thu 16 Jun '	Wed 22 Jun '22	Thu 16 Jun '22	d 22 Jun '22	2523	2526	RM 0.00	100%	RM 0.00
2526	✓	Concrete earth chamber	5 days	Mon 11 Jul '	Fri 15 Jul '22	Thu 23 Jun '	Wed 29 Jun '22	Thu 23 Jun '22	d 29 Jun '22	2525	2568,2528	RM 0.00	100%	RM 0.00
2527	✓	**Cable Pits**	**51.6 days**	**Mon 18 Jul '**	**Tue 02 Aug '**	**Mon 11 Apr**	**Thu 30 Jun '22**	**Mon 11 Apr '22**	**u 30 Jun '22**			**RM 0.00**	**100%**	**RM 0.00**
2528	✓	Balai Bomba	3 days	Mon 18 Jul '	Wed 20 Jul '	Mon 11 Apr	Thu 30 Jun '22	Mon 11 Apr '22	u 30 Jun '22	2526	2529	RM 0.00	100%	RM 0.00
2529	✓	Menara Latihan	3 days	Thu 21 Jul '2	Mon 25 Jul '	Mon 11 Apr	Thu 30 Jun '22	Mon 11 Apr '22	u 30 Jun '22	2528	2530	RM 0.00	100%	RM 0.00
2530	✓	Stor, Logistik & Rumah Pam	3 days	Tue 26 Jul '2	Thu 28 Jul '2	Mon 11 Apr	Thu 30 Jun '22	Mon 11 Apr '22	u 30 Jun '22	2529	2531	RM 0.00	100%	RM 0.00
2531	✓	Kuarters	3 days	Fri 29 Jul '22	Tue 02 Aug '	Mon 11 Apr	Thu 30 Jun '22	Mon 11 Apr '22	u 30 Jun '22	2530	2568	RM 0.00	100%	RM 0.00
2532		**Miscellaneous**	**14 days**	**Thu 14 Apr '**	**Fri 06 May '**	**Thu 14 Apr '**	**Fri 06 May '22**	**Thu 14 Apr '22**	**NA**			**RM 0.00**	**96%**	**RM 0.00**
2533		Duct Seal	3 days	Thu 14 Apr '	Tue 19 Apr '	Thu 14 Apr '	Tue 19 Apr '22	Thu 14 Apr '22	NA	2170	2534	RM 0.00	95%	RM 0.00
2534		Fire Barries	3 days	Wed 20 Apr	Fri 22 Apr '2	Wed 20 Apr	Fri 22 Apr '22	Wed 20 Apr '22	NA	2533	2535	RM 0.00	95%	RM 0.00
2535	✓	Hacking and Making Good	3 days	Mon 25 Apr	Wed 27 Apr	Mon 25 Apr	Wed 27 Apr '22	Mon 25 Apr '22	d 27 Apr '22	2534	2536	RM 0.00	100%	RM 0.00
2536		Bilik Suis Signage	5 days	Thu 28 Apr '	Fri 06 May '2	Thu 28 Apr '	Fri 06 May '22	Thu 28 Apr '22	NA	2535	2568,2159FS+120	RM 0.00	95%	RM 0.00
2537		**ICT Services**	**215 days**	**Fri 01 Apr '2**	**Wed 25 May**	**Fri 01 Apr '2**	**Fri 10 Feb '23**	**Fri 01 Apr '22**	**NA**			**RM 22,106.78**	**71%**	**RM 30,949.50**
2538	✓	**External Telephone**	**15 days**	**Fri 01 Apr '2**	**Fri 22 Apr '2**	**Fri 01 Apr '2**	**Fri 22 Apr '22**	**Fri 01 Apr '22**	**ri 22 Apr '22**			**RM 13,264.06**	**100%**	**RM 13,264.06**
2539	✓	**Ducting**	**5 days**	**Fri 01 Apr '2**	**Thu 07 Apr '**	**Fri 01 Apr '2**	**Thu 07 Apr '22**	**Fri 01 Apr '22**	**u 07 Apr '22**			**RM 4,421.34**	**100%**	**RM 4,421.34**
2540	✓	Telephone Duct	5 days	Fri 01 Apr '2	Thu 07 Apr '	Fri 01 Apr '2	Thu 07 Apr '22	Fri 01 Apr '22	u 07 Apr '22	256	2542	RM 4,421.34	100%	RM 4,421.34
2541	✓	**Manhole**	**10 days**	**Fri 08 Apr '2**	**Fri 22 Apr '2**	**Fri 08 Apr '2**	**Fri 22 Apr '22**	**Fri 08 Apr '22**	**ri 22 Apr '22**			**RM 8,842.72**	**100%**	**RM 8,842.72**

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
2542	TELEKOM manhole	5 days	Fri 08 Apr '2	Thu 14 Apr '	Fri 08 Apr '2	Thu 14 Apr '22	Fri 08 Apr '22	u 14 Apr '22	2540	2543	RM 4,421.36	100%	RM 4,421.36
2543	Cable pit	5 days	Mon 18 Apr	Fri 22 Apr '2	Mon 18 Apr	Fri 22 Apr '22	Mon 18 Apr '22	ri 22 Apr '22	2542	2545	RM 4,421.36	100%	RM 4,421.36
2544	**Internal Telephone**	**210 days**	**Mon 25 Apr**	**Tue 10 May**	**Fri 01 Apr '2**	**Fri 03 Feb '23**	**Fri 01 Apr '22**	**NA**			**RM 4,421.36**	**50%**	**RM 8,842.72**
2545	Wiring	5 days	Mon 25 Apr	Fri 29 Apr '2	Fri 01 Apr '2	Thu 07 Apr '22	Fri 01 Apr '22	u 07 Apr '22	2543	2546FS+200 days	RM 4,421.36	100%	RM 4,421.36
2546	Equipment	5 days	Wed 04 Ma	Tue 10 May	Mon 30 Jan	Fri 03 Feb '23	NA	NA	2545FS+200 days	2548,2549	RM 0.00	0%	RM 4,421.36
2547	**Data Point Installation**	**215 days**	**Wed 11 Ma**	**Wed 25 Ma**	**Fri 01 Apr '2**	**Fri 10 Feb '23**	**Fri 01 Apr '22**	**NA**			**RM 4,421.36**	**50%**	**RM 8,842.72**
2548	Wiring	5 days	Wed 11 Ma	Wed 18 Ma	Fri 01 Apr '2	Thu 07 Apr '22	Fri 01 Apr '22	u 07 Apr '22	2546	2549	RM 4,421.36	100%	RM 4,421.36
2549	Equipment	5 days	Thu 19 May	Wed 25 Ma	Mon 06 Feb	Fri 10 Feb '23	NA	NA	2548,2546	2578	RM 0.00	0%	RM 4,421.36
2550	**ELV Services**	**212 days**	**Fri 27 May '**	**Fri 08 Jul '22**	**Fri 01 Apr '2**	**Tue 07 Feb '23**	**Fri 01 Apr '22**	**NA**			**RM 114,016.86**	**71%**	**RM 153,540.50**
2551	**PA System**	**200 days**	**Fri 27 May '**	**Mon 20 Jun**	**Fri 01 Apr '2**	**Fri 20 Jan '23**	**Fri 01 Apr '22**	**NA**			**RM 19,192.56**	**50%**	**RM 38,385.12**
2552	**Balai Bomba**	**200 days**	**Fri 27 May '**	**Mon 20 Jun**	**Fri 01 Apr '2**	**Fri 20 Jan '23**	**Fri 01 Apr '22**	**NA**			**RM 19,192.56**	**50%**	**RM 38,385.12**
2553	Rev 1	10 days	NA	NA	Fri 01 Apr '2	Thu 14 Apr '22	Fri 01 Apr '22	u 14 Apr '22	2380	2557,2554FS+180	RM 19,192.56	100%	RM 19,192.56
2554	Rev 2	10 days	NA	NA	Mon 09 Jan	Fri 20 Jan '23	NA	NA	2553FS+180 days	2558	RM 0.00	0%	RM 19,192.56
2555	**AV System**	**191 days**	**Tue 21 Jun '**	**Fri 08 Jul '22**	**Fri 29 Apr '2**	**Fri 03 Feb '23**	**Fri 29 Apr '22**	**NA**			**RM 21,892.56**	**50%**	**RM 38,385.12**
2556	**Balai Bomba**	**191 days**	**Tue 21 Jun '**	**Fri 08 Jul '22**	**Fri 29 Apr '2**	**Fri 03 Feb '23**	**Fri 29 Apr '22**	**NA**			**RM 21,892.56**	**50%**	**RM 38,385.12**
2557	Rev 1	10 days	NA	NA	Fri 29 Apr '2	Tue 17 May '22	Fri 29 Apr '22	17 May '22	2553	2573,2558	RM 21,892.56	100%	RM 21,892.56
2558	Rev 2	10 days	NA	NA	Mon 23 Jan	Fri 03 Feb '23	NA	NA	2557,2554	2573,2562	RM 0.00	0%	RM 16,492.56
2559	**SMATV Installation**	**200 days**	**Fri 27 May '**	**Fri 08 Jul '22**	**Wed 20 Apr**	**Tue 07 Feb '23**	**Wed 20 Apr '22**	**NA**			**RM 72,931.74**	**95%**	**RM 76,770.26**
2560	**Balai Bomba**	**199 days**	**Fri 27 May '**	**Mon 20 Jun**	**Wed 20 Apr**	**Mon 06 Feb '23**	**Wed 20 Apr '22**	**NA**			**RM 36,465.87**	**95%**	**RM 38,385.13**
2561	Rev 1	17.3 days	NA	NA	Wed 20 Apr	Wed 18 May '22	Wed 20 Apr '22	18 May '22	2380	2564,2562	RM 36,465.87	100%	RM 36,465.87
2562	Rev 2	1 day	NA	NA	Mon 06 Feb	Mon 06 Feb '23	NA	NA	2561,2558	2565	RM 0.00	0%	RM 1,919.26
2563	**Kuarters**	**186 days**	**Tue 21 Jun '**	**Fri 08 Jul '22**	**Thu 12 May**	**Tue 07 Feb '23**	**Thu 12 May '22**	**NA**			**RM 36,465.87**	**95%**	**RM 38,385.13**
2564	Rev 1	17.3 days	NA	NA	Thu 12 May	Fri 10 Jun '22	Thu 12 May '22	ri 10 Jun '22	2561	2573,2565	RM 36,465.87	100%	RM 36,465.87
2565	Rev 2	1 day	NA	NA	Tue 07 Feb '	Tue 07 Feb '23	NA	NA	2562,2564	2573	RM 0.00	0%	RM 1,919.26
2566	**Testing & Commisioning M&E Works**	**254.2 days**	**Thu 31 Mar**	**Wed 24 Aug**	**Thu 31 Mar**	**Thu 06 Apr '23**	**Thu 31 Mar '22**	**NA**			**RM 0.00**	**8%**	**RM 0.00**
2567	**Electrical Services**	**169.7 days**	**Mon 22 Aug**	**Wed 24 Aug**	**Fri 05 Aug '2**	**Thu 06 Apr '23**	**Fri 05 Aug '22**	**NA**			**RM 0.00**	**25%**	**RM 0.00**
2568	Equipment Test	1 day	Mon 22 Aug	Mon 22 Aug	Tue 30 Aug '	Tue 27 Dec '22	Tue 30 Aug '22	NA	2214,2219,2305,2	2569	RM 0.00	50%	RM 0.00
2569	Submission Test Result	1 day	Tue 23 Aug '	Tue 23 Aug '	Fri 05 Aug '2	Wed 28 Dec '22	Fri 05 Aug '22	NA	2568	2570FS+70 days,2	RM 0.00	50%	RM 0.00
2570	Training of Personnel	1 day	Wed 24 Aug	Wed 24 Aug	Wed 05 Apr	Thu 06 Apr '23	NA	NA	2569FS+70 days	2618	RM 0.00	0%	RM 0.00
2571	Submission as built drawings	1 day	Wed 24 Aug	Wed 24 Aug	Wed 05 Apr	Thu 06 Apr '23	NA	NA	2569FS+70 days	2618	RM 0.00	0%	RM 0.00
2572	**ELV Services**	**4 days**	**Mon 11 Jul '**	**Thu 14 Jul '2**	**Wed 08 Feb**	**Mon 13 Feb '23**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 0.00**
2573	Equipment Test	1 day	Mon 11 Jul '	Mon 11 Jul '	Wed 08 Feb	Wed 08 Feb '23	NA	NA	2557,2564,2558,2	2574	RM 0.00	0%	RM 0.00
2574	Submission Test Result	1 day	Tue 12 Jul '2	Tue 12 Jul '2	Thu 09 Feb '	Thu 09 Feb '23	NA	NA	2573	2575	RM 0.00	0%	RM 0.00
2575	Training of Personnel	1 day	Wed 13 Jul '	Wed 13 Jul '	Fri 10 Feb '2	Fri 10 Feb '23	NA	NA	2574	2576	RM 0.00	0%	RM 0.00
2576	Submission as built drawings	1 day	Thu 14 Jul '2	Thu 14 Jul '2	Mon 13 Feb	Mon 13 Feb '23	NA	NA	2575	2618	RM 0.00	0%	RM 0.00
2577	**ICT Services**	**4 days**	**Thu 26 May**	**Thu 02 Jun '**	**Mon 13 Feb**	**Thu 16 Feb '23**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 0.00**
2578	Equipment Test	1 day	Thu 26 May	Thu 26 May	Mon 13 Feb	Mon 13 Feb '23	NA	NA	2549	2579	RM 0.00	0%	RM 0.00
2579	Submission Test Result	1 day	Fri 27 May '2	Fri 27 May '2	Tue 14 Feb '	Tue 14 Feb '23	NA	NA	2578	2580	RM 0.00	0%	RM 0.00
2580	Training of Personnel	1 day	Wed 01 Jun	Wed 01 Jun	Wed 15 Feb	Wed 15 Feb '23	NA	NA	2579	2581	RM 0.00	0%	RM 0.00
2581	Submission as built drawings	1 day	Thu 02 Jun '2	Thu 02 Jun '2	Thu 16 Feb '	Thu 16 Feb '23	NA	NA	2580	2618	RM 0.00	0%	RM 0.00
2582	**Internal Cold Water Plumbing Servi**	**132.05 days**	**Thu 07 Apr '**	**Tue 12 Apr '**	**Fri 08 Apr '2**	**Tue 25 Oct '22**	**Fri 08 Apr '22**	**NA**			**RM 0.00**	**24%**	**RM 0.00**
2583	Equipment Test	1 day	Thu 07 Apr '	Thu 07 Apr '	Wed 19 Oct	Wed 19 Oct '22	NA	NA	2089,2083FS+10	2584	RM 0.00	0%	RM 0.00
2584	Submission Test Result	1 day	Fri 08 Apr '2	Fri 08 Apr '2	Fri 08 Apr '2	Thu 20 Oct '22	Fri 08 Apr '22	NA	2583	2585	RM 0.00	95%	RM 0.00
2585	Training of Personnel	1 day	Mon 11 Apr	Mon 11 Apr	Thu 20 Oct '	Fri 21 Oct '22	NA	NA	2584	2586	RM 0.00	0%	RM 0.00
2586	Submission as built drawings	1 day	Tue 12 Apr '	Tue 12 Apr '	Fri 21 Oct '2	Tue 25 Oct '22	NA	NA	2585	2618	RM 0.00	0%	RM 0.00
2587	**Internal Sanitary Plumbing Services**	**4 days**	**Thu 31 Mar**	**Tue 05 Apr '**	**Thu 31 Mar**	**Tue 05 Apr '22**	**Thu 31 Mar '22**	**NA**			**RM 0.00**	**13%**	**RM 0.00**
2588	Equipment Test	1 day	Thu 31 Mar	Thu 31 Mar	Thu 31 Mar	Thu 31 Mar '22	NA	NA	2098	2589	RM 0.00	0%	RM 0.00
2589	Submission Test Result	1 day	Fri 01 Apr '2	Fri 01 Apr '2	Fri 01 Apr '2	Fri 01 Apr '22	Fri 01 Apr '22	NA	2588	2590	RM 0.00	50%	RM 0.00
2590	Training of Personnel	1 day	Mon 04 Apr	Mon 04 Apr	Mon 04 Apr	Mon 04 Apr '22	NA	NA	2589	2591	RM 0.00	0%	RM 0.00
2591	Submission as built drawings	1 day	Tue 05 Apr '	Tue 05 Apr '	Tue 05 Apr '	Tue 05 Apr '22	NA	NA	2590	2618	RM 0.00	0%	RM 0.00
2592	**Air Conditioning & Mechanical Ventilation**	**4 days**	**Mon 18 Jul '22**	**Thu 21 Jul '22**	**Mon 19 Dec '22**	**Fri 23 Dec '22**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 0.00**
2593	Equipment Test	1 day	Mon 18 Jul '	Mon 18 Jul '	Mon 19 Dec	Tue 20 Dec '22	NA	NA	2150	2594	RM 0.00	0%	RM 0.00
2594	Submission Test Result	1 day	Tue 19 Jul '2	Tue 19 Jul '2	Tue 20 Dec '	Wed 21 Dec '22	NA	NA	2593	2595	RM 0.00	0%	RM 0.00
2595	Training of Personnel	1 day	Wed 20 Jul '	Wed 20 Jul '	Wed 21 Dec	Thu 22 Dec '22	NA	NA	2594	2596	RM 0.00	0%	RM 0.00
2596	Submission as built drawings	1 day	Thu 21 Jul '2	Thu 21 Jul '2	Thu 22 Dec '	Fri 23 Dec '22	NA	NA	2595	2618	RM 0.00	0%	RM 0.00
2597	**Fire Protection Services**	**4 days**	**Wed 08 Jun**	**Mon 13 Jun**	**Wed 18 Jan**	**Mon 23 Jan '23**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 0.00**

PEMBINAAN PROJEK BALAI BOMBA DAN KUARTERS PUTATAN,SABAH

ID		Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Act. Start	Act. Finish	Predecessors	Successors	Act. Cost	% Comp.	Cost
2598		Equipment Test	1 day	Wed 08 Jun	Wed 08 Jun	Wed 18 Jan	Wed 18 Jan '23	NA	NA	2156,2153,2154	2599	RM 0.00	0%	RM 0.00
2599		Submission Test Result	1 day	Thu 09 Jun '2	Thu 09 Jun '2	Thu 19 Jan '2	Thu 19 Jan '23	NA	NA	2598	2600	RM 0.00	0%	RM 0.00
2600		Training of Personnel	1 day	Fri 10 Jun '22	Fri 10 Jun '22	Fri 20 Jan '23	Fri 20 Jan '23	NA	NA	2599	2601	RM 0.00	0%	RM 0.00
2601		Submission as built drawings	1 day	Mon 13 Jun	Mon 13 Jun	Mon 23 Jan	Mon 23 Jan '23	NA	NA	2600	2618	RM 0.00	0%	RM 0.00
2602		**Motorised Roller Shutter**	**4 days**	**Fri 17 Jun '2**	**Wed 22 Jun**	**Wed 07 Dec**	**Mon 12 Dec '22**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 0.00**
2603		Equipment Test	1 day	Fri 17 Jun '22	Fri 17 Jun '22	Wed 07 Dec	Wed 07 Dec '22	NA	NA	2163	2604	RM 0.00	0%	RM 0.00
2604		Submission Test Result	1 day	Mon 20 Jun	Mon 20 Jun	Thu 08 Dec '	Thu 08 Dec '22	NA	NA	2603	2605	RM 0.00	0%	RM 0.00
2605		Training of Personnel	1 day	Tue 21 Jun '2	Tue 21 Jun '2	Fri 09 Dec '2	Fri 09 Dec '22	NA	NA	2604	2606	RM 0.00	0%	RM 0.00
2606		Submission as built drawings	1 day	Wed 22 Jun	Wed 22 Jun	Mon 12 Dec	Mon 12 Dec '22	NA	NA	2605	2618	RM 0.00	0%	RM 0.00
2607		**Provisional Sum**	**215.8 days**	**Mon 09 May**	**Thu 30 Jun '**	**Wed 01 Jun**	**Wed 05 Apr '23**	**Wed 01 Jun '22**	**NA**			**RM 182,000.00**	**63%**	**RM 410,000.00**
2608	✓	Loose Furniture & Curtains	14 days	Mon 09 May	Fri 27 May '2	Wed 01 Jun	Tue 21 Jun '22	Wed 01 Jun '22	ue 21 Jun '22	1735FS+30 days	2610	RM 100,000.00	100%	RM 100,000.00
2609		**Signage & Room Signage**	**193.5 days**	**Wed 01 Jun**	**Tue 21 Jun '**	**Wed 22 Jun**	**Fri 24 Mar '23**	**Wed 22 Jun '22**	**NA**			**RM 79,000.00**	**79%**	**RM 100,000.00**
2610	✓	Rev 1	15.5 days	NA	NA	Wed 22 Jun	Wed 13 Jul '22	Wed 22 Jun '22	ed 13 Jul '22	2608	2615,2613,2611FS	RM 79,000.00	100%	RM 79,000.00
2611		Rev 2	4 days	NA	NA	Mon 20 Mar	Fri 24 Mar '23	NA	NA	2610FS+174 days	2615	RM 0.00	0%	RM 21,000.00
2612		**Soft Landscaping**	**187.8 days**	**Wed 22 Jun**	**Thu 30 Jun '**	**Tue 12 Jul '2**	**Wed 05 Apr '23**	**Tue 12 Jul '22**	**NA**			**RM 3,000.00**	**10%**	**RM 30,000.00**
2613	✓	Rev 1	0.8 days	NA	NA	Tue 12 Jul '2	Tue 12 Jul '22	Tue 12 Jul '22	ue 12 Jul '22	2610	2617,2614FS+180	RM 3,000.00	100%	RM 3,000.00
2614		Rev 2	7 days	NA	NA	Mon 27 Mar	Wed 05 Apr '23	NA	NA	2613FS+180 days		RM 0.00	0%	RM 27,000.00
2615		Bangunan Pencawang Elekterik & HDD Works SESB	7 days	Wed 22 Jun '22	Thu 30 Jun '22	Fri 24 Mar '23	Tue 04 Apr '23	NA	NA	2610,2611	2617	RM 0.00	0%	RM 180,000.00
2616		**Completion of Work**	**11 days**	**Fri 07 Oct '2**	**Fri 21 Oct '2**	**Tue 04 Apr '**	**Wed 19 Apr '23**	**NA**	**NA**			**RM 0.00**	**0%**	**RM 0.00**
2617		Cleaning Works	5 days	Fri 07 Oct '2	Thu 13 Oct '	Tue 04 Apr '	Tue 11 Apr '23	NA	NA	144,153,184,195,.	2618	RM 0.00	0%	RM 0.00
2618		As-Built Drawing Final Submission	5 days	Fri 14 Oct '2	Thu 20 Oct '	Tue 11 Apr '	Tue 18 Apr '23	NA	NA	2617,2576,2586,2	2619FS-1 day	RM 0.00	0%	RM 0.00
2619		Joint Inspection	2 days	Thu 20 Oct '	Fri 21 Oct '2	Mon 17 Apr	Wed 19 Apr '23	NA	NA	2618FS-1 day	2620	RM 0.00	0%	RM 0.00
2620		Handover	0 days	Fri 21 Oct '2	Fri 21 Oct '2	Wed 19 Apr	Wed 19 Apr '23	NA	NA	2619		RM 0.00	0%	RM 0.00