CADANGAN PEMBINAAN BALAI BOMBA DAN KUARTERS PUTATAN SABAH

APPENDIX 8: SERVICES OF IMPLEMENTATION SCHEDULE

Activity	Start Date	End Date	Duration	Status
Perancangan Jadual Program Kerja	17/04/20	07/05/27	84 months	
REKABENTUK SKEMATIK				
Lawatan Tapak	17/04/20	17/04/20	1 day	Completed
Penyediaan Laporan Tapak	17/04/20	20/04/20	4 day	Completed
Penyediaan Konsep Cadangan	21/04/20	24/04/20	4 day	Completed
Perbentangan kepada KPKT	25/04/20	25/04/20	1 day	Completed
PEMBANGUNAN REKABENTUK				
Pengemukaan DP dan BP	06/08/20	03/11/20	3 months	Completed
Pengemukaan Bomba	06/08/20	04/09/20	30 days	Completed
Kelulusan Bomba	06/09/20	06/09/20	1 day	Completed
Kelulusan DP dan BP	04/11/20	04/11/20	1 day	Completed
DOKUMENTASI KONTRAK				
Penyediaan Lukisan/Dokumen Tender	17/05/20	28/05/20	12 days	Completed
Panggilan Tender	29/05/20	04/06/20	7 days	Completed
Tutup Tender	06/07/20	19/07/20	14 days	Completed
Penilaian Tender	20/07/20	22/07/20	3 days	Completed
Pengemukaan Penilaian Tender	23/07/20	23/07/20	1 day	Completed
Mesyuarat Jawatankuasa Tender	24/07/20	30/07/20	7 days	Completed
Penganugerahan Kontrak	31/07/20	31/07/20	1 day	Completed
KONTRAK 18 BULAN + EOT				
Tarikh Milik Tapak	07/08/20	07/08/20	1 day	Completed
Kerja-Kerja Pembinaan	08/08/20	24/06/24	46 months	Completed
Tarikh Siap	25/06/24	25/06/24	1 day	Completed
PASCA KONTRAK				
Tempoh Tangguhan Kecacatan (DLP)	25/06/24	30/06/26	25 months	Completed
Tempoh Jangka CMGD	01/07/26	07/07/26	7 days	Completed
Perakuan Siap Membaiki Kecacatan	08/07/26	07/10/26	3 months	Completed
Jangkaan Penyediaan Perakuan Perunding	08/10/26	07/11/26	31 days	Completed
Jangkaan Bayaran Muktamad Kontraktor dan Perunding	08/11/26	07/05/27	5 months	Completed

