STATUS KELULUSAN BAHAN – page 1/5

Item	Bahan Bangunan (mm)	Targetted Submission Date	Supplier/ Brand/ Code	Sub 1	Comments	Sub 2	Comments	Status
1.	Anti Termite		Pestgroup Synergy Sabah S/B	04/05/2021	04/05/2021 Submit in colour	03/09/2021	06/09/2021	**LULUS**
2.	Water Proofing							
3.	Homogenous/ ceramic Tiles Floor – HT, JH, JH1 & JH2 Wall - JS		Niro Ceramic Sales & Services(M) Sdn Bhd MML Tiles	02/09/2021	Supplier telah berjumpa dengan arkitek. Sedang dalam proses			
4.	Roll Carpet CA – Roll carpet dengan 100% fiber sintetik BCF berat pile minimum 850gb/sqm 'PVC FiberGlass Reinforce Backing' dengan Kambi Kayu.							
5.	Rubber Tiles RM – 500 x 500 x 25 thickness Rough surface Rubber mat tiles							

STATUS KELULUSAN BAHAN – page 2/5

Item	Bahan Bangunan (mm)	Targetted Submission Date	Supplier/ Brand/ Code	Sub 1	Comments	Sub 2	Comments	Status
6.	Batu Bata BB – 110 tebal dinding batu bata dengan lepa simen pada kedua-dua permukaan 20 tebal (dalam dan luar) serta di cat atau mana-mana kemasan seperti dinyatakan.		CHRB BUILDING MATERIALS SDN BHD	18/08/2021	Approved (24/08/2021)			**LULUS**
7.	IBS PD – Binaan system berindustri (IBS) rujuk sistem dan butiran pengeluar yang diluluskan oleh JKR serta lepa simen 20 tebal (dalam dan luar) serta dicat atau di mana-mana kemasan seperti dinyatakan.							
8.	Dinding Akustik AK – Dinding Akustik jenis Panel Rockwool – ‘full-height’.							

STATUS KELULUSAN BAHAN – page 3/5

Item	Bahan Bangunan (mm)	Targetted Submission Date	Supplier/ Brand/ Code	Sub 1	Comments	Sub 2	Comments	Status
9.	Paint CE – Dalaman 1: coat basecoat sealer Strax, APEO (Alkyphenol Ethoxylate) free dan rendah VOC (Volatile Organic Compound) serta dengan kelulusan 'Green Label' oleh SIRIM. CTC – Luaran: 1 coat alkaline resisting primer diikuti dengan 2 coat cat 2X UV Protected Colours, Dirst Resistant, Temperature Reduction, Weather Resistant, 100% acrylic anti kulat, rendah VOC (Volatile Organic Compound) serta dengan kelulusan 'Green Label' oleh SIRIM dan fade colour dengan 6 tahun waranti.		Seamaster (Marketing) Sdn Bhd	21/09/2021	**DITOLAK** • Sila Kemukakan Sijil SIRIM Test Report untuk semakan jaminan bahan • Mohon kemukakan cadangan warna bahan (3 Cadangan) kepada pihak KPKT sebagai pengesyoran kepada pihak pelanggan untuk kelulusan	18/10/2021		
10a.	Door and Window Frame Leaf		CHRB BUILDING MATERIALS SDN BHD PRO DESIGN	06/09/2021	**DITOLAK** • Perlu katalog Jelas • SIRIM			

STATUS KELULUSAN BAHAN – page 4/5

Item	Bahan Bangunan (mm)	Targetted Submission Date	Supplier/ Brand/ Code	Sub 1	Comments	Sub 2	Comments	Status
10b.	Aluminium Sliding & Aluminium Casement Window		Pro Design and Build	10/09/2021	Need to submit catalogue			
11.	Iron Mongery							
12.	Sanitary Fittings		Claytan	27/08/2021				
13.	Tap Fittings		Claytan	27/08/2021				
14.	Floor Traps		Onimi	27/08/2021				
15.	Ventilation Block		Pionnier Block Industries Sdn Bhd	21/09/2021	APPROVED			
16.	UPVC Gutter & Rainwater down pipe 100ø rainwater down pipe		TTS Pipes & Fittings Sdn Bhd	21/09/2021	**DITOLAK** • Mohon kemukakan bahan yang mempunyai sijil SPAN			
17.	Metal Roofing PC – 0.5 tebal bumbung jenis kepingan Polycarbonate 'Heat Ray Cut (HRC) Series type Solid Sheet with atau setara dengan warna 'tinted', l/d system bingkai keluli sederhana keras 3 tebal.		NS BlueScope Lysaght Sabah Sdn. Bhd.	09/07/2021	APPROVED (24/08/2021)		04/10/2021 Dipersetujui	**LULUS**

STATUS KELULUSAN BAHAN – page 5/5

Item	Bahan Bangunan (mm)	Targetted Submission Date	Supplier/ Brand/ Code	Sub 1	Comments	Sub 2	Comments	Status
18.	Epoxy VHD – Very heavy-duty Epoxy floor to manuf.'s spec.							
19.	Ceiling PF – Plaster Board Ceiling dengan ketebalan 12mm yang diluluskan Arkitek AL – 0.55 tebal Siling Jalur Aluminium 'Aluminium Strip Ceiling' rujuk butiran pengeluar dengan corak/warna.							
20.	Pagar Rujukan – Lukisan Pembinaan 200413/JBPMput/P1-50 200413/JBPMput/P2-51							
21.	Fire Door		FITTERS MARKETING SDN BHD	06/09/2021	09/09/2021 Approved		04/10/2021 Dipersetujui	**LULUS**
22.	Aluminium							
23.	Roller Shutter and Motorized Roller Shutter		LCP TRADING SDN BHD	25/10/2021				