APPENDIX 10 : CA'S PERSONNEL TIME INPUT SCHEDULE

NO.	DELIVERABLE STAGES	Name of Personnel Involved in Each Stages	Total Time Input by Each Personnel and According to Deliverable Stages	Start Date (Work Commenced by Each Personnel)	End Date (Work Ended by Each Personnel)
1.0	**PRELIMINARY STAGE**		**2 Weeks**	**13/9/19**	**20/9/19**
1.1	Cadangan CTK untuk Perlantikan	Ar. Izwan	1 Day	13/9/19	13/9/19
1.2	Brif Projek dan Modul	Ar. Izwan	8 Days	13/9/19	20/9/19
1.3	Perancangan Pembangunan Tapak	Ar. Izwan	8 Days	13/9/19	20/9/19
2.0	**SCHEMATIC DESIGN PHASE**		**7 Weeks**	**13/9/19**	**25/10/19**
2.1	Cadangan Rekabentuk dan Anggaran Prelim	Ar. Izwan	8 Days	13/9/19	20/9/19
2.2	Penyerahan Pembangunan Interim dan Kelulusan	Ar. Izwan / En. Wasaly	33 Days	23/9/19	25/10/19
2.3	Penyerahan Pelan Pembangunan dan Kelulusan	Ar. Izwan / En. Wasaly	33 Days	23/9/19	25/10/19
3.0	**DESIGN DEVELOPMENT PHASE**		**6 Weeks**	**20/9/19**	**25/10/19**
3.1	Memuktamadkan Rekabentuk dan PDA	Ar. Izwan	8 Days	20/9/19	27/9/19
3.2	Penyediaan Pelan Susunatur	Ar. Izwan / En. Ilham	8 Days	20/9/19	27/9/19
3.3	Penyerahan PBT Pelan Bangunan	Ar. Izwan / En. Wasaly	30 Days	26/9/19	25/10/19
3.4	Penyerahan JBPM Pelan Susunatur	Ar. Izwan / En. Wasaly	30 Days	26/9/19	25/10/19
4.0	**CONTRACT DOCUMENTATION PHASE**		**5 Weeks**	**27/9/19**	**25/10/19**
4.1	Penyediaan Lukisan Tender dan Terperinci	Ar. Izwan / En. Ilham	8 Days	27/9/19	4/10/19
4.2	Proses Tender dan Penilaian	Ar. Izwan	25 Days	1/10/19	25/10/19
4.3	Penyediaan Lukisan Pembinaan dan Kontrak	Ar. Izwan / En. Ilham	25 Days	1/10/19	25/10/19
5.0	**CONTRACT IMPLEMENTATION & MANAGEMENT PHASE**		**24 Months**	**29/10/19**	**28/10/21**
5.1	Tempoh Pembinaan (24 Bulan)	Ar. Izwan / En. Ilham / En. Wasaly	730 Days	29/10/19	28/10/21
5.2	T&C / CPC	Ar. Izwan	60 Days	6/9/21	28/10/21
6.0	**FINAL COMPLETION PHASE**		**18 Months**	**28/10/21**	**9/5/23**
6.1	Tempoh Liabiliti Kecacatan (12 Bulan)	Ar. Izwan / En. Wasaly	365 Days	28/10/21	11/11/22
6.2	Perakuan Siap Memperbaiki Kecacatan (3 Bulan)	Ar. Izwan / En. Ilham	90 Days	11/11/22	10/2/23
6.3	Akaun Muktamad (3 Bulan)	Ar. Izwan / En. Ilham	90 Days	10/2/23	9/5/23